



## Public Building Commission of Chicago Contractor Payment Information

Project: Lincoln Park High School Renovation

Contract Number: C1582

General Contractor: **Blinderman Construction, Inc.**

Payment Application: #12

Amount Paid: \$ 5,085.00

Date of Payment to General Contractor: 7/19/2018

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #LincolnHS

**PUBLIC BUILDING COMMISSION OF CHICAGO  
EXHIBIT S  
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: 5/31/2018


PROJECT: LINCOLN PARK HIGH SCHOOL RENOVATION

Pay Application No.: 12  
For the Period: 5/1/2018 to 5/31/2018  
Contract No.: 1582

In accordance with Resolution No. \_\_\_\_\_, adopted by the Public Building Commission of Chicago on May 10th, 2017 relating to the \$ \_\_\_\_\_ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

|   |                        |                      |
|---|------------------------|----------------------|
| <b>THE CONTRACTOR:</b>  |                        |                      |
| <b>FOR:</b>   |                        |                      |
| Is now entitled to the sum of: _____ \$   |                        | <b>630,519.60</b>    |
| <b>ORIGINAL CONTRACTOR PRICE</b>  | <u>\$16,746,219.00</u> |                      |
| <b>ADDITIONS</b>  | <u>\$0.00</u>          |                      |
| <b>DEDUCTIONS</b>   | <u>\$0.00</u>          |                      |
| <b>NET ADDITION OR DEDUCTION</b>  | <u>\$0.00</u>          |                      |
| <b>ADJUSTED CONTRACT PRICE</b>  | <u>\$16,746,219.00</u> |                      |
| <b>TOTAL AMOUNT EARNED</b>  | \$ _____               | <b>11,327,734.88</b> |
| <b>TOTAL RETENTION</b>  | \$ _____               | <b>788,938.20</b>    |
| a) Reserve Withheld @ 10% of Total Amount Earned,<br>but Not to Exceed 5% of Contract Price | <u>\$ 788,938.20</u>   |                      |
| b) Liens and Other Withholding  | <u>\$ -</u>            |                      |
| c) Liquidated Damages Withheld  | <u>\$ -</u>            |                      |
| <b>TOTAL PAID TO DATE (Include this Payment)</b>  | \$ _____               | <b>10,538,796.68</b> |
| <b>LESS: AMOUNT PREVIOUSLY PAID</b>   | \$ _____               | <b>9,908,277.08</b>  |
| <b>AMOUNT DUE THIS PAYMENT</b>  | \$ _____               | <b>630,519.60</b>    |

  
Architect Engineer: SWWB Architects 06/07/2018  
signature, date

 06.07.18

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (page 1 of 3)

Project Name: Lincoln Park High School Renovation  
 PBC Project #: 05085

CONTRACTOR: Blinderman Construction  
 224 N Desplaines St. Suite 650  
 Chicago, IL 60661

Job Location: 2001 N Orchard  
 Chicago, IL 60614  
 Owner: Public Building Commission Of Chicago

APPLICABLE FOR PAYMENT #12

STATE OF ILLINOIS : SS  
 COUNTY OF COOK :

The affiant, being first duly sworn on oath, deposes and says that he/she is PRESIDENT / COO. of BLINDERMAN CONSTRUCTION CO., INC., an Illinois corporation, and duly authorized to make this Affidavit in behalf of said corporation, and individually; that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. 1562 dated the \_\_\_ day of \_\_\_\_\_, 20\_\_\_ for the following project:

LINCOLN PARK HIGH SCHOOL RENOVATION

that the following statements are made for the purpose of procuring a partial payment of

630,519.60

under the terms of said Contract:

That the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purposes of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work, as stated:

| ITEM #                                   | Subcontractor Name/Address  | Type of Work                 | Original contract amount | PBC Change Order  | Get Cost Change Orders | Adjusted Contract amt. | ---Work Completed--- |                     |                   |                     | retainage         | ret. previous billing | ret. amount due   | remaining to bill   |
|--|---|------------------------------|--------------------------|-------------------|------------------------|------------------------|----------------------|---------------------|-------------------|---------------------|-------------------|-----------------------|-------------------|---------------------|
|  |   |                              |                          |                   |                        |                        | % Complete           | Previous            | Current           | Total to date       |                   |                       |                   |                     |
| 0100                                     | Blinderman Construction Co., Inc<br>224 N Desplaines St. Suite 650<br>Chicago, IL 60661 | General Conditions           | 751,776.00               | 0.00              | 0.00                   | 751,776.00             | 83.0%                | 536,755.00          | 47,500.00         | 634,255.00          | 54,454.07         | 522,300.93            | 47,500.00         | 181,975.07          |
| 0200                                     |   | Insurance                    | 108,758.00               | 0.00              | 0.00                   | 108,758.00             | 100%                 | 108,758.00          | 0.00              | 108,758.00          | 5,437.90          | 103,320.10            | 0.00              | 5,437.90            |
| 0300                                     |   | Performance Bond             | 104,378.00               | 0.00              | 0.00                   | 104,378.00             | 100%                 | 104,378.00          | 0.00              | 104,378.00          | 5,218.90          | 99,159.10             | 0.00              | 5,218.90            |
| 0400                                     |   | GH&P                         | 613,708.00               | 19,844.63         | 0.00                   | 633,552.63             | 65.8%                | 400,937.94          | 16,250.00         | 417,187.94          | 31,677.63         | 369,260.31            | 16,250.00         | 248,042.32          |
| 0500                                     |   | Mobilization                 | 30,000.00                | 0.00              | 0.00                   | 30,000.00              | 100%                 | 30,000.00           | 0.00              | 30,000.00           | 1,500.00          | 28,500.00             | 0.00              | 1,500.00            |
| 0600                                     |   | Demobilization               | 4,000.00                 | 0.00              | 0.00                   | 4,000.00               | 0%                   | 0.00                | 0.00              | 0.00                | 0.00              | 0.00                  | 0.00              | 4,000.00            |
| 0700                                     |   | Quality Control              | 10,000.00                | 0.00              | 0.00                   | 10,000.00              | 80%                  | 6,000.00            | 0.00              | 6,000.00            | 500.00            | 5,500.00              | 0.00              | 4,500.00            |
| 0800                                     |   | Construction Schedule        | 24,000.00                | 0.00              | 0.00                   | 24,000.00              | 100%                 | 24,000.00           | 0.00              | 24,000.00           | 1,200.00          | 22,800.00             | 0.00              | 1,200.00            |
| 0900                                     |   | General Construction         | 380,997.00               | 26,803.00         | (2,287.63)             | 405,422.37             | 64%                  | 261,204.00          | 0.00              | 261,204.00          | 20,271.12         | 240,932.88            | 0.00              | 164,489.49          |
| 1000                                     |   | Selective Demolition - Labor | 275,233.00               | 6,119.00          | 0.00                   | 281,339.00             | 70%                  | 196,607.00          | 0.00              | 196,607.00          | 14,096.95         | 182,540.05            | 0.00              | 98,798.95           |
| 1100                                     |   | Concrete - Labor             | 48,000.00                | 2,012.00          | 0.00                   | 50,012.00              | 100%                 | 50,012.00           | 0.00              | 50,012.00           | 2,500.60          | 47,511.40             | 0.00              | 2,500.60            |
| 1200                                     |   | Blinderman Rough Carpentry   | 97,500.00                | 8,200.00          | 0.00                   | 105,700.00             | 60%                  | 63,360.72           | 0.00              | 63,360.72           | 7,507.93          | 61,852.80             | 0.00              | 43,897.71           |
| <b>BLINDERMAN CONSTRUCTION SUB TOTAL</b> |   |                              | <b>2,448,297.00</b>      | <b>62,979.13</b>  | <b>(2,287.63)</b>      | <b>2,508,988.50</b>    | <b>75%</b>           | <b>1,828,612.66</b> | <b>63,750.00</b>  | <b>1,891,762.66</b> | <b>144,335.09</b> | <b>1,683,677.57</b>   | <b>63,750.00</b>  | <b>761,540.93</b>   |
| <b>Blinderman Subcontractors</b>         |   |                              |                          |                   |                        |                        |                      |                     |                   |                     |                   |                       |                   |                     |
| 02 82 15                                 | Universal Abatement Co<br>1385 101st Street<br>Lombard, Illinois 60439                  | Environmental Abatement      | 862,000.00               | 113,755.71        | 0.00                   | 975,755.71             | 63%                  | 614,005.71          | 0.00              | 614,005.71          | 30,700.29         | 583,305.42            | 0.00              | 392,450.29          |
| 03 30 00                                 | Prairie Materials<br>7601 W. 79th Street<br>Bridgeview, Illinois                        | Concrete Materials           | 2,850.00                 | 0.00              | 0.00                   | 2,850.00               | 81%                  | 2,319.50            | 0.00              | 2,319.50            | 0.00              | 2,319.50              | 0.00              | 530.50              |
| 04 00 00                                 | MBB Enterprises of Chicago<br>3352 W. Grand Ave.<br>Chicago, IL 60651                   | Masonry                      | 3,958,500.00             | 2,405.86          | 1820.63                | 3,962,726.48           | 52%                  | 1,682,976.48        | 379,744.00        | 2,062,720.48        | 206,272.05        | 1,514,978.83          | 341,769.60        | 2,106,278.05        |
| <b>SUBTOTAL page 1</b>                   |   |                              | <b>7,271,647.00</b>      | <b>175,140.69</b> | <b>(467.00)</b>        | <b>7,450,320.69</b>    | <b>61%</b>           | <b>4,127,314.35</b> | <b>443,494.00</b> | <b>4,570,808.35</b> | <b>381,307.43</b> | <b>3,783,981.32</b>   | <b>405,519.60</b> | <b>3,260,819.77</b> |



| ITEM #                                | Subcontractor Name/Address  | 1 part work  | Original contract amount | PSC Change Order  | Gen Cont Change Order | Adjusted Contract Amt | Work Completed |                     |                   |                     | Retention         | Net previous billing | Net amount due    | Remaining to bill   |
|---------------------------------------|---|--|--------------------------|-------------------|-----------------------|-----------------------|----------------|---------------------|-------------------|---------------------|-------------------|----------------------|-------------------|---------------------|
|                                       |   |  |                          |                   |                       |                       | % Complete     | Previous            | Current           | Total to date       |                   |                      |                   |                     |
| 05 50 00                              | Romeo Steel Co., Inc.<br>1300 Main St<br>Meyers Park, IL 60160                      | Metal Fabrications   | 107,000.00               | 0.00              | 0.00                  | 107,000.00            | 88%            | 94,500.00           | 0.00              | 94,500.00           | 9,450.00          | 85,050.00            | 0.00              | 21,950.00           |
| 06 40 23                              | Staves/Rick Wood Products<br>1605 Division St.<br>Mendota, IL 61142                 | Milwork and Casework Materials                                       | 40,883.00                | 0.00              | 0.00                  | 40,883.00             | 100%           | 40,883.00           | 0.00              | 40,883.00           | 0.00              | 40,883.00            | 0.00              | 0.00                |
| 07 52 00                              | Anderson Shah Roofing Co<br>23900 County Farm Rd.<br>Joliet, IL 60431               | Roofing  | 2,613,625.00             | 0.00              | 0.00                  | 2,613,625.00          | 67%            | 1,486,581.00        | 250,000.00        | 1,746,581.00        | 174,658.10        | 1,346,922.90         | 225,000.00        | 1,041,702.10        |
| 07 81 95                              | LI-Hat<br>500 Bennett Rd<br>Elk Grove Village, IL 60007                             | Commercial Fireproofing  | 0.00                     | 0.00              | 8,725.00              | 8,725.00              | 0%             | 2,875.00            | 0.00              | 2,875.00            | 287.50            | 2,587.50             | 0.00              | 6,137.50            |
| 08 11 13                              | PEM Milwork<br>8857 Hamneen County, Xylon Ave N<br>Brooklyn Park, MN 55445          | FRP Doors and Frames<br>HM Metal Doors and Frames<br>(MATERIAL ONLY) | 46,292.00                | 0.00              | 67,917.78             | 116,179.78            | 43%            | 49,586.00           | 0.00              | 49,586.00           | 0.00              | 49,586.00            | 0.00              | 66,593.78           |
| 08 11 13                              | Auburn Corporation<br>10490 164th St<br>Orland Park, IL 60467                       | Window Repairs and Glazing   | 132,790.00               | 0.00              | 0.00                  | 132,790.00            | 73%            | 97,402.78           | 0.00              | 97,402.78           | 9,740.28          | 87,662.50            | 0.00              | 45,087.50           |
| 09 21 95                              | Pinto Construction Group, Inc.<br>7425 W 105th St<br>Palos Hills, IL 60465          | Carpentry, Plaster and<br>Gypsum Board Assemblies                    | 419,195.00               | 4,932.00          | 0.00                  | 434,127.00            | 67%            | 291,588.65          | 0.00              | 291,588.65          | 29,158.87         | 262,429.79           | 0.00              | 171,697.22          |
| 09 51 13                              | Jus Rey Acoustics<br>1501 E Lake Ave<br>Elk Grove Village, IL 60007                 | Acoustical Panel Ceilings  | 115,000.00               | (116.00)          | 0.00                  | 114,884.00            | 91%            | 104,400.00          | 0.00              | 104,400.00          | 10,440.00         | 93,960.00            | 0.00              | 20,924.00           |
| 09 64 29                              | LD Roofing Co., Inc.<br>1354 Ridge Ave<br>Elk Grove Village, IL 60007               | Wood Plank Flooring  | 110,000.00               | 0.00              | 0.00                  | 110,000.00            | 29%            | 31,800.00           | 0.00              | 31,800.00           | 3,180.00          | 28,620.00            | 0.00              | 81,380.00           |
| 09 65 19                              | Mr. Daniels Flooring International, LLC<br>855 W Irving Park Rd<br>Itasca, IL 60143 | Resilient Roofing  | 511,973.00               | 0.00              | 0.00                  | 511,973.00            | 51%            | 269,424.00          | 0.00              | 269,424.00          | 26,942.40         | 233,481.60           | 0.00              | 278,491.40          |
| 09 65 09                              | SPFC Athletic<br>23824 W. Andrew Rd., Ste. 101<br>Plainfield, IL 60865              | Rubber Sheet Flooring  | 11,189.00                | 0.00              | 302.00                | 11,951.00             | 100%           | 11,561.00           | 0.00              | 11,561.00           | 1,156.10          | 10,404.90            | 0.00              | 1,156.10            |
| 09 91 00                              | Quarles & Sons Co.<br>2515 Walter Zimney Drive<br>Posen, IL 60469                   | Painting   | 697,000.00               | 8,255.91          | 0.00                  | 695,255.91            | 27%            | 187,110.00          | 0.00              | 187,110.00          | 18,711.00         | 168,399.00           | 0.00              | 526,856.91          |
| 10 11 00                              | Cj Jan Products, Ltd<br>3300 Hanna Lake Industrial Dr SE,<br>Custon, MI 49316       | Visual Display Boards  | 2,846.00                 | 0.00              | 75.00                 | 2,921.00              | 100%           | 2,921.00            | 0.00              | 2,921.00            | 0.00              | 2,921.00             | 0.00              | 0.00                |
| 10 14 03                              | AFPCO Signs<br>225 Ashcroft Lane<br>Oswego, IL 60543                                | Interior Signage   | 604.00                   | 0.00              | 0.00                  | 604.00                | 100%           | 602.65              | 0.00              | 602.65              | 0.00              | 602.65               | 0.00              | 1.35                |
| 12 24 13                              | Evergreen Specialties & Design, Inc.<br>Atapa, IL 60803                             | Roller Window Shades   | 87,800.00                | 0.00              | 0.00                  | 87,800.00             | 90%            | 79,200.00           | 0.00              | 79,200.00           | 7,920.00          | 71,280.00            | 0.00              | 16,520.00           |
| 12 00 00                              | Bafat Mortgage<br>300 Barr Harbor Drive,<br>West Conshohocken, PA 19382             | Distance Learning P&E  | 218,275.53               | 0.00              | 0.00                  | 218,275.53            | 80%            | 175,030.90          | 0.00              | 175,030.90          | 0.00              | 175,030.90           | 0.00              | 43,244.63           |
| 22 00 00                              | Drive Construction, Inc.<br>1149 S. Ferdinand Ave<br>Bridgeway, IL 60455            | Plumbing   | 287,700.00               | 7,015.31          | 0.00                  | 294,715.31            | 91%            | 267,383.81          | 0.00              | 267,383.81          | 26,738.38         | 240,645.43           | 0.00              | 54,069.88           |
| 22 00 00                              | Qubar, Inc.<br>4163 W 166th Street<br>Oak Forest, IL 60452                          | HVAC   | 2,620,190.00             | 49,400.36         | 0.00                  | 2,679,590.36          | 100%           | 2,679,590.36        | 0.00              | 2,679,590.36        | 26,795.90         | 2,652,794.46         | 0.00              | 26,795.90           |
| 22 00 00                              | Canzor Electric<br>7825 S. Claremont Ave<br>Chicago, IL 60620                       | Electrical   | 598,678.00               | 15,920.89         | 0.00                  | 614,598.89            | 91%            | 561,883.38          | 0.00              | 561,883.38          | 56,188.34         | 505,695.04           | 0.00              | 108,903.85          |
| 22 00 00                              | McGinty Bros, Inc.<br>3744 Cuba Rd.<br>Lomb Grove, IL 60647                         | Plumbing   | 53,500.00                | 0.00              | 0.00                  | 53,500.00             | 79%            | 42,000.00           | 0.00              | 42,000.00           | 4,200.00          | 37,800.00            | 0.00              | 15,700.00           |
| 22 00 00                              | Novita, LLC<br>2701 S 13th Ave<br>Broadview, IL 60155                               | Earthwork  | 30,643.00                | 0.00              | 0.00                  | 30,643.00             | 100%           | 30,643.00           | 0.00              | 30,643.00           | 3,064.30          | 27,578.70            | 0.00              | 3,064.30            |
| Subcontracts not #:                   |   |  |                          |                   |                       |                       |                |                     |                   |                     |                   |                      |                   |                     |
| 08 31 03                              | to be #?  | Access Doors   |                          |                   |                       |                       | 0%             | 0.00                | 0.00              | 0.00                | 0.00              | 0.00                 | 0.00              | 0.00                |
| 09 30 13                              | to be #?  | Tiling   |                          |                   |                       |                       | 0%             | 0.00                | 0.00              | 0.00                | 0.00              | 0.00                 | 0.00              | 0.00                |
| <b>SUBCONTRACTS NOT LEFT SUBTOTAL</b> |   |  | <b>87,518.47</b>         | <b>0.00</b>       | <b>(76,642.78)</b>    | <b>10,875.69</b>      | <b>0%</b>      | <b>0.00</b>         | <b>0.00</b>       | <b>0.00</b>         | <b>0.00</b>       | <b>0.00</b>          | <b>0.00</b>       | <b>10,875.69</b>    |
| <b>SUBTOTAL page 2</b>                |   |  | <b>8,784,572.00</b>      | <b>105,408.47</b> | <b>457.00</b>         | <b>8,890,437.47</b>   | <b>76%</b>     | <b>6,506,926.53</b> | <b>250,000.00</b> | <b>6,756,926.53</b> | <b>407,630.76</b> | <b>6,124,295.77</b>  | <b>225,000.00</b> | <b>2,541,151.70</b> |

| ITEM #                                    | Subcontract Name & Address | Type of Work            | Original contract amount | PBC Change Orders | Genl Cont. Change Orders | Adjusted Contract Amt. | Work Completed |                      |                   |                      | retainship        | ret. prev. billing  | ret. amount due   | remaining to bid    |
|---|----------------------------|-------------------------|--------------------------|-------------------|--------------------------|------------------------|----------------|----------------------|-------------------|----------------------|-------------------|---------------------|-------------------|---------------------|
|   |                            |                         |                          |                   |                          |                        | % Complete     | Phase                | Current           | Total to date        |                   |                     |                   |                     |
| <i>Owner Contingencies and Allowances</i> |                            |                         |                          |                   |                          |                        |                |                      |                   |                      |                   |                     |                   |                     |
|   | PBC                        | Site Allowance          | 100,000.00               | 0.00              | 0.00                     | 100,000.00             | 0%             | 0.00                 | 0.00              | 0.00                 | 0.00              | 0.00                | 0.00              | 100,000.00          |
|   | PBC                        | Environmental Allowance | 150,000.00               | (146,920.69)      | 0.00                     | 3,079.35               | 0%             | 0.00                 | 0.00              | 0.00                 | 0.00              | 0.00                | 0.00              | 3,079.35            |
|   | PBC                        | Contract Contingency    | 440,000.00               | (137,628.51)      | 0.00                     | 302,371.49             | 0%             | 0.00                 | 0.00              | 0.00                 | 0.00              | 0.00                | 0.00              | 302,371.49          |
| SUBTOTAL page 3                           |                            |                         | 690,000.00               | (284,549.16)      | 0.00                     | 405,450.84             | 0%             | 0.00                 | 0.00              | 0.00                 | 0.00              | 0.00                | 0.00              | 405,450.84          |
| Subtotal Page 1                           |                            |                         | 7,271,647.00             | 179,140.09        | (467.00)                 | 7,450,320.09           | 61%            | 4,127,314.35         | 443,494.00        | 4,570,808.35         | 381,307.43        | 3,783,981.32        | 405,519.60        | 3,260,819.77        |
| Subtotal Page 2                           |                            |                         | 8,784,572.00             | 105,408.47        | 467.00                   | 8,890,447.47           | 76%            | 6,806,926.63         | 250,000.00        | 7,056,926.63         | 407,630.76        | 6,124,295.77        | 226,000.00        | 2,941,151.20        |
| Subtotal Page 3                           |                            |                         | 690,000.00               | (284,549.16)      | 0.00                     | 405,450.84             | 0%             | 0.00                 | 0.00              | 0.00                 | 0.00              | 0.00                | 0.00              | 405,450.84          |
| <b>TOTAL</b>                              |                            |                         | <b>16,746,219.00</b>     | <b>0.00</b>       | <b>0.00</b>              | <b>16,746,219.00</b>   | <b>67.6%</b>   | <b>10,634,240.88</b> | <b>693,494.00</b> | <b>11,327,734.88</b> | <b>788,938.19</b> | <b>9,508,277.09</b> | <b>630,519.60</b> | <b>6,207,422.31</b> |

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (3 of 3)

|                             |                 |                             |                 |
|-----------------------------|-----------------|-----------------------------|-----------------|
| AMOUNT OF ORIGINAL CONTRACT | \$16,746,219.00 | TOTAL AMOUNT REQUESTED      | \$11,327,734.88 |
| EXTRAS TO CONTRACT          | \$0.00          | LESS RETAINED               | \$788,938.20    |
| TOTAL CONTRACT AND EXTRAS   | \$16,746,219.00 | NET AMOUNT EARNED           | \$10,538,796.68 |
| CREDITS TO CONTRACT         | \$0.00          | AMOUNT OF PREVIOUS PAYMENTS | \$9,908,277.09  |
| ADJUSTED CONTRACT PRICE     | \$16,746,219.00 | AMOUNT DUE THIS PAYMENT     | \$630,519.59    |
|                             |                 | BALANCE TO COMPLETE         | \$6,207,422.32  |

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.

*T. White*

Name: Tom White  
Title: C.F.O.

Subscribed and sworn to before me this 31st day of May, 2018.

*Natalie House*

Notary Public  
My Commission expires: 09/26/21

