



## Public Building Commission of Chicago Contractor Payment Information

Project: **Sheridan Elementary School Annex**

Contract Number: **C1581**

General Contractor: **Path Construction**

Payment Application: **#8**

Amount Paid: **\$ 353,917.58**

Date of Payment to General Contractor: **6/26/2018**

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #SheridanAnnex

**PUBLIC BUILDING COMMISSION OF CHICAGO  
EXHIBIT S  
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: 5/21/2018

PROJECT: Mark Sheridan Elementary School Annex

Pay Application No.: 8  
 For the Period: 5/1/2018 to 5/31/2018  
 Contract No.: C1681

In accordance with Resolution No. \_\_\_\_\_, adopted by the Public Building Commission of Chicago on \_\_\_\_\_, relating to the \$ \_\_\_\_\_ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

<b>THE CONTRACTOR:</b> Path Construction Company, Inc.		
<b>FOR:</b> Mark Sheridan Elementary School Annex		
Is now entitled to the sum of: _____ \$		353,917.58 \$
<b>ORIGINAL CONTRACTOR PRICE</b>	\$ <u>6,371,000.00</u>	
<b>ADDITIONS</b>	\$ <u>-</u>	
<b>DEDUCTIONS</b>	\$ <u>-</u>	
<b>NET ADDITION OR DEDUCTION</b>	\$ <u>-</u>	
<b>ADJUSTED CONTRACT PRICE</b>	\$ <u>6,371,000.00</u>	
<b>TOTAL AMOUNT EARNED</b>	\$ _____	3,182,474.08
<b>TOTAL RETENTION</b>	\$ _____	318,247.41
a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price	\$ <u>318,247.41</u>	
b) Liens and Other Withholding	\$ <u>-</u>	
c) Liquidated Damages Withheld	\$ <u>-</u>	
<b>TOTAL PAID TO DATE (Include this Payment)</b>	\$ _____	2,864,226.67
<b>LESS: AMOUNT PREVIOUSLY PAID</b>	\$ _____	2,510,309.09
<b>AMOUNT DUE THIS PAYMENT</b>	\$ _____	353,917.58

Architect Engineer:  
  
 signature, date

File Code: 05075-02-07-13



Path Construction Company 125 E Algonquin Rd, Arlington Heights, IL 60017	Toilet Compartments	\$ 5,551.00		\$ 5,551.00	0%		\$ -	\$ -	\$ -		\$ -	\$ 5,551.00
Path Construction Company 125 E Algonquin Rd, Arlington Heights, IL 60017	Toilet Accessories	\$ 4,069.00		\$ 4,069.00	0%		\$ -	\$ -	\$ -		\$ -	\$ 4,069.00
Smart Electric 102 Fallbanks St, Addison, IL 60101	Paintball Scorecard	\$ 8,300.00		\$ 8,300.00	0%		\$ -	\$ -	\$ -		\$ -	\$ 8,300.00
Hof, J R Inc. 102 Fallbanks St, Addison, IL 60101	Gym Equipment	\$ 39,500.00		\$ 39,500.00	0%		\$ -	\$ -	\$ -		\$ -	\$ 39,500.00
Custom D. Co. Inc. 72194 North Stone St, Thousand Palms, CA 92276	Window Shades	\$ 7,250.00		\$ 7,250.00	0%		\$ -	\$ -	\$ -		\$ -	\$ 7,250.00
K. M. Staling Company 810 E. Cumberland Road Alhambra, IL 61711	Telescoping Stands	\$ 12,000.00		\$ 12,000.00	0%		\$ -	\$ -	\$ -		\$ -	\$ 12,000.00
Noloys Lumber Products E. J. 2121 LaGrange, IL 60525	Site Furnishings	\$ 1,989.00		\$ 1,989.00	0%		\$ -	\$ -	\$ -		\$ -	\$ 1,989.00
Smart Electric 861 Eisenhower Drive Westmont, IL 60557	Elevator	\$ 189,322.00		\$ 189,322.00	35%	\$ 66,262.70	\$ -	\$ 66,262.70	\$ 8,628.27	\$ 59,636.43	\$ -	\$ 129,685.57
Profsco Inc. 24121 W. Theodore #3A Plainfield, IL 60558	Fire Suppression	\$ 59,500.00		\$ 59,500.00	15%	\$ 5,000.00	\$ 4,000.00	\$ 9,000.00	\$ 900.00	\$ 4,500.00	\$ 3,600.00	\$ 51,400.00
Drive Fit Plumbing (Plumbing) 7149 S Fairland Ave Bldg 100, IL 60455	Plumbing	\$ 186,331.00		\$ 186,331.00	80%	\$ 91,302.19	\$ 57,762.61	\$ 149,064.80	\$ 14,906.48	\$ 82,171.97	\$ 51,986.35	\$ 52,172.68
Complete Mechanical 4732 W Washington Blvd Chicago, IL 60644	HVAC	\$ 175,000.00		\$ 175,000.00	75%	\$ 62,700.00	\$ 67,891.00	\$ 130,591.00	\$ 13,058.10	\$ 56,430.00	\$ 61,101.90	\$ 57,468.10
W. J. Egan, Inc. 5821 W. 116th Mpls, IL 60133	Electrical	\$ 600,000.00		\$ 600,000.00	41%	\$ 149,877.57	\$ 98,000.00	\$ 247,877.57	\$ 24,787.78	\$ 134,889.81	\$ 88,200.00	\$ 376,910.19
General Sign Construction LLC 360 J Illinois Avenue, Suite 300 St Charles, IL 60174	Earthwork/Gravel	\$ 405,000.00	\$ 3,741.00	\$ 408,741.00	78%	\$ 322,821.00	\$ 0.00	\$ 322,821.00	\$ 32,282.10	\$ 290,538.90	\$ 0.00	\$ 118,202.10
Sanchez Paving Company, Inc. 11101 South Oak Road, Methuen, IL 60426	Asphalt	\$ 65,000.00		\$ 65,000.00	0%		\$ -	\$ -	\$ -		\$ -	\$ 65,000.00
Arco Corporation 4841 W. 173rd St Country Club Hills, IL 60578	Site Concrete	\$ 93,000.00		\$ 93,000.00	0%		\$ -	\$ -	\$ -		\$ -	\$ 93,000.00
Profsco Inc. 20400 S. College Street & Co. Chicago Heights, IL 60411	Metal Fences	\$ 40,500.00		\$ 40,500.00	0%		\$ -	\$ -	\$ -		\$ -	\$ 40,500.00
Alum, Inc. 17113 Dewey Road Lansett, IL 60477	Landscaping	\$ 95,000.00		\$ 95,000.00	0%		\$ -	\$ -	\$ -		\$ -	\$ 95,000.00
General Sign Construction LLC 13610 High Chippendale Court Evanston, IL 60124	UBSec	\$ 485,000.00	\$ 28,730.00	\$ 513,730.00	88%	\$ 439,840.00	\$ 13,890.00	\$ 453,730.00	\$ 45,373.00	\$ 395,856.00	\$ 12,501.00	\$ 105,373.00
SUBTOTAL page 1		\$ 4,975,096.00	\$ 44,096.00	\$ 5,019,192.00	51.7%	\$ 2,225,912.46	\$ 370,423.46	\$ 2,596,335.92	\$ 259,633.59	\$ 2,003,321.21	\$ 333,381.12	\$ 2,682,489.67



PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (4 of 4)


AMOUNT OF ORIGINAL CONTRACT	\$6,371,000.00	TOTAL AMOUNT REQUESTED	\$3,182,474.08
EXTRAS TO CONTRACT	\$0.00	LESS 10% RETAINED	\$318,247.41
TOTAL CONTRACT AND EXTRAS	\$6,371,000.00	NET AMOUNT EARNED	\$2,864,226.67
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$2,510,309.09
ADJUSTED CONTRACT PRICE	\$6,371,000.00	AMOUNT DUE THIS PAYMENT	\$353,917.58
		BALANCE TO COMPLETE	\$3,506,773.33

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.

  
Richard Krause  
President

Subscribed and sworn to before me this 24th day of May, 2018.

  
Notary Public  
My Commission expires:

