



Public Building Commission of Chicago Contractor Payment Information

Project: Mt. Greenwood Elementary School Annex II

Contract Number: C1589

General Contractor: FH Paschen SN Nielsen Associates LLC

Payment Application: #11

Amount Paid: \$ 883,585.56

Date of Payment to General Contractor: 4/2/19

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #MtGreenwood

**PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: 1/22/2019

PROJECT: Mt. Greenwood Elementary School Annex II

Pay Application No.: Eleven (11)
For the Period: 12/1/2018 to 12/31/2018
Contract No.: C1589

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR: F.H. Paschen, S.N. Nielsen & Associates LLC	
FOR: Mt. Greenwood Elementary School Annex II	
Is now entitled to the sum of:	\$ 883,585.56
ORIGINAL CONTRACTOR PRICE	<u>\$9,807,000.00</u>
ADDITIONS	<u>\$0.00</u>
DEDUCTIONS	<u>\$0.00</u>
NET ADDITION OR DEDUCTION	<u>\$0.00</u>
ADJUSTED CONTRACT PRICE	<u>\$9,807,000.00</u>
TOTAL AMOUNT EARNED	<u>\$8,418,014.69</u>
TOTAL RETENTION	<u>\$304,671.96</u>
a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price	<u>\$304,671.96</u>
b) Liens and Other Withholding	<u>\$ -</u>
c) Liquidated Damages Withheld	<u>\$ -</u>
TOTAL PAID TO DATE (Include this Payment)	<u>\$8,113,342.73</u>
LESS: AMOUNT PREVIOUSLY PAID	<u>\$7,229,757.17</u>
AMOUNT DUE THIS PAYMENT	<u>\$883,585.56</u>

Architect Engineer: _____

signature, date

PA_FHP_PA011_20190122_02_07_13

PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT A
CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (1 of 1)

Project Name: **Mt. Greenwood Elementary School Annex II**
 PBC Project #: **C1589**

Contractor: **F.H. Paschen, S.N. Nielsen & Associates LLC**

Period To: **12/31/2018**

Job Location: **10841 South Homan Ave Chicago, IL 60655**

Owner: **Public Building Commission of Chicago**

APPLICATION FOR PAYMENT # **Eleven (11)**

STATE OF ILLINOIS)
 COUNTY OF COOK)

The affiant, being first duly sworn on oath, deposes and says that he/she is **Vice President**, of **F.H. Paschen, S.N. Nielsen & Associates LLC**, an Illinois corporation, and duly authorized to make this Affidavit in behalf of said corporation, and individually; that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under **Contract No. C1576**, dated the **13th** day of **July, 2016**, for the following project:

Mt. Greenwood Elementary School Annex II PBC Contract No #C1589 FH Paschen Job #2107
10841 South Homan Ave Chicago, IL 60655

That the following statements are made for the purpose of procuring a partial payment of \$ 893,585.56 under the terms of said Contract;

That the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purposes of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work, as stated.

Item # or CSI corresponds to SOV	Subcontractor Name	Type of Work	Original contract amount	PBC Change Orders	GC Change Orders	Adjusted Contract Amount	% Complete	Work Completed			Retainage	Net previous billed	Net amount due	Remaining to bill
								Previous	Current	Total to date				
10	FHP/SNN	General Conditions	\$ 1,113,856.00	\$ -	\$ (216,952.98)	\$ 896,903.02	96%	\$ 719,286.74	\$ 140,848.15	\$ 860,134.89	\$ 40,324.42	\$ 626,630.83	\$ 191,179.64	\$ 77,092.55
20	FHP/SNN	OH&P	\$ 216,538.00	\$ -	\$ -	\$ 216,538.00	94%	\$ 178,643.85	\$ 24,901.87	\$ 203,545.72	\$ 6,106.37	\$ 180,779.47	\$ 36,659.88	\$ 19,098.65
30	FHP/SNN	Bond / Insurance	\$ 147,444.00	\$ -	\$ -	\$ 147,444.00	100%	\$ 147,444.00	\$ -	\$ 147,444.00	\$ 4,423.32	\$ 132,699.60	\$ 10,321.08	\$ 4,423.32
40	FHP/SNN	Mobilization	\$ 98,070.00	\$ -	\$ -	\$ 98,070.00	100%	\$ 98,070.00	\$ -	\$ 98,070.00	\$ 2,942.10	\$ 88,263.00	\$ 6,864.90	\$ 2,942.10
100	Shawn Brown Enterprises	Demo/Environmental	\$ 100,000.00	\$ -	\$ -	\$ 100,000.00	5%	\$ 4,500.00	\$ -	\$ 4,500.00	\$ 450.00	\$ 4,050.00	\$ -	\$ 95,950.00
140	*See CMPH below	Concrete	\$ 90,000.00	\$ -	\$ (90,000.00)	\$ -	#DIV/0!	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
200	FHP/SNN	Building Concrete	\$ 575,000.00	\$ -	\$ -	\$ 575,000.00	99%	\$ 570,000.00	\$ -	\$ 570,000.00	\$ 17,130.00	\$ 513,000.00	\$ 38,870.00	\$ 22,130.00
240	Clausen Structures	Concrete Reinforcements	\$ 30,410.00	\$ -	\$ 40,590.00	\$ 71,000.00	100%	\$ 71,000.00	\$ -	\$ 71,000.00	\$ -	\$ 71,000.00	\$ -	\$ -
290	Vmak Construction	Masonry	\$ 575,000.00	\$ -	\$ -	\$ 575,000.00	97%	\$ 557,900.00	\$ -	\$ 557,900.00	\$ 16,737.00	\$ 502,110.00	\$ 39,053.00	\$ 33,837.00
340	Composite	Structural Steel	\$ 619,000.00	\$ -	\$ -	\$ 619,000.00	98%	\$ 607,000.00	\$ -	\$ 607,000.00	\$ 80,700.00	\$ 546,300.00	\$ -	\$ 72,700.00
390	MW Powell	Roofing	\$ 265,000.00	\$ -	\$ 2,772.56	\$ 267,772.56	97%	\$ 241,747.56	\$ 18,925.00	\$ 258,672.56	\$ 7,760.18	\$ 217,572.80	\$ 33,338.58	\$ 16,860.18
440	KBI Custom Case	Solid Surfacing	\$ 130,000.00	\$ -	\$ (48,000.00)	\$ 82,000.00	93%	\$ 74,500.00	\$ 2,000.00	\$ 76,500.00	\$ -	\$ 74,500.00	\$ 2,000.00	\$ 5,500.00
490	O&H Energy Management	Spray Insulation	\$ 27,000.00	\$ -	\$ 5,223.00	\$ 32,223.00	50%	\$ 16,223.00	\$ -	\$ 16,223.00	\$ 1,622.30	\$ 14,800.70	\$ -	\$ 17,622.30
530 & 860	Belo Waterproofing	Air Vapor Barrier	\$ 45,000.00	\$ -	\$ 19,600.00	\$ 64,600.00	100%	\$ 64,600.00	\$ -	\$ 64,600.00	\$ 1,938.00	\$ 58,140.00	\$ 4,522.00	\$ 1,938.00
620	Chicago Doorway	Frames/Doors/Hardware	\$ 82,300.00	\$ -	\$ -	\$ 82,300.00	100%	\$ 56,236.85	\$ 6,063.15	\$ 62,300.00	\$ 1,868.00	\$ 50,613.16	\$ 9,817.84	\$ 1,869.00
680	Unltd	Exo Joint Assembly	\$ 1,500.00	\$ -	\$ -	\$ 1,500.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,500.00
700	*See Belo Waterproofing	Joint Sealants	\$ 6,500.00	\$ -	\$ (6,500.00)	\$ -	#DIV/0!	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
740	Wilkin Insulation Company	Sprayed Applied Fire Protection	\$ 15,500.00	\$ -	\$ 5,982.76	\$ 21,482.76	100%	\$ 21,482.76	\$ -	\$ 21,482.76	\$ 2,148.28	\$ 19,334.48	\$ -	\$ 2,148.28
780	Teo Jay Service Company	Automatic Door Operator	\$ 4,000.00	\$ -	\$ 209.00	\$ 4,209.00	100%	\$ 2,000.00	\$ 2,209.00	\$ 4,209.00	\$ 126.27	\$ 1,800.00	\$ 2,282.73	\$ 126.27
830	Whited	Louvers	\$ 20,000.00	\$ -	\$ 500.00	\$ 20,500.00	100%	\$ -	\$ 20,500.00	\$ 20,500.00	\$ -	\$ -	\$ 20,500.00	\$ -
870	TriMark Marlin, LLC	Food Svc Equipment	\$ 8,900.00	\$ -	\$ 2,059.00	\$ 8,959.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,959.00
910	PB Sales	Projection Screen - Material	\$ 2,000.00	\$ -	\$ 250.00	\$ 2,250.00	100%	\$ 2,250.00	\$ -	\$ 2,250.00	\$ -	\$ 2,250.00	\$ -	\$ -
950	Nix-Toys	Playground Equipmt	\$ 31,864.00	\$ -	\$ 4,911.00	\$ 36,775.00	100%	\$ 36,775.00	\$ -	\$ 36,775.00	\$ -	\$ 36,775.00	\$ -	\$ -
990	Evergreen Specialties & Design	Roller Window Shades	\$ 6,000.00	\$ -	\$ 100.00	\$ 6,100.00	98%	\$ 6,000.00	\$ -	\$ 6,000.00	\$ 180.00	\$ 5,400.00	\$ 420.00	\$ 280.00
1030	Harry	Wood Laboratory Casework	\$ 20,500.00	\$ -	\$ (2,900.00)	\$ 17,600.00	100%	\$ -	\$ 17,600.00	\$ 17,600.00	\$ 528.00	\$ -	\$ 17,072.00	\$ 528.00
1070	*See QC Enterprises	Floor Mats	\$ 3,800.00	\$ -	\$ (3,800.00)	\$ -	#DIV/0!	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
1220	Underland Architectural System Graber	Windows/Doors	\$ 311,500.00	\$ -	\$ -	\$ 311,500.00	100%	\$ 309,150.10	\$ 2,349.90	\$ 311,500.00	\$ 9,345.00	\$ 278,235.09	\$ 23,919.91	\$ 9,345.00
1260	Manufacturing	Site Furnishings	\$ 12,000.00	\$ -	\$ 2,001.00	\$ 14,001.00	100%	\$ 14,001.00	\$ -	\$ 14,001.00	\$ -	\$ 14,001.00	\$ -	\$ -
1070,1330	QC Enterprises, Inc.	Flooring/Fir Mats	\$ 275,600.00	\$ -	\$ -	\$ 275,600.00	97%	\$ 256,140.00	\$ 10,910.00	\$ 267,050.00	\$ 8,011.50	\$ 230,526.00	\$ 28,512.50	\$ 16,561.50
1380	Just Rile Acoustics	Acoustical Ceilings	\$ 58,500.00	\$ -	\$ -	\$ 58,500.00	100%	\$ 58,500.00	\$ -	\$ 58,500.00	\$ 1,755.00	\$ 52,650.00	\$ 4,095.00	\$ 1,755.00
1420	JP Phillips	Plaster	\$ 30,000.00	\$ -	\$ -	\$ 30,000.00	100%	\$ 30,000.00	\$ -	\$ 30,000.00	\$ 900.00	\$ 27,000.00	\$ 2,100.00	\$ 900.00
1480	Ascher Brothers Co, Inc.	Painting	\$ 47,000.00	\$ -	\$ 20,000.00	\$ 67,000.00	83%	\$ 43,360.00	\$ 12,200.00	\$ 55,560.00	\$ 1,868.80	\$ 39,024.00	\$ 14,889.20	\$ 13,106.80
1520	Unltd	Epoxy Flooring	\$ 8,500.00	\$ -	\$ -	\$ 8,500.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,500.00
1560	ADP Lemco, Inc.	Visual Display	\$ 17,651.00	\$ -	\$ -	\$ 17,651.00	100%	\$ 17,651.00	\$ -	\$ 17,651.00	\$ -	\$ 17,651.00	\$ -	\$ -
1600	Diskey Signs & Graphics	Signage	\$ 3,464.00	\$ -	\$ -	\$ 3,464.00	100%	\$ 3,464.00	\$ -	\$ 3,464.00	\$ -	\$ 3,464.00	\$ -	\$ -
1650	Carney & Company	Toilet Comp / Accessories	\$ 20,500.00	\$ -	\$ 2,000.00	\$ 22,500.00	100%	\$ 20,500.00	\$ 2,000.00	\$ 22,500.00	\$ 675.00	\$ 18,450.00	\$ 3,375.00	\$ 675.00
1700	Larson Equipment	Lockers	\$ 37,000.00	\$ -	\$ 13,100.00	\$ 50,100.00	100%	\$ 50,100.00	\$ -	\$ 50,100.00	\$ 1,503.00	\$ 45,090.00	\$ 3,507.00	\$ 1,503.00
1780	Smart Elevator Chicago Fire Protection	Elevators	\$ 160,000.00	\$ -	\$ -	\$ 160,000.00	100%	\$ 160,000.00	\$ -	\$ 160,000.00	\$ 4,800.00	\$ 144,000.00	\$ 11,200.00	\$ 4,800.00
1840	Chicago Fire Protection	Fire Protection	\$ 81,000.00	\$ -	\$ -	\$ 81,000.00	97%	\$ 74,950.00	\$ 3,950.00	\$ 78,900.00	\$ 2,367.00	\$ 67,455.00	\$ 9,078.00	\$ 4,467.00
2120	Drive Construction	Plumbing	\$ 296,850.00	\$ -	\$ -	\$ 296,850.00	98%	\$ 286,913.02	\$ 3,057.54	\$ 289,970.56	\$ 8,699.12	\$ 258,221.72	\$ 23,049.72	\$ 15,578.56
2440	Blackhawk	HVAC	\$ 745,000.00	\$ -	\$ -	\$ 745,000.00	99%	\$ 718,001.50	\$ 20,998.50	\$ 737,000.00	\$ 22,110.00	\$ 644,401.35	\$ 70,488.65	\$ 30,110.00
2670	Market Contracting Services	Carpentry	\$ 738,955.00	\$ -	\$ 37,910.74	\$ 776,865.74	99%	\$ 771,315.74	\$ -	\$ 771,315.74	\$ 23,138.47	\$ 694,184.17	\$ 53,992.10	\$ 28,669.47
2970	Candor Electric	Electrical	\$ 1,060,000.00	\$ -	\$ -	\$ 1,060,000.00	96%	\$ 1,006,300.00	\$ 12,896.74	\$ 1,018,996.74	\$ 30,569.80	\$ 905,670.00	\$ 82,756.84	\$ 71,573.16
140 & 3080	CPMH Construction	Earthwork & Concrete	\$ 272,500.00	\$ 9,451.30	\$ 135,000.00	\$ 418,951.30	81%	\$ 301,801.30	\$ 37,302.00	\$ 339,103.30	\$ 10,173.10	\$ 271,621.17	\$ 67,309.03	\$ 88,021.10
3100	Chicagoland Trucking	Spool Disposals	\$ 24,960.00	\$ -	\$ -	\$ 24,960.00	80%	\$ 19,968.00	\$ -	\$ 19,968.00	\$ -	\$ 19,968.00	\$ -	\$ 4,992.00
3140	Beverly Asphalt Paving Co	Asphalt	\$ 7,500.00	\$ -	\$ 4,015.00	\$ 11,515.00	70%	\$ 4,608.00	\$ 3,454.50	\$ 8,060.50	\$ 241.82	\$ 4,145.40	\$ 3,673.28	\$ 3,696.32
SUBTOTAL PAGE ONE			\$ 8,421,862.00	\$ 9,451.30	\$ (71,928.92)	\$ 8,369,184.38	96%	\$ 7,820,381.42	\$ 339,866.35	\$ 7,960,347.77	\$ 290,841.65	\$ 6,863,576.94	\$ 805,828.68	\$ 688,778.58

Item # or CSI corresponds to SOV	Subcontractor Name	Type of Work	Original contract amount	PBC Change Orders	GC Change Orders	Adjusted Contract Amount	-----Work Completed-----			Relainage	Net previous billed	Net amount due	Remaining to bill	
							% Complete	Previous	Current					
3190	Fence Masters	Fencing	\$ 71,000.00	\$ -	\$ -	\$ 71,000.00	87%	\$ 28,200.00	\$ 33,800.00	\$ 61,800.00	\$ 1,854.00	\$ 25,380.00	\$ 34,588.00	\$ 11,054.00
3330	Herrington Site Services	Site Work	\$ 289,838.00	\$ -	\$ 61,452.92	\$ 351,290.92	91%	\$ 318,280.92	\$ -	\$ 318,290.92	\$ 9,548.73	\$ 286,461.83	\$ 22,280.36	\$ 42,548.73
3370	Surface America	Playground Surfacing Material	\$ 27,500.00	\$ -	\$ (3,124.00)	\$ 24,376.00	100%	\$ 24,376.00	\$ -	\$ 24,376.00	\$ 731.28	\$ 21,938.40	\$ 1,708.32	\$ 731.28
3400	CR Schmidt, Inc.	Concrete Pavers - Play Area	\$ 62,000.00	\$ -	\$ (40,000.00)	\$ 22,000.00	100%	\$ 22,000.00	\$ -	\$ 22,000.00	\$ 660.00	\$ 19,800.00	\$ 1,540.00	\$ 660.00
3410	Uniel	Concrete Pavers - Parking Lot	\$ -	\$ -	\$ 40,000.00	\$ 40,000.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 40,000.00
3470	Beverly Environmental	Landscaping	\$ 60,000.00	\$ -	\$ 4,000.00	\$ 64,000.00	41%	\$ 14,000.00	\$ 12,400.00	\$ 26,400.00	\$ 792.00	\$ 12,800.00	\$ 13,008.00	\$ 38,392.00
3510	Uniel	Landscaping Irrigation	\$ 10,000.00	\$ -	\$ -	\$ 10,000.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 10,000.00
3523	Superior Labor Solutions	Cleaning	\$ -	\$ -	\$ 9,800.00	\$ 9,800.00	50%	\$ -	\$ 4,800.00	\$ 4,800.00	\$ 144.00	\$ -	\$ 4,656.00	\$ 4,944.00
				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
3540	PBC	Commission's Contingency Fund	\$ 385,000.00	\$ -	\$ -	\$ 385,000.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 385,000.00
3550	PBC	Sitework Allowance	\$ 150,000.00	\$ (9,451.30)	\$ -	\$ 140,548.70	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 140,548.70
3560	PBC	Environmental Allowance	\$ 50,000.00	\$ -	\$ -	\$ 50,000.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 50,000.00
3570	PBC	Camera Allowance	\$ 100,000.00	\$ -	\$ -	\$ 100,000.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 100,000.00
3580	PBC	Moisture Migration Allowance	\$ 200,000.00	\$ -	\$ -	\$ 200,000.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 200,000.00
SUBTOTAL PAGE TWO			\$ 1,385,338.00	\$ (9,451.30)	\$ 71,928.92	\$ 1,447,815.62	32%	\$ 408,888.92	\$ 50,800.00	\$ 457,888.92	\$ 13,730.01	\$ 386,180.23	\$ 77,758.68	\$ 1,003,878.71
SUBTOTAL PAGE ONE			\$ 8,421,682.00	\$ 9,461.30	\$ (71,928.92)	\$ 8,359,184.38	95%	\$ 7,820,381.42	\$ 339,968.35	\$ 7,960,347.77	\$ 290,941.85	\$ 6,863,678.94	\$ 805,828.88	\$ 698,778.56
SUBTOTAL PAGE TWO			\$ 1,385,338.00	\$ (9,451.30)	\$ 71,928.92	\$ 1,447,815.62	32%	\$ 408,888.92	\$ 50,800.00	\$ 457,888.92	\$ 13,730.01	\$ 386,180.23	\$ 77,758.68	\$ 1,003,878.71
TOTAL			\$ 9,807,000.00	\$ -	\$ -	\$ 9,807,000.00	127%	\$ 8,027,248.34	\$ 390,768.35	\$ 8,418,014.69	\$ 304,671.86	\$ 7,228,767.17	\$ 883,585.66	\$ 1,693,857.27

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (4 of 4)


AMOUNT OF ORIGINAL CONTRACT	\$9,807,000.00	TOTAL AMOUNT REQUESTED	\$8,418,014.69
EXTRAS TO CONTRACT	\$0.00	LESS 10% RETAINED	\$304,671.96
TOTAL CONTRACT AND EXTRAS	\$9,807,000.00	NET AMOUNT EARNED	\$8,113,342.73
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$7,229,757.17
ADJUSTED CONTRACT PRICE	\$9,807,000.00	AMOUNT DUE THIS PAYMENT	\$883,585.56
		BALANCE TO COMPLETE	\$1,693,657.27

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.


That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.


 Frank Mullaghy
 Vice President

Subscribed and sworn to before me this 22ND day of January, 2019.


 Notary Public
 My Commission expires: 1/30/20

