



Public Building Commission of Chicago Contractor Payment Information

Project: South Loop Elementary School

Contract Number: C1578

General Contractor: Madison Construction Company

Payment Application: #20R2

Amount Paid: \$ 415,137.91

Date of Payment to General Contractor: 7/2/19

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #NewSouthLoopSchool

**PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: 02/28/19


PROJECT: South Loop Elementary School

Pay Application No.: 20R2
 For the Period: 2/1/2019 to 2/28/2019
 Contract No.: C1578

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR: <u>Madison Construction Company</u>	
FOR: <u>General Construction</u>	
Is now entitled to the sum of:	\$ <u>914,624.22</u>
ORIGINAL CONTRACTOR PRICE	<u>\$34,337,000.00</u>
ADDITIONS	<u>\$0.00</u>
DEDUCTIONS	<u>\$0.00</u>
NET ADDITION OR DEDUCTION	<u>\$0.00</u>
ADJUSTED CONTRACT PRICE	<u>\$34,337,000.00</u>
TOTAL AMOUNT EARNED	\$ <u>30,808,218.23</u>
TOTAL RETENTION	\$ <u>1,523,342.79</u>
a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price	<u>\$ 1,523,342.79</u>
b) Liens and Other Withholding	<u>\$ 228,602.64</u>
c) Liquidated Damages Withheld	<u>\$ 382,657.00</u>
TOTAL PAID TO DATE (Include this Payment)	\$ <u>29,284,875.44</u>
LESS: AMOUNT PREVIOUSLY PAID	\$ <u>28,370,251.22</u>
AMOUNT DUE THIS PAYMENT	\$ <u>914,624.22</u>


Architect Engineer: SMNG A, LTD. 6.14.2019

 signature, date

05035_PA_MCC_PA_17_02_07_13_20190131

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE 1 OF 6 PAGES

TO OWNER: Public Building Commission of Chicago
50 West Washington Street - Room 200
Chicago, IL 60602

PROJECT: (Contract #C1578)
South Loop Elementary School -
1601 South Dearborn Street
Chicago, IL 60616

APPLICATION #: 20R2
PERIOD FROM: 02/01/19
PERIOD TO: 02/28/19

Distribution to:

<input checked="" type="checkbox"/>	OWNER
<input checked="" type="checkbox"/>	ARCHITECT
<input checked="" type="checkbox"/>	CONTRACTOR
<input type="checkbox"/>	
<input type="checkbox"/>	

FROM CONTRACTOR:
Madison Construction Company
15657 South 70th Court
Orland Park, IL 60462

VIA ARCHITECT: SMNG A, LTD.
943 West Superior Street
Chicago, IL 60642

CONTRACT # C1578
PROJECT #: 05035

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$ 34,337,000.00
2. Net change by Change Orders	\$ 0.00
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$ 34,337,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 30,808,218.23
5. RETAINAGE:	
a. 5 % of Completed Work (Column D + E on G703)	\$1,523,342.79
b. 5 % of Stored Material (Column F on G703)	\$0.00
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$ 1,523,342.79
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	\$ 29,284,875.44
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$ 28,370,251.22
8. CURRENT PAYMENT DUE	\$ 914,624.22
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$ 5,052,124.56

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Madison Construction Company

6.14.2019

By: JOEL SPALDING, EXECUTIVE VICE PRESIDENT Date: 02/28/19
State of: Illinois County of: Cook
Subscribed and sworn to before me this 28th day of February, 2019
Notary Public: [Signature]
My Commission expires: 5/11/23



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 914,624.22

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT: SMNG A, LTD.

By: [Signature] Date: 6.14.2019

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
 In tabulations below, amounts are stated to the nearest dollar.
 Use Column I on Contracts where variable retainage for line items may apply.

CONTRACT #C1578 / PROJECT #05035
SOUTH LOOP ELEMENTARY SCHOOL
1601 SOUTH DEARBORN STREET
CHICAGO, IL 60616

APPLICATION NO: 20R2
APPLICATION DATE: 02/28/19
PERIOD TO: 02/28/19

ITEM NO.	CONTRACTOR	DESCRIPTION OF WORK	ORIGINAL CONTRACT VALUE	PBC APPROVED CHANGE ORDERS	GC INTERNAL CHANGE ORDERS	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED	TOTAL COMPLETED AND STORED	%	BALANCE TO FINISH	RETAINAGE (IF VARIABLE RATE)
							FROM PREVIOUS APPLICATION	THIS PERIOD					
1	Riteway-Huggins Co	Earthwork (312214)	<u>\$800,000.00</u>	\$22,345.04	\$0.00	<u>\$822,345.04</u>	\$802,131.35	\$0.00	\$0.00	\$802,131.35	97.54%	\$20,213.69	\$41,117.25
		Subtotal:	\$800,000.00	\$22,345.04	\$0.00	\$822,345.04	\$802,131.35	\$0.00	\$0.00	\$802,131.35	97.54%	\$20,213.69	\$41,117.25
2	Thatcher Foundation	Piles/Earthwk Retention Sys (316216)	<u>\$644,000.00</u>	\$10,150.00	\$0.00	<u>\$654,150.00</u>	\$654,150.00	\$0.00	\$0.00	\$654,150.00	100.00%	\$0.00	\$32,707.50
		Subtotal:	\$644,000.00	\$10,150.00	\$0.00	\$654,150.00	\$654,150.00	\$0.00	\$0.00	\$654,150.00	100.00%	\$0.00	\$32,707.50
3	Surface America, Inc	Play Ground Surfacing (321816)	<u>\$157,363.00</u>	\$0.00	(\$4,582.00)	<u>\$152,781.00</u>	\$152,781.00	\$0.00	\$0.00	\$152,781.00	100.00%	\$0.00	\$7,639.05
		Subtotal:	\$157,363.00	\$0.00	(\$4,582.00)	\$152,781.00	\$152,781.00	\$0.00	\$0.00	\$152,781.00	100.00%	\$0.00	\$7,639.05
4	Fence Masters	Fencing & Gates (323119)	<u>\$74,727.00</u>	\$0.00	\$5,509.00	<u>\$80,236.00</u>	\$9,775.50	\$0.00	\$0.00	\$9,775.50	12.18%	\$70,460.50	\$977.55
		Subtotal:	\$74,727.00	\$0.00	\$5,509.00	\$80,236.00	\$9,775.50	\$0.00	\$0.00	\$9,775.50	12.18%	\$70,460.50	\$977.55
5	McFarlane/Douglas	Landscape Restoration (329311)	<u>\$199,884.00</u>	\$0.00	\$0.00	<u>\$199,884.00</u>	\$136,884.00	\$0.00	\$0.00	\$136,884.00	68.48%	\$63,000.00	\$9,994.20
		Subtotal:	\$199,884.00	\$0.00	\$0.00	\$199,884.00	\$136,884.00	\$0.00	\$0.00	\$136,884.00	68.48%	\$63,000.00	\$9,994.20
6	Viridian Enterprises	Site Utilities (331013)	<u>\$472,263.00</u>	\$0.00	\$164,522.67	<u>\$636,785.67</u>	\$631,785.67	\$0.00	\$0.00	\$631,785.67	99.21%	\$5,000.00	\$31,839.28
		Subtotal:	\$472,263.00	\$0.00	\$164,522.67	\$636,785.67	\$631,785.67	\$0.00	\$0.00	\$631,785.67	99.21%	\$5,000.00	\$31,839.28
7	Carroll Construction	Reinforcing Steel (032000)	<u>\$0.00</u>	\$0.00	\$180,437.89	<u>\$180,437.89</u>	\$180,437.89	\$0.00	\$0.00	\$180,437.89	100.00%	\$0.00	\$9,021.89
		Subtotal:	\$0.00	\$0.00	\$180,437.89	\$180,437.89	\$180,437.89	\$0.00	\$0.00	\$180,437.89	100.00%	\$0.00	\$9,021.89
8	Leon Construction Co	Cast In Place/Site Concrete (033000)	<u>\$2,060,000.00</u>	\$2,684.49	\$65,191.91	<u>\$2,127,876.40</u>	\$2,127,876.40	\$0.00	\$0.00	\$2,127,876.40	100.00%	\$0.00	\$106,393.82
		Subtotal:	\$2,060,000.00	\$2,684.49	\$65,191.91	\$2,127,876.40	\$2,127,876.40	\$0.00	\$0.00	\$2,127,876.40	100.00%	\$0.00	\$106,393.82
9	Two In One Contract	Concrete - Core Walls (033000)	<u>\$1,193,340.00</u>	\$0.00	(\$496,385.01)	<u>\$696,954.99</u>	\$696,954.99	\$0.00	\$0.00	\$696,954.99	100.00%	\$0.00	\$34,847.75
		Subtotal:	\$1,193,340.00	\$0.00	(\$496,385.01)	\$696,954.99	\$696,954.99	\$0.00	\$0.00	\$696,954.99	100.00%	\$0.00	\$34,847.75
10	Tribco Construction	Concrete - Core Walls (033000)	<u>\$0.00</u>	\$0.00	\$775,601.00	<u>\$775,601.00</u>	\$775,601.00	\$0.00	\$0.00	\$775,601.00	100.00%	\$0.00	\$38,780.05
		Subtotal:	\$0.00	\$0.00	\$775,601.00	\$775,601.00	\$775,601.00	\$0.00	\$0.00	\$775,601.00	100.00%	\$0.00	\$38,780.05
11	Larmco Company	Masonry (042000)	<u>\$1,665,000.00</u>	\$0.00	\$5,964.65	<u>\$1,670,964.65</u>	\$1,645,287.65	\$25,677.00	\$0.00	\$1,670,964.65	100.00%	\$0.00	\$83,548.24
		Subtotal:	\$1,665,000.00	\$0.00	\$5,964.65	\$1,670,964.65	\$1,645,287.65	\$25,677.00	\$0.00	\$1,670,964.65	100.00%	\$0.00	\$83,548.24
12	Altra Builders, Inc.,	Structural Steel (051200)	<u>\$2,900,000.00</u>	\$0.00	(\$978,625.00)	<u>\$1,921,375.00</u>	\$1,883,575.00	\$0.00	\$0.00	\$1,883,575.00	98.03%	\$37,800.00	\$96,068.75
		Subtotal:	\$2,900,000.00	\$0.00	(\$978,625.00)	\$1,921,375.00	\$1,883,575.00	\$0.00	\$0.00	\$1,883,575.00	98.03%	\$37,800.00	\$96,068.75
13	Schmidt Steel, Inc.	Steel Erection	<u>\$0.00</u>	\$0.00	\$1,234,030.00	<u>\$1,234,030.00</u>	\$1,234,030.00	\$0.00	\$0.00	\$1,234,030.00	100.00%	\$0.00	\$61,701.50
		Subtotal:	\$0.00	\$0.00	\$1,234,030.00	\$1,234,030.00	\$1,234,030.00	\$0.00	\$0.00	\$1,234,030.00	100.00%	\$0.00	\$61,701.50
14	Jade Carpentry Con	Finish Carp/ Millwork/FRP Panels (064023)	<u>\$350,110.00</u>	\$0.00	\$88,244.94	<u>\$438,354.94</u>	\$324,004.44	\$0.00	\$0.00	\$324,004.44	73.91%	\$114,350.50	\$21,917.75
		Subtotal:	\$350,110.00	\$0.00	\$88,244.94	\$438,354.94	\$324,004.44	\$0.00	\$0.00	\$324,004.44	73.91%	\$114,350.50	\$21,917.75

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
 In tabulations below, amounts are stated to the nearest dollar.
 Use Column I on Contracts where variable retainage for line items may apply.

CONTRACT #C1578 / PROJECT #05035
SOUTH LOOP ELEMENTARY SCHOOL
1601 SOUTH DEARBORN STREET
CHICAGO, IL 60616

APPLICATION NO: 20R2
APPLICATION DATE: 02/28/19
PERIOD TO: 02/28/19

ITEM NO.	CONTRACTOR	DESCRIPTION OF WORK	ORIGINAL CONTRACT VALUE	PBC APPROVED CHANGE ORDERS	GC INTERNAL CHANGE ORDERS	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED	TOTAL COMPLETED AND STORED	%	BALANCE TO FINISH	RETAINAGE (IF VARIABLE RATE)
							FROM PREVIOUS APPLICATION	THIS PERIOD					
15	See Bofo Bofo Waterproofing	Damproofing (071113)	\$20,000.00	\$0.00	(\$20,000.00)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00		\$0.00	\$0.00
		Dampproofing/Air & Vapor Barrier (072700)	\$184,065.00	\$0.00	\$62,593.00	\$246,658.00	\$199,750.00	\$44,408.00	\$0.00	\$244,158.00	98.99%	\$2,500.00	\$12,332.90
		<i>Subtotal:</i>	<i>\$204,065.00</i>	<i>\$0.00</i>	<i>\$42,593.00</i>	<i>\$246,658.00</i>	<i>\$199,750.00</i>	<i>\$44,408.00</i>	<i>\$0.00</i>	<i>\$244,158.00</i>	<i>98.99%</i>	<i>\$2,500.00</i>	<i>\$12,332.90</i>
16	Nelson Thermal Ins	Spray Insulation (072129)	\$68,528.00	\$0.00	(\$17,938.00)	\$50,590.00	\$50,590.00	\$0.00	\$0.00	\$50,590.00	100.00%	\$0.00	\$2,529.50
		<i>Subtotal:</i>	<i>\$68,528.00</i>	<i>\$0.00</i>	<i>(\$17,938.00)</i>	<i>\$50,590.00</i>	<i>\$50,590.00</i>	<i>\$0.00</i>	<i>\$0.00</i>	<i>\$50,590.00</i>	<i>100.00%</i>	<i>\$0.00</i>	<i>\$2,529.50</i>
17	Whited Brothers	Metal Wall Panels (074130)	\$71,250.00	\$0.00	\$22,505.00	\$93,755.00	\$1,500.00	\$92,255.00	\$0.00	\$93,755.00	100.00%	\$0.00	\$9,375.50
		<i>Subtotal:</i>	<i>\$71,250.00</i>	<i>\$0.00</i>	<i>\$22,505.00</i>	<i>\$93,755.00</i>	<i>\$1,500.00</i>	<i>\$92,255.00</i>	<i>\$0.00</i>	<i>\$93,755.00</i>	<i>100.00%</i>	<i>\$0.00</i>	<i>\$9,375.50</i>
18	MW Powell Comp	Roofing (075200)	\$670,000.00	\$0.00	\$27,047.03	\$697,047.03	\$681,157.03	\$0.00	\$0.00	\$681,157.03	97.72%	\$15,890.00	\$34,852.35
		<i>Subtotal:</i>	<i>\$670,000.00</i>	<i>\$0.00</i>	<i>\$27,047.03</i>	<i>\$697,047.03</i>	<i>\$681,157.03</i>	<i>\$0.00</i>	<i>\$0.00</i>	<i>\$681,157.03</i>	<i>97.72%</i>	<i>\$15,890.00</i>	<i>\$34,852.35</i>
19	ASC Fireproofing, I	Sprayed Fireproofing (078116)	\$126,643.00	\$0.00	\$58,089.00	\$184,732.00	\$183,732.00	\$0.00	\$0.00	\$183,732.00	99.46%	\$1,000.00	\$9,236.60
		<i>Subtotal:</i>	<i>\$126,643.00</i>	<i>\$0.00</i>	<i>\$58,089.00</i>	<i>\$184,732.00</i>	<i>\$183,732.00</i>	<i>\$0.00</i>	<i>\$0.00</i>	<i>\$183,732.00</i>	<i>99.46%</i>	<i>\$1,000.00</i>	<i>\$9,236.60</i>
20	LaForce, Inc.	Doors, Frames & Hardware (081113)	\$275,000.00	\$0.00	\$19,028.00	\$294,028.00	\$294,027.94	\$0.06	\$0.00	\$294,028.00	100.00%	\$0.00	\$14,701.40
		<i>Subtotal:</i>	<i>\$275,000.00</i>	<i>\$0.00</i>	<i>\$19,028.00</i>	<i>\$294,028.00</i>	<i>\$294,027.94</i>	<i>\$0.06</i>	<i>\$0.00</i>	<i>\$294,028.00</i>	<i>100.00%</i>	<i>\$0.00</i>	<i>\$14,701.40</i>
21	Industrial Door Com	Overhead Coiling Doors (083323)	\$3,900.00	\$0.00	(\$300.00)	\$3,600.00	\$3,600.00	\$0.00	\$0.00	\$3,600.00	100.00%	\$0.00	\$180.00
		<i>Subtotal:</i>	<i>\$3,900.00</i>	<i>\$0.00</i>	<i>(\$300.00)</i>	<i>\$3,600.00</i>	<i>\$3,600.00</i>	<i>\$0.00</i>	<i>\$0.00</i>	<i>\$3,600.00</i>	<i>100.00%</i>	<i>\$0.00</i>	<i>\$180.00</i>
22	Alumital Corporatio	Storefront (084113)	\$435,000.00	\$0.00	\$153,525.00	\$588,525.00	\$406,960.00	\$0.00	\$0.00	\$406,960.00	69.15%	\$181,565.00	\$29,426.25
		<i>Subtotal:</i>	<i>\$435,000.00</i>	<i>\$0.00</i>	<i>\$153,525.00</i>	<i>\$588,525.00</i>	<i>\$406,960.00</i>	<i>\$0.00</i>	<i>\$0.00</i>	<i>\$406,960.00</i>	<i>69.15%</i>	<i>\$181,565.00</i>	<i>\$29,426.25</i>
23	Clearpointe Constr	Windows (085113)	\$390,000.00	\$0.00	\$64,942.52	\$454,942.52	\$398,267.72	\$50,830.80	\$0.00	\$449,098.52	98.72%	\$5,844.00	\$22,747.13
		<i>Subtotal:</i>	<i>\$390,000.00</i>	<i>\$0.00</i>	<i>\$64,942.52</i>	<i>\$454,942.52</i>	<i>\$398,267.72</i>	<i>\$50,830.80</i>	<i>\$0.00</i>	<i>\$449,098.52</i>	<i>98.72%</i>	<i>\$5,844.00</i>	<i>\$22,747.13</i>
24	Harmony Products,	Exterior Window Guards (085657)	\$52,500.00	\$0.00	(\$8,500.00)	\$44,000.00	\$21,250.00	\$0.00	\$0.00	\$21,250.00	48.30%	\$22,750.00	\$2,125.00
		<i>Subtotal:</i>	<i>\$52,500.00</i>	<i>\$0.00</i>	<i>(\$8,500.00)</i>	<i>\$44,000.00</i>	<i>\$21,250.00</i>	<i>\$0.00</i>	<i>\$0.00</i>	<i>\$21,250.00</i>	<i>48.30%</i>	<i>\$22,750.00</i>	<i>\$2,125.00</i>
25	Indiana Wire Produ	Interior Window Guards (085656)	\$22,500.00	\$0.00	(\$12,959.00)	\$9,541.00	\$9,541.00	\$0.00	\$0.00	\$9,541.00	100.00%	\$0.00	\$0.00
		<i>Subtotal:</i>	<i>\$22,500.00</i>	<i>\$0.00</i>	<i>(\$12,959.00)</i>	<i>\$9,541.00</i>	<i>\$9,541.00</i>	<i>\$0.00</i>	<i>\$0.00</i>	<i>\$9,541.00</i>	<i>100.00%</i>	<i>\$0.00</i>	<i>\$0.00</i>
26	Tee Jay Service Con	Auto Doors (087113)	\$8,414.00	\$0.00	(\$214.00)	\$8,200.00	\$0.00	\$8,200.00	\$0.00	\$8,200.00	100.00%	\$0.00	\$820.00
		<i>Subtotal:</i>	<i>\$8,414.00</i>	<i>\$0.00</i>	<i>(\$214.00)</i>	<i>\$8,200.00</i>	<i>\$0.00</i>	<i>\$8,200.00</i>	<i>\$0.00</i>	<i>\$8,200.00</i>	<i>100.00%</i>	<i>\$0.00</i>	<i>\$820.00</i>
27	Toro Construction C	Drywall/Rough Carp/ACT (092116)	\$3,110,000.00	\$0.00	\$297,353.90	\$3,407,353.90	\$3,236,840.90	\$0.00	\$0.00	\$3,236,840.90	95.00%	\$170,513.00	\$170,367.70
		<i>Subtotal:</i>	<i>\$3,110,000.00</i>	<i>\$0.00</i>	<i>\$297,353.90</i>	<i>\$3,407,353.90</i>	<i>\$3,236,840.90</i>	<i>\$0.00</i>	<i>\$0.00</i>	<i>\$3,236,840.90</i>	<i>95.00%</i>	<i>\$170,513.00</i>	<i>\$170,367.70</i>
28	Skyline Plastering, I	Plaster (092400)	\$168,100.00	\$0.00	\$7,243.24	\$175,343.24	\$143,751.76	\$31,591.48	\$0.00	\$175,343.24	100.00%	\$0.00	\$8,767.16
		<i>Subtotal:</i>	<i>\$168,100.00</i>	<i>\$0.00</i>	<i>\$7,243.24</i>	<i>\$175,343.24</i>	<i>\$143,751.76</i>	<i>\$31,591.48</i>	<i>\$0.00</i>	<i>\$175,343.24</i>	<i>100.00%</i>	<i>\$0.00</i>	<i>\$8,767.16</i>

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
 In tabulations below, amounts are stated to the nearest dollar.
 Use Column I on Contracts where variable retainage for line items may apply.

CONTRACT #C1578 / PROJECT #05035
SOUTH LOOP ELEMENTARY SCHOOL
1601 SOUTH DEARBORN STREET
CHICAGO, IL 60616

APPLICATION NO: 20R2
APPLICATION DATE: 02/28/19
PERIOD TO: 02/28/19

ITEM NO.	CONTRACTOR	DESCRIPTION OF WORK	ORIGINAL CONTRACT VALUE	PBC APPROVED CHANGE ORDERS	GC INTERNAL CHANGE ORDERS	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED	TOTAL COMPLETED AND STORED	%	BALANCE TO FINISH	RETAINAGE (IF VARIABLE RATE)
							FROM PREVIOUS APPLICATION	THIS PERIOD					
29	CE Korsgard Comp	Ceramic & Quarry Tile (093000)	<u>\$232,423.00</u>	<u>\$0.00</u>	<u>\$116,748.64</u>	<u>\$349,171.64</u>	<u>\$348,771.64</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$348,771.64</u>	<u>99.89%</u>	<u>\$400.00</u>	<u>\$17,458.58</u>
		Subtotal:	<u>\$232,423.00</u>	<u>\$0.00</u>	<u>\$116,748.64</u>	<u>\$349,171.64</u>	<u>\$348,771.64</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$348,771.64</u>	<u>99.89%</u>	<u>\$400.00</u>	<u>\$17,458.58</u>
30	ProStar Surfaces	Wood Flooring (096466)	<u>\$128,000.00</u>	<u>\$0.00</u>	<u>\$3,624.00</u>	<u>\$131,624.00</u>	<u>\$94,225.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$94,225.00</u>	<u>71.59%</u>	<u>\$37,399.00</u>	<u>\$9,422.50</u>
		Subtotal:	<u>\$128,000.00</u>	<u>\$0.00</u>	<u>\$3,624.00</u>	<u>\$131,624.00</u>	<u>\$94,225.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$94,225.00</u>	<u>71.59%</u>	<u>\$37,399.00</u>	<u>\$9,422.50</u>
31	Mr. David's Flooring	VCT Flooring (096519)	<u>\$737,516.00</u>	<u>\$0.00</u>	<u>\$57,064.53</u>	<u>\$794,580.53</u>	<u>\$683,177.53</u>	<u>\$111,403.00</u>	<u>\$0.00</u>	<u>\$794,580.53</u>	<u>100.00%</u>	<u>\$0.00</u>	<u>\$39,729.03</u>
		Subtotal:	<u>\$737,516.00</u>	<u>\$0.00</u>	<u>\$57,064.53</u>	<u>\$794,580.53</u>	<u>\$683,177.53</u>	<u>\$111,403.00</u>	<u>\$0.00</u>	<u>\$794,580.53</u>	<u>100.00%</u>	<u>\$0.00</u>	<u>\$39,729.03</u>
32	Continental Painting	Painting (099100)	<u>\$204,995.00</u>	<u>\$0.00</u>	<u>\$156,360.00</u>	<u>\$361,355.00</u>	<u>\$198,501.30</u>	<u>\$162,853.70</u>	<u>\$0.00</u>	<u>\$361,355.00</u>	<u>100.00%</u>	<u>\$0.00</u>	<u>\$18,067.75</u>
		Subtotal:	<u>\$204,995.00</u>	<u>\$0.00</u>	<u>\$156,360.00</u>	<u>\$361,355.00</u>	<u>\$198,501.30</u>	<u>\$162,853.70</u>	<u>\$0.00</u>	<u>\$361,355.00</u>	<u>100.00%</u>	<u>\$0.00</u>	<u>\$18,067.75</u>
33	Artlow Systems, Inc	Epoxy Flooring (099724)	<u>\$54,376.00</u>	<u>\$0.00</u>	<u>\$6,709.00</u>	<u>\$61,085.00</u>	<u>\$4,500.00</u>	<u>\$28,265.00</u>	<u>\$0.00</u>	<u>\$32,765.00</u>	<u>53.64%</u>	<u>\$28,320.00</u>	<u>\$3,276.50</u>
		Subtotal:	<u>\$54,376.00</u>	<u>\$0.00</u>	<u>\$6,709.00</u>	<u>\$61,085.00</u>	<u>\$4,500.00</u>	<u>\$28,265.00</u>	<u>\$0.00</u>	<u>\$32,765.00</u>	<u>53.64%</u>	<u>\$28,320.00</u>	<u>\$3,276.50</u>
34	J Lorenzo Specialty	Visual Display Units (101100)	<u>\$28,045.00</u>	<u>\$0.00</u>	<u>\$21,369.00</u>	<u>\$49,414.00</u>	<u>\$49,414.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$49,414.00</u>	<u>100.00%</u>	<u>\$0.00</u>	<u>\$2,470.70</u>
		Subtotal:	<u>\$28,045.00</u>	<u>\$0.00</u>	<u>\$21,369.00</u>	<u>\$49,414.00</u>	<u>\$49,414.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$49,414.00</u>	<u>100.00%</u>	<u>\$0.00</u>	<u>\$2,470.70</u>
35	N/A	Signage - Interior (101403 DELETED FROM SOV)	<u>\$61,928.00</u>	<u>\$0.00</u>	<u>(\$61,928.00)</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>		<u>\$0.00</u>	<u>\$0.00</u>
		Subtotal:	<u>\$61,928.00</u>	<u>\$0.00</u>	<u>(\$61,928.00)</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>		<u>\$0.00</u>	<u>\$0.00</u>
36	N/A	Signage - Dimensional (101403 DELETED FROM SOV)	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>		<u>\$0.00</u>	<u>\$0.00</u>
		Subtotal:	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>		<u>\$0.00</u>	<u>\$0.00</u>
37	Commercial Special	Toilet Compartments (102113)	<u>\$50,200.00</u>	<u>\$0.00</u>	<u>(\$11,200.00)</u>	<u>\$39,000.00</u>	<u>\$39,000.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$39,000.00</u>	<u>100.00%</u>	<u>\$0.00</u>	<u>\$1,950.00</u>
		Subtotal:	<u>\$50,200.00</u>	<u>\$0.00</u>	<u>(\$11,200.00)</u>	<u>\$39,000.00</u>	<u>\$39,000.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$39,000.00</u>	<u>100.00%</u>	<u>\$0.00</u>	<u>\$1,950.00</u>
38	RHL Enterprises, LI	Operable Partitions (102231)	<u>\$12,336.00</u>	<u>\$0.00</u>	<u>(\$336.00)</u>	<u>\$12,000.00</u>	<u>\$12,000.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$12,000.00</u>	<u>100.00%</u>	<u>\$0.00</u>	<u>\$600.00</u>
		Subtotal:	<u>\$12,336.00</u>	<u>\$0.00</u>	<u>(\$336.00)</u>	<u>\$12,000.00</u>	<u>\$12,000.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$12,000.00</u>	<u>100.00%</u>	<u>\$0.00</u>	<u>\$600.00</u>
39	Specialties Direct, I	Toilet Accessories/Fire Extinguishers	<u>\$33,715.00</u>	<u>\$0.00</u>	<u>(\$365.00)</u>	<u>\$33,350.00</u>	<u>\$33,350.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$33,350.00</u>	<u>100.00%</u>	<u>\$0.00</u>	<u>\$3,335.00</u>
		Fire Extinguishers (104403)	<u>\$3,683.00</u>	<u>\$0.00</u>	<u>(\$3,683.00)</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>		<u>\$0.00</u>	<u>\$0.00</u>
		Subtotal:	<u>\$37,398.00</u>	<u>\$0.00</u>	<u>(\$4,048.00)</u>	<u>\$33,350.00</u>	<u>\$33,350.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$33,350.00</u>	<u>100.00%</u>	<u>\$0.00</u>	<u>\$3,335.00</u>
40	N/A	Flag Poles (107500 DELETED FROM SOV)	<u>\$4,140.00</u>	<u>\$0.00</u>	<u>(\$4,140.00)</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>		<u>\$0.00</u>	<u>\$0.00</u>
		Subtotal:	<u>\$4,140.00</u>	<u>\$0.00</u>	<u>(\$4,140.00)</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>		<u>\$0.00</u>	<u>\$0.00</u>
41	Carroll Seating, Inc.	Lockers/Gym Equip/Science CW/Bleachers	<u>\$143,378.00</u>	<u>\$0.00</u>	<u>\$96,584.00</u>	<u>\$239,962.00</u>	<u>\$203,432.39</u>	<u>\$27,232.12</u>	<u>\$0.00</u>	<u>\$230,664.51</u>	<u>96.13%</u>	<u>\$9,297.49</u>	<u>\$11,998.10</u>
		Gym Equipment (116623)	<u>\$65,845.00</u>	<u>\$0.00</u>	<u>(\$65,845.00)</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>		<u>\$0.00</u>	<u>\$0.00</u>
		Science Room Casework (123553)	<u>\$35,590.00</u>	<u>\$0.00</u>	<u>(\$35,590.00)</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>		<u>\$0.00</u>	<u>\$0.00</u>
		Bleachers (126600)	<u>\$19,768.00</u>	<u>\$0.00</u>	<u>(\$19,768.00)</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>		<u>\$0.00</u>	<u>\$0.00</u>
		Subtotal:	<u>\$264,581.00</u>	<u>\$0.00</u>	<u>(\$24,619.00)</u>	<u>\$239,962.00</u>	<u>\$203,432.39</u>	<u>\$27,232.12</u>	<u>\$0.00</u>	<u>\$230,664.51</u>	<u>96.13%</u>	<u>\$9,297.49</u>	<u>\$11,998.10</u>

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
 In tabulations below, amounts are stated to the nearest dollar.
 Use Column I on Contracts where variable retainage for line items may apply.

CONTRACT #C1578 / PROJECT #05035
SOUTH LOOP ELEMENTARY SCHOOL
1601 SOUTH DEARBORN STREET
CHICAGO, IL 60616

APPLICATION NO: 20R2
APPLICATION DATE: 02/28/19
PERIOD TO: 02/28/19

ITEM NO.	CONTRACTOR	DESCRIPTION OF WORK	ORIGINAL CONTRACT VALUE	PBC APPROVED CHANGE ORDERS	GC INTERNAL CHANGE ORDERS	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED	TOTAL COMPLETED AND STORED	%	BALANCE TO FINISH	RETAINAGE (IF VARIABLE RATE)
							FROM PREVIOUS APPLICATION	THIS PERIOD					
42	Boelter, LLC	Food Service Equipment (111400)	<u>\$87,000.00</u>	<u>\$0.00</u>	<u>(\$2,000.00)</u>	<u>\$85,000.00</u>	<u>\$84,056.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$84,056.00</u>	<u>98.89%</u>	<u>\$944.00</u>	<u>\$4,250.00</u>
		Subtotal:	<u>\$87,000.00</u>	<u>\$0.00</u>	<u>(\$2,000.00)</u>	<u>\$85,000.00</u>	<u>\$84,056.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$84,056.00</u>	<u>98.89%</u>	<u>\$944.00</u>	<u>\$4,250.00</u>
43	NuToys Leisure Pro	Play Ground Equipment (116800)	<u>\$112,151.00</u>	<u>\$0.00</u>	<u>(\$28,456.00)</u>	<u>\$83,695.00</u>	<u>\$83,695.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$83,695.00</u>	<u>100.00%</u>	<u>\$0.00</u>	<u>\$4,184.75</u>
		Subtotal:	<u>\$112,151.00</u>	<u>\$0.00</u>	<u>(\$28,456.00)</u>	<u>\$83,695.00</u>	<u>\$83,695.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$83,695.00</u>	<u>100.00%</u>	<u>\$0.00</u>	<u>\$4,184.75</u>
44	Great Lakes Landsc	Playground Equip Installation	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$48,277.00</u>	<u>\$48,277.00</u>	<u>\$48,277.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$48,277.00</u>	<u>100.00%</u>	<u>\$0.00</u>	<u>\$2,413.85</u>
		Subtotal:	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$48,277.00</u>	<u>\$48,277.00</u>	<u>\$48,277.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$48,277.00</u>	<u>100.00%</u>	<u>\$0.00</u>	<u>\$2,413.85</u>
45	C&H Building Spec	Projection Screens/Floor Mats	<u>\$15,500.00</u>	<u>\$0.00</u>	<u>\$6,250.00</u>	<u>\$21,750.00</u>	<u>\$21,750.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$21,750.00</u>	<u>100.00%</u>	<u>\$0.00</u>	<u>\$0.00</u>
		Floor Mats (124813)	<u>\$6,941.00</u>	<u>\$0.00</u>	<u>(\$6,941.00)</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>100.00%</u>	<u>\$0.00</u>	<u>\$0.00</u>
		Subtotal:	<u>\$22,441.00</u>	<u>\$0.00</u>	<u>(\$691.00)</u>	<u>\$21,750.00</u>	<u>\$21,750.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$21,750.00</u>	<u>100.00%</u>	<u>\$0.00</u>	<u>\$0.00</u>
46	Grand Stage Compa	Rigging & Control (116133)	<u>\$98,284.00</u>	<u>\$0.00</u>	<u>(\$33,884.00)</u>	<u>\$64,400.00</u>	<u>\$31,700.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$31,700.00</u>	<u>49.22%</u>	<u>\$32,700.00</u>	<u>\$3,170.00</u>
		Subtotal:	<u>\$98,284.00</u>	<u>\$0.00</u>	<u>(\$33,884.00)</u>	<u>\$64,400.00</u>	<u>\$31,700.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$31,700.00</u>	<u>49.22%</u>	<u>\$32,700.00</u>	<u>\$3,170.00</u>
47	Midwest Netting Sol	Sports Netting (116500)	<u>\$33,845.00</u>	<u>\$0.00</u>	<u>(\$3,035.00)</u>	<u>\$30,810.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>0.00%</u>	<u>\$30,810.00</u>	<u>\$0.00</u>
		Subtotal:	<u>\$33,845.00</u>	<u>\$0.00</u>	<u>(\$3,035.00)</u>	<u>\$30,810.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>0.00%</u>	<u>\$30,810.00</u>	<u>\$0.00</u>
48	C-Tec, Inc.	Waste Compactors (118226)	<u>\$32,978.00</u>	<u>\$0.00</u>	<u>(\$5,478.00)</u>	<u>\$27,500.00</u>	<u>\$27,500.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$27,500.00</u>	<u>100.00%</u>	<u>\$0.00</u>	<u>\$1,375.00</u>
		Subtotal:	<u>\$32,978.00</u>	<u>\$0.00</u>	<u>(\$5,478.00)</u>	<u>\$27,500.00</u>	<u>\$27,500.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$27,500.00</u>	<u>100.00%</u>	<u>\$0.00</u>	<u>\$1,375.00</u>
49	Interior Concepts	Window Shades (122413)	<u>\$38,150.00</u>	<u>\$0.00</u>	<u>\$29,300.00</u>	<u>\$67,450.00</u>	<u>\$0.00</u>	<u>\$63,000.00</u>	<u>\$0.00</u>	<u>\$63,000.00</u>	<u>93.40%</u>	<u>\$4,450.00</u>	<u>\$6,300.00</u>
		Subtotal:	<u>\$38,150.00</u>	<u>\$0.00</u>	<u>\$29,300.00</u>	<u>\$67,450.00</u>	<u>\$0.00</u>	<u>\$63,000.00</u>	<u>\$0.00</u>	<u>\$63,000.00</u>	<u>93.40%</u>	<u>\$4,450.00</u>	<u>\$6,300.00</u>
50	ThyssenKrupp Eleva	Elevator (142427)	<u>\$162,000.00</u>	<u>\$0.00</u>	<u>(\$564.00)</u>	<u>\$161,436.00</u>	<u>\$161,436.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$161,436.00</u>	<u>100.00%</u>	<u>\$0.00</u>	<u>\$8,071.80</u>
		Subtotal:	<u>\$162,000.00</u>	<u>\$0.00</u>	<u>(\$564.00)</u>	<u>\$161,436.00</u>	<u>\$161,436.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$161,436.00</u>	<u>100.00%</u>	<u>\$0.00</u>	<u>\$8,071.80</u>
51	Garaventa USA, Inc	Lift (144200)	<u>\$44,799.00</u>	<u>\$0.00</u>	<u>(\$1,799.00)</u>	<u>\$43,000.00</u>	<u>\$38,700.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$38,700.00</u>	<u>90.00%</u>	<u>\$4,300.00</u>	<u>\$3,870.00</u>
		Subtotal:	<u>\$44,799.00</u>	<u>\$0.00</u>	<u>(\$1,799.00)</u>	<u>\$43,000.00</u>	<u>\$38,700.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$38,700.00</u>	<u>90.00%</u>	<u>\$4,300.00</u>	<u>\$3,870.00</u>
52	Nelson Fire Protecti	Fire Sprinkler (210500)	<u>\$297,614.00</u>	<u>\$0.00</u>	<u>(\$614.00)</u>	<u>\$297,000.00</u>	<u>\$274,488.00</u>	<u>\$18,712.00</u>	<u>\$0.00</u>	<u>\$293,200.00</u>	<u>98.72%</u>	<u>\$3,800.00</u>	<u>\$14,850.00</u>
		Subtotal:	<u>\$297,614.00</u>	<u>\$0.00</u>	<u>(\$614.00)</u>	<u>\$297,000.00</u>	<u>\$274,488.00</u>	<u>\$18,712.00</u>	<u>\$0.00</u>	<u>\$293,200.00</u>	<u>98.72%</u>	<u>\$3,800.00</u>	<u>\$14,850.00</u>
53	Garces Contractors,	Plumbing (220500)	<u>\$1,415,700.00</u>	<u>\$0.00</u>	<u>\$29,019.37</u>	<u>\$1,444,719.37</u>	<u>\$1,351,396.57</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$1,351,396.57</u>	<u>93.54%</u>	<u>\$93,322.80</u>	<u>\$72,235.97</u>
		Subtotal:	<u>\$1,415,700.00</u>	<u>\$0.00</u>	<u>\$29,019.37</u>	<u>\$1,444,719.37</u>	<u>\$1,351,396.57</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$1,351,396.57</u>	<u>93.54%</u>	<u>\$93,322.80</u>	<u>\$72,235.97</u>
54	Wolf Mechanical In	HVAC - Ventilation (230503)	<u>\$1,861,300.00</u>	<u>\$5,324.50</u>	<u>\$34,934.62</u>	<u>\$1,901,559.12</u>	<u>\$1,804,747.85</u>	<u>\$61,240.85</u>	<u>\$0.00</u>	<u>\$1,865,988.70</u>	<u>98.13%</u>	<u>\$35,570.42</u>	<u>\$57,046.77</u>
		Subtotal:	<u>\$1,861,300.00</u>	<u>\$5,324.50</u>	<u>\$34,934.62</u>	<u>\$1,901,559.12</u>	<u>\$1,804,747.85</u>	<u>\$61,240.85</u>	<u>\$0.00</u>	<u>\$1,865,988.70</u>	<u>98.13%</u>	<u>\$35,570.42</u>	<u>\$57,046.77</u>
55	McDonough Mecha	HVAC - Piping (231123)	<u>\$995,000.00</u>	<u>\$0.00</u>	<u>\$8,298.35</u>	<u>\$1,003,298.35</u>	<u>\$968,099.11</u>	<u>\$34,799.24</u>	<u>\$0.00</u>	<u>\$1,002,898.35</u>	<u>99.96%</u>	<u>\$400.00</u>	<u>\$50,164.92</u>
		Subtotal:	<u>\$995,000.00</u>	<u>\$0.00</u>	<u>\$8,298.35</u>	<u>\$1,003,298.35</u>	<u>\$968,099.11</u>	<u>\$34,799.24</u>	<u>\$0.00</u>	<u>\$1,002,898.35</u>	<u>99.96%</u>	<u>\$400.00</u>	<u>\$50,164.92</u>

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
 In tabulations below, amounts are stated to the nearest dollar.
 Use Column I on Contracts where variable retainage for line items may apply.

CONTRACT #C1578 / PROJECT #05035
SOUTH LOOP ELEMENTARY SCHOOL
1601 SOUTH DEARBORN STREET
CHICAGO, IL 60616

APPLICATION NO: 20R2
APPLICATION DATE: 02/28/19
PERIOD TO: 02/28/19

ITEM NO.	CONTRACTOR	DESCRIPTION OF WORK	ORIGINAL CONTRACT VALUE	PBC APPROVED CHANGE ORDERS	GC INTERNAL CHANGE ORDERS	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED	TOTAL COMPLETED AND STORED	%	BALANCE TO FINISH	RETAINAGE (IF VARIABLE RATE)
							FROM PREVIOUS APPLICATION	THIS PERIOD					
56	Broadway Electric,	Electrical (260503)	<u>\$4,478,000.00</u>	<u>\$1,195.00</u>	<u>\$61,337.49</u>	<u>\$4,540,532.49</u>	<u>\$4,113,922.49</u>	<u>\$407,610.00</u>	<u>\$0.00</u>	<u>\$4,521,532.49</u>	<u>99.58%</u>	<u>\$19,000.00</u>	<u>\$227,026.62</u>
		<i>Subtotal:</i>	<u>\$4,478,000.00</u>	<u>\$1,195.00</u>	<u>\$61,337.49</u>	<u>\$4,540,532.49</u>	<u>\$4,113,922.49</u>	<u>\$407,610.00</u>	<u>\$0.00</u>	<u>\$4,521,532.49</u>	<u>99.58%</u>	<u>\$19,000.00</u>	<u>\$227,026.62</u>
57	Beverly Asphalt Pav	Asphalt Paving (321216)	<u>\$53,790.00</u>	<u>\$0.00</u>	<u>\$5,720.00</u>	<u>\$59,510.00</u>	<u>\$58,110.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$58,110.00</u>	<u>97.65%</u>	<u>\$1,400.00</u>	<u>\$2,975.50</u>
		<i>Subtotal:</i>	<u>\$53,790.00</u>	<u>\$0.00</u>	<u>\$5,720.00</u>	<u>\$59,510.00</u>	<u>\$58,110.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$58,110.00</u>	<u>97.65%</u>	<u>\$1,400.00</u>	<u>\$2,975.50</u>
58	Hatchell and Associ	Sound Control Panel System Furnish	<u>\$98,776.00</u>	<u>\$0.00</u>	<u>(\$53,276.00)</u>	<u>\$45,500.00</u>	<u>\$45,500.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$45,500.00</u>	<u>100.00%</u>	<u>\$0.00</u>	<u>\$2,275.00</u>
		<i>Subtotal:</i>	<u>\$98,776.00</u>	<u>\$0.00</u>	<u>(\$53,276.00)</u>	<u>\$45,500.00</u>	<u>\$45,500.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$45,500.00</u>	<u>100.00%</u>	<u>\$0.00</u>	<u>\$2,275.00</u>
59	Air Design Systems,	Sound Control Panel System Install	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$30,000.00</u>	<u>\$30,000.00</u>	<u>\$12,000.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$12,000.00</u>	<u>40.00%</u>	<u>\$18,000.00</u>	<u>\$1,200.00</u>
		<i>Subtotal:</i>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$30,000.00</u>	<u>\$30,000.00</u>	<u>\$12,000.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$12,000.00</u>	<u>40.00%</u>	<u>\$18,000.00</u>	<u>\$1,200.00</u>
60	Madison Constructi	Mobilization	<u>\$343,000.00</u>	<u>\$0.00</u>	<u>(\$71,000.00)</u>	<u>\$272,000.00</u>	<u>\$272,000.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$272,000.00</u>	<u>100.00%</u>	<u>\$0.00</u>	<u>\$8,160.00</u>
61	Madison Constructi	Demobilization	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$37,000.00</u>	<u>\$37,000.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>0.00%</u>	<u>\$37,000.00</u>	<u>\$0.00</u>
62	Madison Constructi	Insurance	<u>\$298,673.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$298,673.00</u>	<u>\$298,673.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$298,673.00</u>	<u>100.00%</u>	<u>\$0.00</u>	<u>\$0.00</u>
63	Madison Constructi	Bond	<u>\$241,024.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$241,024.00</u>	<u>\$241,024.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$241,024.00</u>	<u>100.00%</u>	<u>\$0.00</u>	<u>\$0.00</u>
64	Madison Constructi	General Conditions	<u>\$1,936,720.00</u>	<u>\$0.00</u>	<u>(\$1,120,732.30)</u>	<u>\$815,987.70</u>	<u>\$767,396.16</u>	<u>(\$64,294.46)</u>	<u>\$0.00</u>	<u>\$703,101.70</u>	<u>86.17%</u>	<u>\$112,886.00</u>	<u>\$26,053.72</u>
65	Madison Constructi	UNLET	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>
66	Madison Constructi	Overhead & Profit	<u>\$1,547,230.00</u>	<u>\$1,161.25</u>	<u>(\$910,287.44)</u>	<u>\$638,103.81</u>	<u>\$634,399.63</u>	<u>(\$195,051.47)</u>	<u>\$0.00</u>	<u>\$439,348.16</u>	<u>68.85%</u>	<u>\$198,755.65</u>	<u>\$24,994.66</u>
67	Professionals Associ	Survey	<u>\$0.00</u>	<u>\$8,000.00</u>	<u>\$0.00</u>	<u>\$8,000.00</u>	<u>\$8,000.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$8,000.00</u>	<u>100.00%</u>	<u>\$0.00</u>	<u>\$400.00</u>
			<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>
			<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>
		<i>Subtotal:</i>	<u>\$4,366,647.00</u>	<u>\$9,161.25</u>	<u>(\$2,065,019.74)</u>	<u>\$2,310,788.51</u>	<u>\$2,221,492.79</u>	<u>(\$259,345.93)</u>	<u>\$0.00</u>	<u>\$1,962,146.86</u>	<u>84.91%</u>	<u>\$348,641.65</u>	<u>\$59,608.38</u>
68	PBC	Contract Contingency	<u>\$1,200,000.00</u>	<u>(\$20,515.24)</u>	<u>\$0.00</u>	<u>\$1,179,484.76</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>0.00%</u>	<u>\$1,179,484.76</u>	<u>\$0.00</u>
69	PBC	Sitework Allowance	<u>\$700,000.00</u>	<u>(\$30,345.04)</u>	<u>\$0.00</u>	<u>\$669,654.96</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>0.00%</u>	<u>\$669,654.96</u>	<u>\$0.00</u>
70	PBC	Camera Allowance	<u>\$300,000.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$300,000.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>0.00%</u>	<u>\$300,000.00</u>	<u>\$0.00</u>
		<i>Subtotal:</i>	<u>\$2,200,000.00</u>	<u>(\$50,860.28)</u>	<u>\$0.00</u>	<u>\$2,149,139.72</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>0.00%</u>	<u>\$2,149,139.72</u>	<u>\$0.00</u>
		TO BE LET											
		<i>Subtotal:</i>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>		<u>\$0.00</u>	<u>\$0.00</u>
GRAND TOTAL			<u>\$34,337,000.00</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$34,337,000.00</u>	<u>\$29,899,485.91</u>	<u>\$908,732.32</u>	<u>\$0.00</u>	<u>\$30,808,218.23</u>	<u>89.72%</u>	<u>\$3,528,781.77</u>	<u>\$1,523,342.79</u>

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

**PUBLIC BUILDING COMMISSION OF CHICAGO
CONTRACTOR'S SWORN STATEMENT & AFFIDAVIT FOR PARTIAL PAYMENT
EXHIBIT A**

Project Name: **SOUTH LOOP ELEMENTARY SCHOOL**
PBC Project # **C1578**
Job Location **1601 SOUTH DEARBORN STREET, CHICAGO, IL 60616**
Owner: **PUBLIC BUILDING COMMISSION OF CHICAGO**

CONTRACTOR: **MADISON CONSTRUCTION COMPANY**

APPLICATION FOR PAYMENT # **20R2**

State of Illinois }
}ss
County of Cook }

The affiant being first duly sworn on oath, deposes and says that he/she is, JOEL SPALDING, EXECUTIVE VICE PRESIDENT of Madison Construction Company, an Illinois Corporation, and duly authorized to make this Affidavit on behalf of said corporation, and individually; that he/she is well acquainted with the facts herein set forth and said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract #5035 dated the 31st day of July, 2017, for the following project:

that the following statements are made for the purpose of procuring a partial payment of **SOUTH LOOP ELEMENTARY SCHOOL** **\$914,624.22** under the terms of said Contract,

That the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purpose of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies and services for, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies and services, furnished or prepared by each of them to or on account of said work as stated:

Item # as SOV	Subcontractor Name and Address	Type of Work	Original Contract Amount	PBC Change Orders	General Contractor Change Orders	Adjusted Contract Amount	Work Completed			Total To Date	Retainage	Net Previous Billing	Net Amount Due	Remaining To Bill
							% Complete	Previous	Current					
1	Rileway-Huggins Construction Services, Inc., 1030 East 87th Street, Chicago, IL 60619	Earthwork	\$800,000.00	\$22,345.04	\$0.00	\$822,345.04	98%	\$802,131.35	\$0.00	\$802,131.35	\$41,117.25	\$761,014.09	\$0.01	\$61,330.94
2	Thatcher Foundations, Inc., 7100 Industrial Highway, Gary, IN 46406	Piles/Earthwork Retention System	\$644,000.00	\$10,150.00	\$0.00	\$654,150.00	100%	\$654,150.00	\$0.00	\$654,150.00	\$32,707.50	\$621,442.50	\$0.00	\$32,707.50
3	Surface America, Inc., PO Box 157, Williamsburg, NY 14231	Play Ground Surfacing	\$157,363.00	\$0.00	(\$4,582.00)	\$152,781.00	100%	\$152,781.00	\$0.00	\$152,781.00	\$7,639.05	\$145,141.95	\$0.00	\$7,639.05
4	Fence Masters, Inc., 20400 S Cottage Grove Ave, Chicago Heights, IL 60411	Fencing & Gates	\$74,727.00	\$0.00	\$5,509.00	\$80,236.00	12%	\$9,775.50	\$0.00	\$9,775.50	\$977.55	\$8,797.95	\$0.00	\$71,438.05
5	McFarlane/Douglass & Company, 143 Tower Drive, Burr Ridge, IL 60527	Landscape Restoration	\$199,884.00	\$0.00	\$0.00	\$199,884.00	68%	\$136,884.00	\$0.00	\$136,884.00	\$9,994.20	\$126,889.80	\$0.00	\$72,994.20
6	Viridian Enterprises, Inc., 3767 N Pulaski Rd, Chicago, IL 60641	Site Utilities	\$472,263.00	\$0.00	\$164,522.67	\$636,785.67	99%	\$631,785.67	\$0.00	\$631,785.67	\$31,839.28	\$599,946.39	\$0.00	\$36,839.28
7	Carroll Construction Supply, 1700 Quincy Avenue, Naperville, IL 60540	Reinforcing Steel	\$0.00	\$0.00	\$180,437.89	\$180,437.89	100%	\$180,437.89	\$0.00	\$180,437.89	\$9,021.89	\$171,416.00	\$0.00	\$9,021.89
8	Leon Construction Company, 1407 South 61st Avenue, Cicero, IL 60804	Cast In Place/Site Concrete	\$2,060,000.00	\$2,684.49	\$65,191.91	\$2,127,876.40	100%	\$2,127,876.40	\$0.00	\$2,127,876.40	\$106,393.82	\$2,021,482.58	\$0.00	\$106,393.82
9	Two In One Contractors, Inc., 4344 West 45th St, Chicago, IL 60632	Concrete - Core Walls	\$1,193,340.00	\$0.00	(\$496,385.01)	\$696,954.99	100%	\$696,954.99	\$0.00	\$696,954.99	\$34,847.75	\$662,107.24	\$0.00	\$34,847.75
10	Tribco Construction Services, 200 S Michigan Ave-Suite 200, Chicago, IL 60604	Concrete - Core Walls	\$0.00	\$0.00	\$775,601.00	\$775,601.00	100%	\$775,601.00	\$0.00	\$775,601.00	\$38,780.05	\$736,820.95	\$0.00	\$38,780.05
11	Larmco Company, 20001 Blackstone Avenue, Lynwood, IL 60411	Masonry	\$1,665,000.00	\$0.00	\$5,964.65	\$1,670,964.65	100%	\$1,645,287.65	\$25,677.00	\$1,670,964.65	\$83,548.24	\$1,563,023.26	\$24,393.15	\$83,548.24

Item # same as SOV	Subcontractor Name and Address	Type of Work	Original Contract Amount	PBC Change Orders	General Contractor Change Orders	Adjusted Contract Amount	Work Completed				Retainage	Net Previous Billing	Net Amount Due	Remaining To Bill
							% Complete	Previous	Current	Total To Date				
12	Altra Builders, Inc. 650 Central Avenue University Park, IL 60484	Structural Steel	\$2,900,000.00	\$0.00	(\$978,625.00)	\$1,921,375.00	98%	\$1,883,575.00	\$0.00	\$1,883,575.00	\$96,068.75	\$1,787,506.25	\$0.00	\$133,868.75
13	Schmidt Steel, Inc., 847 S Randall Road - Unit 278, Elgin, IL 60123	Steel Erection	\$0.00	\$0.00	\$1,234,030.00	\$1,234,030.00	100%	\$1,234,030.00	\$0.00	\$1,234,030.00	\$61,701.50	\$1,172,328.50	\$0.00	\$61,701.50
14	Jade Carpentry Contractors, Inc., 145 Bernice Drive, Bensenville, IL 60108	Finish Carpentry/Millwork/FRP Panels	\$350,110.00	\$0.00	\$88,244.94	\$438,354.94	74%	\$324,004.44	\$0.00	\$324,004.44	\$21,917.75	\$302,086.69	\$0.00	\$136,268.25
	See Bofo	Damproofing	\$20,000.00	\$0.00	(\$20,000.00)	\$0.00	#DIV/0!	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
15	Bofo Waterproofing Systems, 14900 Kilpatrick Ave, Midlothian, IL 60445	Damproofing/Air & Vapor Barrier	\$184,065.00	\$0.00	\$62,593.00	\$246,658.00	99%	\$199,750.00	\$44,408.00	\$244,158.00	\$12,332.90	\$188,750.00	\$43,075.10	\$14,832.90
16	Nelson Thermal Insulation Co, 550 Telsler Rd, Lake Zurich, IL 60047	Spray Insulation	\$68,528.00	\$0.00	(\$17,938.00)	\$50,590.00	100%	\$50,590.00	\$0.00	\$50,590.00	\$2,529.50	\$48,060.50	\$0.00	\$2,529.50
17	Whited Brothers, Inc., 215 W 156th Street, South Holland, IL 60473	Metal Wall Panels	\$71,250.00	\$0.00	\$22,505.00	\$93,755.00	100%	\$1,500.00	\$92,255.00	\$93,755.00	\$9,375.50	\$1,350.00	\$83,029.50	\$9,375.50
18	MW Powell Company, 3445 South Lawndale Avenue, Chicago, IL 60623	Roofing	\$670,000.00	\$0.00	\$27,047.03	\$697,047.03	98%	\$681,157.03	\$0.00	\$681,157.03	\$34,852.35	\$646,304.68	\$0.00	\$50,742.35
19	ASC Insulation & Fireproofing, Inc., 607 Church Road, Elgin, IL 60123	Sprayed Fireproofing	\$126,643.00	\$0.00	\$58,089.00	\$184,732.00	99%	\$183,732.00	\$0.00	\$183,732.00	\$9,236.60	\$174,495.40	\$0.00	\$10,236.60
20	LaForce, Inc., 1060 West Mason Street, Green Bay, WI 54303	Doors, Frames & Hardware	\$275,000.00	\$0.00	\$19,028.00	\$294,028.00	100%	\$294,027.94	\$0.06	\$294,028.00	\$14,701.40	\$279,326.55	\$0.06	\$14,701.40
21	Industrial Door Company, Inc., 1555 Landmeier Rd, Elk Grove Village, IL 60007	Overhead Coiling Doors	\$3,900.00	\$0.00	(\$300.00)	\$3,600.00	100%	\$3,600.00	\$0.00	\$3,600.00	\$180.00	\$3,420.00	\$0.00	\$180.00
22	Alumital Corporation 1401 E Higgins Rd, Elk Grove Village, IL 60007	Stiefront	\$435,000.00	\$0.00	\$153,525.00	\$588,525.00	69%	\$406,960.00	\$0.00	\$406,960.00	\$29,426.25	\$377,533.75	\$0.00	\$210,991.25
23	Clearpointe Construction, LLC, 15941 Harlem Ave- Unit 326, Tinley Park, IL 60477	Windows	\$390,000.00	\$0.00	\$64,942.52	\$454,942.52	99%	\$398,267.72	\$50,830.80	\$449,098.52	\$22,747.13	\$377,125.52	\$49,225.87	\$28,591.13
24	Harmony Products, Inc., 20 Church Road, Emigsville, PA 17318	Exterior Window Guards	\$52,500.00	\$0.00	(\$8,500.00)	\$44,000.00	48%	\$21,250.00	\$0.00	\$21,250.00	\$2,125.00	\$19,125.00	\$0.00	\$24,875.00
25	Indiana Wire Products, Inc., 915 N Ireland St, Greensburg, IN 47240	Interior Window Guards	\$22,500.00	\$0.00	(\$12,959.00)	\$9,541.00	100%	\$9,541.00	\$0.00	\$9,541.00	\$0.00	\$9,541.00	\$0.00	\$0.00
26	Tee Jay Service Co., Inc., 958 Corporate Blvd, Aurora, IL 60502	Auto Doors	\$8,414.00	\$0.00	(\$214.00)	\$8,200.00	100%	\$0.00	\$8,200.00	\$8,200.00	\$820.00	\$0.00	\$7,380.00	\$820.00
27	Toro Construction Corporation, 4566 West 61st Street, Chicago, IL 60415	Drywall/Rough Carpentry/ACT	\$3,110,000.00	\$0.00	\$297,353.90	\$3,407,353.90	95%	\$3,236,840.90	\$0.00	\$3,236,840.90	\$170,367.70	\$3,066,473.20	\$0.00	\$340,880.70
28	Skyline Plastering, Inc., 232 Westgate Drive Carol Stream, IL 60188	Plaster	\$168,100.00	\$0.00	\$7,243.24	\$175,343.24	100%	\$143,751.76	\$31,591.48	\$175,343.24	\$8,767.16	\$135,536.67	\$31,039.41	\$8,767.16
29	CE Korsgard Company, 819 N Central Avenue, Wood Dale, IL 60191	Ceramic & Quarry Tile	\$232,423.00	\$0.00	\$116,748.64	\$349,171.64	100%	\$348,771.64	\$0.00	\$348,771.64	\$17,458.58	\$331,313.05	\$0.00	\$17,858.58

Item # same as SOV	Subcontractor Name and Address	Type of Work	Original Contract Amount	PBC Change Orders	General Contractor Change Orders	Adjusted Contract Amount	Work Completed				Retainage	Net Previous Billing	Net Amount Due	Remaining To Bill
							% Complete	Previous	Current	Total To Date				
30	ProStar Surfaces, Inc., 11019 N Towne Square Rd Ste 5, Mequon, WI 53092	Wood Flooring	\$128,000.00	\$0.00	\$3,624.00	\$131,624.00	72%	\$94,225.00	\$0.00	\$94,225.00	\$9,422.50	\$84,802.50	\$0.00	\$46,821.50
31	Mr. David's Flooring Intl, 865 W Irving Park Rd, Itasca, IL 60143	Resilient Flooring/Carpet	\$737,516.00	\$0.00	\$57,064.53	\$794,580.53	100%	\$683,177.53	\$111,403.00	\$794,580.53	\$39,729.03	\$643,448.50	\$111,403.00	\$39,729.03
32	Continental Painting & Decorating, Inc., 2255 S Webash Ave, Chicago, IL 60616	Painting	\$204,995.00	\$0.00	\$156,360.00	\$361,355.00	100%	\$198,501.30	\$162,853.70	\$361,355.00	\$18,067.75	\$187,019.75	\$156,267.50	\$18,067.75
33	Arlow Systems, Inc. 170 S Gary Avenue, Carol Stream, IL 60188	Epoxy Flooring	\$54,376.00	\$0.00	\$6,709.00	\$61,085.00	54%	\$4,500.00	\$28,265.00	\$32,765.00	\$3,276.50	\$4,050.00	\$25,438.50	\$31,596.50
34	J Laurenzo Specialty Products, 3100 Justin Dr Urbandale, IA 50322	Visual Display Units	\$28,045.00	\$0.00	\$21,369.00	\$49,414.00	100%	\$49,414.00	\$0.00	\$49,414.00	\$2,470.70	\$46,943.30	\$0.00	\$2,470.70
35	N/A	Signage - Interior (DELETED FROM SOV)	\$61,928.00	\$0.00	(\$61,928.00)	\$0.00	#DIV/0!	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
36	N/A	Signage - Dimensional (DELETED FROM SOV)	\$0.00	\$0.00	\$0.00	\$0.00	#DIV/0!	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
37	Commercial Specialties, Inc., 2255 Lois Dr - #9, Rolling Meadows, IL 60008	Toilet Compartments	\$50,200.00	\$0.00	(\$11,200.00)	\$39,000.00	100%	\$39,000.00	\$0.00	\$39,000.00	\$1,950.00	\$37,050.00	\$0.00	\$1,950.00
38	RHL Enterprises, LLC, 832 Anita Avenue Antioch, IL 60002	Operable Partitions	\$12,336.00	\$0.00	(\$336.00)	\$12,000.00	100%	\$12,000.00	\$0.00	\$12,000.00	\$600.00	\$11,400.00	\$0.00	\$600.00
39	Specialties Direct, Inc., 161 Tower Dr - #G, Burr Ridge, IL 60527	Toilet Accessories/Fire Extinguishers	\$33,715.00	\$0.00	(\$365.00)	\$33,350.00	100%	\$33,350.00	\$0.00	\$33,350.00	\$3,335.00	\$30,015.00	\$0.00	\$3,335.00
	See Specialties Direct	Fire Extinguishers	\$3,683.00	\$0.00	(\$3,683.00)	\$0.00	#DIV/0!	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
40	N/A	Flag Poles (DELETED FROM SOV)	\$4,140.00	\$0.00	(\$4,140.00)	\$0.00	#DIV/0!	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
41	Carroll Seating, Inc., 2105 Lunt Ave, Elk Grove Village, IL 60007	Lockers/Gym Equip/Science Room Casework/Bleachers	\$143,378.00	\$0.00	\$96,584.00	\$239,962.00	96%	\$203,432.39	\$27,232.12	\$230,664.51	\$11,998.10	\$191,434.29	\$27,232.12	\$21,295.59
	See Carroll Seating	Gym Equipment	\$65,845.00	\$0.00	(\$65,845.00)	\$0.00	#DIV/0!	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
	See Carroll Seating	Science Room Casework	\$35,590.00	\$0.00	(\$35,590.00)	\$0.00	#DIV/0!	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
	See Carroll Seating	Bleachers	\$19,768.00	\$0.00	(\$19,768.00)	\$0.00	#DIV/0!	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
42	Boelter, LLC, N22W23685 Ridgeview Pkwy W, Waukesha, WI 53188	Food Service Equipment	\$87,000.00	\$0.00	(\$2,000.00)	\$85,000.00	99%	\$84,056.00	\$0.00	\$84,056.00	\$4,250.00	\$79,806.00	\$0.00	\$5,194.00
43	NuToys Leisure Products 915 West Hillgrove Ave LaGrange, IL 60525	Play Ground Equipment	\$112,151.00	\$0.00	(\$28,456.00)	\$83,695.00	100%	\$83,695.00	\$0.00	\$83,695.00	\$4,184.75	\$79,510.25	\$0.00	\$4,184.75
44	Great Lakes Landscaping	Play Ground Equip Installation	\$0.00	\$0.00	\$48,277.00	\$48,277.00	100%	\$48,277.00	\$0.00	\$48,277.00	\$2,413.85	\$45,863.15	\$0.00	\$2,413.85
45	C & H Building Specialties, Inc., 1714 S Wolf Rd, Wheeling, IL 60090	Projection Screens/Floor Mats	\$15,500.00	\$0.00	\$6,250.00	\$21,750.00	100%	\$21,750.00	\$0.00	\$21,750.00	\$0.00	\$21,750.00	\$0.00	\$0.00
	See C & H Building	Floor Mats	\$6,941.00	\$0.00	(\$6,941.00)	\$0.00	#DIV/0!	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
46	Grand Stage Company, 1319 W Grand Ave, Chicago, IL 60642	Rigging & Control	\$98,284.00	\$0.00	(\$33,884.00)	\$64,400.00	49%	\$31,700.00	\$0.00	\$31,700.00	\$3,170.00	\$28,530.00	\$0.00	\$35,870.00
47	Midwest Netting Solutions, LLC, 2009 Johns Drive, Glenview, IL 60025	Sports Netting	\$33,845.00	\$0.00	(\$3,035.00)	\$30,810.00	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$30,810.00
48	C-Tec, Inc., PO Box 1247, North Riverside, IL 60546	Waste Compactors	\$32,978.00	\$0.00	(\$5,478.00)	\$27,500.00	100%	\$27,500.00	\$0.00	\$27,500.00	\$1,375.00	\$26,125.00	\$0.00	\$1,375.00
49	Interior Concepts, Inc., 7150 North Ridgeway, Lincolnwood, IL 60712	Window Shades	\$38,150.00	\$0.00	\$29,300.00	\$67,450.00	93%	\$0.00	\$63,000.00	\$63,000.00	\$6,300.00	\$0.00	\$56,700.00	\$10,750.00

Item # same as SOV	Subcontractor Name and Address	Type of Work	Original Contract Amount	PBC Change Orders	General Contractor Change Orders	Adjusted Contract Amount	Work Completed			Total To Date	Retainage	Net Previous Billing	Net Amount Due	Remaining To Bill
							% Complete	Previous	Current					
50	ThyssenKrupp Elevator Corporation, 355 Eisenhower Lane S, Lombard, IL 60148	Elevator	\$162,000.00	\$0.00	(\$564.00)	\$161,436.00	100%	\$161,436.00	\$0.00	\$161,436.00	\$8,071.80	\$153,364.20	\$0.00	\$8,071.80
51	Garaventa USA, Inc., 225 Depot Street, Antioch, IL 60002	Lift	\$44,799.00	\$0.00	(\$1,799.00)	\$43,000.00	90%	\$38,700.00	\$0.00	\$38,700.00	\$3,870.00	\$34,830.00	\$0.00	\$8,170.00
52	Nelson Fire Protection, Inc., 11028 Raleigh Court, Rockford, IL 61115	Fire Sprinkler	\$297,614.00	\$0.00	(\$614.00)	\$297,000.00	99%	\$274,488.00	\$18,712.00	\$293,200.00	\$14,850.00	\$259,638.00	\$18,712.00	\$18,650.00
53	Garces Contractors, LLC, 5423 West Division Street, Chicago, IL 60651	Plumbing	\$1,415,700.00	\$0.00	\$29,019.37	\$1,444,719.37	94%	\$1,351,396.57	\$0.00	\$1,351,396.57	\$72,235.97	\$1,279,160.59	\$0.00	\$165,558.77
Subtotal Page 1			\$20,283,487.00	\$35,179.53	\$1,978,005.28	\$22,296,671.81	96%	\$20,675,613.67	\$664,428.16	\$21,340,041.83	\$1,123,045.60	\$19,583,100.00	\$633,896.22	\$2,079,675.58

Item # same as SOV	Subcontractor Name and Address	Type of Work	Original Contract Amount	PBC Change Orders	General Contractor Change Orders	Adjusted Contract Amount	Work Completed				Retainage	Net Previous Billing	Net Amount Due	Remaining To Bill
							% Completa	Previous	Current	Total To Date				
54	Wolf Mechanical Industries, Inc., 1192 Heather Drive, Lake Zurich, IL 60047	HVAC - Ventillation	\$1,861,300.00	\$5,324.50	\$34,934.62	\$1,901,559.12	98%	\$1,804,747.85	\$61,240.85	\$1,865,988.70	\$57,046.77	\$1,711,159.78	\$97,782.15	\$92,617.19
55	McDonough Mechanical Services, Inc., 4081 Joseph Lane - Unit A, Waukegan, IL 60087	HVAC - Piping	\$995,000.00	\$0.00	\$8,298.35	\$1,003,298.35	100%	\$968,099.11	\$34,799.24	\$1,002,898.35	\$50,164.92	\$918,051.65	\$34,681.78	\$50,564.92
56	Broadway Electric, Inc., 831 Oakton Street, Elk Grove Village, IL 60007	Electrical	\$4,478,000.00	\$1,195.00	\$61,337.49	\$4,540,532.49	100%	\$4,113,922.49	\$407,610.00	\$4,521,532.49	\$227,026.62	\$3,886,895.87	\$407,610.00	\$246,026.62
57	Beverly Asphalt Paving Co., 1514 West Pershing Rd, Chicago, IL 60609	Asphalt Paving (321216)	\$53,790.00	\$0.00	\$5,720.00	\$59,510.00	98%	\$58,110.00	\$0.00	\$58,110.00	\$2,975.50	\$55,134.50	\$0.00	\$4,375.50
58	Hatchell and Associates, Inc., 414 W. Fullerton Ave., Elmhurst, IL 60126-1403	Sound Control Panel System Furnish	\$98,776.00	\$0.00	(\$53,276.00)	\$45,500.00	100%	\$45,500.00	\$0.00	\$45,500.00	\$2,275.00	\$43,225.00	\$0.00	\$2,275.00
59	Air Design Systems, 12011 W. 91st Street, Willow Springs, IL 60480	Sound Control Panel System Install	\$0.00	\$0.00	\$30,000.00	\$30,000.00	40%	\$12,000.00	\$0.00	\$12,000.00	\$1,200.00	\$10,800.00	\$0.00	\$19,200.00
								\$0.00	\$0.00	\$0.00	\$0.00			
60	Madison Construction Company, 15657 S 70th Ct, Orland Park, IL 60462	Mobilization	\$343,000.00	\$0.00	(\$71,000.00)	\$272,000.00	100%	\$272,000.00	\$0.00	\$272,000.00	\$8,160.00	\$263,840.00	\$0.00	\$8,160.00
61	Madison Construction Company, 15657 S 70th Ct, Orland Park, IL 60462	Demobilization	\$0.00	\$0.00	\$37,000.00	\$37,000.00	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$37,000.00
62	Madison Construction Company, 15657 S 70th Ct, Orland Park, IL 60462	Insurance	\$298,673.00	\$0.00	\$0.00	\$298,673.00	100%	\$298,673.00	\$0.00	\$298,673.00	\$0.00	\$298,673.00	\$0.00	\$0.00
63	Madison Construction Company, 15657 S 70th Ct, Orland Park, IL 60462	Bond	\$241,024.00	\$0.00	\$0.00	\$241,024.00	100%	\$241,024.00	\$0.00	\$241,024.00	\$0.00	\$241,024.00	\$0.00	\$0.00
64	Madison Construction Company, 15657 S 70th Ct, Orland Park, IL 60462	General Conditions	\$1,936,720.00	\$0.00	(\$1,120,732.30)	\$815,987.70	86.17%	\$767,396.16	(\$64,294.46)	\$703,101.70	\$26,053.72	\$741,342.44	(\$64,294.46)	\$138,939.72
65	MCC	TBD - unlet			\$0.00	\$0.00								\$0.00
66	Madison Construction Company, 15657 S 70th Ct, Orland Park, IL 60462	Overhead & Profit	\$1,547,230.00	\$1,161.25	(\$910,287.44)	\$638,103.81	68.85%	\$634,399.63	(\$195,051.47)	\$439,348.16	\$24,994.66	\$609,404.98	(\$195,051.47)	\$223,750.31
67	Professionals Associated	Surveying	\$0.00	\$8,000.00	\$0.00	\$8,000.00	100%	\$8,000.00	\$0.00	\$8,000.00	\$400.00	\$7,600.00	\$0.00	\$400.00
68	Public Bldg Commission	Contract Contingency	\$1,200,000.00	(\$20,515.24)	\$0.00	\$1,179,484.76	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,179,484.76
69	Public Bldg Commission	Sitework Allowance	\$700,000.00	(\$30,345.04)	\$0.00	\$669,654.96	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$669,654.96
70	Public Bldg Commission	Camera Allowance	\$300,000.00	\$0.00	\$0.00	\$300,000.00	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$300,000.00
	Contracts Not Let													
			\$0.00	\$0.00	\$0.00	\$0.00								
	Subtotal Page 2		\$14,053,513.00	(\$35,179.53)	(\$1,978,005.28)	\$12,040,328.19	79%	\$9,223,872.24	\$244,304.16	\$9,468,176.40	\$400,297.19	\$8,787,151.22	\$280,728.00	\$2,972,448.98

Item # same as SOV	Subcontractor Name and Address	Type of Work	Original Contract Amount	PBC Change Orders	General Contractor Change Orders	Adjusted Contract Amount	Work Completed			Total To Date	Retainage	Net Previous Billing	Net Amount Due	Remaining To Bill
							% Complete	Previous	Current					
		Subtotal Page 3	\$0.00	\$0.00	\$0.00	\$0.00	#DIV/0!	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
		Subtotal Page 1	\$20,283,487.00	\$35,179.53	\$1,978,005.28	\$22,296,671.81	96%	\$20,675,613.67	\$664,428.16	\$21,340,041.83	\$1,123,045.60	\$19,583,100.00	\$633,896.22	\$2,079,675.58
		Subtotal Page 2	\$14,053,513.00	(\$35,179.53)	(\$1,978,005.28)	\$12,040,328.19	79%	\$9,223,872.24	\$244,304.16	\$9,468,176.40	\$400,297.19	\$8,787,151.22	\$280,728.00	\$2,972,448.98
		Subtotal Page 3	\$0.00	\$0.00	\$0.00	\$0.00	#DIV/0!	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
		TOTAL	\$34,337,000.00	\$0.00	\$0.00	\$34,337,000.00	89.72%	\$29,899,485.91	\$908,732.32	\$30,808,218.23	\$1,523,342.79	\$28,370,251.22	\$914,624.22	\$5,052,124.56

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (4 of 4)

AMOUNT OF ORIGINAL CONTRACT	\$34,337,000.00	TOTAL AMOUNT REQUESTED	\$30,808,218.23
EXTRAS TO CONTRACT	\$0.00	LESS +/-5% RETAINED	\$1,523,342.79
TOTAL CONTRACT AND EXTRAS	\$34,337,000.00	NET AMOUNT EARNED	\$29,284,875.44
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$28,370,251.22
ADJUSTED CONTRACT PRICE	\$34,337,000.00	AMOUNT DUE THIS PAYMENT	\$914,624.22
		BALANCE TO COMPLETE	\$5,052,124.56

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.


That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.



 Joel Spalding
 Executive Vice President

Subscribed and sworn to before me this 28th day of February, 2019.



 Notary Public
 My Commission expires: 5/1/23

