



Public Building Commission of Chicago Contractor Payment Information

Project: Columbus Park Rehabilitation- Parks CIP Group A

Contract Number: C1594

General Contractor: **Blinderman Construction Company, Inc.**

Payment Application: #12

Amount Paid: \$ 26,952.17

Date of Payment to General Contractor: 8/6/19

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #ParksCIP

**PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: 6/11/2019

PROJECT: Columbus Park Rehabilitation

Pay Application No.: 12
 For the Period: 5/1/2019 to 5/31/2019
 Contract No.: C1594

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR:	Blinderman Construction Co., Inc. 224 N Desplaines Ave Suite 650 Chicago, IL 60661	
FOR:	Columbus Park Rehabilitation	
Is now entitled to the sum of:	\$	26,952.17
ORIGINAL CONTRACTOR PRICE	<u>\$1,329,261.10</u>	
ADDITIONS	<u>\$0.00</u>	
DEDUCTIONS	<u>\$0.00</u>	
NET ADDITION OR DEDUCTION	<u>\$0.00</u>	
ADJUSTED CONTRACT PRICE	<u>\$1,329,261.10</u>	
TOTAL AMOUNT EARNED	\$	<u>1,186,377.79</u>
TOTAL RETENTION	\$	<u>66,463.06</u>
a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price	<u>\$ 66,463.06</u>	
b) Liens and Other Withholding	<u>\$ -</u>	
c) Liquidated Damages Withheld	<u>\$ -</u>	
TOTAL PAID TO DATE (Include this Payment)	\$	<u>1,119,914.73</u>
LESS: AMOUNT PREVIOUSLY PAID	\$	<u>1,092,962.57</u>
AMOUNT DUE THIS PAYMENT	\$	<u>26,952.17</u>

Architect Engineer: _____
Michael Petti, BE, 06/28/19

 signature, date

EXHIBIT A
APPLICATION AND CERTIFICATION FOR PAYMENT

TO OWNER: Public Building Commission of Chicago
Richard J Daley Center
50 West Washington Street - Room 200
Chicago, IL 60602

PROJECT: Columbus Park Rehabilitation
500 S. Central Ave
Chicago, IL 60644

Distribution to:

APPLICATION #: 12
PERIOD FROM: 05/01/19
PERIOD TO: 05/31/19

<input type="checkbox"/>	OWNER
<input type="checkbox"/>	ARCHITECT
<input type="checkbox"/>	CONTRACTOR
<input type="checkbox"/>	
<input type="checkbox"/>	

FROM CONTRACTOR:
Blinderman Construction Co., Inc.
224 North Desplaines Street, Suit 650
Chicago, IL 60661

VIA ARCHITECT: Bailey Edwards
35 E. Wacker Drive, Suite 2800
Chicago, IL 60601

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$	1,329,261.10
2. Net change by Change Orders	\$	0.00
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$	1,329,261.10
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	1,186,377.79
5. RETAINAGE:		
a. 5.60% % of Completed Work (Column D + E on G703)	\$	66,463.06
b. % of Stored Material (Column F on G703)	\$	-
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	66,463.06
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	\$	1,119,914.73
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	1,092,962.57
8. CURRENT PAYMENT DUE	\$	26,952.17
9. BALANCE TO FINISH, INCLUDING	\$	209,346.37

RETAINAGE (Line 3 less Line 6)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.



CONTRACTOR: Blinderman Construction Co., Inc.

By: Edmund Anagnost Date: 06/11/19

State of: Illinois County of: _____
Subscribed and sworn to before me this 11th Day of June, 2019
Notary Public: [Signature]
My Commission expires: 6/26/21

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 26,952.17

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
ARCHITECT:

By: Michael Petti, BE Date: 06/28/19

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (page 1 of _)

Project Name: Columbus Park Rehabilitation
PBC Project # 11302

CONTRACTOR

Job Location: 500 S. Central Avenue, Chicago, IL 60644

Blinderman Construction Co., Inc.

Owner Public Building Commission Of Chicago

APPLICATION FOR PAYMENT # 12

STATE OF ILLINOIS) SS
COUNTY OF)

The affiant, being first duly sworn on oath, deposes and says that he/she is EDWARD GROMALA, PROJECT EXECUTIVE, of BLINDERMAN CONSTRUCTION CO., INC., an Illinois corporation, and duly authorized to make this Affidavit in behalf of said corporation, and individually, that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. C1594, dated the 13TH day of MARCH, 2018, for the following project:

COLUMBUS PARK REHABILITATION
that the following statements are made for the purpose of procuring a partial payment of 26,952.17 under the terms of said Contract:

That the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purposes of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work, as stated:

ITEM # (same on SOV)	Subcontractor Name & Address	Type of Work	Original contract amount	PBC Change Orders	Genl Contr Change Orders	Adjusted Contract Amt	-----Work Completed-----			Total to date	retainage	net previous billing	net amount due	remaining to bill
							% Complete	Previous	Current					
0010	Blinderman Construction Co.	Insur & Bonds	20,410.45			20,410.45	100.0%	20,410.45	0.00	20,410.45	1,000.00	19,410.46	(0.00)	1,000.00
0100	224 N. Desplaines, Suite 650	General Conditions	130,745.93			130,745.93	96.1%	125,649.59	0.00	125,649.59	4,224.45	121,425.14	0.00	9,320.79
0150	Chicago, IL 60661	OH & P	79,794.24	1,416.27	(23,722.96)	57,487.55	75.6%	56,181.82	(12,695.73)	43,486.09	1,588.80	53,181.82	(11,284.53)	15,590.26
0160		Security	10,000.00		(6,433.67)	3,566.33	72.0%	9,000.00	(6,433.67)	2,566.33	0.00	9,000.00	(6,433.67)	1,000.00
0160	Integrity Security Services	Security	0.00		6,433.67	6,433.67	100.0%	0.00	6,433.67	6,433.67	0.00	0.00	6,433.67	0.00
	2902 N. Newcastle Ave.													
	Chicago, IL 60634													
0180	Diversified Construction Services	Fence & OH Protection	27,407.68			27,407.68	94.9%	26,000.00	0.00	26,000.00	1,560.00	24,440.00	0.00	2,967.68
	2001 Cornell Ave.													
	Melrose Park, IL 60160													
0200	Midway Contracting Group	Demolition	28,180.00		4,500.00	32,680.00	134.5%	43,955.00	0.00	43,955.00	2,637.30	41,317.70	0.00	(8,637.70)
	7413 Duvan Drive, Unit 2													
	Tinley Park, IL 60477													
0300	Blinderman Construction Co.	Rem & Repl Concrete	92,300.00			92,300.00	100.0%	92,300.00	0.00	92,300.00	5,538.00	86,762.00	0.00	5,538.00
0400	MBB Enterprises of Chicago	Masonry	342,769.00	25,535.90		368,304.90	100.0%	342,769.00	25,535.90	368,304.90	23,993.83	318,775.17	25,535.90	23,993.83
	3352 W. Grand Ave.													
	Chicago, IL 60651													
0500	Upright Iron Works	Metals	6,025.00		2,240.00	8,265.00	100.0%	8,265.00	0.00	8,265.00	826.50	7,438.50	0.00	826.50
	1036 Reder Road													
	Griffith, IN 46319													
0600	Jade Carpentry Contractors	Carp - Inst Millwk, TA, Drs	7,950.00			7,950.00	99.6%	7,920.00	0.00	7,920.00	475.20	7,444.80	0.00	505.20
	145 Bernice Drive													
	Bensenville, IL 60106													
0650	Blinderman Construction Co.	Carpentry - Miscel.	63,172.80		(7,623.00)	55,549.80	100.0%	55,549.80	0.00	55,549.80	2,777.49	52,772.31	0.00	2,777.49
0700	Knickerbocker Roofing	Roofing	17,125.00		25.00	17,150.00	100.0%	17,150.00	0.00	17,150.00	1,029.00	16,121.00	0.00	1,029.00
	16851 S. Lathrop Avenue													
	Harvey, IL 60426													
0750	N/A	Roofing Materials	0.00			0.00	N/A	0.00	0.00	0.00	0.00	0.00	0.00	0.00
0800	N/A	Doors	0.00			0.00	N/A	0.00	0.00	0.00	0.00	0.00	0.00	0.00
SUBTOTAL page1			825,880.10	26,952.17	(24,580.96)	828,251.31	98.8%	805,150.66	12,840.17	817,990.83	45,650.57	758,088.90	14,251.37	55,911.05
							-----Work Completed-----							
ITEM # (same on SOV)	Subcontractor Name & Address	Type of Work	Original contract amount	PBC Change Orders	Genl Contr Change Orders	Adjusted Contract Amt	% Complete	Previous	Current	Total to date	retainage	net previous billing	net amount due	remaining to bill

0025	PBC	Site Work Contingency	25,000.00			25,000.00	0.0%	0.00	0.00	0.00	0.00	0.00	25,000.00
0030	PBC	Environmental Contingency	50,000.00	(50,000.00)		0.00	N/A	0.00	0.00	0.00	0.00	0.00	0.00
SUBTOTAL page3			141,500.00	(26,952.17)	0.00	114,547.83	0.0%	0.00	0.00	0.00	0.00	0.00	114,547.83

	subtotal page 1	825,880.10	26,952.17	(24,580.96)	828,251.31	98.8%	805,150.66	12,840.17	817,990.83	45,650.57	758,088.90	14,251.37	55,911.05
	subtotal page 2	361,881.00	0.00	24,580.96	386,461.96	95.3%	354,274.96	14,112.00	368,386.96	20,812.49	334,873.67	12,700.80	38,887.49
	subtotal page 2	141,500.00	(26,952.17)	0.00	114,547.83	0.0%	0.00	0.00	0.00	0.00	0.00	0.00	114,547.83
	TOTAL	1,329,261.10	0.00	0.00	1,329,261.10	89.3%	1,159,425.62	26,952.17	1,186,377.79	66,463.06	1,092,962.57	26,952.17	209,346.37