



Public Building Commission of Chicago Contractor Payment Information

Project: South Side High School

Contract Number: PS2096

Contractor: Power/Ujamaa II, a Project Specific Joint Venture

Payment Application: #21

Amount Paid: \$ 286,534.00

Date of Payment to Contractor: 2/4/20

The posting of all or any portion of a Contractor's payment application on the PBC's website is done solely for the purpose of providing information to the subcontractors with respect to the amount the Contractor has requested as payment for its subcontractors on the posted portion of the payment application. The PBC makes no representations or warranties with respect to any of the information provided by Contractor's on the Contractor's payment applications. If you are a subcontractor and you have questions regarding the information on a posted payment, you should contact the Contractor.

Follow this project on Twitter @PBCChi #SouthSideHighSchool

PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER

DATE: 11/31/19

PROJECT: South Side High School

Pay Application No.: 021
For the Period: 11/1/2019 to 11/30/2019
Contract No.: PS2096

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

| | | | | | | | | | | | |
|--|----------------------|---------------------------|-----------------|-------------|-----------------|------------|--------|---------------------------|-----------------|-------------------------|-----------------|
| THE CONTRACTOR: UJAMAA POWERS II, a Project Specific Joint Venture | | | | | | | | | | | |
| FOR: Construction Services for the Proposed New High School | | | | | | | | | | | |
| Is now entitled to the sum of: | \$ 314,784.00 | | | | | | | | | | |
| <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 60%;">ORIGINAL CONTRACTOR PRICE</td> <td style="text-align: right;">\$29,833,118.00</td> </tr> <tr> <td>Amendment 1</td> <td style="text-align: right;">\$46,533,595.00</td> </tr> <tr> <td>DEDUCTIONS</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td>NET ADDITION OR DEDUCTION</td> <td style="text-align: right;">\$46,533,595.00</td> </tr> <tr> <td>ADJUSTED CONTRACT PRICE</td> <td style="text-align: right;">\$76,366,713.00</td> </tr> </table> | | ORIGINAL CONTRACTOR PRICE | \$29,833,118.00 | Amendment 1 | \$46,533,595.00 | DEDUCTIONS | \$0.00 | NET ADDITION OR DEDUCTION | \$46,533,595.00 | ADJUSTED CONTRACT PRICE | \$76,366,713.00 |
| ORIGINAL CONTRACTOR PRICE | \$29,833,118.00 | | | | | | | | | | |
| Amendment 1 | \$46,533,595.00 | | | | | | | | | | |
| DEDUCTIONS | \$0.00 | | | | | | | | | | |
| NET ADDITION OR DEDUCTION | \$46,533,595.00 | | | | | | | | | | |
| ADJUSTED CONTRACT PRICE | \$76,366,713.00 | | | | | | | | | | |
| TOTAL AMOUNT EARNED | \$ 75,174,793.47 | | | | | | | | | | |
| TOTAL RETENTION | \$ 2,973,088.92 | | | | | | | | | | |
| a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price | \$ 2,973,088.92 | | | | | | | | | | |
| b) Liens and Other Withholding | \$ - | | | | | | | | | | |
| c) Liquidated Damages Withheld | \$ - | | | | | | | | | | |
| TOTAL PAID TO DATE (Include this Payment) | \$ 72,201,704.55 | | | | | | | | | | |
| LESS: AMOUNT PREVIOUSLY PAID | \$ 71,886,920.55 | | | | | | | | | | |
| Total: AMOUNT DUE THIS PAYMENT Final GMP | \$ 314,784.00 | | | | | | | | | | |

Architect Engineer: _____
signature, date

Design \$26,650.00

Construction \$288,134.00

PA_UP_EMJ_SSHS Pay Request No.021NovemberREV1_20191130

EXHIBIT A
APPLICATION AND CERTIFICATION FOR PAYMENT

TO OWNER: Public Building Commission of Chicago
Richard J Daley Center
50 West Washington Street - Room 200
Chicago, IL 60602

PROJECT: South Side High School

Distribution to:

APPLICATION #: 21
PERIOD FROM: 11/01/19
PERIOD TO: 11/30/19

| | |
|--------------------------|------------|
| <input type="checkbox"/> | OWNER |
| <input type="checkbox"/> | ARCHITECT |
| <input type="checkbox"/> | CONTRACTOR |
| <input type="checkbox"/> | |
| <input type="checkbox"/> | |

FROM CONTRACTOR: VIA ARCHITECT:
UJAMAA POWERS II, a Project Specific Joint Venture

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.


| | |
|---|------------------|
| 1. ORIGINAL CONTRACT SUM | \$ 29,833,118.00 |
| 2. Net change by Amendment 1 | \$ 46,533,595.00 |
| 3. CONTRACT SUM TO DATE (Line 1 ± 2) | \$ 76,366,713.00 |
| 4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) | \$ 75,174,793.47 |
| 5. RETAINAGE: | |
| a. 10 % of Completed Work (Column D + E on G703) | \$ 2,973,088.92 |
| b. % of Stored Material (Column F on G703) | \$ - |
| Total Retainage (Lines 5a + 5b or Total in Column I of G703) | \$ 2,973,088.92 |
| 6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total) | \$ 72,201,704.55 |
| 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) | \$ 71,886,920.55 |
| 8. CURRENT PAYMENT DUE | \$ 314,784.00 |
| 9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) | \$ 4,165,008.45 |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: [Signature] Date: 11/30/19

State of Illinois
Subscribed and sworn to before me this 30th Day of November 2019
Notary Public: Sandra R. McCoy
My Commission expires: March 8, 2022



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 314,784.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

| CHANGE ORDER SUMMARY | ADDITIONS | DEDUCTIONS |
|--|-----------|------------|
| Total changes approved in previous months by Owner | \$0.00 | \$0.00 |
| Total approved this Month | \$0.00 | \$0.00 |
| TOTALS | \$0.00 | \$0.00 |
| NET CHANGES by Change Order | \$0.00 | |

PUBLIC BUILDING COMMISSION OF CHICAGO
 EXHIBIT A - PROFESSIONAL SERVICES - PART 1
 CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (page 1 of 2)

CONTRACTOR UJAMAA POWERS II, a Project Specific Joint Venture

Project Name: South Side High School
 PBC Project #

Job Location

Owner Public Building Commission Of Chicago

APPLICATION FOR PAYMENT #21

STATE OF ILLINOIS } SS
 COUNTY OF COOK }

The affiant, being first duly sworn on oath, deposes and says that he/she is Jimmy Akintonde - President, of UPIIUV, an Illinois corporation, and duly authorized to make this Affidavit in behalf of said corporation, and individually; that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. PS2096 dated the 14th day of October, 2017, for the following project:

South Side High School
 that the following statements are made for the purpose of procuring a partial payment of 314,784.00 under the terms of said Contract:

That the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purposes of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work, as stated:

DESIGN SERVICES: Initial GMP

| ITEM # (Name on BOM) | Subcontractor Name & Address | Type of Work | Original contract amount - Initial GMP | Final GMP Increase | PBC Change Orders | Genl Cont'l Change Orders | Adjusted Contract Amt. | Work Completed | | | Total to date | retainage | net previous billing | net amount due | remaining to bill |
|---|--|---------------------------|--|------------------------|---------------------|---------------------------|------------------------|----------------|------------------------|---------------------|------------------------|-------------|--------------------------------------|---------------------|---------------------|
| | | | | | | | | % Complete | Previous | Current | | | | | |
| 01140 | Moody Nolan 209 S LaSalle St, Suite 820 Chicago, IL 60604 | Design Services | \$ 3,790,321.00 | \$ 1,378,169.00 | \$ 61,300.00 | \$ 25,155.00 | \$ 5,254,945.00 | 99% | \$ 5,183,450.00 | \$ 26,650.00 | \$ 5,210,100.00 | \$ - | \$ 5,183,450.00 | \$ 26,650.00 | \$ 44,845.00 |
| 01701 | Ujamaa Power II, a Project Specific Joint Venture 7744 S. Stony Island Ave, Chicago, IL 60649 | Pre-Construction Services | \$ 218,872.00 | \$ - | \$ - | \$ - | \$ 218,872.00 | 100% | \$ 218,872.00 | \$ - | \$ 218,872.00 | \$ - | \$ 218,872.00 | \$ - | \$ - |
| 01140.1 | TRD | Unlet Design Services | \$ 17,805.00 | \$ - | \$ - | \$ (17,805.00) | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| SUBTOTAL page1 - Design Services | | | \$ 4,009,193.00 | \$ 1,395,974.00 | \$ 61,300.00 | \$ 7,350.00 | \$ 5,473,817.00 | 99% | \$ 5,402,322.00 | \$ 26,650.00 | \$ 5,428,972.00 | \$ - | \$ 5,402,322.00 | \$ 26,650.00 | \$ 44,845.00 |
| | | | | | | | | | | | | | TOTAL Invoice Design Services | | 26,650.00 |

EXHIBIT A - CONSTRUCTION - PART 2
 CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (page 2 of 2)

| ITEM # | Subcontractor Name & Address | Type of Work | Original contract amount - Initial GMP | Final GMP Increase | PBC Change Orders | Genl Cont'l Change Orders | Adjusted Contract Amount | Work Completed | | | Total to date | retainage | net previous billing | net amount due | remaining to bill |
|----------------------|--|-----------------------------|--|--------------------|-------------------|---------------------------|--------------------------|----------------|-----------------|----------------|-----------------|--------------|----------------------|----------------|-------------------|
| | | | | | | | | % Complete | Previous | Current | | | | | |
| CONSTRUCTION | | | | | | | | | | | | | | | |
| COST OF WORK: | | | | | | | | | | | | | | | |
| 01741 | Ujamaa Power II, a Project Specific Joint Venture 7744 S. Stony Island Ave, Chicago, IL 60649 | Design Build Continuanc | \$ 531,649.00 | \$ 485,727.00 | \$ - | \$ (1,017,376.00) | \$ - | 0% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 01745 | Public Building Commission of Chicago 50 West Washington Street - Room 200 Chicago, IL 60602 | Owner Continuanc | \$ 1,500,000.00 | \$ (653,942.00) | \$ (72,838.47) | \$ - | \$ 773,219.53 | 0% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ 773,219.53 |
| 02001 | TRD | Abatement / Demolition TRD | \$ 1,891,000.00 | \$ (383,041.00) | \$ - | \$ (1,507,959.00) | \$ - | 100% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 02002 | Heneghan Wrecking Company, Inc. 1321 W Concord Pl, Chicago, IL 60642 | Building Demolition | \$ - | \$ 43,000.00 | \$ - | \$ 1,143,000.00 | \$ 1,186,000.00 | 100% | \$ 1,186,000.00 | \$ - | \$ 1,186,000.00 | \$ - | \$ 1,186,000.00 | \$ - | \$ - |
| 02003 | SB Enterprises Inc. 1401 E. 79th Street Chicago, IL 60619 | Building Abatement | \$ - | \$ - | \$ - | \$ 305,331.00 | \$ 305,331.00 | 100% | \$ 305,331.00 | \$ - | \$ 305,331.00 | \$ - | \$ 286,171.00 | \$ 9,160.00 | \$ - |
| 01300 | UNLET | UNLET Building Construction | \$ - | \$ 587,132.00 | \$ - | \$ (587,132.00) | \$ - | 0% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 01991 | Ujamaa Power II, a Project Specific Joint Venture 7744 S. Stony Island Ave, Chicago, IL 60649 | General Requirements | \$ 744,439.00 | \$ 1,712,104.00 | \$ - | \$ (267,934.92) | \$ 2,188,609.08 | 100% | \$ 2,254,078.08 | \$ (65,470.00) | \$ 2,188,608.08 | \$ 65,660.00 | \$ 2,188,395.08 | \$ (63,447.00) | \$ 65,660.00 |
| 02200 | Grand Slam Construction, LLC 3805 Illinois Avenue St. Charles, IL 60174 | Earthwork / Pile Work | \$ 1,400,000.00 | \$ - | \$ - | \$ 527,187.00 | \$ 1,927,187.00 | 100% | \$ 1,927,187.00 | \$ - | \$ 1,927,187.00 | \$ 96,359.00 | \$ 1,830,828.00 | \$ - | \$ 96,359.00 |
| 14200 | Smart Elevator 651 Executive Drive Wilmette, Illinois 60527 | Elevator | \$ 207,000.00 | \$ - | \$ - | \$ - | \$ 207,000.00 | 87% | \$ 180,890.00 | \$ - | \$ 180,890.00 | \$ 10,350.00 | \$ 170,640.00 | \$ - | \$ 36,360.00 |

| ITEM # | Subcontractor Name & Address | Type of Work | Original contract amount DMP | Initial | Final DMP Increase | PBC Change Orders | Genl Contr Change Orders | Adjusted Contract Amount | % Complete | Previous | Current | Total to date | retainage | net previous billing | net amount due | remaining to bill |
|--------|--|--|---------------------------------|-----------------|-----------------------|-------------------|-----------------------------|-----------------------------|------------|-----------------|---------------|-----------------|---------------|----------------------|----------------|-------------------|
| 02310 | Thatcher Foundations Inc. 7100 Industrial Hwy Govt. IN 46426 | Pile Foundations | \$ 881,413.00 | | | \$ - | \$ - | \$ 881,413.00 | 100% | \$ 881,413.00 | \$ - | \$ 881,413.00 | \$ - | \$ 881,413.00 | \$ - | \$ - |
| 01314 | RW Collins Co. 7225 W 69th St Chicago, IL 60638 | Exploratory Excavation | \$ 161,030.00 | | | \$ - | \$ 51,981.00 | \$ 212,120.00 | 100% | \$ 212,120.00 | \$ - | \$ 212,120.00 | \$ - | \$ 212,120.00 | \$ - | \$ - |
| 15400 | Caldwell Plumbing Co. Inc 821 Childs Street Wheaton, IL 60187 | Plumbing | \$ 1,853,000.00 | \$ 155,593.00 | | \$ - | \$ 5,006.00 | \$ 2,015,601.00 | 100% | \$ 2,015,601.00 | \$ - | \$ 2,015,601.00 | \$ 100,781.00 | \$ 1,914,820.00 | \$ - | \$ 100,781.00 |
| 03301 | Il In One Contractors 4344 West 45th Street Chicago, IL 60632 | Building Concrete | \$ 3,900,000.00 | \$ 233,737.00 | | \$ - | \$ 170,902.00 | \$ 4,304,639.00 | 100% | \$ 4,304,639.00 | \$ - | \$ 4,304,639.00 | \$ 128,139.00 | \$ 4,086,498.00 | \$ 55,092.00 | \$ 128,139.00 |
| 02500 | LUC Group, LLC Legacy Underground 106 West Calendar Court #221 LaGrange, IL 60525 | Site Utilities | \$ 1,584,000.00 | \$ 538,581.00 | | \$ - | \$ 330,871.00 | \$ 2,563,452.00 | 100% | \$ 2,563,452.00 | \$ - | \$ 2,563,452.00 | \$ 128,173.00 | \$ 2,435,279.00 | \$ - | \$ 128,173.00 |
| 05100 | New Horizon Chicago JV PO Box 19180 Chicago, IL 60619 | Structural Steel | \$ 4,725,000.00 | \$ 561,888.00 | | \$ - | \$ - | \$ 5,586,888.00 | 100% | \$ 5,586,888.00 | \$ - | \$ 5,586,888.00 | \$ 167,608.00 | \$ 5,419,380.00 | \$ - | \$ 167,608.00 |
| 02320 | Ulmasa Power II, a Project Specific Joint Venture 7744 S. Stony Island Ave. Chicago, IL 60649 | Pile Concrete Fill | \$ 75,956.00 | | | \$ - | \$ - | \$ 75,956.00 | 100% | \$ 75,956.00 | \$ - | \$ 75,956.00 | \$ - | \$ 75,956.00 | \$ - | \$ - |
| 15000 | Premier Mechanical, Inc 130 S. Fairbank Street Addicks, IL 60101 | HVAC | \$ 250,000.00 | \$ 5,182,583.00 | | \$ - | \$ 35,643.00 | \$ 5,468,226.00 | 100% | \$ 5,352,037.00 | \$ 118,989.00 | \$ 5,469,026.00 | \$ 273,451.00 | \$ 5,078,565.00 | \$ 116,999.00 | \$ 273,451.00 |
| 09200 | Drive Construction, Inc. 7235 S. Ferdinand Avenue Bridgeview, IL 60455-1182 | Framing and Drywall | \$ 250,000.00 | \$ 3,262,610.00 | | \$ - | \$ 126,668.00 | \$ 3,642,278.00 | 100% | \$ 3,642,278.00 | \$ - | \$ 3,642,278.00 | \$ 192,114.00 | \$ 3,450,164.00 | \$ - | \$ 192,114.00 |
| 07100 | Belo Waterproofing Systems 5521 W. 110th Street Unit #9 Oak Lawn, IL 60453 | Elevator Waterproofing Air & Moisture Barrier | \$ 7,400.00 | \$ 50,570.00 | | \$ - | \$ 11,670.00 | \$ 69,640.00 | 100% | \$ 69,640.00 | \$ - | \$ 69,640.00 | \$ 3,482.00 | \$ 66,158.00 | \$ - | \$ 3,482.00 |
| 16000 | Lyons & Pinner Elec Co. 650 E. Elm Ave. LaGrange, IL 60525 | Electrical | \$ 500,000.00 | \$ 8,409,311.00 | | \$ - | \$ 385,189.00 | \$ 9,294,510.00 | 100% | \$ 9,294,510.00 | \$ - | \$ 9,294,510.00 | \$ 464,726.00 | \$ 8,829,784.00 | \$ - | \$ 464,726.00 |
| 04100 | Brown & Maman, Inc. / Dunigan 823 E. Drexel Square Chicago, IL 60615 | Masonry | \$ 250,000.00 | \$ 1,550,000.00 | | \$ - | \$ 29,570.00 | \$ 1,829,570.00 | 100% | \$ 1,829,570.00 | \$ - | \$ 1,829,570.00 | \$ 182,957.00 | \$ 1,646,613.00 | \$ - | \$ 182,957.00 |
| 08400 | Mid States Glass & Metal, Inc. 7430 N. Cranmore Road Niles, IL 60714 | Storagefront and Curtain Wall | \$ 964,953.00 | \$ 2,580,022.00 | | \$ - | \$ (204,505.00) | \$ 3,320,450.00 | 100% | \$ 3,320,450.00 | \$ - | \$ 3,320,450.00 | \$ 99,614.00 | \$ 3,220,836.00 | \$ - | \$ 99,614.00 |
| 10600 | RHL Enterprises 832 Anita Ave Antioch, IL 60002 | Operable Partitions | \$ - | \$ 31,663.00 | | \$ - | \$ - | \$ 31,663.00 | 100% | \$ 31,663.00 | \$ - | \$ 31,663.00 | \$ 3,167.00 | \$ 28,496.00 | \$ - | \$ 3,167.00 |
| 09500 | Chicago Ornamental Iron, Inc. 1237-51 W 47th St Chicago, IL 60609 | Misc. Metals / Stairs | \$ - | \$ 833,074.00 | | \$ - | \$ (62.00) | \$ 832,995.00 | 100% | \$ 824,237.00 | \$ 8,748.00 | \$ 832,985.00 | \$ 24,880.00 | \$ 789,025.00 | \$ 24,970.00 | \$ 24,880.00 |
| 08100 | Anderson Lock Company, LTD 650 E. Oakton St. Orem, Illinois, IL 60019 | Doors, Frames, and Hardware | \$ - | \$ 386,305.00 | | \$ - | \$ - | \$ 386,305.00 | 100% | \$ 386,305.00 | \$ - | \$ 386,305.00 | \$ 19,315.00 | \$ 366,990.00 | \$ - | \$ 19,315.00 |
| 07250 | Spray Insulation Inc. 7831 N. Nagle Ave. Morton Grove, IL 60053 | Floors/fine / Insulation | \$ - | \$ 370,000.00 | | \$ - | \$ - | \$ 370,000.00 | 100% | \$ 368,187.00 | \$ 1,813.00 | \$ 368,187.00 | \$ 18,500.00 | \$ 348,687.00 | \$ - | \$ 20,313.00 |
| 09640 | CCI Flooring, Inc. 941 Sak Drive Crest Hill, IL 62003 | Polished Concrete | \$ - | \$ 212,188.00 | | \$ - | \$ 17,571.00 | \$ 229,759.00 | 100% | \$ 229,759.00 | \$ - | \$ 229,759.00 | \$ 11,499.00 | \$ 218,260.00 | \$ - | \$ 11,488.00 |
| 11100 | Stafford-Smith, Inc. 3414 South Burdick ST. Kalamazoo, MI 49001 | Kitchen Equipment | \$ - | \$ 282,609.00 | | \$ - | \$ 2,609.00 | \$ 282,609.00 | 100% | \$ 282,609.00 | \$ - | \$ 282,609.00 | \$ 8,477.00 | \$ 274,132.00 | \$ - | \$ 8,477.00 |
| 07500 | A-1 Roofing Company 1425 Chase Ave Elk Grove Village, IL 60007 | Roofing | \$ - | \$ 1,626,979.00 | | \$ - | \$ 26,979.00 | \$ 1,626,979.00 | 100% | \$ 1,626,979.00 | \$ - | \$ 1,626,979.00 | \$ 48,809.00 | \$ 1,578,170.00 | \$ - | \$ 48,809.00 |
| 15500 | United States Alliance Fire Protection Inc. 28427 N. Ballard Dr., Unit H Lake Forest, IL 60045 | Fire Protection | \$ - | \$ 605,566.00 | | \$ - | \$ 10,583.00 | \$ 605,566.00 | 100% | \$ 605,566.00 | \$ - | \$ 605,566.00 | \$ 18,167.00 | \$ 587,399.00 | \$ - | \$ 18,167.00 |

| ITEM # | Subcontractor Name & Address | Type of Work | Original contract amount, incl. GMP | Final Price | PBC Change Orders | Genl Contr Change Orders | Adjusted Contract Amount | % Complete | Previous | Current | Total to date | release | net previous billing | net amount due | remaining to bill |
|---------|---|--|-------------------------------------|-----------------|-------------------|--------------------------|--------------------------|------------|-----------------|---------------|-----------------|--------------|----------------------|----------------|-------------------|
| 07421 | Tuschell Engineering Co., Inc. 15 W 700 79th St. - Unit 1 Burr Ridge, IL 60527 | Metal Panels | \$ - | \$ 630,000.00 | \$ - | \$ (7,790.00) | \$ 622,210.00 | 100% | \$ 622,210.00 | \$ - | \$ 622,210.00 | \$ 18,665.00 | \$ 581,100.00 | \$ 12,445.00 | \$ 18,665.00 |
| 07425 | Huff Company 1783 Kenny Road Columbus, OH 43212 | Chiller/Enclosure Panels | \$ - | \$ 120,000.00 | \$ - | \$ - | \$ 120,000.00 | 100% | \$ 120,000.00 | \$ - | \$ 120,000.00 | \$ 6,000.00 | \$ 114,000.00 | \$ - | \$ 6,000.00 |
| 05501 | Remero Steel Company, Inc. 1300 W. Main Street Melrose Park, IL 60160 | Misc. Steel | \$ - | \$ 82,500.00 | \$ - | \$ 900.00 | \$ 83,400.00 | 100% | \$ 83,400.00 | \$ - | \$ 83,400.00 | \$ 4,170.00 | \$ 79,230.00 | \$ - | \$ 4,170.00 |
| 02800 | Atrium, Inc. 17113 Davey Road Lemont, IL 60439 | Landscaping | \$ - | \$ 460,000.00 | \$ - | \$ 4,840.00 | \$ 464,840.00 | 100% | \$ 464,840.00 | \$ - | \$ 464,840.00 | \$ 48,484.00 | \$ 418,356.00 | \$ - | \$ 48,484.00 |
| 09900 | Continental Painting and Decorating, Inc. 2235 S. Western Ave. Chicago, IL 60618 | Painting | \$ - | \$ 388,257.00 | \$ 4,010.85 | \$ 160,845.15 | \$ 561,213.00 | 100% | \$ 536,445.00 | \$ 24,768.00 | \$ 561,213.00 | \$ 28,061.00 | \$ 509,623.00 | \$ 73,529.00 | \$ 28,061.00 |
| 10810 | C-TEC Inc. 131 Kirkland Circle Deerage, IL 60543 | Facility Waste Compactor | \$ - | \$ 33,400.00 | \$ - | \$ - | \$ 33,400.00 | 100% | \$ 33,400.00 | \$ - | \$ 33,400.00 | \$ 1,670.00 | \$ 31,730.00 | \$ - | \$ 1,670.00 |
| 08320 | House of Doors, Inc. 9038 W. Ogden Ave Brookfield, IL 60513 | Overhead Doors | \$ - | \$ 109,090.00 | \$ - | \$ - | \$ 109,090.00 | 100% | \$ 109,090.00 | \$ - | \$ 109,090.00 | \$ 10,809.00 | \$ 98,181.00 | \$ - | \$ 10,909.00 |
| 09500 | Just Rite Acoustics, Inc. 1521 Estes Ave Elk Grove Village, IL 60007 | Acoustical Ceilings Acoustical Panels | \$ - | \$ 688,900.00 | \$ - | \$ 40,518.00 | \$ 729,418.00 | 66% | \$ 723,348.00 | \$ - | \$ 723,348.00 | \$ 36,451.00 | \$ 686,895.00 | \$ - | \$ 42,121.00 |
| 06100.1 | Ujamaa Construction, Inc. 7744 S. Stony Island Ave Chicago, IL 60649 | Miscellaneous Carpentry | \$ - | \$ 812,335.00 | \$ 2,941.70 | \$ 459,230.30 | \$ 1,274,507.00 | 100% | \$ 1,274,507.00 | \$ - | \$ 1,274,507.00 | \$ 38,234.00 | \$ 1,236,273.00 | \$ - | \$ 38,234.00 |
| 06100.2 | Ujamaa Construction, Inc. / Carroll Seating 7744 S. Stony Island Ave Chicago, IL 60649 | Solid Surface Wall Panels, Countertops, and Window Sills | \$ - | \$ 586,788.00 | \$ - | \$ 19,431.00 | \$ 606,219.00 | 100% | \$ 586,788.00 | \$ 19,431.00 | \$ 606,219.00 | \$ 18,187.00 | \$ 588,032.00 | \$ 18,187.00 | \$ 18,187.00 |
| 06100.3 | Ujamaa Construction, Inc. / Carroll Seating 7744 S. Stony Island Ave Chicago, IL 60649 | Architectural Woodwork and Casework Systems | \$ - | \$ 287,937.00 | \$ - | \$ 14,580.00 | \$ 282,527.00 | 100% | \$ 282,527.00 | \$ - | \$ 282,527.00 | \$ 8,476.00 | \$ 274,051.00 | \$ - | \$ 8,476.00 |
| 02710 | Unity Fencing Company 2532 W. Warren Blvd Chicago, IL 60612 | Fencing and Gates | \$ - | \$ 702,556.00 | \$ - | \$ 103,409.00 | \$ 805,965.00 | 100% | \$ 805,965.00 | \$ - | \$ 805,965.00 | \$ 40,297.00 | \$ 765,668.00 | \$ - | \$ 40,297.00 |
| 02600 | Leon Construction Company 1407 S. 61st Ave Chicago, IL 60604 | Site Concrete | \$ - | \$ 1,510,000.00 | \$ - | \$ 10,580.00 | \$ 1,520,580.00 | 100% | \$ 1,520,580.00 | \$ - | \$ 1,520,580.00 | \$ 78,029.00 | \$ 1,444,551.00 | \$ - | \$ 78,029.00 |
| 12520 | Hargrave Builders, Inc. 663 Schneider Drive South Elmhurst, IL 60177 | Lab Casework | \$ - | \$ 119,000.00 | \$ - | \$ (2,380.00) | \$ 116,620.00 | 100% | \$ 119,000.00 | \$ (2,380.00) | \$ 116,620.00 | \$ - | \$ 113,050.00 | \$ 3,570.00 | \$ - |
| 12100 | Dani Clayton Corp 1500 Bernheim Lane Louisville, KY 40210 | Exterior Bladders | \$ - | \$ 265,000.00 | \$ - | \$ - | \$ 265,000.00 | 100% | \$ 265,000.00 | \$ - | \$ 265,000.00 | \$ 26,500.00 | \$ 238,500.00 | \$ - | \$ 26,500.00 |
| 12750 | Carroll Seating Company 2105 Lunt Avenue Elk Grove Village, IL 60007 | Telescopic Bleachers Gym Equipment Exterior Scoreboards | \$ - | \$ 617,800.00 | \$ - | \$ - | \$ 617,800.00 | 100% | \$ 617,800.00 | \$ - | \$ 617,800.00 | \$ 30,880.00 | \$ 586,920.00 | \$ - | \$ 30,880.00 |
| 09650 | Floors Inc. 1341 Cobblestone Way Woodstock, IL 60098 | Wood Flooring | \$ - | \$ 333,188.00 | \$ - | \$ 11,625.00 | \$ 344,813.00 | 100% | \$ 344,813.00 | \$ - | \$ 344,813.00 | \$ 17,241.00 | \$ 327,572.00 | \$ - | \$ 17,241.00 |
| 10500 | Lyon Group Holding, LLC PO Box 671 Aurora, IL 60507 | Metal Lockers | \$ - | \$ 367,800.00 | \$ - | \$ - | \$ 367,800.00 | 100% | \$ 367,800.00 | \$ - | \$ 367,800.00 | \$ 36,780.00 | \$ 331,020.00 | \$ - | \$ 36,780.00 |
| 02401 | Sanchez Paving 16309 S. Crawford Ave Markham, IL 60428 | Asphalt Pavement | \$ - | \$ 455,000.00 | \$ - | \$ 16,958.00 | \$ 471,958.00 | 94% | \$ 445,546.00 | \$ - | \$ 445,546.00 | \$ 44,555.00 | \$ 400,991.00 | \$ - | \$ 70,967.00 |
| 08620 | Parlogua Group, Inc. 2420 E. Oakton Street, Suite G Arlington Heights, IL 60005 | Vinyl Tile and Carpeting | \$ - | \$ 648,000.00 | \$ - | \$ 116,218.00 | \$ 765,218.00 | 100% | \$ 765,218.00 | \$ - | \$ 765,218.00 | \$ 38,261.00 | \$ 726,955.00 | \$ - | \$ 38,261.00 |
| 09300 | O.C. Enterprises, Inc. 2722 S. Hillcock Ave Chicago, IL 60608 | Ceramic Tile | \$ - | \$ 461,977.00 | \$ - | \$ 50,250.00 | \$ 512,227.00 | 100% | \$ 508,355.00 | \$ 3,872.00 | \$ 512,227.00 | \$ 15,367.00 | \$ 493,103.00 | \$ 3,757.00 | \$ 15,367.00 |

| ITEM # | Subcontractor Name & Address | Type of Work | Original contract amount: initial CMP | Final CMP Increase | PBC Change Orders | Gen'l Contr. Change Orders | Adjusted Contract Amount | % Complete | Previous | Current | Total to date | retainage | net previous billing | net amount due | remaining to bill |
|--|---|---|---------------------------------------|--------------------|-------------------|----------------------------|--------------------------|------------|-----------------|--------------|-----------------|---------------|----------------------|----------------|-------------------|
| 11130 | Chicago Flyhouse Inc. 2925 W Carroll Ave Chicago, IL 60612 | Theater and Stage Equipment | \$ - | \$ 146,000.00 | \$ - | \$ - | \$ 146,000.00 | 100% | \$ 146,000.00 | \$ - | \$ 146,000.00 | \$ 7,300.00 | \$ 131,400.00 | \$ 7,300.00 | \$ 7,300.00 |
| 12300 | Indecor Inc. 8222 Lehigh Ave Morton Grove, IL 60053 | Window Shades | \$ - | \$ 74,000.00 | \$ - | \$ - | \$ 74,000.00 | 100% | \$ 74,000.00 | \$ - | \$ 74,000.00 | \$ 7,400.00 | \$ 66,600.00 | \$ - | \$ 7,400.00 |
| 02404 | Midwest Sport and Turf Systems 10138 S. Bode St., Unit E Plainfield, IL 60585 | Synthetic Grass Surfacing | \$ - | \$ 1,134,000.00 | \$ - | \$ - | \$ 1,134,000.00 | 100% | \$ 1,134,000.00 | \$ - | \$ 1,134,000.00 | \$ 113,400.00 | \$ 1,020,600.00 | \$ - | \$ 113,400.00 |
| 10180 | Specialties Direct Inc. Div of Accurate Partition Corp 160 Tower Drive Burr Ridge, IL 60527 | Toilet Compartments Toilet Accessories Fire Extinguishers | \$ - | \$ 116,000.00 | \$ - | \$ 2,975.00 | \$ 118,975.00 | 99% | \$ 118,175.00 | \$ - | \$ 118,175.00 | \$ 5,909.00 | \$ 106,357.00 | \$ 5,909.00 | \$ 6,709.00 |
| 07900 | TNA SEALANTS, INC. 29W170 BUTTERFIELD RD WARRENVILLE IL 60055 | Joint Sealants | \$ - | \$ 130,000.00 | \$ - | \$ 83,590.00 | \$ 213,590.00 | 100% | \$ 210,785.00 | \$ 2,805.00 | \$ 213,590.00 | \$ 10,690.00 | \$ 186,706.00 | \$ 13,204.00 | \$ 10,690.00 |
| 10440 | Sleved Electric Service & Sales Co Inc. 1230 Hannah Ave Forest Park, IL 60130 | Interior Scoreboard | \$ - | \$ 9,000.00 | \$ - | \$ - | \$ 9,000.00 | 100% | \$ 9,000.00 | \$ - | \$ 9,000.00 | \$ 450.00 | \$ 8,550.00 | \$ - | \$ 450.00 |
| 10420 | Lalmer Associates Inc. DBA ASI Signage Innovations 1219 Zimmerman Dr. South Grinnell, IA 50112 | Signage | \$ - | \$ 22,700.00 | \$ - | \$ 75,878.00 | \$ 98,578.00 | 100% | \$ 98,578.00 | \$ - | \$ 98,578.00 | \$ 9,858.00 | \$ 88,720.00 | \$ - | \$ 9,858.00 |
| 09606 | Artlow 170 S. Gary Avenue Carol Stream, IL 60188 | Gym and Dance Floor Preparation | \$ - | \$ 107,292.00 | \$ - | \$ - | \$ 107,292.00 | 100% | \$ 107,292.00 | \$ - | \$ 107,292.00 | \$ 3,219.00 | \$ 101,927.00 | \$ 2,146.00 | \$ 3,219.00 |
| 10990 | C&H Building Products 1714 S Wolf Rd Wheeling, IL 60090 | Flagpole and Library and Dining Projection Screen | \$ - | \$ 19,775.00 | \$ - | \$ - | \$ 19,775.00 | 100% | \$ 19,775.00 | \$ - | \$ 19,775.00 | \$ 1,978.00 | \$ 17,797.00 | \$ - | \$ 1,978.00 |
| 02408 | Roja Corp DBA Midwest Track Builders 1000 N. Rand RD STE 211 Wauconda, IL 60084 | Track Surfacing | \$ - | \$ 119,000.00 | \$ - | \$ - | \$ 119,000.00 | 0% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ 119,000.00 |
| 02406 | U.S. Tennis Court Construction Co. 204 Industrial Drive Lombard, IL 60441 | Tennis and Basketball Court Surfacing | \$ - | \$ 28,100.00 | \$ - | \$ - | \$ 28,100.00 | 0% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ 28,100.00 |
| 11030 | Sparksfield Specialties, Inc. 41155 State Highway 10 Delhi, NY 13753 | Exterior Athletic Equipment | \$ - | \$ 51,825.00 | \$ - | \$ - | \$ 51,825.00 | 100% | \$ 51,825.00 | \$ - | \$ 51,825.00 | \$ 2,592.00 | \$ 49,233.00 | \$ - | \$ 2,592.00 |
| 10100 | Unique Casework Installation Inc 3936 W. 16th St. Chicago, IL 60623 | Markerboards, Tackboards, and Projection Screens | \$ - | \$ 186,687.00 | \$ - | \$ 3,940.00 | \$ 190,627.00 | 100% | \$ 190,627.00 | \$ - | \$ 190,627.00 | \$ 9,531.00 | \$ 171,564.00 | \$ 9,531.00 | \$ 9,531.00 |
| 10421 | Paldo Sign and Display Co. 8110 Grand Ave. River Grove, IL 60171 | Marquee Sign | \$ - | \$ 25,660.00 | \$ - | \$ - | \$ 25,660.00 | 71% | \$ 12,830.00 | \$ 5,500.00 | \$ 18,330.00 | \$ 1,833.00 | \$ 11,547.00 | \$ 4,950.00 | \$ 9,163.00 |
| 02070 | Kenny Construction Company DBA Granite Inliner 585 West Beach St Watsonville, CA 95076 | Sewer Lining | \$ - | \$ 119,058.00 | \$ - | \$ (3,873.00) | \$ 115,185.00 | 100% | \$ 115,185.00 | \$ - | \$ 115,185.00 | \$ 11,519.00 | \$ 103,666.00 | \$ - | \$ 11,519.00 |
| 02801 | M2 Construction, Inc. 1636 N. Keeler Chicago, IL 60639 | Warning Track | \$ - | \$ - | \$ - | \$ 61,800.00 | \$ 61,800.00 | 100% | \$ 51,600.00 | \$ 10,200.00 | \$ 61,800.00 | \$ 6,180.00 | \$ 46,440.00 | \$ 9,180.00 | \$ 6,180.00 |
| 02321 | Ujamaa Power II, a Project Specific Joint Venture 7744 S. Stony Island Ave. Chicago, IL 60649 | Labor Services | \$ - | \$ - | \$ 8,785.92 | \$ - | \$ 8,785.92 | 100% | \$ 8,785.92 | \$ - | \$ 8,785.92 | \$ - | \$ 8,785.92 | \$ - | \$ - |
| SUBTOTAL page1 - Construction Services | | | 21,688,849.00 | 40,961,393.00 | -57,100.00 | 822,306.53 | 63,415,448.53 | 98% | 62,302,631.00 | 124,463.00 | 62,427,094.00 | 2,792,403.00 | 59,346,557.00 | 288,134.00 | 3,780,757.53 |
| TOTAL Invoice Construction Services | | | | | | | | | | | | | 288,134.00 | | |

| | | | | | | | | | | | | | | | |
|-------|--|--------------------------|-----------------|-----------------|----------|-----------------|-----------------|------|-----------------|------|-----------------|---------------|-----------------|------|---------------|
| 01990 | Ujamaa Power II, a Project Specific Joint Venture 7744 S. Stony Island Ave. Chicago, IL 60649 | Fixed General Conditions | \$ 1,573,680.00 | \$ 2,095,059.00 | \$ - | \$ - | \$ 3,618,738.00 | 100% | \$ 3,618,738.00 | \$ - | \$ 3,618,738.00 | \$ 108,562.00 | \$ 3,510,176.00 | \$ - | \$ 108,562.00 |
| 01100 | Ujamaa Power II, a Project Specific Joint Venture 7744 S. Stony Island Ave. Chicago, IL 60649 | Design/Build Fee | \$ 1,107,174.00 | \$ 1,824,926.00 | \$ 50.00 | \$ (829,656.53) | \$ 2,102,492.47 | 100% | \$ 2,102,492.47 | \$ - | \$ 2,102,492.47 | \$ 72,123.92 | \$ 2,030,368.55 | \$ - | \$ 72,123.92 |
| 01520 | Ujamaa Power II, a Project Specific Joint Venture 7744 S. Stony Island Ave. Chicago, IL 60649 | Bond | \$ 254,589.00 | \$ 396,787.00 | \$ - | \$ - | \$ 651,376.00 | 100% | \$ 651,376.00 | \$ - | \$ 651,376.00 | \$ - | \$ 651,376.00 | \$ - | \$ - |

| ITEM # | Subcontractor Name & Address | Type of Work | Original contract amount Initial GMP | Final GMP Increase | PBC Change Orders | Genl Centr Change Orders | Adjusted Contract Amount | % Complete | Previous | Current | Total to date | retainage | net previous billing | net amount due | remaining to bill |
|---------------------------------------|--|---------------------|--------------------------------------|--------------------|-------------------|--------------------------|--------------------------|------------|---------------|------------|---------------|--------------|----------------------|----------------|-------------------|
| 01651 | Ujamaa Power II, a Project Specific Joint Venture 7744 S. Stony Island Ave. Chicago, IL 60649 | Insurance | \$ 249,633.00 | \$ 389,645.00 | \$ - | \$ - | \$ 639,278.00 | 100% | \$ 639,278.00 | | \$ 639,278.00 | \$ - | \$ 639,278.00 | \$ - | \$ - |
| 01746 | Ujamaa Power II, a Project Specific Joint Venture 7744 S. Stony Island Ave. Chicago, IL 60649 | Utilities Allowance | \$ 1,000,000.00 | \$ (530,187.00) | \$ (4,250.00) | \$ - | \$ 465,563.00 | 66% | \$ 306,843.00 | | \$ 306,843.00 | \$ - | \$ 306,843.00 | \$ - | \$ 158,720.00 |
| SUBTOTAL page 2 - Construction | | | 25,823,925.00 | 45,137,621.00 | -61,300.00 | -7,350.00 | 70,892,896.00 | 98% | 69,621,358.47 | 124,463.00 | 69,745,821.47 | 2,973,088.92 | 66,484,598.55 | 288,134.00 | 4,120,163.45 |

| Summary | Original Contract Amount: Initial GMP | Final GMP Increase | PBC Change Orders | Genl Centr Change Orders | Adjusted Contract Amount | % Complete | Previous | Current | Total to Date | Retainage | Net Previous Billing | Net Amount Due | Remaining To Bill |
|------------------|---------------------------------------|----------------------|-------------------|--------------------------|--------------------------|------------|----------------------|-------------------|----------------------|---------------------|----------------------|-------------------|---------------------|
| subtotal page 1 | 4,009,193.00 | 1,395,974.00 | 61,300.00 | 7,350.00 | 5,473,817.00 | 99% | 5,402,322.00 | 28,650.00 | 5,428,972.00 | 0.00 | 5,402,322.00 | 26,650.00 | 44,845.00 |
| subtotal page 2 | 25,823,925.00 | 45,137,621.00 | (61,300.00) | (7,350.00) | 70,892,896.00 | 98% | 69,621,358.47 | 124,463.00 | 69,745,821.47 | 2,973,088.92 | 66,484,598.55 | 288,134.00 | 4,120,163.45 |
| TOTAL | 29,833,118.00 | 46,533,595.00 | 0.00 | 0.00 | 76,366,713.00 | 99% | 75,023,680.47 | 151,113.00 | 75,174,793.47 | 2,973,088.92 | 71,886,920.55 | 314,784.00 | 4,165,008.45 |
| Total Due | | | | | | | | | | | | 314,784.00 | |

163,671.00 76,366,713.00

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (page 3 of)

| | | | |
|-----------------------------|-----------------|-----------------------------|-----------------|
| AMOUNT OF ORIGINAL CONTRACT | \$29,833,118.00 | TOTAL AMOUNT REQUESTED | \$75,174,793.47 |
| Amendment 1 | \$46,533,595.00 | LESS 10% RETAINED | \$2,973,088.92 |
| TOTAL CONTRACT AND EXTRAS | \$76,366,713.00 | NET AMOUNT EARNED | \$72,201,704.55 |
| CREDITS TO CONTRACT | \$0.00 | AMOUNT OF PREVIOUS PAYMENTS | \$71,886,920.55 |
| ADJUSTED CONTRACT PRICE | \$76,366,713.00 | AMOUNT DUE THIS PAYMENT | \$314,784.00 |
| | | BALANCE TO COMPLETE | \$4,165,008.45 |

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.

Name Jimmy Akintonde
Title President

Subscribed and sworn to before me this 30th day of November, 2019.

Notary Public
My Commission expires:

