



Richard J. Daley Center  
50 W. Washington Street  
Room 200  
Chicago, Illinois 60602  
(312) 744-3090  
Fax: (312) 744-8005  
www.pbcchicago.com

Chairman  
RAHM EMANUEL  
Mayor  
City of Chicago

Executive Director  
ERIN LAVIN CABONARGI

Friday, November 14, 2014

## Lincoln Elementary School Annex Project Site Prep Weekly Update and Look-Ahead Schedule

1. Project Schedule:
  - Project tracking on schedule
2. Current Activities - Week of November 10, 2014:
  - Mobilization (*complete*)
  - Construction trailer deliveries (*complete*)
  - ComEd survey of its existing infrastructure at the south and west alleys (*complete*)
  - ComEd partial power line protection work at the south and west alleys (*in progress*)
  - Construction material deliveries (*in progress*)
  - Concrete shear wall work (*in progress*)
  - Vibration monitoring (*in progress*)
  - Street sweeping (*in progress*)
  - Enhanced pest control (*in progress*)
3. Upcoming Activities - Week of November 17, 2014:
  - Concrete shear wall work
  - Underground plumbing installation
  - Vibration monitoring
  - Street sweeping
  - Enhanced pest control