



Richard J. Daley Center  
50 W. Washington Street  
Room 200  
Chicago, Illinois 60602  
(312) 744-3090  
Fax: (312) 744-8005  
www.pbcchicago.com

Chairman  
RAHM EMANUEL  
Mayor  
City of Chicago

Executive Director  
ERIN LAVIN CABONARGI

Friday, December 12, 2014

## Lincoln Elementary School Annex Project Progress Update and Look-Ahead Schedule

1. Project Schedule:
  - Project tracking on schedule
  
2. Current Activities - Week of December 8, 2014:
  - Construction material deliveries (*in progress*)
  - Concrete shear wall work (*in progress*)
  - Underground plumbing installation (*in progress*)
  - Haul-off of spoils from underground plumbing (*in progress*)
  - Vibration monitoring (*in progress*)
  - Street sweeping (*in progress*)
  - Enhanced pest control (*in progress*)
  
3. Upcoming Activities - Week of December 15, 2014:
  - Construction material deliveries
  - Concrete shear wall work
  - Concrete foundation wall caps work
  - Complete underground plumbing installation
  - Start underground electrical
  - Haul-off of spoils from underground work
  - Prep for existing building abatement work
  - Vibration monitoring
  - Street sweeping
  - Enhanced pest control