



Richard J. Daley Center
50 W. Washington Street
Room 200
Chicago, Illinois 60602
(312) 744-3090
Fax: (312) 744-8005
www.pbcchicago.com

Chairman
RAHM EMANUEL
Mayor
City of Chicago

Executive Director
ERIN LAVIN CABONARGI

Friday, January 2, 2015

Lincoln Elementary School Annex Project Progress Update and Look-Ahead Schedule

1. Project Schedule:
 - Project tracking on schedule

2. Current Activities - Week of December 29, 2014:
 - Construction material deliveries (*in progress*)
 - Concrete shear wall work (*complete*)
 - Concrete foundation wall caps work – south & west elevations (*in progress*)
 - Underground plumbing installation (*in progress*)
 - Underground electrical (*in progress*)
 - Demolition/abatement work in existing school building (*complete for this phase*)
 - New fire alarm system work in existing school building (*complete for this phase*)
 - Partial street closure at Kemper for sewer and water tap connections (*complete*)
 - Street work for sewer and water connections (*in progress*)
 - Vibration monitoring (*in progress*)
 - Street sweeping (*in progress*)
 - Enhanced pest control (*in progress*)
 - No work on New Year's Day

3. Upcoming Activities - Week of January 5, 2015:
 - Construction material deliveries
 - Structural steel delivery on Thursday, January 8
 - Concrete foundation wall caps work – south & west elevations
 - Complete underground plumbing installation
 - Complete street work for sewer and water connections
 - Underground electrical
 - New fire alarm system work in existing school building
 - ComEd movement of secondary cables at southwest corner of site and insulation of remaining power lines on south alley (*pending confirmation*)
 - Vibration monitoring
 - Street sweeping
 - Enhanced pest control