



Richard J. Daley Center
50 W. Washington Street
Room 200
Chicago, Illinois 60602
(312) 744-3090
Fax: (312) 744-8005
www.pbcchicago.com

Chairman
RAHM EMANUEL
Mayor
City of Chicago

Executive Director
ERIN LAVIN CABONARGI

Friday, January 23, 2015

Lincoln Elementary School Annex Project Progress Update and Look-Ahead Schedule

1. Project Schedule:
 - Project tracking on schedule
2. Current Activities - Week of January 19, 2015:
 - Construction material deliveries (*in progress*)
 - Structural steel deliveries (*in progress*)
 - Start structural steel erection (*in progress*)
 - New fire alarm system work in existing school building (*in progress*)
 - Excavation and coring at new switch gear room in existing school building (*in progress*)
 - Partial street closure at Kemper for sewer & water tap connections (*in progress*)
 - Street work for sewer & water connections (*in progress*)
 - Vibration monitoring (*in progress*)
 - Street sweeping (*in progress as needed*)
 - Enhanced pest control (*in progress*)
3. Upcoming Activities - Week of January 26, 2015:
 - Construction material deliveries
 - Structural steel deliveries
 - Start structural steel erection
 - Partial street closure at Kemper for sewer and water tap connections
 - Complete street work for sewer and water connections
 - New fire alarm system work in existing school building
 - Excavation and coring at the new switch gear room in existing school building
 - ComEd insulation of remaining power lines on south alley
 - Vibration monitoring
 - Street sweeping
 - Enhanced pest control