



Richard J. Daley Center  
50 W. Washington Street  
Room 200  
Chicago, Illinois 60602  
(312) 744-3090  
Fax: (312) 744-8005  
www.pbcchicago.com

Chairman  
RAHM EMANUEL  
Mayor  
City of Chicago

Executive Director  
ERIN LAVIN CABONARGI

February 11, 2015

## Lincoln Elementary School Annex Project Progress Update and Look-Ahead Schedule

1. Project Schedule:
  - Project tracking on schedule
2. Current Activities - Week of February 9, 2015:
  - Construction material deliveries (*in progress*)
  - Structural steel deliveries (*in progress*)
  - Structural steel erection and detailing (*in progress*)
  - Metal decking placement (*in progress*)
  - New fire alarm system work in existing school building (*in progress*)
  - Excavation and coring at new switch gear room in existing school building (*in progress*)
  - Partial street closure at Kemper for sewer & water tap connections (*in progress*)
  - Street work for sewer & water connections (*complete*)
  - Continued snow removal on site (*in progress*)
  - Backfilling of stone around foundations (*in progress*)
  - Vibration monitoring (*in progress*)
  - Street sweeping (*in progress as needed*)
  - Enhanced pest control (*in progress*)
3. Upcoming Activities - Week of February 16, 2015:
  - Construction material deliveries
  - Structural steel deliveries
  - Structural steel erection and detailing
  - Metal decking placement
  - Concrete foundations work
  - Complete street work for sewer and water connections
  - New fire alarm system work in existing school building
  - Excavation and coring at the new switch gear room in existing school building
  - ComEd pole bracing and insulation of remaining power lines on south and west alleys
  - Concrete cutting at southeast stair tower from south alley
  - Vibration monitoring
  - Street sweeping
  - Enhanced pest control