



Richard J. Daley Center
50 W. Washington Street
Room 200
Chicago, Illinois 60602
(312) 744-3090
Fax: (312) 744-8005
www.pbcchicago.com

Chairman
RAHM EMANUEL
Mayor
City of Chicago

Executive Director
ERIN LAVIN CABONARGI

February 20, 2015

Lincoln Elementary School Annex Project Progress Update and Look-Ahead Schedule

1. Project Schedule:
 - Project tracking on schedule
2. Current Activities - Week of February 16, 2015:
 - Construction material deliveries (*in progress*)
 - Structural steel deliveries (*in progress*)
 - Structural steel erection and detailing (*in progress*)
 - Metal decking placement (*in progress*)
 - Temporary building enclosure for temperature control (*in progress*)
 - New fire alarm system work in existing school building (*in progress*)
 - Excavation and coring at new switch gear room in existing school building (*in progress*)
 - Vibration monitoring (*in progress*)
 - Street sweeping (*in progress as needed*)
 - Enhanced pest control (*in progress*)
3. Upcoming Activities - Week of February 23, 2015:
 - Construction material deliveries
 - Structural steel deliveries
 - Structural steel erection and detailing
 - Metal decking placement
 - Electrical rough-in work in floor slabs
 - Temporary building enclosure for temperature control
 - Concrete foundations work
 - New fire alarm system work in existing school building
 - Excavation and coring at the new switch gear room in existing school building
 - ComEd pole bracing and insulation of remaining power lines on south and west alleys
 - Concrete cutting at southeast stair tower from south alley
 - Vibration monitoring
 - Street sweeping
 - Enhanced pest control