



Richard J. Daley Center
50 W. Washington Street
Room 200
Chicago, Illinois 60602
(312) 744-3090
Fax: (312) 744-8005
www.pbcchicago.com

Chairman
RAHM EMANUEL
Mayor
City of Chicago

Executive Director
ERIN LAVIN CABONARGI

April 24, 2015

Lincoln Elementary School Annex Project Progress Update and Look-Ahead Schedule

1. Project Schedule:
 - Project tracking on schedule
2. Current Activities - Week of April 20, 2015:
 - Continue to install exterior heavy-gauge metal framing on ground, first and second floors (*in progress*)
 - Bracing of electrical pole in alley (*complete*)
 - Continue mechanical, electrical and plumbing rough-ins at all floors (*in progress*)
 - Install concrete equipment pads (*complete*)
 - Interior wall framing (*in progress*)
 - Exterior sheathing (*in progress*)
 - Continue underground fire pump duct feed by new switchgear room (*complete*)
 - Encase underground conduit in concrete (*complete*)
 - Vibration monitoring (*in progress*)
 - Street sweeping (*in progress as needed*)
 - Enhanced pest control (*in progress*)
3. Upcoming Activities - Week of April 27, 2015:
 - Install air barrier on exterior ground floor (north elevation)
 - Complete exterior heavy-gauge metal framing on second and third floors
 - Continue mechanical, electrical and plumbing rough-ins at all floors
 - Start roof installation
 - Interior wall framing
 - Complete exterior sheathing
 - Continue underground fire pump duct feed by new switchgear room
 - Vibration monitoring
 - Street sweeping
 - Enhanced pest control