



Richard J. Daley Center
50 W. Washington Street
Room 200
Chicago, Illinois 60602
(312) 744-3090
Fax: (312) 744-8005
www.pbcchicago.com

Chairman
RAHM EMANUEL
Mayor
City of Chicago

Executive Director
ERIN LAVIN CABONARGI

May 8, 2015

Lincoln Elementary School Annex Project Progress Update and Look-Ahead Schedule

1. Project Schedule:
 - Project tracking on schedule
2. Current Activities - Week of May 4, 2015:
 - Continue air barrier installation (*in progress*)
 - Continue mechanical, electrical and plumbing rough-ins at all floors (*in progress*)
 - Interior wall framing (*in progress*)
 - Exterior sheathing (*in progress*)
 - Masonry work at north elevation (*in progress*)
 - Stair installation in southeast shear wall (*in progress*)
 - Pour concrete in switchgear room (*in progress*)
 - Vibration monitoring (*in progress*)
 - Street sweeping (*in progress as needed*)
 - Enhanced pest control (*in progress*)
3. Upcoming Activities - Week of May 11, 2015:
 - Continue air barrier installation
 - Continue masonry work at north elevation
 - Continue mechanical, electrical and plumbing rough-ins at all floors
 - Stair installation in southeast shear wall
 - Roof installation
 - Drywall installation
 - Exterior sheathing