



Richard J. Daley Center
50 W. Washington Street
Room 200
Chicago, Illinois 60602
(312) 744-3090
Fax: (312) 744-8005
www.pbcchicago.com

Chairman
RAHM EMANUEL
Mayor
City of Chicago

Executive Director
ERIN LAVIN CABONARGI

May 15, 2015

Lincoln Elementary School Annex Project Progress Update and Look-Ahead Schedule

1. Project Schedule:
 - Project tracking on schedule
2. Current Activities - Week of May 11, 2015:
 - Start air barrier installation on south elevation (*in progress*)
 - Exterior heavy gauge metal framing on second and third floors (*in progress*)
 - Continue mechanical, electrical and plumbing rough-ins at all floors (*in progress*)
 - Continue to rough in overhead plumbing (*in progress*)
 - Framing for parapets (*in progress*)
 - Detailing steel in south alley (*in progress*)
 - Interior wall framing (*in progress*)
 - Stair installation in southeast shear wall (*in progress*)
 - Masonry work at north elevation (*in progress*)
 - Limestone installation at north elevation (*in progress*)
 - West alley tree removal (*complete*)
 - Vibration monitoring (*in progress*)
 - Street sweeping (*in progress as needed*)
 - Enhanced pest control (*in progress*)
3. Upcoming Activities - Week of May 18, 2015:
 - Air barrier on exterior south elevation
 - Continue mechanical, electrical and plumbing rough-ins at all floors
 - Continue to rough in overhead plumbing
 - Start roof installation
 - Pour concrete in southeast stairway
 - Interior wall and soffit framing
 - Continue masonry work at north elevation
 - Vibration monitoring
 - Street sweeping
 - Enhanced pest control