



Richard J. Daley Center
50 W. Washington Street
Room 200
Chicago, Illinois 60602
(312) 744-3090
Fax: (312) 744-8005
www.pbcchicago.com

Chairman
RAHM EMANUEL
Mayor
City of Chicago

Executive Director
ERIN LAVIN CABONARGI

Lincoln Look-Ahead Work Schedule

for the weeks of June 1 through July 31, 2015

1. Activities planned for Week of June 1, 2015:
 - **West alley closure**
 - Masonry work on west elevation
 - Corrugated siding/flashing installation
 - Priming
 - Plumbing
 - Hang ceiling grid
 - Pour concrete stairs and landings

2. Activities planned for Week of June 8, 2015:
 - **West alley closure**
 - Masonry work on west elevation
 - Install exterior glazing
 - Install plumbing fixtures
 - Install lighting fixtures
 - Start finish coat of paint

3. Activities planned for Week of June 15, 2015:
 - **West alley closure**
 - Masonry work on west elevation
 - Install flooring
 - Install fire pump
 - Hang acoustical tile
 - Install window shades
 - Install ceiling tiles
 - Install solid surface wall covering
 - Patch existing walls/ceilings

4. Activities planned for Week of June 22, 2015:
 - **South alley closure**
 - Masonry work on south elevation

5. Activities planned for Week of June 29, 2015:
 - **No work planned for July 4th**
 - **South alley closure**
 - Masonry work on south elevation

- Install wall handrails
 - Trim electrical
 - Install kitchen equipment
 - Install marker boards/fire extinguisher cabinets
 - Install lockers
6. Activities planned for Week of July 6, 2015:
- **South alley closure**
 - Masonry work on south elevation
 - Trim fire protection
 - Install beam enclosures
 - Install aluminum windows
 - Install playground equipment
 - Install ornamental fence posts at curbs and trash enclosure
 - Demo kitchen/lunchroom
7. Activities planned for Week of July 13, 2015:
- **South alley closure**
 - Masonry work on south elevation
 - Install ceramic tile floors and walls
 - Install bollards
 - Install sidewalk
 - Install dichroic glass
 - Install aluminum entrance doors
 - Install flooring
 - Demo interior partitions
 - Install security cameras
8. Activities planned for Week of July 20, 2015:
- **South alley closure**
 - Masonry work on south elevation
 - Install ornamental fence at south entrance near alley
 - Install trash enclosure
 - Install guardrails
 - Install playground equipment in north play area
 - Install toilet partitions
 - Trim plumbing
 - Trim HVAC
 - Insulate mechanical piping

- Install HC lift equipment
- Paint stairs
- Trim fire alarm

9. Activities planned for Week of July 27, 2015:

- Install permeable paver
- Install rubberized play area surface
- Install building signage
- Trim kitchen plumbing
- Install cloud ceiling in band room
- Install accessories and hardware
- Install epoxy flooring
- Install doors and hardware
- Install sports netting
- Install benches and bike racks
- Landscaping
- Site work
- Final cleaning