



Richard J. Daley Center
50 W. Washington Street
Room 200
Chicago, Illinois 60602
(312) 744-3090
Fax: (312) 744-8005
www.pbcchicago.com

Chairman
RAHM EMANUEL
Mayor
City of Chicago

Executive Director
ERIN LAVIN CABONARGI

June 5, 2015

Lincoln Elementary School Annex Project Progress Update and Look-Ahead Schedule

1. Project Schedule:
 - Project tracking on schedule
2. Current Activities - Week of June 1, 2015:
 - **WEST/ORCHARD ALLEY CLOSURE** (*in progress*)
 - Start masonry at west elevation (*in progress*)
 - Install air barrier on exterior south elevation (*in progress*)
 - Continue mechanical, electrical and plumbing rough-ins at all floors (*in progress*)
 - Continue to rough in overhead plumbing at third floor (*in progress*)
 - Interior wall and soffit framing (*in progress*)
 - Start installation of equipment in switchgear room (*in progress*)
 - Install drywall at ground and first floors (*in progress*)
 - Wash brick at south elevation (*in progress*)
 - Install framing at south beam enclosure (*in progress*)
 - Vibration monitoring (*in progress*)
 - Street sweeping (*in progress as needed*)
 - Enhanced pest control (*in progress*)
3. Upcoming Activities - Week of June 1, 2015:
 - **WEST/ORCHARD ALLEY CLOSURE**
 - Continue masonry at west elevation
 - Continue air barrier on exterior south elevation
 - Continue mechanical, electrical and plumbing rough-ins at all floors
 - Install modified bituminous roofs on high roofs
 - Continue to rough in overhead plumbing at third floor
 - Pour concrete in northwest stairs
 - Interior wall and soffit framing
 - Start installation of equipment in switchgear room
 - Install drywall at ground, first and second floors
 - Continue penetration firestopping at all floors
 - Install framing at north beam enclosure
 - Vibration monitoring
 - Street sweeping
 - Enhanced pest control