



Richard J. Daley Center
50 W. Washington Street
Room 200
Chicago, Illinois 60602
(312) 744-3090
Fax: (312) 744-8005
www.pbcchicago.com

Chairman
RAHM EMANUEL
Mayor
City of Chicago

Executive Director
FELICIA S. DAMS

July 17, 2015

Lincoln Elementary School Annex Project Progress Update and Look-Ahead Schedule

1. Project Schedule:

- Project tracking on schedule

2. Current Activities - Week of July 13, 2015:

- **SOUTH/BELDEN ALLEY CLOSURE** (*in progress*)
- Masonry at south elevation (*in progress*)
- Masonry work on rooftop play area (*in progress*)
- Interior demolition and abatement work (*in progress*)
- Continue mechanical, electrical and plumbing rough-ins on third floor (*in progress*)
- Ceramic tile installation (*in progress*)
- Continue installation of equipment in switchgear room (*in progress*)
- Continue taping drywall (*in progress*)
- Continued painting (*in progress*)
- Install terra cotta on North elevation (*in progress*)
- Interior lighting installation (*in progress*)
- Ceiling grid installation (*in progress*)
- Continue rough-in for window AC units (*in progress*)
- Install storm sewer/catch basin (*In progress*)
- Vibration monitoring (*in progress*)
- Street sweeping (*in progress as needed*)
- Enhanced pest control (*in progress*)

3. Upcoming Activities - Week of July 20, 2015:

- **SOUTH/BELDEN ALLEY CLOSURE**
- Complete masonry at South elevation
- Complete terra cotta on North elevation
- Continue abatement and demolition work in existing school
- Continue mechanical, electrical and plumbing rough-ins on third floor
- Continue installation of electrical equipment in switchgear room
- Continue to rough-in for window AC units
- Start acoustical tile installation
- Continue drywall taping
- Continue interior painting
- Continue ceramic tile installation
- Start window framing on North and South elevations
- Continue storm sewer/catch basin



- Continue interior lighting
- Vibration monitoring
- Street sweeping
- Enhanced pest control