



Richard J. Daley Center  
50 W. Washington Street  
Room 200  
Chicago, Illinois 60602  
(312) 744-3090  
Fax: (312) 744-8005  
www.pbcchicago.com

Chairman  
RAHM EMANUEL  
Mayor  
City of Chicago

Executive Director  
FELICIA S. DAMS

August 28, 2015

## Lincoln Elementary School Annex Project Progress Update and Look-Ahead Schedule

1. Project Schedule:
  - Project tracking on schedule
  
2. Current Activities - Week of August 24, 2015:
  - Doors and hardware (*in progress*)
  - Elevator foundation and structural support (*in progress*)
  - Continue painting (*in progress*)
  - Furniture/equipment delivery (*in progress*)
  - Install dichroic glass (*in progress*)
  - Architectural beam enclosure (*in progress*)
  - Continue fire alarm work (*in progress*)
  - Acoustical tile installation (*in progress*)
  - Flooring installation (*in progress*)
  - East/west roof limestone coping cap (*in progress*)
  - Continue rough-in for window AC units (*in progress*)
  - Interior cleaning (*in progress*)
  - Vibration monitoring (*in progress*)
  - Street sweeping (*in progress as needed*)
  - Enhanced pest control (*in progress*)
  
3. Upcoming Activities - Week of August 31, 2015:
  - Elevator foundation and structural support
  - Continue rough-in for window AC units
  - Install dichroic glass
  - Install guardrail
  - Fence panel
  - Sports netting
  - East/west roof limestone coping cap
  - Install ornamental iron fence
  - Interior and exterior signage
  - Continue interior painting
  - Window shade installation
  - Interior cleaning
  - Vibration monitoring
  - Street sweeping
  - Enhanced pest control

