



Public Building Commission of Chicago Contractor Payment Information

Project: Peck Elementary School Renovation

Contract Number: 1536

General Contractor: F.H. Paschen, S.N. Nielsen & Associates, LLC

Payment Application: #6

Amount Paid: \$1,427,544.12

Date of Payment to General Contractor: 12/4/12

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #Peck

**PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER**

Date: **September 26, 2012**
 Project: **PECK ELEMENTARY SCHOOL RENOVATION**
 PBC #: **1536**

Monthly Estimate No.: 006
 For the Period: 8/1/12 to 8/31/12

To: F.H. Paschen, S.N. Nielsen & Associates LLC.
 In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____ relating to the \$ _____ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR:
F.H. PASCHEN, S.N. NIELSEN & ASSOCIATES LLC.
5515 N. EAST RIVER ROAD, CHICAGO, IL 60656

PECK ELEMENTARY SCHOOL RENOVATION

Is now entitled to the sum of: \$ **1,427,544.12**

ORIGINAL CONTRACT PRICE -	\$	10,388,000.00
ADDITIONS -	\$	-
DEDUCTIONS -	\$	-
NET ADDITION OR DEDUCTION -	\$	
ADJUSTED CONTRACT PRICE -	\$	10,388,000.00
<hr/>		
TOTAL AMOUNT EARNED	\$	<u>7,715,206.80</u>
TOTAL RETENTION	\$	<u>519,400.00</u>
a) Reserve Withheld @ 10% of Total Amount Earned but Not to Exceed 5% of Contract Price	\$	519,400.00
b) Liens and Other Withholding	\$	-
c) Liquidated Damages Withheld	\$	-
TOTAL PAID TO DATE (Include This Payment):	\$	<u>7,195,806.80</u>
LESS: AMOUNT PREVIOUSLY PAID:	\$	<u>5,768,262.68</u>
AMOUNT DUE THIS PAYMENT:	\$	<u>1,427,544.12</u>

Mark Lindstrom, PBC

CSI DESIGNATION AND TYPE OF WORK	SUBCONTRACTOR NAME and ADDRESS	ORIGINAL CONTRACT AMOUNT	CHANGE ORDERS	ADJUSTED CONTRACT TOTAL	% COMPLETE	--WORK COMPLETED--		TOTAL	RETAINAGE	LESS NET PREVIOUS	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
						PREVIOUS	CURRENT					
04200 & 04902	F&B Construction 7953 S. King Drive Chicago, IL 60619	1,600,000.00	0.00	1,600,000.00	83.31%	1,313,000.00	20,000.00	1,333,000.00	71,592.25	1,181,700.00	79,707.75	338,592.25
02822 & 02832	Fence Connection 970 Villa Street Elgin, IL 60120	23,100.00	0.00	23,100.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	23,100.00
03604-03725	Harry S. Peterson 2658 West Van Buren St. Chicago, IL 60612	295,000.00	0.00	295,000.00	92.00%	102,000.00	189,400.00	271,400.00	27,140.00	91,900.00	152,480.00	50,740.00
08801	Industrial Glass & Mirror LTD 5562 N. Northwest Hwy Chicago, IL 60646	23,124.00	0.00	23,124.00	100.00%	0.00	23,124.00	23,124.00	2,312.40	0.00	20,811.60	2,312.40
08525-08660	Jensen Window Corp. 7641 W. 100th Place Bridgeview, IL 60455	546,974.00	0.00	546,974.00	73.91%	351,897.30	52,360.74	404,258.04	40,425.80	316,707.57	47,124.67	183,141.78
16010-17780	Jin Electric 4468 N. Elston Chicago, IL 60630	1,591,000.00	0.00	1,591,000.00	65.89%	957,405.00	90,945.00	1,048,350.00	104,835.00	861,664.50	81,850.50	647,485.00
09205	Kole Construction 1235 Naperville Drive Romeoville, IL 60446	95,000.00	0.00	95,000.00	89.98%	50,300.00	35,185.00	85,485.00	8,548.50	45,270.00	31,666.50	18,063.50
11400	Lippert Inc 600 W. 172nd Street South Holland, IL 60473	17,600.00	0.00	17,600.00	100.00%	17,600.00	0.00	17,600.00	1,760.00	15,840.00	0.00	1,760.00
06400	Mellahn Manufacturing Company 5900 W. 65th Street Chicago, IL 60638	23,000.00	0.00	23,000.00	100.00%	11,000.00	12,000.00	23,000.00	2,300.00	9,900.00	10,800.00	2,300.00

CSI DESIGNATION AND TYPE OF WORK	SUBCONTRACTOR NAME and ADDRESS	ORIGINAL CONTRACT AMOUNT	CHANGE ORDERS	ADJUSTED CONTRACT TOTAL	% COMPLETE	--WORK COMPLETED--		TOTAL	RETAINAGE	LESS NET PREVIOUS	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
						PREVIOUS	CURRENT					
09260 & 09270 Gypsum Board & Drywall Systems	Meridienne Corp 1956 W. 59th Street Chicago, IL 60636	84,500.00	0.00	84,500.00	86.80%	65,950.00	7,400.00	73,350.00	7,335.00	59,355.00	6,680.00	18,485.00
02070 Demolition Work	Midwest Wrecking Co. 1950 W. Hubbard Street Chicago, IL 60622	28,305.00	0.00	28,305.00	100.00%	28,305.00	0.00	28,305.00	2,830.50	25,474.50	0.00	2,830.50
09300 - 09678 Tile Work	Mr. David's Flooring 865 W. Irving Park Rd. Itasca, IL 60143	52,000.00	0.00	52,000.00	80.19%	0.00	41,700.00	41,700.00	4,170.00	0.00	37,530.00	14,470.00
15010 HVAC	Northwoods, Inc 712 Center Road Frankfort, IL 60423	1,673,000.00	0.00	1,673,000.00	89.36%	1,148,370.00	346,702.50	1,495,072.50	74,753.63	1,033,533.00	386,785.88	252,681.13
02070-02316 Partial Demo	Omega Demolition Corp 31W566 Spaulding Road Elgin, IL 60120	87,740.00	0.00	87,740.00	94.55%	82,960.00	0.00	82,960.00	8,296.00	74,664.00	0.00	13,076.00
09900-09902 Painting	Oosterbaan and Sons Co. 2515 W. 147th Street Posen, IL 60469	220,600.00	0.00	220,600.00	85.72%	70,800.00	118,300.00	189,100.00	18,910.00	63,720.00	106,470.00	50,410.00
08110-08710 Doors, Frames and Hardware	Precision Metals & Hardware 5265 N. 124th Street Milwaukee, WI 53226	94,620.00	0.00	94,620.00	94.46%	80,265.00	9,117.00	89,382.00	8,938.20	72,236.50	8,205.30	14,176.20
09510 Acoustical Ceiling	Prestige Construction Company 7700 West 79th Street Bridgeview, IL 60455	44,000.00	0.00	44,000.00	63.67%	25,620.00	2,350.00	27,970.00	2,797.00	23,058.00	2,115.00	18,827.00
Concrete Repair Shoring	Prime Scaffold, Inc. 1220 N. Ellis Street Bensenville, IL 60106	32,500.00	0.00	32,500.00	27.16%	8,826.00	0.00	8,826.00	882.60	7,943.40	0.00	24,556.60

CSI DESIGNATION AND TYPE OF WORK	SUBCONTRACTOR NAME and ADDRESS	ORIGINAL CONTRACT AMOUNT	CHANGE ORDERS	ADJUSTED CONTRACT TOTAL	% COMPLETE	--WORK COMPLETED--		TOTAL	RETAINAGE	LESS NET PREVIOUS	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
						PREVIOUS	CURRENT					
	Subtotal General Conditions, Contingency, Allowances, OH&P	2,034,798.00	-15,925.00	2,018,873.00	48.33%	892,975.46	82,766.80	975,742.26	9,757.42	803,677.92	162,306.93	1,052,868.16
	Total Base Agreement	10,388,000.00	0.00	10,388,000.00	74.27%	6,409,180.76	1,306,026.04	7,715,206.80	519,400.00	5,768,262.68	1,427,544.12	3,192,193.20

PUBLIC BUILDING COMMISSION OF CHICAGO

**EXHIBIT B
CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (2 of 2)**


Amount of Original Contract	\$ 10,388,000.00								Work Completed to Date	\$ 7,715,206.80
Extras to Contract	\$ -								Total Retained	\$ 519,400.00
Total Contract and Extras	\$ 10,388,000.00								Net Amount Earned	\$ 7,195,806.80
Credits to Contract	\$ -								Previously Paid	\$ 5,768,262.68
Adjusted Total Contract	\$ 10,388,000.00								Net Amount Due this Payment	\$ 1,427,544.12

These provision should not be construed as conferring any right hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of exiting lien laws.


Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by Affiant for Affiant and each of the aforesaid persons, are true, correct and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of materials or other agents acting on behalf of Affiant in connection with the Work or arising out of the Work; and that so far as Affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed. That neither the partial payment for any part thereof has been assigned;

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO, the amount or amounts so paid; and if any liens remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorneys fee.

Signed: 
(to be signed by the President or Vice President)

Printed Name: Chuck Freiheit
Title Vice President

Subscribed and sworn before me this 26th day of September, 2012

Notary Public
My Commission Expires: 06/08/14

