



## Public Building Commission of Chicago Contractor Payment Information

Project: Richard M. Daley Branch Library

Contract Number: 1491

General Contractor: Leopardo Companies, Inc.

Payment Application: #19

Amount Paid: \$18,688.70

Date of Payment to General Contractor: 1/18/13

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT S  
 CERTIFICATE OF ARCHITECT - ENGINEER

DATE: November 26, 2012  
 PROJECT: West Humbolt Park Branch Lib - 733 N. Kedzie Avenue - Chicago, IL 60612 - Project# 08020  
 Monthly Estimate No.: 19  
 For the Period: 01/01/2012 to 04/30/2012  
 Contract No.: 1491

To: PUBLIC BUILDING COMMISSION OF CHICAGO

In accordance with Resolution No. \_\_\_\_\_, adopted by the Public Building Commission of Chicago on \_\_\_\_\_ relating to the \$ \_\_\_\_\_ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR: Leopardo Companies, Inc.  
 5200 Prairie Stone Parkway, Hoffman Estates, IL 60192

FOR: GENERAL CONSTRUCTION

Is now entitled to the sum of: \$ 18,688.70

ORIGINAL CONTRACTOR PRICE	\$	6,384,175.00
ADDITIONS	\$	181,888.00
DEDUCTIONS	\$	-130,726.45
NET ADDITION OR DEDUCTION	\$	51,161.55
ADJUSTED CONTRACT PRICE	\$	6,435,336.55
<hr/>		
TOTAL AMOUNT EARNED	\$	6,406,631.95
TOTAL RETENTION	\$	42,658.00
a) Reserve Withheld 0.67% of Total Amount Earned	\$	42,658.00
b) Liens and Other Withholding	\$	0.00
c) Liens and Other Withholding	\$	0.00
TOTAL PAID TO DATE (Include this Payment)	\$	6,363,973.95
LESS AMOUNT PREVIOUSLY PAID	\$	6,345,285.25
AMOUNT DUE THIS PAYMENT	\$	18,688.70

*Basil W. Anderson*

Name  
 Lohan Anderson

Architect of Record Date: 11.27.12

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A  
 CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

Page 1 of 4

STATE OF ILLINOIS }  
 } SS  
 COUNTY OF COOK }

The affiant, being first duly sworn on oath, deposes and says that he/she is **Joseph A. Oetter, the Controller for Leopardo Companies, Inc.** an Illinois Corporation, and duly authorized to make this Affidavit in behalf of said corporation, and individually; that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. 1491, for **General Construction**

for **West Humbolt Park Branch Lib - 733 N. Kedzie Avenue - Chicago, IL 60612 - Project# 08020**

- \* that the following statements are made for the purpose of procuring a partial payment of **EIGHTEEN THOUSAND SIX HUNDRED EIGHTY-EIGHT AND 70 / 100 (\$18,688.70)** under the terms of said Contract;
- \* that the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever and in full compliance with the Contract Documents and the requirements of said Owner under them;
- \* that for the purposes of said Contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and have done labor on said improvement;
- \* that the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively;
- \* that this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work, as stated:

Name and Address	Type of Work	Total Contract (Include C.O.'s)	Total Work Complete	Less Retention (Include Current)	Less Net Previously Paid	Net Due This Period	Balance To Become Due
Roy Zenere Trucking & Excavating, Inc. 317 E. Marquet Thornton, IL 60476	Earthwork	\$ 205,439.95	\$ 205,439.95	\$ 0.00	\$ 205,439.95	\$ 0.00	\$ 0.00
Beverly Asphalt Paving Corp 1514 W. Pershina Road Chicago, IL 60609	Asphalt Paving	\$ 28,900.00	\$ 28,900.00	\$ 0.00	\$ 28,900.00	\$ 0.00	\$ 0.00
ARC Underaround Inc 2114 W Thomas Chicago, IL 60622	Sewer & Water	\$ 115,516.00	\$ 115,516.00	\$ 0.00	\$ 115,516.00	\$ 0.00	\$ 0.00
Fence Masters Inc 20400 South Cottage Grove Ave Chicago Hts. IL 60411	Fences & Gates	\$ 72,773.00	\$ 72,773.00	\$ 0.00	\$ 72,773.00	\$ 0.00	\$ 0.00
Atrium Inc. 17113 Davey Rd Lemont, IL 60439	Landscaping	\$ 367,502.00	\$ 367,502.00	\$ 0.00	\$ 367,502.00	\$ 0.00	\$ 0.00
Builders Concrete Services LLC 321 Center Street Hillside, IL 60162	Concrete	\$ 330,555.00	\$ 330,555.00	\$ 0.00	\$ 330,555.00	\$ 0.00	\$ 0.00
ATMI Dvna Core, Inc PO Box 160 551 S. Independence Bl Lockport, IL 60441	Precast Concrete	\$ 53,241.00	\$ 53,241.00	\$ 0.00	\$ 53,241.00	\$ 0.00	\$ 0.00
US Masonry, Inc. 21W781 Vallev View Dr. Glen Ellyn, IL 60137	Masonry	\$ 85,218.30	\$ 85,218.30	\$ 0.00	\$ 85,218.30	\$ 0.00	\$ 0.00
Leopardo Companies, Inc. 5200 Prairie Stone Parkway Hoffman Estates, IL 60192	Masonry LCI Self-Perform	\$ 301,137.23	\$ 301,137.23	\$ 0.00	\$ 301,137.23	\$ 0.00	\$ 0.00
Old Veteran Construction, Inc 10942 S. Halsted St Chicago, IL 60628	New Masonry	\$ 202,000.00	\$ 202,000.00	\$ 0.00	\$ 202,000.00	\$ 0.00	\$ 0.00
Leopardo Companies, Inc. 5200 Prairie Stone Parkway Hoffman Estates, IL 60192	Masonry Claim	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00
Carlo Steel Corp 3100 E 87th St Chicago, IL 60617	Structural Steel/Misc Metals	\$ 305,741.70	\$ 305,741.70	\$ 0.00	\$ 305,741.70	\$ 0.00	\$ 0.00
Leopardo Companies, Inc. 5200 Prairie Stone Parkway Hoffman Estates, IL 60192	Steel Self Perform	\$ 59,686.30	\$ 59,686.30	\$ 0.00	\$ 59,686.30	\$ 0.00	\$ 0.00
R&I Ornamental Iron, Inc. 96 Center Drive Gibberts, IL 60136	Misc Steel	\$ 23,450.00	\$ 23,450.00	\$ 0.00	\$ 23,450.00	\$ 0.00	\$ 0.00
Leopardo Companies, Inc. 5200 Prairie Stone Parkway Hoffman Estates, IL 60192	Millwork Install/Stenciling	\$ 43,543.00	\$ 43,543.00	\$ 0.00	\$ 43,543.00	\$ 0.00	\$ 0.00

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A  
CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

Page 2 of 4

STATE OF ILLINOIS }

} SS

COUNTY OF COOK }

Name and Address	Type of Work	Total Contract (Include C.O.'s)	Total Work Complete	Less Retention (Include Current)	Less Net Previously Paid	Net Due This Period	Balance To Become Due
Denk & Roche Builders Inc 104 Gate3wav Road Bensenville. IL 60106	Carpentry	\$ 44,000.00	\$ 44,000.00	\$ 0.00	\$ 44,000.00	\$ 0.00	\$ 0.00
American Design Inc 4147 W. Oaden Avenue Chicago. IL 60623 Contract has not been let	Arch. Woodwork / Millwork	\$ 120,850.00	\$ 120,850.00	\$ 0.00	\$ 120,850.00	\$ 0.00	\$ 0.00
	Anti-Graffiti Coating	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00
Streich Corporation 8230 86th Court Justice. IL 60458	Air Barriers	\$ 33,886.00	\$ 33,886.00	\$ 0.00	\$ 33,886.00	\$ 0.00	\$ 0.00
Saer Sealant Corp 708 E Elm Ave la Granae. IL 60525	Fluid Applied Roofing	\$ 170,908.00	\$ 170,908.00	\$ 0.00	\$ 170,908.00	\$ 0.00	\$ 0.00
L.B. Hall Enterprises Inc. 101 Kelly. Unit F Elk Grove Villaae. IL 60007	Spray Fireproofing	\$ 13,427.00	\$ 13,427.00	\$ 0.00	\$ 13,427.00	\$ 0.00	\$ 0.00
Spray Insulations Inc 7831 N. Naale Ave. Morton Grove. IL 60053-2760 Contract has not been let	Intumescent Fireproofing	\$ 28,824.00	\$ 28,824.00	\$ 0.00	\$ 28,824.00	\$ 0.00	\$ 0.00
	Caulking / Sealants	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00
Metal Edge Inc 47 E. 34th Street South Chicago Hts. IL 60411	Metal Panels	\$ 293,774.00	\$ 293,774.00	\$ 0.00	\$ 279,085.30	\$ 14,688.70	\$ 0.00
M-D Building Materials Co. 953 Seton Court Wheeling. IL 60090-5793	Doors, Frames, Hardware	\$ 49,965.00	\$ 49,965.00	\$ 0.00	\$ 49,965.00	\$ 0.00	\$ 0.00
Ellison Bronze Inc 125 West Main Street Falconer. NY 14733	Balanced Doors	\$ 121,250.00	\$ 121,250.00	\$ 0.00	\$ 121,250.00	\$ 0.00	\$ 0.00
Lake Shore Glass & Mirror Inc. 2150 W. 32nd Street Chicago. IL 60608	Alum Windows & Curtainwall	\$ 156,426.23	\$ 151,584.23	\$ 15,158.00	\$ 136,426.23	\$ 0.00	\$ 20,000.00
Alliance Drywall & Acoustical Inc 1080 Tower Lane Bensenville. IL 60106	Metal Stud & Drywall	\$ 326,632.00	\$ 326,632.00	\$ 0.00	\$ 326,632.00	\$ 0.00	\$ 0.00
Q.C. Enterprises. Inc 2722 S Hillock Ave Chicago. IL 60608	Hard Tile	\$ 62,089.00	\$ 62,089.00	\$ 0.00	\$ 62,089.00	\$ 0.00	\$ 0.00
Kraftex Floor Corporation 801 Sivert Drive Wood Dale. IL 60191	Rubber Flooring Resilient Tile	\$ 87,271.00	\$ 87,271.00	\$ 0.00	\$ 87,271.00	\$ 0.00	\$ 0.00
Duranao Painting Inc 2846 Coastal Drive Aurora. IL 60503	Painting & Wallcovering	\$ 41,933.00	\$ 41,933.00	\$ 0.00	\$ 41,933.00	\$ 0.00	\$ 0.00
Carroll Seating Co Inc 2105 Lunt Avenue Elk Grove Villaae. IL 60007	Toilet Part/Lockers/Furniture	\$ 124,130.00	\$ 124,130.00	\$ 0.00	\$ 123,130.00	\$ 1,000.00	\$ 0.00
CCL Construction Inc 1905 Bernice Road. Ste 2 Lansing. IL 60438	Metal Wall Louvers	\$ 15,000.00	\$ 15,000.00	\$ 0.00	\$ 15,000.00	\$ 0.00	\$ 0.00
Art Dose 3614 South Lowe Chicago. IL 60609	Building Signage	\$ 29,430.00	\$ 29,430.00	\$ 0.00	\$ 29,430.00	\$ 0.00	\$ 0.00
Hufcor-Chicago Inc 102 Fairbanks Addison. IL 60101	Operable Partitions	\$ 14,700.00	\$ 14,700.00	\$ 0.00	\$ 14,700.00	\$ 0.00	\$ 0.00
Carnev And Company. Inc. 636 Schneider Dr. South Elain. IL 60177	Access/Exting/Flr Mats/Crrn Grds	\$ 24,783.00	\$ 24,783.00	\$ 0.00	\$ 24,783.00	\$ 0.00	\$ 0.00
All American Flag Company 98 Hahaate Course St Charles. IL 60174-1426	Flagpoles	\$ 6,600.00	\$ 6,600.00	\$ 0.00	\$ 6,600.00	\$ 0.00	\$ 0.00



PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

Page 4 of 4

AMOUNT OF ORIGINAL CONTRACT	\$6,384,175.00	TOTAL AMOUNT REQUESTED	\$6,406,631.95
EXTRAS TO CONTRACT	\$51,161.55	LESS 10% RETAINED	\$42,658.00
TOTAL CONTRACT AND EXTRAS	\$6,435,336.55	NET AMOUNT EARNED	\$6,363,973.95
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENT	\$6,345,285.25
ADJUSTED CONTRACT PRICE	\$6,435,336.55	AMOUNT DUE THIS PAYMENT	\$18,688.70
		BALANCE TO COMPLETE	\$71,362.60


These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

Contractor certifies

- \* that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents;
- \* that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, that the amount of the payments applied for are justified.
- \* That the Waivers of Lien are submitted herewith by affiant for affiant and each of the aforesaid persons, are true, correct, and genuine;
- \* that each and every Waiver of Lien was delivered unconditionally;
- \* that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien;
- \* that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the Work or arising out of the Work; and
- \* that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed;
- \* that neither the partial payment nor any part thereof has been assigned;
- \* that said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and
- \* that if any lien remains unsatisfied after all payments are made, the Contractor will refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.

  
 \_\_\_\_\_  
 Joseph A. Oetter

Subscribed and sworn to before me this **26th** day of **November 2012**

  
 \_\_\_\_\_  
 Notary Public  
 My Commission expires:

