



Public Building Commission of Chicago Contractor Payment Information

Project: Air Force Academy Phase II

Contract Number: 1535

General Contractor: IHC Construction Companies, LLC

Payment Application: #6

Amount Paid: \$266,569.77

Date of Payment to General Contractor: 5/17/13

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #AirForce

**PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: 1/0/1900
 PROJECT: AIR FORCE ACADEMY HIGH SCHOOL PHASE III
 Monthly Estimate No.: 6
 For the Period: 9/1/2012 to 10/16/2012
 Contract No.: 1535

To: PUBLIC BUILDING COMMISSION OF CHICAGO
 In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR: IHC CONSTRUCTION COMPANIES, LLC 1500 Executive Dr., Elgin, IL 60123
FOR: AIR FORCE ACADEMY HIGH SCHOOL PHASE III
 Is now entitled to the sum of: \$ 266,569.77

| | |
|---------------------------|----------------|
| ORIGINAL CONTRACTOR PRICE | \$5,984,135.00 |
| ADDITIONS | \$ - |
| DEDUCTIONS | \$ - |
| NET ADDITION OR DEDUCTION | \$ - |
| ADJUSTED CONTRACT PRICE | \$5,984,135.00 |

| | |
|---|----------------|
| TOTAL AMOUNT EARNED | \$5,483,353.96 |
| TOTAL RETENTION | \$ 257,652.14 |
| a) Reserve Withheld @ 10% of Total Amount Earned, | \$257,652.14 |
| b) Liens and Other Withholding | \$ - |
| c) Liquidated Damages Withheld | \$ - |
| TOTAL PAID TO DATE (Include this Payment) | \$5,225,701.82 |
| LESS: AMOUNT PREVIOUSLY PAID | \$4,959,132.05 |
| AMOUNT DUE THIS PAYMENT | \$ 266,569.77 |

Name _____
 Architect of Record Date: _____

PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT B
CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (1 OF 3)

PROJECT NAME AIR FORCE ACADEMY HIGH SCHOOL PHASE III CONTRACTOR IHC Construction Companies LLC DATE: 10/31/2012
PBC PROJECT #: 1535

JOB LOCATION Air Force Academy High School

OWNER PUBLIC BUILDING COMMISSION OF CHICAGO APPLICATION FOR PAYMENT # 6 PERIOD TO: 10/16/2012

STATE OF ILLINOIS)
) SS
COUNTY OF KANE)

The affiant, Charles Polich first being duly sworn on oath, deposes and says that he/she is Vice President for the CONTRACTOR NAME. a(n) IHC Construction Companies, LLC corporation, and duly authorized to make this Affidavit on behalf of said corporation and for him/herself individually; that he/she is well acquainted with the facts set forth herein and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. 1535, dated the 31 day of October - 2012 for the General construction on the following project:

Project Name Air Force Academy High School Phase III PBC Job 1535
Project Address 1 3630 S. Wells, Chicago, IL
Project Address 2

That the following statements are made for the purpose of procuring a partial payment \$ 266,569.77 under the terms of said Contract;
That, for the purpose of said Contract the following persons have been contracted with, and have furnished and prepared materials, equipment, supplies, and services for, and have done labor on said improvement;
That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively;
That, line work for which payment has been requested has been completed, free and clear of any and all claims, liens, charges and expenses of any kind whatsoever and in full compliance with the Contract Documents and the requirements of said Owner under them;
That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies and services, furnished or prepared by each of them to or on account of said work, as stated:

| CSI Designation | Subcontractor Name (Title Description) Subcontractor Address | Original Contract Amount | Change Orders | Adjusted Contract Amount | % COMPL | Work Completed | | | RETAINAGE | PREVIOUS BILLING | NET AMOUNT DUE | REMAINING TO BILL |
|-----------------|---|--------------------------|---------------|--------------------------|---------|----------------|--------------|---------------|-------------|------------------|----------------|-------------------|
| | | | | | | PREVIOUS | CURRENT | TOTAL | | | | |
| 100 | 02a - Demolition | \$ 42,500.00 | \$ - | \$ 42,500.00 | 100.00% | \$ 42,500.00 | \$ - | \$ 42,500.00 | \$ 1,275.00 | \$ 41,225.00 | \$ - | \$ - |
| 105 | IHC Construction Companies - Self perform | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 110 | 1500 Executive Dr | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 115 | Elgin, IL 60123 | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 200 | 02b - Environmental / LBP Asbestos Abatement | \$ 155,550.00 | \$ 5,650.00 | \$ 161,200.00 | 100.00% | \$ 161,200.00 | \$ - | \$ 161,200.00 | \$ 4,836.00 | \$ 156,364.00 | \$ - | \$ - |
| 205 | Nationwide Environmental & Demo, LLC | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 206 | 1580 N. Northwest Highway, Suite 120 | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 207 | Park Ridge, IL 60068 | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 300 | 02c - Excavation/Site & Building Concrete | \$ 38,125.00 | \$ (39.00) | \$ 38,086.00 | 100.00% | \$ 38,086.00 | \$ - | \$ 38,086.00 | \$ 1,142.58 | \$ 36,943.42 | \$ - | \$ - |
| 305 | IHC Construction Companies - Self perform | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 306 | 1500 Executive Dr | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 307 | Elgin, IL 60123 | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 400 | 02d - Asphalt Paving | \$ 3,500.00 | \$ - | \$ 3,500.00 | 100.00% | \$ 3,500.00 | \$ - | \$ 3,500.00 | \$ 105.00 | \$ 3,395.00 | \$ - | \$ - |
| 405 | IHC Construction Companies LLC | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 406 | 1500 Executive Dr | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 407 | Elgin, IL 60123 | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 500 | 02e - Fencing | \$ 69,000.00 | \$ - | \$ 69,000.00 | 92.75% | \$ 44,000.00 | \$ 20,000.00 | \$ 64,000.00 | \$ 6,400.00 | \$ 39,600.00 | \$ 18,000.00 | \$ 5,000.00 |
| 505 | Fowler Fencing Contractors | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 506 | 108 N. Adams Ave | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 507 | Fowler, IN 4794 | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 600 | 02f - Landscaping | \$ 16,950.00 | \$ (1,612.00) | \$ 15,338.00 | 54.26% | \$ 8,323.00 | \$ - | \$ 8,323.00 | \$ 832.30 | \$ 7,490.70 | \$ - | \$ 7,015.00 |
| 605 | Pedersen Company | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 606 | 6 N 543 Route 25 | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 607 | St. Charles, IL 60174 | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 700 | 04a - Masonry & Masonry Restoration | \$ 320,000.00 | \$ 7,995.49 | \$ 327,995.49 | 100.00% | \$ 320,000.00 | \$ 7,995.49 | \$ 327,995.49 | \$ 9,839.86 | \$ 310,400.00 | \$ 7,755.63 | \$ - |
| 705 | Iwanski-Pyzik Masonry & Builders Inc. | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 706 | 1031 W. Lunt Ave. | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 707 | Schaumburg, IL 60193 | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |

PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT B
CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (3 OF 5)

| CSI Designation | Subcontractor Name (Title Description) Subcontractor Address | Original Contract Amount | Change Orders | Adjusted Contract Amount | % | -----Work Completed----- | | | RETAINAGE | PREVIOUS BILLING | NET AMOUNT DUE | REMAINING TO BILL |
|-----------------|---|--------------------------|---------------|--------------------------|---------|--------------------------|-------------|---------------|--------------|------------------|----------------|-------------------|
| | | | | | | PREVIOUS | CURRENT | TOTAL | | | | |
| 800 | 05a - Structural Steel & Misc. Metals | \$ 105,126.00 | \$ 5,218.47 | \$ 110,344.47 | 100.00% | \$ 105,126.00 | \$ 5,218.47 | \$ 110,344.47 | \$ 3,310.33 | \$ 101,972.22 | \$ 5,061.92 | \$ - |
| 805 | Composite Steel Products, Inc. | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 806 | 1220 West Main St. | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 807 | Melrose Park, IL 60160 | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 900 | 06a - General Trades | \$ 47,830.00 | \$ (920.00) | \$ 46,910.00 | 100.00% | \$ 46,910.00 | \$ - | \$ 46,910.00 | \$ 1,407.30 | \$ 45,502.70 | \$ - | \$ - |
| 905 | Jade Carpentry Contractors, Inc. | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 906 | 6575 North Avondale | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 907 | Chicago, IL 60631 | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1000 | 06b - Casework | \$ 15,720.00 | \$ - | \$ 15,720.00 | 100.00% | \$ 15,720.00 | \$ - | \$ 15,720.00 | \$ 471.60 | \$ 15,248.40 | \$ - | \$ - |
| 1005 | KBI Custom Case, Inc | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1006 | 12406 Hansen Rd | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1007 | Hebron, IL 60034 | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1100 | 07a - Roofing replacement | \$ 475,000.00 | \$ (5,322.31) | \$ 469,677.69 | 100.00% | \$ 467,500.00 | \$ 2,177.69 | \$ 469,677.69 | \$ 14,090.33 | \$ 453,475.00 | \$ 2,112.36 | \$ - |
| 1105 | Knickerbocker Roofing | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1106 | 16851 South Lathrop Ave. | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1107 | Harvey, IL 60426 | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1200 | 08a - Window replacement | \$ 673,100.00 | \$ (4,350.00) | \$ 668,750.00 | 100.00% | \$ 668,750.00 | \$ - | \$ 668,750.00 | \$ 20,062.50 | \$ 648,687.50 | \$ - | \$ - |
| 1205 | Reflection Window Company | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1206 | 2525 N. Elston Ave. | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1207 | Chicago, IL 60647 | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1300 | 09a - Plaster repairs | \$ 12,300.00 | \$ 4,603.98 | \$ 16,903.98 | 102.96% | \$ 17,403.98 | \$ - | \$ 17,403.98 | \$ 522.12 | \$ 16,881.86 | \$ - | \$ (500.00) |
| 1305 | JP Phillips, Inc. | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1306 | 3220 Wolf Rd. | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1307 | Franklin Park, IL 60131 | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1400 | 09b - Gypsum board systems & Acoustical Ceiling Tile | \$ 49,470.00 | \$ 3,584.00 | \$ 53,054.00 | 100.00% | \$ 53,054.00 | \$ - | \$ 53,054.00 | \$ 1,591.63 | \$ 51,462.37 | \$ - | \$ - |
| 1405 | Architectural Fixtures, Inc. | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1406 | 630 Anthony Trail | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1407 | Northbrook, IL 60062 | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1500 | 09c - Ceramic wall tile | \$ 50,000.00 | \$ 2,002.00 | \$ 52,002.00 | 100.00% | \$ 49,401.90 | \$ 2,600.10 | \$ 52,002.00 | \$ 1,482.06 | \$ 47,919.84 | \$ 2,600.10 | \$ - |
| 1505 | Rock River Valley Flooring | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1506 | 750 N. Madison St | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1507 | Rockford, IL 611077 | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1600 | 09d - VCT, rubber, athletic, carpet flooring | \$ 57,500.00 | \$ 9,007.36 | \$ 66,507.36 | 95.19% | \$ 60,806.99 | \$ 2,500.00 | \$ 63,306.99 | \$ 1,659.41 | \$ 59,222.58 | \$ 2,425.00 | \$ 3,200.37 |
| 1605 | Superior Floor Covering Inc. | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1606 | 14500 S. Western Ave. | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1607 | Posen, IL 60469 | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1700 | 09e - Epoxy flooring | \$ 20,390.00 | \$ - | \$ 20,390.00 | 20.57% | \$ 4,195.00 | \$ - | \$ 4,195.00 | \$ 419.50 | \$ 3,775.50 | \$ - | \$ 16,195.00 |
| 1705 | Stonhard | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1706 | 1000 East Park Ave. | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1707 | Maple Shade, NJ 08052 | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1800 | 09f - Painting | \$ 93,579.00 | \$ (441.45) | \$ 93,137.55 | 95.05% | \$ 87,544.40 | \$ 985.55 | \$ 88,529.95 | \$ 2,626.33 | \$ 84,918.07 | \$ 985.55 | \$ 4,607.60 |
| 1805 | Uptown Painting & Decorating Inc. | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1806 | 6712 N. Clark Street - 2nd floor | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1807 | Chicago, IL 60626 | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1900 | 10a - Toilet partitions | \$ 6,135.00 | \$ - | \$ 6,135.00 | 100.00% | \$ 6,135.00 | \$ - | \$ 6,135.00 | \$ 184.05 | \$ 5,950.95 | \$ - | \$ - |
| 1905 | Specialties Direct | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1906 | 161 Tower Dr. Unit G | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 1907 | Burr Ridge, IL 60527 | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 2000 | 10b - Lockers/backboards/scoreboard | \$ 55,460.00 | \$ 7,487.90 | \$ 62,947.90 | 100.00% | \$ 59,800.51 | \$ 3,147.39 | \$ 62,947.90 | \$ 1,888.44 | \$ 58,006.49 | \$ 3,052.97 | \$ - |
| 2005 | Carroll Seating Company | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 2006 | 2105 Lunt Avenue | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 2007 | Elk Grove Village, IL | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 2100 | 12a - Window Treatments | \$ 26,000.00 | \$ - | \$ 26,000.00 | 100.00% | \$ 26,000.00 | \$ - | \$ 26,000.00 | \$ 780.00 | \$ 25,220.00 | \$ - | \$ - |
| 2105 | Indecor Contract Window Treatments | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 2106 | 5009 N. Winthrop Ave. | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 2107 | Chicago, IL 60640 | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 2200 | 14a - Wheelchair lift | \$ 14,500.00 | \$ (1,900.00) | \$ 12,600.00 | 100.00% | \$ 12,600.00 | \$ - | \$ 12,600.00 | \$ 378.00 | \$ 12,222.00 | \$ - | \$ - |
| 2205 | Specialty Safety Products & Services, Inc. | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 2206 | 2506 Clear Creek Dr. | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 2207 | Plainfield, IL 60586 | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 2300 | 15a - Plumbing | \$ 243,920.00 | \$ 3,742.81 | \$ 247,662.81 | 98.49% | \$ 242,583.39 | \$ 1,351.42 | \$ 243,934.81 | \$ 7,318.04 | \$ 235,305.89 | \$ 1,310.88 | \$ 3,728.00 |
| 2305 | Caldwell Plumbing Co. Inc. | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 2306 | 821 Childs Street | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 2307 | Wheaton, IL 60187 | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |

PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT B
CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (4 OF 5)

| CSI Designation | Subcontractor Name (Title Description) Subcontractor Address | Original Contract Amount | Change Orders | Adjusted Contract Amount | % COMPL | -----Work Completed----- | | | RETAINAGE | PREVIOUS BILLING | NET AMOUNT DUE | REMAINING TO BILL |
|-----------------|---|--------------------------|-----------------|--------------------------|---------|--------------------------|---------------|-----------------|---------------|------------------|----------------|-------------------|
| | | | | | | PREVIOUS | CURRENT | TOTAL | | | | |
| 2400 | 15b - HVAC & Controls | \$ 1,460,000.00 | \$ (141,067.26) | \$ 1,318,932.74 | 97.73% | \$ 1,272,595.26 | \$ 16,337.48 | \$ 1,288,932.74 | \$ 128,893.27 | \$ 1,145,335.74 | \$ 14,703.73 | \$ 30,000.00 |
| 2405 | Diversified General Contractors, Inc. | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 2406 | 17935 Chappel Ave. | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 2407 | Lansing, IL 60438 | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 2500 | 16a - Electrical & Low Voltage / Communications | \$ 745,000.00 | \$ 87,887.75 | \$ 832,887.75 | 93.10% | \$ 739,465.83 | \$ 35,921.92 | \$ 775,387.75 | \$ 22,183.97 | \$ 717,281.86 | \$ 35,921.92 | \$ 57,500.00 |
| 2505 | JM Polcurr, Inc. | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 2506 | 10127 W Roosevelt Rd | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 2507 | Westchester, IL 60154 | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| 2600 | Misc. IHC Construction Self perform & materials | \$ 76,637.00 | \$ 137,153.00 | \$ 213,790.00 | 100.00% | \$ 76,637.00 | \$ 137,153.00 | \$ 213,790.00 | \$ 6,413.70 | \$ 74,337.89 | \$ 133,038.41 | \$ (134,180.00) |
| 2610 | Supply Doors/Frames/Hardware-LaForce | \$ 70,672.00 | \$ 10,227.00 | \$ 80,899.00 | 100.00% | \$ 74,609.00 | \$ 6,290.00 | \$ 80,899.00 | \$ 2,426.97 | \$ 72,370.73 | \$ 6,101.30 | \$ - |
| | | | | \$ - | | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| | Subtotal Subcontractor Costs | \$ 4,943,964.00 | \$ 128,907.74 | \$ 5,072,871.74 | 97.50% | \$ 4,704,447.26 | \$ 241,678.51 | \$ 4,946,125.77 | \$ 242,540.29 | \$ 4,470,515.71 | \$ 233,069.77 | \$ (7,434.03) |
| 4000 | General Conditions | \$ 336,757.00 | \$ (503.00) | \$ 336,254.00 | 97.50% | \$ 294,355.53 | \$ 33,500.00 | \$ 327,855.53 | \$ 8,830.67 | \$ 285,524.86 | \$ 33,500.00 | \$ 142,578.47 |
| 4100 | Construction Contingency | \$ 450,000.00 | \$ (91,400.76) | \$ 358,599.24 | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ 358,599.24 |
| 4300 | Bonds | \$ 34,145.00 | \$ - | \$ 34,145.00 | 100.00% | \$ 34,145.00 | \$ - | \$ 34,145.00 | \$ 1,024.35 | \$ 33,120.65 | \$ - | \$ - |
| 4350 | Contractor Overhead & Profit | \$ 219,269.00 | \$ (37,003.98) | \$ 182,265.02 | 96.14% | \$ 175,227.66 | \$ - | \$ 175,227.66 | \$ 5,256.83 | \$ 169,970.83 | \$ - | \$ 7,037.36 |
| | Sub-Total General Conditions, Contingency, Allowances, OH&P | \$ 1,040,171.00 | \$ (128,907.74) | \$ 911,263.26 | 58.95% | \$ 503,728.19 | \$ 33,500.00 | \$ 537,228.19 | \$ 15,111.85 | \$ 488,616.34 | \$ 33,500.00 | \$ 508,215.07 |
| | TOTAL BASE AGREEMENT | \$ 5,984,135.00 | \$ - | \$ 5,984,135.00 | 91.63% | \$ 5,208,175.45 | \$ 275,178.51 | \$ 5,483,353.96 | \$ 257,652.14 | \$ 4,959,132.05 | \$ 266,569.77 | \$ 500,781.04 |
| | APPROVED CHANGE ORDERS | | | | 0.00% | | | | | | | |
| | INTERNAL CO01 | \$ - | \$ - | \$ - | 0.00% | | | | | | | |
| | TOTAL APPROVED CHANGE ORDERS | \$ - | \$ - | \$ - | 0.00% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| | TOTAL BASE AND CHANGE ORDERS | \$ 5,984,135.00 | \$ - | \$ 5,984,135.00 | 91.63% | \$ 5,208,175.45 | \$ 275,178.51 | \$ 5,483,353.96 | \$ 257,652.14 | \$ 4,959,132.05 | \$ 266,569.77 | \$ 500,781.04 |

WAIVER OF LIEN TO DATE

STATE OF ILLINOIS
 COUNTY OF KANE

CTY # _____
 LOAN # _____

WHEREAS the undersigned has been employed by Public Building Commissions of Chicago
 to furnish Renovations
 for the premises known as Air Force Academy High School
 of which Public Building Commissions of Chicago is the owner

THE undersigned for and in consideration of TWO HUNDRED SIXTY SIX THOUSAND EIGHTY FOUR AND 77/100
 (\$266,569.77) Dollars, and other good and valuable

considerations, the receipt whereof is hereby acknowledged and do(es) hereby waive and release any and all lien or claim of, or right to, under the statutes of the State of Illinois, relating to mechanics' liens, with respect to and on said above described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of labor services, material, fixtures, apparatus of machinery, heretofore furnished or which may be furnished at any time hereafter, by the undersigned for the above-described premises, INCLUDING EXTRAS.*

Date: 31-Oct-12 Company Name: IHC Construction Companies, LLC
 Address: 1500 Executive Dr., Elgin, IL 60123
 Signature: _____
 Title: Charles Polich - Vice President

*EXTRAS INCLUDE BUT ARE NOT LIMITED TO CHANGE ORDERS, BOTH ORAL AND WRITTEN, TO THE CONTRACT.

CONTRACTORS AFFIDAVIT

STATE OF ILLINOIS
 COUNTY OF KANE

TO WHOM IT MAY CONCERN:

The undersigned, being duly sworn, deposes and says the he is the Charles Polich - Vice President
 of the IHC Construction Companies, LLC who is the contractor for Renovations
 work on the structures located at Air Force Academy High School
 owned by Public Building Commissions of Chicago


That the total amount of the contract including extras* is \$5,984,135.00 on which he has received payment of \$4,959,132.05 prior to this payment. That all waivers are true, correct and genuine and delivered unconditionally, and that there is no claim either legal or equitable to defeat the validity of said waivers. That the following are the names and addresses of all parties who have furnished material or labor, or both, for said work and all parties having contracts or sub contracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become due to each, and that the items mentioned include all labor and material required to complete said work according to plans and specifications.

| CONTRACTOR NAME | SCOPE OF WORK | CONTRACT PRICE INCLUDING EXTRAS* | PREVIOUS PAYMENT | THIS PAYMENT | BALANCE DUE |
|--|--|----------------------------------|-----------------------|---------------------|---------------------|
| IHC Construction Companies, LLC | Renovations | \$ 1,290,038.26 | \$716,888.38 | \$ 172,639.71 | \$400,510.17 |
| Nationwide Environmental & Demo, LLC | 02b - Environmental / LBP Asbestos Abatement | \$ 161,200.00 | \$ 156,364.00 | \$ - | \$4,836.00 |
| Fowler Fencing Contractors | 02e - Fencing | \$ 69,000.00 | \$ 39,600.00 | \$ 18,000.00 | \$11,400.00 |
| Pedersen Company | 02f - Landscaping | \$ 15,338.00 | \$ 7,490.70 | \$ - | \$7,847.30 |
| Iwanski-Pyzik Masonry & Builders Inc. | 04a - Masonry & Masonry Restoration | \$ 327,995.49 | \$ 310,400.00 | \$ 7,755.63 | \$9,839.86 |
| Composite Steel Products, Inc. | 05a - Structural Steel & Misc. Metals | \$ 110,344.47 | \$ 101,972.22 | \$ 5,061.92 | \$3,310.33 |
| Jade Carpentry Contractors, Inc. | 06a - General Trades | \$ 46,910.00 | \$ 45,502.70 | \$ - | \$1,407.30 |
| KBI Custom Case, Inc | 06b - Casework | \$ 15,720.00 | \$ 15,248.40 | \$ - | \$471.60 |
| Knickerbocker Roofing | 07a - Roofing replacement | \$ 469,677.69 | \$ 453,475.00 | \$ 2,112.36 | \$14,090.33 |
| Reflection Window Company | 08a - Window replacement | \$ 668,750.00 | \$ 648,687.50 | \$ - | \$20,062.50 |
| JP Phillips, Inc. | 09a - Plaster repairs | \$ 16,903.98 | \$ 16,881.86 | \$ - | \$22.12 |
| Architectural Fixtures, Inc. | 09b - Gypsum board systems & Acoustical Ceiling Tile | \$ 53,054.00 | \$ 51,462.37 | \$ - | \$1,591.63 |
| Superior Floor Covering Inc. | 09d - VCT, rubber, athletic, carpet flooring | \$ 66,507.36 | \$ 59,222.58 | \$ 2,425.00 | \$4,859.78 |
| Stonhard | 09e - Epoxy flooring | \$ 20,390.00 | \$ 3,775.50 | \$ - | \$16,614.50 |
| Uptown Painting & Decorating Inc. | 09f - Painting | \$ 93,137.55 | \$ 84,918.07 | \$ 985.55 | \$7,233.93 |
| Specialties Direct | 10a - Toilet partitions | \$ 6,135.00 | \$ 5,950.95 | \$ - | \$184.05 |
| Carroll Seating Company | 10b - Lockers/backboards/scoreboard | \$ 62,947.90 | \$ 58,006.49 | \$ 3,052.97 | \$1,888.44 |
| Indecor Contract Window Treatments | 12a - Window Treatments | \$ 26,000.00 | \$ 25,220.00 | \$ - | \$780.00 |
| Specialty Safety Products & Services, Inc | 14a - Wheelchair lift | \$ 12,600.00 | \$ 12,222.00 | \$ - | \$378.00 |
| Caldwell Plumbing Co. Inc. | 15a - Plumbing | \$ 247,662.81 | \$ 235,305.89 | \$ 1,310.88 | \$11,046.04 |
| Diversified General Contractors, Inc. | 15b - HVAC & Controls | \$ 1,318,932.74 | \$ 1,145,335.74 | \$ 14,703.73 | \$158,893.27 |
| JM Polcruz, Inc. | 16a - Electrical & Low Voltage / Communications | \$ 832,887.75 | \$ 717,281.86 | \$ 35,921.92 | \$79,683.97 |
| Rock River Valley | 09c - Ceramic wall tile | \$ 52,002.00 | \$47,919.84 | \$ 2,600.10 | \$1,482.06 |
| | | | | | \$0.00 |
| | | | | | \$0.00 |
| | | | | | \$0.00 |
| All Material taken from a fully paid stock and delivered to the job in company vehicles. All labor paid in full. | | | | | \$0.00 |
| TOTAL LABOR AND MATERIAL | | \$5,984,135.00 | \$4,959,132.05 | \$266,569.77 | \$758,433.18 |

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor or other work of any kind done or to be done upon or in connection with said work other than above stated.

Subscribed and sworn to before me this
 31 - October - 2012

Signature _____
 Title: Charles Polich - Vice President




*EXTRAS INCLUDE BUT ARE NOT LIMITED TO CHANGE ORDERS, BOTH ORAL AND WRITTEN, TO THE CONTRACT.

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (2 OF 2)


| | | | | | | | | |
|-----------------------------|--|-----------------|--|--|--|--|---------------------------------------|-----------------|
| AMOUNT OF ORIGINAL CONTRACT | | \$ 5,984,135.00 | | | | | WORK COMPLETED TO DATE (Col. 7) | \$ 5,483,353.96 |
| EXTRAS TO CONTRACT | | \$ - | | | | | TOTAL RETAINED (Col. 9) | \$ 257,652.14 |
| TOTAL CONTRACT AND EXTRAS | | \$ 5,984,135.00 | | | | | NET AMOUNT EARNED (Col. 8 - Col. 9) | \$ 5,225,701.82 |
| CREDITS TO CONTRACT | | | | | | | PREVIOUSLY PAID (Col. 10) | \$ 4,959,132.05 |
| ADJUSTED TOTAL CONTRACT | | \$5,984,135.00 | | | | | NET AMOUNT DUE THIS PAYMENT (Col. 11) | \$266,569.77 |

These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontracts, suppliers workers and employees no as enlarging or altering the application or effect of existing lien laws.

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials services, labor and all Subcontractors (including all signified sublevels thereof) are being currently paid; that the Waivers of Lien submitted herewith by affiant for affiant and each of the aforesaid persons are true, correct and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the work; that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and materials for which a claim could be made and for which a lien could be filed; that neither the partial payment for any part thereof has been assigned; that said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payment that have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, that said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO that amount or amounts so paid; and that if any lien remains unsatisfied after all payments are made, the Contractor will refund the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and reasonable attorney's fees.

Signed 
 (to be signed by the President or Vice President)

Print Name: Charles Polich
 Title: Vice President

Subscribed and sworn to before me this 31 day of October, 2012

 Notary Public
 My Commission Expires 12-22-12