



Public Building Commission of Chicago Contractor Payment Information

Project: 2013 School Investment Program - Project 14

Contract Number: PS1976

Design Builder: KR Miller Contractors, Inc.


Payment Application: #3

Amount Paid: \$3,602,889.97

Date of Payment to General Contractor: 9/6/13

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #SIP



BILLED TO: Public Building Commission of Chicago **DATE:** August 5, 2013
Richard J. Daley Center **BILLING PERIOD:** 7/1/2013 to 8/31/2013
50 W. Washington Street – Room 200
Chicago, IL 60602

CONTRACT NUMBER: **PS1976 – Project 14 – 2013 School Investment Program**

INVOICE NUMBER: **#1341-03**

CONTRACTOR: K.R. Miller Contractors, Inc.
ADDRESS: 1624 Colonial Parkway
Inverness, IL 60067
CONTACT PERSON: Laurie LaBeck
PHONE NUMBER: (847) 358-6400, EXT. 10

SCHOOL NAME: **ASHE, BOWEN AND LAWRENCE**

ASHE: \$441,945.47 Net

BOWEN: \$2,033,123.23 Net

LAWRENCE: \$1,202,145.52 Net

CURRENT INVOICE TOTAL: **\$3,677,214.22**

Laurie LaBeck, Project Accountant

August 5, 2013
Date

PUBLIC BUILDING COMMISSION OF CHICAGO

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (1 of 2)

Project Name: Ashe Elementary School
PBC Project # PS1976 - Project 14

Contractor: K.R. Miller Contractors, Inc.

Date: 08/05/2013

1624 Colonial Parkway, Inverness, IL 60067

Job Location: 8505 W. 166th Street
Chicago, IL 60619

Application for Payment # 3

Owner: Public Building Commission of Chicago

Period: 7/1/13 - 8/31/12

State Of: ILLINOIS
County of: COOK

The affiant, Susan Miller, first being duly sworn on oath, deposes and says that she is the Secretary of K.R. Miller Contractors, Inc., an Illinois Corporation, and duly authorized to make this Affidavit on behalf of said corporation and for herself individually; that she is well acquainted with the facts set forth herein and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. PS1976 dated the 22nd day of May 2013, for the General Construction of the following project:

Ashe Elementary School
8505 W. 166th Street
Chicago, IL 60619

That the following statements are made for the purpose of procuring a partial payment of \$ **441,945.00** under the terms of said Contract; That, for the purpose of said Contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and have done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That the work for which payment has been requested has been completed, free and clear of any and all claims, liens, charges and expenses of any kind whatsoever and in full compliance with the Contract Documents and the requirements of said Owner under them: That this statement is a full, true and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work, as stated:

CSI Designation and Description of Work	NAME AND ADDRESS	ORIGINAL CONTRACT AMOUNT	CHANGE ORDERS	ADJUSTED CONTRACT TOTAL	% COMPLETE	-- WORK COMPLETED --			RETAINAGE	LESS NET PREVIOUS	NET AMOUNT DUE THIS PERIOD	BALANCE TO BECOME DUE
						PREVIOUS	CURRENT	TOTAL				
E C Purdy - Design Fee K R Miller - GC's K R Miller - Bond K R Miller - Builders Fee - 4% K R Miller - Overhead PBC - Contingency K R MILLER - Mobilization K R Miller - Stage Curtain K R Miller - Chimney Consult K R Miller - Bids/Skins K R Miller - Wood Doors K R Miller - Toilet Accessories K E D - Tile/VCT		\$31,612.00		\$31,612.00	90.00%	\$9,483.60	\$18,967.00	\$28,450.60	\$0.00	\$9,483.60	\$18,967.00	\$3,161.40
		\$154,226.60		\$154,226.60	77.51%	\$56,534.64	\$63,000.00	\$119,534.64	\$14,798.52	\$49,932.82	\$54,803.30	\$49,490.48
		\$10,221.46		\$10,221.46	100.00%	\$10,221.46		\$10,221.46	\$1,022.15	\$9,199.31	\$0.00	\$1,022.15
		\$37,221.43		\$37,221.43	78.42%	\$11,688.00	\$17,500.00	\$29,188.00	\$2,918.80	\$10,519.20	\$15,750.00	\$10,952.23
		\$49,564.97		\$49,564.97	79.42%	\$15,563.00	\$23,800.00	\$39,363.00	\$3,936.30	\$14,006.70	\$21,420.00	\$14,138.27
		\$0.00		\$0.00	0.00%			\$0.00	\$0.00		\$0.00	\$0.00
		\$0.00		\$0.00	0.00%	\$0.00		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
		\$2,400.00		\$2,400.00	100.00%		\$2,400.00	\$2,400.00	\$240.00		\$2,160.00	\$240.00
		\$2,500.00		\$2,500.00	100.00%		\$2,500.00	\$2,500.00	\$250.00		\$2,250.00	\$250.00
		\$4,630.00		\$4,630.00	100.00%		\$4,630.00	\$4,630.00	\$463.00		\$4,167.00	\$463.00
		\$2,800.00		\$2,800.00	100.00%		\$2,800.00	\$2,800.00	\$280.00		\$2,520.00	\$280.00
		\$1,103.00		\$1,103.00	100.00%		\$1,103.00	\$1,103.00	\$110.30		\$992.70	\$110.30
		\$50,000.00		\$50,000.00	50.00%		\$25,000.00	\$25,000.00	\$2,500.00		\$22,500.00	\$27,500.00

PARTIAL WAIVER OF LIEN

STATE OF ILLINOIS }
 > ss
 COUNTY OF COOK }

Pay Request #3

Qty #

Loan #

WHEREAS the undersigned has been employed by Public Building Commission of Chicago
 to furnish 2013 School Investment Program - Contract Number PS1976
 for the premises known as Bid Package 14 - Ashe Elementary School
 of which Board of Education of the City of Chicago is the owner

The undersigned, for and in consideration of FOUR HUNDRED FORTY ONE THOUSAND NINE HUNDRED FORTY FIVE & 00/100

\$441,945.00 Dollars and other good and valuable considerations, the receipt whereof is hereby acknowledged,
 do(es) hereby waive and release any and all lien or claim of, or right to lien, under the statutes of the state of illinois, relating
 to mechanics' liens, with respect to and on said above described premises, and the improvements thereon, and on the material,
 fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the
 owner, on account of labor services, material, fixtures, apparatus or machinery, furnished to this date by the undersigned
 for the above described premises, INCLUDING EXTRAS.

DATE 08/05/2013

COMPANY NAME

K.R. MILLER CONTRACTORS, INC.

ADDRESS

1624 COLONIAL PARKWAYINVERNESS, IL 60067

SIGNATURE AND TITLE

SUSAN MILLERSECRETARYCONTRACTOR'S AFFIDAVIT

STATE OF ILLINOIS }
 > ss
 COUNTY OF COOK }

TO WHOM IT MAY CONCERN:

THE UNDERSIGNED, (NAME) SUSAN MILLER BEING DULY SWORN,
 DEPOSES AND SAYS THAT HE OR SHE IS (POSITION) SECRETARY OF THE (COMPANY)
K.R. MILLER CONTRACTORS, INC.

WHO IS THE CONTRACTOR FOR THE 2013 School Investment Program - Contract Number PS1976 WORK ON THE BUILDING
 LOCATED AT Bid Package 14 - Ashe Elementary
 OWNED BY Board of Education of the City of Chicago


That the Initial GMP amount of the contract including extras is \$ 1,034,076.46 on which he has received payment
 of \$297,239.13 prior to this payment. That all waivers are true, correct and genuine and delivered unconditionally and that
 there is no claim either legal or equitable to defeat the validity of said waivers. That the following are the names of all parties who
 have furnished material or labor, or both for said work and all parties having contracts or sub contracts for specific portions of said
 work or for material entering into the construction thereof and the amount due or to become due to each, and that the items
 mentioned include all labor and material required to complete said work according to plans and specifications.

NAMES	WHAT FOR	INITIAL GMP PRICE	AMOUNT PAID	THIS PAYMENT	BALANCE DUE
K.R. Miller Contractors, Inc.	2013 School Investment Program - Bid Package 14 Ashe Elementary	\$1,034,076.46	\$297,239.13	\$441,945.00	\$294,892.33
TOTAL LABOR AND MATERIA TO COMPLETE		\$1,034,076.46	\$297,239.13	\$441,945.00	\$294,892.33

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for
 material, labor or other work of any kind done or to be done upon or in connection with said work other than above stated.

Signed this 5TH day of AUGUST 2013

Signature:

Susan Miller, SecretarySubscribed and sworn to before me this 5TH day of AUGUST 2013

**PUBLIC BUILDING COMMISSION OF CHICAGO
STATUS REPORT OF MBE/WBE (SUB) CONTRACT PAYMENTS (1 of 2)**

Name of Project: Ashe Elementary School **Contract Number:** PS1976
Monthly Estimate No: 3 **PBC Project No.:** 14
Date: August 5, 2013

STATE OF ILLINOIS }
 } SS
 COUNTY OF COOK }


In connection with the above-captioned contract:

I HEREBY DECLARE AND AFFIRM that I, Susan Miller, Secretary, am Authorized Agent and duly authorized representative of K.R. Miller Contractors, Inc., whose address is 16214 Colonial Parkway, Inverness, IL 60067, and that the following Minority and Women Business Enterprises have been contracted with and have furnished, or are furnishing and preparing material for, and have done or are doing labor on the above-captioned contract; that there is due and to become due them, respectively, the amounts set opposite their names for materials or labor as stated; and that this is a full, true, and complete statement of all such MBEs/WBEs and of the amounts paid, due, and to be come due to them:

MBE/WBE Name	Contract For	Amount of Contract	Total Previous Requests	Amount This Request	Balance to Complete
Livewire Electrical	Electric	\$463,737.00	\$191,225.00	\$202,676.00	\$69,836.00
Qu-Bar, Inc.	HVAC	\$15,500.00	\$5,550.00	\$9,950.00	\$0.00
Triton Plumbing	Plumbing	\$80,650.00	\$30,000.00	\$13,500.00	\$37,150.00
K E D, Inc.	Tile / VCT	\$50,000.00	\$0.00	\$25,000.00	\$25,000.00
Pinto Construction	Carp/Paint/Plaster	\$83,910.00	\$0.00	\$64,474.00	\$19,436.00
Valor Technologies	Abatement	\$29,700.00		\$29,700.00	\$0.00
TOTALS		\$723,497.00	\$226,775.00	\$345,300.00	\$151,422.00

**PUBLIC BUILDING COMMISSION OF CHICAGO
STATUS REPORT OF MBE/WBE (SUB) CONTRACT PAYMENTS (2 of 2)**

I DO SOLEMNLY DECLARE AND AFFIRM UNDER THE PENALTIES OF PERJURY THAT THE CONTENTS OF THE FOREGOING DOCUMENT ARE TRUE AND CORRECT, AND THAT I AM AUTHORIZED, ON BEHALF OF THE ABOVE FIRM, TO MAKE THIS AFFIDAVIT.




NAME Susan Miller, Secretary

05-Aug-13


Date

On this 5th day of August, 2013, before me, Susan Miller, Secretary, the undersigned officer, personally appeared at Inverness, Illinois, known to me to be the person described in the foregoing Affidavit and acknowledged that he (she) executed the same in the capacity therein stated and for the purposes therein contained.

In witness thereof, I hereunto set my hand and official seal.



Notary Public
Commission Expires 01/20/2017



INVOICE

EC Purdy & Associates

53 West Jackson Blvd., Suite 1631

Chicago, Illinois 60604

312.408.1631

Invoice No.: ECP051313

Date: 6/01/13 thru 7/31/13

Billed to: KR Miller Contractors
312 May St.
Suite 110
Chicago, Illinois 60607

DESCRIPTION	TOTAL
-------------	-------

Arthur Ashe Jr. Elementary School

1	2	3	4	5
EC PURDY & ASSOCIATES	ADJUSTED TOTAL CONTRACT	WORK COMPLETED & MATERIALS STORED	PREVIOUS APPLICATIONS PAID	AMOUNT DUE THIS PERIOD
WORK CONTRACTED FOR	Including changes	DOLLAR VALUE		
May 13, 2013 thru May 31, 2013 (30%)	\$ 31,612.00	\$ 9,483.60	\$ 9,483.60	\$ -
June 01, 2013 thru July 31, 2013 (60%)		\$ 18,967.20	\$ -	\$ 18,967.00

Totals: \$ - \$ 28,450.80 \$ 9,483.60 \$ 18,967.00

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE 1 OF 2

TO CONTRACTOR:
K.R. Miller Contractors, Inc.
1624 Colonial Pkwy
Inverness, IL 60067
FROM CONTRACTOR:
Keyboard Enterprises Development, Inc.
3849 S. Michigan Ave., Lower Level
Chicago, IL 60653
CONTRACT FOR:

PROJECT:
Ashe Elementary School
8505 S. Ingleside Ave
Chicago, IL 60619
VIA ARCHITECT:

Application No: 1 Distribution to:
☐ OWNER
☐ ARCHITECT
Construction Manager
☐ Other
PERIOD TO 29-JUL-13
PROJECT NO: 1341-01
Contract No:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

EQUIPMENT

1. ORIGINAL CONTRACT SUM \$ 50,000.00
2. Net change by Change Orders \$ -
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 50,000.00
4. TOTAL COMPLETED & STORED TO DATE \$ 25,000.00
5. RETAINAGE:
 - a. 0.00 % of Completed Work (Column D + E on G703) \$ 2,500.00
 - b. 0 % of Stored Material (Column F on G703) \$ -
 - Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 2,500.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total) \$ 22,500.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ -
8. CURRENT PAYMENT DUE \$ 22,500.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 27,500.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		\$ -
Total approved this Month	\$ -	\$ -
TOTALS	\$ -	\$ -
NET CHANGES by Change Order	\$ -	\$ -

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR

By: [Signature] Date: July 29, 2013
State of Illinois County of Cook
Subscribed and sworn to before me on July 29, 2013
Notary Public: [Signature]
My Commission expires: 3-17-2017

ARCHITECT'S CERTIFICATE FOR PAYMENT


In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.



AIA DOCUMENT G703

APPLICATION NO:

—

29-Jul-13

29-JUL-13
29-JUL-13

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO.:

[illegible]

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

PAGE 1 OF 2

GC: K.R. Miller Contractors PROJECT: Ashe Elementary School APPLICATION NO: 831/2013 Distribution to: Owner
1624 Colonial Pkwy. Inverness, IL 60167 PERIOD TO: 1341-01 Construction Manager Architect Contractor
 FROM CONTRACTOR: LiveWire Electrical Systems, Inc. VIA ARCHITECT: 6/25/2013 CONTRACT DATE: 6/25/2013

CONTRACT FOR: Electrical Work

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment as shown below, in connection with the Contract.
 Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 453,737.00
 2. Net Changes By Change Orders \$ -
 3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 453,737.00
 4. TOTAL COMPLETED AND STORED TO DATE (Column G on G702) \$ 383,901.00

5. RETAINAGE:

Of completed work \$ 39,390.10
 (Columns D + E on G703)
 Of stored materials \$ -
 (Column F on G703)
 Total Retainage (Line 5a + 5b) \$ 39,390.10

6. TOTAL EARNED LESS RETAINAGE

(Line 4 less Line 5 Total)
 \$ 354,510.90

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior certificate)
 \$ 172,102.50

8. CURRENT PAYMENT DUE

\$ 182,408.40

9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 - Line 6)
 \$ 109,226.10

CHANGE ORDER SUMMARY		ADDITIONS	DEDUCTIONS
Total changes approved in previous months by owner	\$	-	
Total approved this month	\$	-	
TOTALS	\$	-	\$
NET CHANGES by Change Order	\$	-	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this application for payment has been completed in accordance with the contract documents, that all amounts have been paid by the contractor for work for which previous Certificates for Payment were issued and payments received from the Owner and that current payment shown herein is now due.

CONTRACTOR: LiveWire Electrical Systems, Inc.

By: _____ Date: _____

State of: ILLINOIS County of: COOK

Subscribed and sworn to before me this _____ day of _____

Notary Public:

My commission expires: _____

CERTIFICATE FOR PAYMENT

In accordance with the contract documents, based on on-site observations and the date comprising this application, the Construction Manager and Architect certify to the Owner that to the best of their knowledge, information and belief the work has progressed as indicated, the quality of the work is in accordance with the contract documents, and the Contractor is entitled to payment of the Amount Certified.

AMOUNT CERTIFIED: _____ \$

CONSTRUCTION MANAGER:

BY: _____ DATE: _____

ARCHITECT:

BY: _____ DATE: _____

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this contract.

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 2 OF 2

GC: K.R. Miller Contractors

PROJECT: Ashe Elementary School

APPLICATION NO: 2

APPLICATION DATE: 7/30/2013

PERIOD TO: 8/31/2013

ARCHITECT'S PROJECT NO: 1341-01

Contractor: LiveWire Electrical Systems

A	B	C	D	E	F	G	H	I	J	K	L
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	OWNER APPROVED CHANGE ORDERS	SCHEDULED VALUE subtotal	WORK FROM PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	MATERIALS PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	%	BALANCE TO FINISH (C-G)	RETAINAGE (IF VARIABLE RATE)
1	LiveWire Electrical- Labor										
2	Branch	\$ 168,387.55	\$ -	\$ 168,387.55	\$ 84,193.78	\$ 84,193.77	\$ -	\$ -	100%	\$ -	\$ -
3	Distribution	\$ 61,245.35	\$ -	\$ 61,245.35	\$ 30,622.68	\$ 30,622.67	\$ -	\$ 168,387.55	100%	\$ -	\$ 16,838.76
4	Feeder	\$ 115,089.55		\$ 115,089.55	\$ 57,544.78	\$ 57,544.77	\$ -	\$ 61,245.35	100%	\$ -	\$ 6,124.54
5	Lighting	\$ 36,437.55	\$ -	\$ 36,437.55	\$ 18,187.76	\$ 18,249.79	\$ -	\$ 115,089.55	100%	\$ -	\$ 11,508.96
6								\$ 36,437.55	100%	\$ -	\$ 3,643.76
7	Evergreen Supply- Materials										
8	Branch	\$ 38,627.00	\$ -	\$ 38,627.00	\$ 676.00	\$ 5,000.00	\$ -	\$ 5,676.00	15%	\$ 32,951.00	\$ 567.60
9	Distribution	\$ 15,100.00	\$ -	\$ 15,100.00	\$ -	\$ 7,065.00	\$ -	\$ 7,065.00	47%	\$ 8,035.00	\$ 706.50
10	Feeder	\$ 15,600.00	\$ -	\$ 15,600.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 15,600.00	\$ -
11	Lighting	\$ 13,250.00		\$ 13,250.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 13,250.00	\$ -
12											
13											
14											
15											
Total		\$ 463,737.00	\$ -	\$ 463,737.00	\$ 191,225.00	\$ 202,676.00	\$ -	\$ 393,901.00	84.9%	\$ 69,836.00	\$ 39,390.10

APPLICATION AND CERTIFICATE FOR PAYMENT
AIA DOCUMENT G702/CMa

CONSTRUCTION MANAGER-ADVISED EDITION


TO OWNER:	PROJECT:	ARTHUR ASHE ELEMENTARY 8505 S INGLESIDE AVE CHICAGO, ILLINOIS 60619	APPLICATION NO:	Distribution to: <input type="checkbox"/> OWNER <input type="checkbox"/> CONSTRUCTION MANAGER	PAGE ONE OF	PAGES
K.R. MILLER CONTRACTORS 1624 Colonial Parkway Inverness, IL 60067			PERIOD TO: 7.30.2013			
			PROJECT NO: #1341-01-11			
FROM CONTRACTOR:	Owner:	Public Building Commission of Chicago	CONTRACT DATE: 7.22.2013	<input type="checkbox"/> ARCHITECT <input checked="" type="checkbox"/> CONTRACTOR		
Pinto Construction Group, Inc. 7225 W. 105th Street Palos Hills, IL 60465						
CONTRACT FOR:						

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM	\$	80,710.00
2. Net change by Change Orders	\$	
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$	80,710.00
4. TOTAL COMPLETED & STORED TO DATE	\$	64,374.00
5. RETAINAGE:		
a. 5 % of Completed Work	\$	6,447.00
b. % of Stored Material	\$	
(Column F on G703)		
Total Retainage (Lines 5a + 5b or		
Total in Column I of G703)	\$	6,447.00
6. TOTAL EARNED LESS RETAINAGE	\$	58,027.00
(Line 4 less Line 5 Total)		
7. LESS PREVIOUS CERTIFICATES FOR	\$	0.00
PAYMENT (Line 6 from prior Certificate)	\$	58,027.00
8. CURRENT PAYMENT DUE	\$	22,683.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE	\$	
(Line 3 less Line 6)		



CONTRACTOR: Irene R. Forlenza
By: Jon Rich Pinto Date: _____
State of: _____ County of: _____
Subscribed and sworn to before me this _____ day of _____
Notary Public:
My Commission expires: Irene R. Forlenza

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Construction Manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED	\$	
(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Confirmation Sheet that changed to conform to the amount certified.)		
CONSTRUCTION MANAGER:		
By: _____	Date: _____	
ARCHITECT:		
By: _____	Date: _____	
This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Insurance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.		

AIA DOCUMENT G702/CMa - APPLICATION AND CERTIFICATE FOR PAYMENT - CONSTRUCTION MANAGER-ADVISED EDITION - 1992 EDITION - AIA-1992
THE AMERICAN INSTITUTE OF ARCHITECTS, 1745 NEW YORK AVE., N.W., WASHINGTON, DC 20006-5292
Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES 2 of 2

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO:

APPLICATION DATE: 7.30.2013

PERIOD TO: 7.30.2013

ARCHITECT'S PROJECT NO:

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
	ACCESS DOORS	\$1,683.60	\$0.00	0%	\$168.30	\$168.30	\$1,515.30	\$16.83
	DRYWALL	\$3,840.00	\$0.00	0%	\$3,840.00	\$3,840.00	\$0.00	\$384.00
	DW MATERIALS(M.R. LEE)	\$1,450.00	\$0.00	0%	\$1,450.00	\$1,450.00	\$0.00	\$145.00
	TAPE-PLASTER	\$4,140.00	\$0.00	0%	\$4,140.00	\$4,140.00	\$0.00	\$414.00
	TAPE-PLASTER MATERIALS(M.R. LEE)	\$2,094.40	\$0.00	0%	\$2,094.40	\$2,094.40	\$0.00	\$209.44
	PAINT	\$40,850.00	\$0.00	0%	\$40,850.00	\$40,850.00	\$0.00	\$4,085.00
	PAINT MATERIALS(PPG)	\$9,480.00	\$0.00	0%	\$9,480.00	\$9,480.00	\$0.00	\$948.00
	TOILET ACCESSORIES(INSTALL ONLY)	\$816.00	\$0.00	0%	\$816.00	\$816.00	\$0.00	\$81.60
	MARKER TACK(INSTALL ONLY)	\$16,356.00	\$0.00	0%	\$1,635.30	\$1,635.30	\$14,720.70	\$163.53
	GRAND TOTALS	\$80,710.00	\$0.00		\$64,474.00	\$64,474.00	\$16,236.00	\$6,447.00

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702/CMA

PAGE 1 OF 3 PAGES

TO OWNER:

Public Building Commission of Chicago
50 W. Washington, Rm 200
Chicago, IL 60602

PROJECT: Arthur Ashe Elementary School

8505 S. Ingleside Avenue
Chicago, IL 60619

APPLICATION NO:

2

OWNER
CONSTRUCTION
MANAGER
ARCHITECT

FROM CONTRACTOR:

Qu-Bar, Inc.

4149 West 166th Street

Oak Forest, Illinois 60452-4626

VIA GENERAL CONTRACTOR: KR Miller Contractors

CONTRACT FOR: HVAC Work

VIA ARCHITECT:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

The undersigned contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payment received from Owner and the current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM \$ 15,500.00
2. Net change by Change Orders \$ -
3. CONTRACT SUM TO DATE (Line 1+2) \$ 15,500.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 15,500.00

5. RETAINAGE:

- a 10 % of Completed Work \$ 1,550.00
(Column D + E on G703)
- b 10 % of Completed Work \$ -
(Column F on G703)

Total Retainage (Lines 5a + 5b or

Total in Column I of G703

6. TOTAL EARNED LESS RETAINAGE

(Line 4 less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR

PAYMENT (Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE

9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 less Line 6)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
TOTALS	\$ -	\$ -
NET CHANGES by Change Order	\$ -	\$ -

CONTRACTOR:

Cynthia Kwiecinski

QU-BAR, Inc.

By: Cynthia Kwiecinski

Date: 07/26/13

State of

ILLINOIS

County of:

Will

Subscribed and sworn to before me this 26th

day of


July, 2013

Notary Public: *[Signature]*

My Commission expires:

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation by the Construction Manager and Architect certify to the Owner that to the best of their knowledge, information and belief, the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.



AMOUNT CERTIFIED \$ 8,955.00

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the amount certified.)

CONSTRUCTION MANAGER:

By:

Date:

ARCHITECT:

By:

Date:

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor names herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

1937 QU-BAR

07/26/2013

G702/CMA-1992

AIA DOCUMENT G702/CMA-APPLICATION AND CERTIFICATION FOR PAYMENT-CONSTRUCTION MANAGER-ADVISOR EDITION-1992-AIA-®1992

THE AMERICAN INSTITUTE OF ARCHITECT, 1745 NEW YORK AVE, N.W., WASHINGTON D.C. 20006-5292

CONTINUATION SHEET

AIA DOCUMENT G 703

PAGE 2 OF 3 PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENTS, Containing

Contractors' signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollars.

Use column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 2
 APPLICATION DATE: 07/26/13
 PERIOD TO: 08/30/13
 ARCHITECT PROJECT NO: 735
 QU-BAR PROJECT NO:

		A	B	C	D	E	F	G	H	I
WORK COMPLETED										
LINE NO	DESCRIPTION OF WORK		SCHEDULE OF VALUES	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D + E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G + C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
1	Exhaust Fans	E	4,400.00		4,400.00		4,400.00	100	-	440.00
2	HOISTING	L	10,100.00	5,050.00	5,050.00		10,100.00	100	-	1,010.00
3		S	1,000.00	500.00	500.00		1,000.00	100	-	100.00
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										
17										
18										
GRAND TOTALS			\$15,500.00	\$5,550.00	\$9,950.00	\$0.00	\$15,500.00	100%	\$0.00	\$1,550.00

APPLICATION AND CERTIFICATE FOR PAYMENT

PAGES

1 2 3 4 5 6 7 8 9 10 11 12

TO: Public Building Commission of Chicago
50 W Washington Street
Chicago, IL 60602
FROM CONTRACTOR: Rascio Mason Contractors
15966 Port Clinton Rd,
Prairie View, IL 60069

PROJECT: PBC 2013 School Investment
Arthur Ashe Elementary School
8505 S Ingleside Ave
Chicago, IL 60619
VIA ARCHITECT: EC Purdy and Associates
53 W Jackson Blvd #1631
Chicago, IL 60604

APPLICATION NO. 1
PERIOD TO: 1-Aug
PROJECT NOS.:
CONTRACT DATE:
Distribution to:
☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR
☐ FILE

CONTRACT FOR

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

- 1. ORIGINAL CONTRACT SUM..... \$14,300.00
- 2. Net Change By Change Orders.....
- 3. CONTRACT SUM TO DATE (Line 1 + Line 2)..... \$14,300.00
- 4. TOTAL COMPLETED & STORED TO DATE..... \$9,050.00
(Column G on G702)

- 5. RETAINAGE:
 - a. 10% of Completed Work..... \$905.00
(Columns D + E on G703)
 - b. 10% of Stored Material.....Total Retainage (Line 5a + 5b or Total in Column I of G703).....
- 6. TOTAL EARNED LESS RETAINAGE..... \$8,145.00
(Line 4 less Line 5 Total)

- 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT.....
(Line 6 from prior Certificate).....
- 8. CURRENT PAYMENT DUE..... \$8,145.00
- 9. BALANCE TO FINISH, INCLUDING RETAINAGE..... \$6,155.00
(Line 3 Less Line 6)

CHANGE ORDER SUMMA	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
TOTALS		
NET CHANGES by Change		

The undersigned Contractor certifies that to the best of th Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: _____ Date: _____

State of: _____
County of: _____
Subscribed and sworn to before _____ day of _____ me this _____

Notary Public:

My Commission expires: _____

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.


AMOUNT CERTIFIED..... \$8,145.00

(Attach the explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the amount certified.)

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.



HP LRSERJET FAX 1 30 2013 8:43PM

ALIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

APPLICATION NO.:
APPLICATION DATE:
PERIOD TO:
PROJECT NO.:

4. 13

[illegible]



Application and Certificate for Payment Construction Manager-Adviser Edition

TO OWNER: Chicago Public Schools
PROJECT: Arthur Ashe Elementary School
APPLICATION NO: 2
PERIOD TO: 8/31/13
DISTRIBUTION TO: OWNER ☐ CONSTRUCTION MANAGER ☐ ARCHITECT ☐ CONTRACTOR ☐ FIELD ☐

FROM CONTRACTOR:

Triton Plumbing, LLC,
1361 W. Carroll Ave.,
Chicago, IL 60707

VIA CONSTRUCTION MANAGER:

VIA ARCHITECT:

CONTRACT FOR: Plumbing Work

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 80,650.00
2. Net change by Change Orders \$ 0.00
3. CONTRACT SUM TO DATE (Line 1 & 2) \$ 80,650.00
4. TOTAL COMPLETED & STORED TO DATE \$ 43,500.00

5. RETAINAGE:
a. 10 % of Completed work (Columns D + E on G703) \$ 4,350.00
a. % of Stored Material (Columns F on G703) \$ 0.00

Total Retainage (Line 5a + 5b or Total in Column I of G703) \$ 4,350.00
6. TOTAL EARNED LESS RETAINAGE \$ 39,150.00
(Line 4 less line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 27,000.00
(Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE \$ 12,150.00

9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 41,500.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0.00	0.00
Total approved this Month	0.00	0.00
TOTALS	0.00	0.00
NET CHANGES by Change Order	0.00	0.00


CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Triton Plumbing, LLC
By: Mark Melle Date: July 26, 2013

State of: Illinois
County of: Cook

Subscribed and sworn to before me this 26th day of July, 2013
Notary Public: Jacob Duan
My Commission Expires: 06/01/14



CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Construction Manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$
(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

CONSTRUCTION MANAGER:
By: _____ Date: _____
ARCHITECT:
By: _____ Date: _____

By: _____ Date: _____
This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA Document G703 • APPLICATION AND CERTIFICATE FOR PAYMENT, containing
Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

AIA DOCUMENT G703

(Instructions on reverse side)

Triton Plumbing, LLC
Page 1 of 1 Pages

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

APPLICATION NUMBER: 2

APPLICATION DATE: 7/26/13

PERIOD TO: 8/31/2013

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C-G)	I RETAINAGE
			FROM PREVIOUS APPLICATIONS (D+E)				TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)		
	Ashe Elementary School									
1	Demo	\$10,000.00	\$5,000.00		\$3,500.00	\$0.00	\$8,500.00	85%	\$1,500.00	\$850.00
2	Rough Water	\$25,000.00	\$12,500.00		\$3,750.00	\$0.00	\$16,250.00	65%	\$8,750.00	\$1,625.00
3	Rough Waste & Vent	\$25,000.00	\$12,500.00		\$6,250.00	\$0.00	\$18,750.00	75%	\$6,250.00	\$1,875.00
4	Trim	\$20,650.00	\$0.00		\$0.00	\$0.00	\$0.00	0%	\$20,650.00	\$0.00
	TOTAL	\$80,650.00	\$30,000.00		\$13,500.00	\$0.00	\$43,500.00	54%	\$37,150.00	\$4,350.00

AIA DOCUMENT G703 • APPLICATION AND CERTIFICATE FOR PAYMENT • MAY 1983 EDITION • AIA • 1983
THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, D.C. 20006

G703-1983

ALA DOCUMENT G702 PAGE 1 OF 2 PAGES

APPLICATION NO:

DISTRIBUTION TO:

1624 Colonial Parkway
Inverness, IL 60067

APPLICATION DATE:

7302013

FROM (CONTRACTOR):

Valor Technologies Inc.

3 Northpoint Ct

Bolingbrook, IL 60440

ASBESTOS ABATEMENT

CONTRACT DATE: 7/22/2013

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, A/A Document G703, is attached.

CHANGE ORDER SUMMARY		ADDITIONS	DEDUCTIONS	1. ORIGINAL CONTRACT SUM
CHANGE ORDERS approved in previous months by Owner	TOTAL			
2. Net change by Change Orders				\$29,700.00
3. CONTRACT SUM TO DATE (Line 1+/-2)				\$29,700.00
4. TOTAL COMPLETED & STORED TO DATE				\$29,700.00
5. RETAINAGE:				
a. 10 % of Completed Work (Column D + E on G703)				\$2,970
b. _____ % of Stored Material (Column F on G703)				
Total Retainage (Line 5a +5b or Total in Column I of G703)				\$2,970.00
6. TOTAL EARNED LESS RETAINAGE				\$26,730.00
TOTAL				

Net change by Change Orders

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Valor Technologies, Inc.

By: Olivia Jacar Date: 07/30/13

Date: 07/30/13

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

Attached explanation if amount certified differs from the amount applied for.

ARCHITECT:

By:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

MAIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column 1 on Contracts where variable retainage for line items may apply.

[illegible]

PUBLIC BUILDING COMMISSION OF CHICAGO

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (1 of 2)

Project Name: Bowen High School
PBC Project # PS1976 - Project 14

Contractor: K.R. Miller Contractors, Inc.

Date: 08/05/2013

1624 Colonial Parkway, Inverness, IL 60067

Job Location: 2710 E. 89th Street
Chicago, IL 60617

Application for Payment # 3

Owner: Public Building Commission of Chicago

Period: 7/1/13 - 8/31/13

State Of: ILLINOIS
County of: COOK

The affiant, Susan Miller, first being duly sworn on oath, deposes and says that she is the Secretary of K.R. Miller Contractors, Inc., an Illinois Corporation, and duly authorized to make this Affidavit on behalf of said corporation and for herself individually; that she is well acquainted with the facts set forth herein and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO., Owner, under Contract No. PS1976 dated the 22nd day of May 2013. for the General Construction of the following project:

Bowen High School
2710 E. 89th Street
Chicago, IL 60617

That the following statements are made for the purpose of procuring a partial payment of \$ \$2,033,123.23 under the terms of said Contract; That, for the purpose of said Contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and have done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That the work for which payment has been requested has been completed, free and clear of any and all claims, liens, charges and expenses of any kind whatsoever and in full compliance with the Contract Documents and the requirements of said Owner under them: That this statement is a full, true and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work, as stated:

CSI Designation and Description of Work	NAME AND ADDRESS	ORIGINAL CONTRACT AMOUNT	CHANGE ORDERS	ADJUSTED CONTRACT TOTAL	% COMPLETE	- WORK COMPLETED -			RETAINAGE	LESS NET PREVIOUS	NET AMOUNT DUE THIS PERIOD	BALANCE TO BECOME DUE
						PREVIOUS	CURRENT	TOTAL				
	K R Miller #2 Lecture Hall	\$15,340.00		\$15,340.00	0.00%			\$0.00	\$0.00		\$0.00	\$15,340.00
	K R Miller #3 Science Rooms	\$114,943.50		\$114,943.50	0.00%			\$0.00	\$0.00		\$0.00	\$114,943.50
	K R Miller #5 Mobile Hot Food	\$139,531.00		\$139,531.00	0.00%			\$0.00	\$0.00		\$0.00	\$139,531.00
	K R Miller #6 New Library	\$35,000.00		\$35,000.00	0.00%			\$0.00	\$0.00		\$0.00	\$35,000.00
	K R Miller #7 Computer Rms	\$56,305.00		\$56,305.00	0.00%			\$0.00	\$0.00		\$0.00	\$56,305.00
	K R Miller #8 - Abatement	\$85,200.00		\$85,200.00	0.00%			\$0.00	\$0.00		\$0.00	\$85,200.00
	BLDD Architects - Design Fee	\$272,400.00		\$272,400.00	95.00%	\$168,869.50	\$89,911.50	\$258,781.00	\$0.00	\$168,869.50	\$89,911.50	\$13,618.00
	K R Miller - GC's	\$450,315.58		\$450,315.58	63.54%	\$125,128.00	\$161,000.00	\$286,128.00	\$54,490.90	\$95,728.24	\$135,908.86	\$218,678.48
	K R Miller - Bond	\$64,018.13		\$64,018.13	100.00%	\$64,018.13		\$64,018.13	\$6,401.81	\$57,616.32	\$0.00	\$6,401.81
	K R Miller - Builders Fee 4%	\$223,444.22		\$223,444.22	63.83%	\$62,118.00	\$80,500.00	\$142,618.00	\$14,261.80	\$55,906.20	\$72,450.00	\$95,088.02
	K R Miller - Overhead	\$297,543.81		\$297,543.81	63.66%	\$82,717.00	\$106,700.00	\$189,417.00	\$18,941.70	\$74,445.30	\$96,030.00	\$127,068.51
	PBC - Contingency	\$0.00		\$0.00	#DIV/0!			\$0.00	\$0.00		\$0.00	\$0.00
	KR Miller - Mobilization	\$0.00		\$0.00	#DIV/0!	\$0.00		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00

K R Miller Door Operator	\$6,800.00	100.00%		\$6,800.00	\$6,800.00	\$680.00		\$6,120.00	\$680.00
K R Miller - Brsdl/Skins	\$6,267.00	100.00%		\$6,267.00	\$6,267.00	\$626.70		\$5,640.30	\$626.70
K R Miller - Toilet Accessories	\$7,704.00	100.00%		\$7,704.00	\$7,704.00	\$770.40		\$6,933.60	\$770.40
K R Miller - Floor Mats	\$3,306.00	100.00%		\$3,306.00	\$3,306.00	\$330.60		\$2,975.40	\$330.60
K R Miller - Enviro Design	\$10,000.00	100.00%		\$10,000.00	\$10,000.00	\$1,000.00		\$9,000.00	\$1,000.00
K R Miller - Firestopping	\$3,500.00	100.00%		\$3,500.00	\$3,500.00	\$350.00		\$3,150.00	\$350.00
K R Miller - Masonry	\$29,939.50	100.00%		\$29,939.50	\$29,939.50	\$2,993.95		\$26,945.55	\$2,993.95
K R Miller - Joint Sealants	\$3,500.00	100.00%		\$3,500.00	\$3,500.00	\$350.00		\$3,150.00	\$350.00
K R Miller - Access Doors	\$800.00	100.00%		\$800.00	\$800.00	\$80.00		\$720.00	\$80.00
K R Miller - Signage	\$6,985.00	100.00%		\$6,985.00	\$6,985.00	\$698.50		\$6,286.50	\$698.50
K R Miller - Stair Nosing	\$2,470.00	0.00%			\$0.00	\$0.00		\$0.00	\$2,470.00
K R Miller - FE's & Cabs	\$3,425.00	0.00%			\$0.00	\$0.00		\$0.00	\$3,425.00
K R Miller - Seal Coat/Stripe	\$2,400.00	0.00%			\$0.00	\$0.00		\$0.00	\$2,400.00
K R Miller - Terrazzo	\$6,000.00	0.00%			\$0.00	\$0.00		\$0.00	\$6,000.00
ACCH - HVAC	\$178,000.00	47.47%		\$84,500.00	\$84,500.00	\$8,450.00		\$76,050.00	\$101,950.00
B Bruce - Plumbing	\$397,661.00	99.85%	\$297,600.00	\$99,471.00	\$397,071.00	\$39,707.10	\$267,840.00	\$89,523.90	\$40,297.10
Certified Masonry - Masonry	\$79,000.00	100.00%		\$79,000.00	\$79,000.00	\$7,900.00		\$71,100.00	\$7,900.00
Christopher Glass - Windows	\$613,790.00	23.20%	\$142,380.00		\$142,380.00	\$14,238.00	\$128,142.00	\$0.00	\$485,648.00
Garrigan - Carpentry	\$157,224.00	83.58%	\$19,268.80	\$112,141.70	\$131,410.50	\$13,141.05	\$17,341.92	\$100,927.53	\$38,954.55
Great Lakes West - Kitchen	\$32,745.00	0.00%			\$0.00	\$0.00		\$0.00	\$32,745.00
Home Mobility - Chair Lift	\$18,960.00	0.00%			\$0.00	\$0.00		\$0.00	\$18,960.00
KBI Custom Case - Casework	\$55,105.00	95.43%		\$52,585.00	\$52,585.00	\$5,258.50		\$47,326.50	\$7,778.50
K E D, Inc. - Constr. Services	\$667,500.00	75.00%	\$333,750.00	\$166,875.00	\$500,625.00	\$50,062.50	\$300,375.00	\$150,187.50	\$216,937.50
Keen Concrete - Concrete	\$11,240.00	0.00%			\$0.00	\$0.00		\$0.00	\$11,240.00
Knickbocker - Roofing	\$454,250.00	75.00%		\$340,687.00	\$340,687.00	\$34,068.70		\$306,618.30	\$147,631.70
LD Flooring - Wood Floor	\$9,121.00	0.00%			\$0.00	\$0.00		\$0.00	\$9,121.00
Larson - Lockers/Aud. Seats	\$32,608.00	56.70%		\$18,489.00	\$18,489.00	\$1,848.90		\$16,640.10	\$15,967.90
Madison Coalings - Paint	\$280,859.00	73.74%		\$207,095.40	\$207,095.40	\$20,709.54		\$186,385.86	\$94,473.14
Market Contr. - Acoustical	\$178,000.00	100.00%	\$55,800.00	\$122,200.00	\$178,000.00	\$17,800.00	\$50,220.00	\$109,980.00	\$17,800.00
Newbirth - Masonry	\$53,000.00	94.34%	\$50,000.00		\$50,000.00	\$5,000.00	\$45,000.00	\$0.00	\$8,000.00
Romero - Metal Fabrication	\$16,000.00	69.69%		\$11,150.00	\$11,150.00	\$1,115.00		\$10,035.00	\$5,965.00
Shamrock - Flooring	\$215,517.00	82.56%	\$62,938.00	\$115,000.00	\$177,938.00	\$17,793.80	\$56,644.20	\$103,500.00	\$55,372.80
Sharien Electric - Electric	\$671,000.00	87.54%	\$304,000.00	\$283,416.72	\$587,418.72	\$58,741.87	\$273,600.00	\$255,076.85	\$142,323.15
Smith Plastering - Plaster	\$49,500.00	100.00%		\$49,500.00	\$49,500.00	\$4,950.00		\$44,550.00	\$4,950.00
Valor Technologies - Demo	\$230,000.00	0.00%			\$0.00	\$0.00		\$0.00	\$230,000.00
Subtotal Subcontractor Costs:									
Total Base Agreement	\$6,248,217.74	\$0.00	\$1,768,587.43	\$2,259,025.82	\$4,027,613.25	\$402,761.33	\$1,591,728.68	\$2,033,123.23	\$2,623,365.83

PARTIAL WAIVER OF LIEN

STATE OF ILLINOIS }
 > ss
 COUNTY OF COOK }

Pay Request #3

Qty #

Loan #

WHEREAS the undersigned has been employed by Public Building Commission of Chicago
 to furnish 2013 School Investment Program - Contract Number PS1976
 for the premises known as Bid Package 14 - Bowen High School
 of which Board of Education of the City of Chicago is the owner

The undersigned, for and in consideration of TWO MILLION THIRTY THREE THOUSAND ONE HUNDRED TWENTY THREE & 23/100

\$2,033,123.23 Dollars and other good and valuable considerations, the receipt whereof is hereby acknowledged,
 do(es) hereby waive and release any and all lien or claim of, or right to lien, under the statutes of the state of illinois, relating
 to mechanics' liens, with respect to and on said above described premises, and the improvements thereon, and on the material,
 fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the
 owner, on account of labor services, material, fixtures, apparatus or machinery, furnished to this date by the undersigned
 for the above described premises, INCLUDING EXTRAS.

DATE 08/05/2013

COMPANY NAME

K.R. MILLER CONTRACTORS, INC.

ADDRESS

1624 COLONIAL PARKWAYINVERNESS, IL 60067

SIGNATURE AND TITLE

SUSAN MILLERSECRETARYCONTRACTOR'S AFFIDAVIT

STATE OF ILLINOIS }
 > ss
 COUNTY OF COOK }

TO WHOM IT MAY CONCERN:

THE UNDERSIGNED, (NAME) SUSAN MILLER BEING DULY SWORN,
 DEPOSES AND SAYS THAT HE OR SHE IS (POSITION) SECRETARY OF THE (COMPANY)
K.R. MILLER CONTRACTORS, INC.

WHO IS THE CONTRACTOR FOR THE 2013 School Investment Program - Contract Number PS1976 WORK ON THE BUILDING
 LOCATED AT Bid Package 14 - Bowen High School
 OWNED BY Board of Education of the City of Chicago


That the Initial GMP amount of the contract including extras is \$ 6,248,217.74 on which he has received payment
 of \$1,591,728.68 prior to this payment. That all waivers are true, correct and genuine and delivered unconditionally and that
 there is no claim either legal or equitable to defeat the validity of said waivers. That the following are the names of all parties who
 have furnished material or labor, or both for said work and all parties having contracts or sub contracts for specific portions of said
 work or for material entering into the construction thereof and the amount due or to become due to each, and that the items
 mentioned include all labor and material required to complete said work according to plans and specifications.

NAMES	WHAT FOR	INITIAL GMP PRICE	AMOUNT PAID	THIS PAYMENT	BALANCE DUE
K.R. Miller Contractors, Inc.	2013 School Investment Program - Bid Package 14 Bowen high School	\$6,248,217.74	\$1,591,728.68	\$2,033,123.23	\$2,623,365.83
TOTAL LABOR AND MATERIA TO COMPLETE		\$6,248,217.74	\$1,591,728.68	\$2,033,123.23	\$2,623,365.83

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for
 material, labor or other work of any kind done or to be done upon or in connection with said work other than above stated.

Signed this 5TH day of AUGUST 2013

Signature:

Susan Miller, SecretarySubscribed and sworn to before me this 5TH day of AUGUST 2013

**PUBLIC BUILDING COMMISSION OF CHICAGO
STATUS REPORT OF MBE/WBE (SUB) CONTRACT PAYMENTS (1 of 2)**

Name of Project: Bowen High School **Contract Number:** PS1976
Monthly Estimate No: 3 **PBC Project No.:** 14
Date: August 5, 2013

STATE OF ILLINOIS }
 } SS
 COUNTY OF COOK }


In connection with the above-captioned contract:

I HEREBY DECLARE AND AFFIRM that I, Susan Miller, Secretary, am Authorized Agent and duly authorized representative of K.R. Miller Contractors, Inc., whose address is 16214 Colonial Parkway, Inverness, IL 60067, and that the following Minority and Women Business Enterprises have been contracted with and have furnished, or are furnishing and preparing material for, and have done or are doing labor on the above-captioned contract; that there is due and to become due them, respectively, the amounts set opposite their names for materials or labor as stated; and that this is a full, true, and complete statement of all such MBEs/WBEs and of the amounts paid, due, and to be come due to them:

MBE/WBE Name	Contract For	Amount of Contract	Total Previous Requests	Amount This Request	Balance to Complete
A C C H, Inc.	HVAC	\$178,000.00	\$0.00	\$84,500.00	\$93,500.00
B Bruce	Plumbing	\$397,661.00	\$297,600.00	\$99,471.00	\$590.00
Garrigan Constr.	Carpentry	\$157,224.00	\$19,268.80		\$137,955.20
K E D, Inc.	Labor, Carpentry	\$806,430.00	\$333,750.00	\$112,141.70	\$360,538.30
KBI Custom Case	Casework	\$55,105.00	\$0.00	\$52,585.00	\$2,520.00
Knikrbckr/Garth	Mateirals	\$80,000.00	\$0.00	\$50,000.00	\$30,000.00
Market Contr.	Acoustical	\$178,000.00	\$55,800.00	\$122,200.00	\$0.00
Newbirth	Masonry	\$53,000.00	\$50,000.00		\$3,000.00
Romero Steel Co	Steel	\$16,000.00	\$0.00	\$11,150.00	\$4,850.00
Sharlen/Express	Materials	\$62,529.00	\$0.00	\$62,529.00	\$0.00
Valor Technologies	Abatement	\$230,000.00	\$0.00	\$0.00	\$230,000.00
					\$0.00
					\$0.00
					\$0.00
					\$0.00
TOTALS		\$2,213,949.00	\$756,418.80	\$594,576.70	\$862,953.50

**PUBLIC BUILDING COMMISSION OF CHICAGO
STATUS REPORT OF MBE/WBE (SUB) CONTRACT PAYMENTS (2 of 2)**

I DO SOLEMNLY DECLARE AND AFFIRM UNDER THE PENALTIES OF PERJURY THAT THE CONTENTS OF THE FOREGOING DOCUMENT ARE TRUE AND CORRECT, AND THAT I AM AUTHORIZED, ON BEHALF OF THE ABOVE FIRM, TO MAKE THIS AFFIDAVIT.



NAME Susan Miller, Secretary

05-Aug-13


Date

On this 5th day of August, 2013, before me, Susan Miller, Secretary, the undersigned officer, personally appeared at Inverness, Illinois, known to me to be the person described in the foregoing Affidavit and acknowledged that he (she) executed the same in the capacity therein stated and for the purposes therein contained.

In witness thereof, I hereunto set my hand and official seal.



Notary Public
Commission Expires 01/20/2017





Mr Keith Miller, President
K.R. Miller Contractors
312 N. May Street, #110
Chicago, IL 60607

August 1, 2013
Invoice No: 142089

Project 134ex11.401 Bowen Elementary School

For professional services rendered for the period July 01, 2013 to July 31, 2013

PROFESSIONAL FEE

Description	Contract Amount	Fee Totals	Total Amount Billed	Previous Billed	This invoice
	\$ 272,400.00				
BLDD Architects, Inc.		198,800.00	195,141.00	115,229.50	79,911.50
RTM & Associates, Inc.		68,000.00	60,000.00	50,000.00	10,000.00
Edge Associates, Inc.		5,600.00	3,640.00	3,640.00	0.00
Total Fee			258,781.00	168,869.50	
			Total Labor		\$89,911.50

TOTAL THIS INVOICE \$89,911.50

100 merchant street
decatur, illinois 62523
phone 217 429-5105
fax 217 429-5167

17 e. taylor street
champaign, illinois 61820
phone 217 356-9606
fax 217 356-8861

201 e. grove, suite 300
bloomington, illinois 61701
phone 309 828-5025
fax 309 828-5127

833 w. jackson , suite 100
chicago, illinois 60607
phone 312 829-1987
fax 312 666-8967

5183 utica ridge road
davenport, iowa 52807
phone 563 359-5777



BLDD Architects
833 West Jackson
Suite 100
Chicago, IL 60607
Scott Likins

Invoice number 4696
Date 07/24/2013

Project 13.BLDD.006-1 BLDD-PBC CPS BOWEN
PO#

Description	Contract Amount	Prior Billed	Current Billed
Construction Documents - Bowen	65,000.00	50,000.00	10,000.00
Construction Administration - Bowen	3,000.00	0.00	0.00
Total	68,000.00	50,000.00	10,000.00

Invoice total 10,000.00

Aging Summary

Invoice Number	Invoice Date	Outstanding	Current	Over 30	Over 60	Over 90	Over 120
4603	06/24/2013	50,000.00		50,000.00			
4696	07/24/2013	10,000.00	10,000.00				
Total		60,000.00	10,000.00	50,000.00	0.00	0.00	0.00

Net 30 Days

Please remit payment to: RTM & Associates, Inc
3 Executive Court, Suite 4
South Barrington, IL 60010

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF ONE

TO: KR Miller Contractors Inc. PROJECT: Bowen
1824 Colonial Parkway
Inverness, IL 60067
2710 E 88th St.
Chicago, IL 60617

FROM (CONTRACTOR):
ACCH Inc.
500 W. Taft Dr.
South Holland, IL 60473

VIA (ARCHITECT):
BLDD Architects

APPLICATION NO: 1
PERIOD TO: 08/31/13
DISTRIBUTION TO:
[] OWNER
[] ARCHITECT
[X] CONTRACTOR

CONTRACTOR FOR: HVAC WORK

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet is attached.

1. ORIGINAL CONTRACT SUM

2. Net Change by Change Orders

3. CONTRACT SUM TO DATE (line 1 +2)

4. TOTAL COMPLETED & STORED TO DATE

Column G on Continuation Sheet

5. Retainage:

- a. 10.00% of Completed Work
(Columns D + E on Continuation sheet)
- b. 0.00% of Stored Material
(Column F on Continuation Sheet)

Total Retainage (Line 5a 5b or Total
in Column I of Continuation Sheet)

6 TOTAL EARNED LESS RETAINAGE

(Line 4 less Line 5 Total)

7 LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior Certificate)

8 CURRENT PAYMENT DUE

9 BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 less line 6)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change order	\$0.00	\$0.00

CONTRACT DATE:

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: ACCH Inc.

By: _____ Date: _____

State of: ILLINOIS

County of: COOK

Subscribed and sworn to before me this _____ day of _____, 2013

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED

AMOUNT CERTIFIED

\$ _____

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified)

ARCHITECT:

By: _____ DATE: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G703 (Instructions on reverse side)

AIA DOCUMENT G703

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

PAGE ONE OF ONE

APPLICATION NUMBER: 1

APPLICATION DATE: 7/29/2013

PERIOD TO: 8/31/2013

ARCHITECT'S PROJECT NO:

PROJECT NAME: Bowen

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED & STORED TO DATE (D + E + F)	H BALANCE TO FINISH (C-G)	I RETAINAGE
			FROM PREVIOUS APPLICATION	(D + E)					
ACCH	ACCH - HVAC								
ACCH	Submittals	3,000.00	0.00	0.00	3,000.00	0.00	3,000.00	0.00	300.00
ACCH	Material-Cobra	2,000.00	0.00	0.00	2,000.00	0.00	2,000.00	0.00	200.00
ACCH	Material - HVAC Fittings	2,000.00	0.00	0.00	0.00	0.00	0.00	2,000.00	0.00
ACCH	Material - Porter Supply	4,000.00	0.00	0.00	2,500.00	0.00	2,500.00	1,500.00	250.00
ACCH	Material - Leland	3,000.00	0.00	0.00	0.00	0.00	0.00	3,000.00	0.00
ACCH	Material- Elbro	3,000.00	0.00	0.00	2,000.00	0.00	2,000.00	1,000.00	200.00
ACCH	Labor	66,000.00	0.00	0.00	30,000.00	0.00	30,000.00	36,000.00	3,000.00
ACCH	ACCH TOTAL	83,000.00	0.00	0.00	39,500.00	0.00	39,500.00	43,500.00	3,950.00
ACCH(Wells	Wells Mechanical								
ACCH(Wells	Demo	5,000.00	0.00	0.00	5,000.00	0.00	5,000.00	0.00	500.00
ACCH(Wells	Install- gas piping	82,000.00	0.00	0.00	35,000.00	0.00	35,000.00	47,000.00	3,500.00
ACCH(Wells	WELLS TOTAL	87,000.00	0.00	0.00	40,000.00	0.00	40,000.00	47,000.00	4,000.00
AcchChar-mar	Char-mar	3,000.00	0.00	0.00	0.00	0.00	0.00	3,000.00	0.00
AcchTrane	Trane	5,000.00	0.00	0.00	5,000.00	0.00	5,000.00	0.00	500.00
OVERALL TOTAL		178,000.00	0.00	0.00	84,500.00	0.00	84,500.00	93,500.00	8,450.00

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

PAGE 1 OF 2 PAGES

TO (OWNER):
Public Building Commission

PROJECT:
Bowen High School

FROM (CONTRACTOR):
B. Bruce Inc

VIA (ARCHITECT):
BLDD Architects

CONTRACT FOR:
KR Miller

APPLICATION NO: 2

PERIOD TO: 07/31/13

ARCHITECT'S
PROJECT NO: 1341-02

CONTRACT DATE:

Distribution to:
☐ OWNER
DDR Corporation
☐ ARCHITECT
☒ CONTRACTOR
KR Miller
1624 Colonial Parkway
Inverness, IL 60067-4732

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached

CHANGE ORDER SUMMARY			ADDITIONS	DEDUCTIONS
Change Orders approved in previous months by Owner				
TOTAL				
Approved this Month				
Number	Date Approved			
#1				
TOTALS			0.00	
Net change by Change Orders 0.00				

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: Rebecca Bruce Date: 7/30/13

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

1. ORIGINAL CONTRACT SUM..... \$ 397,661.00
2. Net change by Change Orders.....
3. CONTRACT SUM TO DATE (LINE 1+2)..... \$ 397,661.00
4. TOTAL COMPLETED & STORED TO DATE..... \$ 397,071.00
(Column G on G703)
5. RETAINAGE:
a. ### of Completed Work \$ 39,707.10
(Column D + E on G703)
b. ### of Stored Material \$ -
(Column F on G703)
Total Retainage (Line 5a + 5b or Total in Column 1 of G703)..... \$ 39,707.10
6. TOTAL EARNED LESS RETAINAGE..... \$ 357,963.90
(Line 4 less line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)..... \$ 287,840.00
8. CURRENT PAYMENT DUE..... \$ 89,523.90
9. BALANCE TO FINISH, PLUS RETAINAGE..... \$ 40,287.10
(Line 6 less Line 7)

State of ILLINOIS
County of St. Clair
Subscribed and sworn to before me on this 30 day of July, 2013
Notary Public, State of Illinois
MY COMMISSION EXPIRES 4/30/2015
My Commission Expires:

Denise O. Calender

AMOUNT CERTIFIED..... \$
(Attach explanation if amount certified differs from the amount applies for.)
ARCHITECT:

By: _____ Date: _____
This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Application Number

2

Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Application Date:

7/30/13

Contractor's signed Certification is attached.

Period From:

7/31/13

In tabulations below, amounts are stated to the nearest dollar.

To:

7/31/13

Column I on Contracts where variable retainage for the line items may apply.

Architect's Project No:

1341-02

A ITEM NO.	B DESCRIPTION OF WORK	C Scheduled Value	D WORK COMPLETED		F Stored Materials (not in D or E)	G Total Completed & Stored To Date (D+E+F)	H BALANCE TO COMPLETE (C-G)	I RETAINAGE
			Previous Applications (D+E)	This Period				
1	Demo							
	B. Bruce Inc - Labor	23,600.00	18,880.00	4,720.00	-	23,600.00	-	2,360.00
	B. Bruce Inc shop stock material/ Repair	1,500.00	1,500.00		-	1,500.00	-	150.00
	Plumbing/Leaks (rooms 206,300F, 305, 306,308,316, 403, and 405) B. Bruce lab	25,000.00	25,000.00			25,000.00	-	2,500.00
	Material - SG supply/WMF Meyer	10,500.00	10,500.00			10,500.00	-	1,050.00
	Install						-	-
	W&V labor BBI	48,150.00	42,155.50	5,994.50		48,150.00	-	4,815.00
	Material SG/ Meyer	31,630.00	31,630.00			31,630.00	-	3,163.00
	Water - Labor - BBI	58,180.00	48,544.00	11,636.00		58,180.00	-	5,818.00
	Material for Water - SG/Meyer	49,920.00	24,960.00	24,960.00		49,920.00	-	4,992.00
	Insulation						-	-
	Labor/Material - Parkside	14,750.00	12,400.00	2,350.00		14,750.00	-	1,475.00
	Trim						-	-
	fixtures - Labor BBI	53,100.00	42,480.00	10,620.00		53,100.00	-	5,310.00
	Material - Meyer	78,381.00	39,190.50	39,190.50		78,381.00	-	7,838.10
	Mobilization/ Demob - Labor BBI	2,950.00	2,360.00			2,360.00	590.00	236.00
PAGE 2 TOTALS		397,661.00	297,600.00	99,471.00	0.00	397,071.00	590.00	39,707.10
CHANGE ORDERS								
Total Contract & Change Order Revenue			297,600.00	99,471.00		397,071.00	#DIV/0!	39,707.10

Certified Masonry, Inc.

1933 Wright Blvd
Schaumburg IL 60193
847-923-1780

Owner: K. R. Miller Contractors, Inc.
1624 Colonial Parkway
Inverness IL 60067-4732

Job Location: Bowen High School
2710 E 89th Street
Chicago IL

Progress Billing

Application: 1

Period: 07/31/2013

Application For Payment On Contract

Original Contract.....	79,000.00
Net Change by Change Orders.....	0.00
Contract Sum to Date.....	79,000.00
Total Complete to Date.....	79,000.00

Total Retained.....	7,900.00
Total Earned Less Retained.....	71,100.00
Less Previous Billings.....	0.00

Current Payment Due..... 71,100.00

Balance on Contract..... 7,900.00

Contractor's Certification of Work

The undersigned contractor certifies that, to the best of the contractor's knowledge, the work on the above named job has been completed in accordance with the plans and specifications to the level of completion indicated on the attached schedule of completion.



Richard Steineke, President
Certified Masonry, Inc.

8-6-2013

Date:

Subscribed and sworn to before me this 6th day of August, 2013



OFFICIAL SEAL

CATHERINE M. WENDT
NOTARY PUBLIC - STATE OF ILLINOIS
MY COMMISSION EXPIRES JUL 31, 2014



Progress Billing

Application: 1

Period: 07/31/2013

Schedule of Work Completed

Description of Work	Scheduled	Changes	Contract	Previous	Current Comp.	Stored Mat.	Total Comp.	%	Balance	Retained
Labor and Material	72,010.76		72,010.76		72,010.76		72,010.76	100.00		7,201.08
CMU	4,262.44		4,262.44		4,262.44		4,262.44	100.00		426.24
Grout & Mortar	667.80		667.80		667.80		667.80	100.00		66.78
Rebar, Accessories	2,059.00		2,059.00		2,059.00		2,059.00	100.00		205.90
Totals:	79,000.00		79,000.00		79,000.00		79,000.00	100.00		7,900.00

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF TWO PAGES

TO CONTRACTOR: PROJECT: Bowen High School
K. R. Miller Contractors, Inc.
1624 Colonial Parkway
Inverness, IL 60067-4725

FROM CONTRACTOR: VIA: Rosemary Hepner
Garigan Construction, Inc.
1022 Ferdinand Avenue
Forest Park, IL 60130

APPLICATION NO. 2

DISTRIBUTION TO:
☐ OWNER
☐ ARCHITECT
☒ GENERAL CONTRACTOR

PERIOD TO: 8/1/13 - 8/31/13

PROJECT NOS: 1341-02-10

CONTRACT DATE: 7/2/2013

CONTRACT FOR: DRYWALL & CARPENTRY

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$120,330.00
2. Net change by Change Orders \$36,894.00
3. CONTRACT SUM TO DATE (Line 1 + 2) \$157,224.00
4. TOTAL COMPLETED & STORED TO DATE (COLUMN G ON G703) \$131,410.50

5. RETAINAGE
 - a. 10% of Completed Work (Column D + E on G703) \$13,141.05
 - b. of Stored Material (Column F on G703)

6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total) \$118,288.45
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$17,341.92

8. CURRENT PAYMENT DUE \$100,927.53
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 7 Less Line 6) \$38,954.55

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Construction Manager certifies to the Owner that to the best of the Construction Manager's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

(Attach explanation if amount certified differs from the amount applied for, initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT

DATE: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment & acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by General Contractor	\$0.00	\$0.00
Total approved this Month	\$36,894.00	\$0.00
TOTALS	\$36,894.00	\$0.00
NET CHANGES by Change Order		\$36,894.00

CONTINUATION SHEET AIA DOCUMENT G702

PAGE TWO OF TWO PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Subcontractor's signed certification is attached.

In tabulations below, amounts are stated in the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

SUBCONTRACTOR NAME: Garrigan Construction, Inc.
 PROJECT NAME: Soyan High School
 APPLICATION NUMBER: 2
 PERIOD TO: 8/1/13 - 8/31/13
 CONTRACTOR NAME: K. R. Miller Contractors, Inc.
 PROJECT NO: 1343-02-10

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETE AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD				
1	CARPENTRY Garrigan Construction, Inc.	6,990.00	1,108.80	2,356.20	0.00	3,465.00	3,465.00	346.50
2	DOORS, FRAMES & HARDWARE Garrigan Construction, Inc.	47,694.00	6,960.00	28,810.50	0.00	35,770.50	11,923.50	3,577.05
3	Precision Metal & Hardware, Inc.	69,900.00	11,200.00	58,700.00	0.00	69,900.00	0.00	6,990.00
4	DRYWALL Garrigan Construction, Inc.	29,700.00	0.00	22,275.00	0.00	22,275.00	7,425.00	2,227.50
5	Chicago Area Building Specialties	1,000.00	0.00	0.00	0.00	0.00	1,000.00	0.00
6	Reinke Gypsum Supply Co., Inc.	2,000.00	0.00	0.00	0.00	0.00	2,000.00	0.00
		157,224.00	19,268.80	112,141.70	0.00	131,410.50	25,813.50	13,141.05

APPLICATION FOR PAYMENT

TO CONTRACTOR: K.R. MILLER CONTRACTORS, INC.
1624 Colonial Parkway
Inverness, IL 60067

FROM SUBCONTRACTOR: KBI CUSTOM CASE, INC.
12406 Hansen Road
Hebron, IL 60034

CONTRACT FOR: millwork

PROJECT: 1341-02-14
PBC-James H. Bowen High School
2710 E. 89th Street
Chicago, IL 60617
ARCHITECT: BLDD Architects
Chicago, IL

APPLICATION NO. 1
PERIOD TO: 07/31/2013
PROJECT #s:
CONTRACT DATE: 07/02/2013
DISTRIBUTION TO:
☐ CONTRACTOR
☐ ARCHITECT
☐ SUBCONTRACTOR

SUBCONTRACTOR'S SUMMARY OF WORK

Application is made for payment as shown below.
Continuation Page is attached.

1. ORIGINAL CONTRACT AMOUNT	\$44,801.00
2. NET CHANGE BY CHANGE ORDER	\$10,304.00
3. CONTRACT AMOUNT TO DATE (Line 1 +/- 2)	\$55,105.00
4. TOTAL COMPLETED AND STORED TO DATE (Column G on Continuation Page)	\$52,585.00
5. RETAINAGE:	
a. 10.00% of Completed Work (Columns D + E on Continuation Page)	\$5,258.50
b. 0.00% of Stored Material (Column F on Continuation Page)	\$0.00
Total Retainage (Line 5a + 5b or Column I on Continuation Page)	\$5,258.50
6. TOTAL EARNED LESS RETAINAGE (Line 4 minus Line 5 Total)	\$47,326.50
7. LESS PREVIOUS APPLICATIONS FOR PAYMENT (Line 6 from prior Application)	\$0.00
8. CURRENT PAYMENT DUE (Line 6 minus Line 7)	\$47,326.50
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 minus Line 6)	\$7,778.50

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months	\$0.00	\$0.00
Total approved this month	\$10,304.00	\$0.00
TOTALS	\$10,304.00	\$0.00
NET CHANGES by Change Order	\$10,304.00	

APPLICATION FOR PAYMENT

Subcontractor's signature below is his assurance to Contractor, concerning the payment herein applied for, that: (1) the Work has been performed as required in the Contract Documents, (2) all sums previously paid to Subcontractor under the Contract have been used to pay Subcontractor's costs for labor, materials and other obligations under the Contract for Work previously paid for, and (3) Subcontractor is legally entitled to this payment.

SUBCONTRACTOR: *KBI Custom Case, Inc.*
By: *[Signature]* Date: *7.30.2013*

State of: *Illinois*
County of: *McHenry*
Subscribed and sworn to before me this *30th* day of *July*, 2013
Notary Public: *[Signature]*
My Commission Expires: *11/7/2016*



ARCHITECT'S CERTIFICATION

Architect's signature below is his assurance to Contractor, concerning the payment herein applied for, that: (1) Architect has inspected the Work represented by this Application, (2) such Work has been completed to the extent indicated in this Application, and the quality of workmanship and materials conforms with the Contract Documents, (3) this Application for Payment accurately states the amount of Work completed and payment due therefor, and (4) Architect knows of no reason why payment should not be made.

AMOUNT CERTIFIED
(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Page that are changed to conform to the amount certified.)

ARCHITECT:
By: _____ Date: _____
Neither this Application nor payment applied for herein is assignable or negotiable. Payment shall be made only to Subcontractor, and is without prejudice to any rights of Contractor or Subcontractor under the Contract Documents or otherwise.

CONTINUATION PAGE

APPLICATION FOR PAYMENT
 containing Contractor's signed Certification is attached.
 Use Column I when variable retainage for line items may apply.

PROJECT: 1341-02-14
 APPLICATION NO.: 1
 APPLICATION DATE: 07/30/2013
 PERIOD TO: 07/31/2013
 PROJECT #s:

A	B	C	D	E		F	G		H	I
ITEM #	WORK DESCRIPTION	SCHEDULED VALUE	COMPLETED WORK		THIS PERIOD	STORED MATERIALS (NOT IN D OR E)	TOTAL COMPLETED AND STORED (D + E + F)	% (G / C)	BALANCE TO COMPLETION (C-G)	RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)							
1	KBI Custom Case, Inc. Millwork	\$39,761.00	\$0.00		\$39,761.00	\$0.00	\$39,761.00	100%	\$0.00	
3	KBI Custom Case, Inc. CO#1 (RM133,403,405)	\$10,304.00	\$0.00		\$10,304.00	\$0.00	\$10,304.00	100%	\$0.00	
4	Hanley Construction Services, Installation	\$5,040.00	\$0.00		\$2,520.00	\$0.00	\$2,520.00	50%	\$2,520.00	
TOTALS		\$55,105.00	\$0.00		\$52,585.00	\$0.00	\$52,585.00	95%	\$2,520.00	

CONTINUATION PAGE FOR APPLICATION FOR PAYMENT

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE 1 OF 2

TO CONTRACTOR:

K.R. Miller Contractors, Inc.
1524 Colonial Pkwy
Inverness, IL 60067

FROM CONTRACTOR:

Keyboard Enterprises Development, Inc.
3849 S. Michigan Ave., Lower Level
Chicago, IL 60653

CONTRACT FOR:

PROJECT:

Bowen High School
2710 E. 89th Street
Chicago, IL 60617
VIA ARCHITECT:

Application No:

2

Distribution to:

☐ OWNER
☐ ARCHITECT
☐ Construction Manager

PERIOD TO 29-Jul-13

PROJECT NO: 1341-02

Contract No:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

EQUIPMENT

1. ORIGINAL CONTRACT SUM \$ 806,430.00
2. Net change by Change Orders -
3. CONTRACT SUM TO DATE (Line 1 ± 2) \$ 806,430.00
4. TOTAL COMPLETED & STORED TO DATE \$ 604,822.50

5. RETAINAGE:

a. 10.00 % of Completed Work \$ 60,482.25
(Column D + E on G703)

b. 0 % of Stored Material

(Column F on G703)

Total Retainage (Lines 5a + 5b or

Total in Column I of G703)

\$ 60,482.25

6. TOTAL EARNED LESS RETAINAGE

(Line 4 Less Line 5 Total)

\$ 544,340.25

7. LESS PREVIOUS CERTIFICATES FOR

PAYMENT (Line 6 from prior Certificate)

\$ 362,893.50

8. CURRENT PAYMENT DUE

\$ 181,446.75

9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 less Line 6)

\$ 262,089.75

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		\$ -
Total approved this Month	\$ -	\$ -
TOTALS	\$ -	\$ -
NET CHANGES by Change Order	\$ -	\$ -



AMMIE J JOHNSON
OFFICIAL SEAL
Notary Public, State of Illinois
My Commission Expires
March 07, 2017

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

[Signature]

By:

Date:

July 29, 2013

State of

Illinois

County of

Cook

Subscribed and sworn to before me on

July 29, 2013

Notary Public:

My Commission expires:

[Signature]
3/7/2017

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
ARCHITECT:

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 2 OF 2 PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 2
APPLICATION DATE: 29-Jul-13
PERIOD TO: 29-Jul-13
ARCHITECT'S PROJECT NO.: 0

A NO.	B DESCRIPTION OF WORK	C ORIGINAL SCHEDULED CONTRACT	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D or E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I TOTAL RETAINAGE TO DATE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
1	KED, Inc. Supervision/general labor	\$ 138,930.00	\$ 69,465.00	\$ 34,732.50		\$ 104,197.50	\$ 34,732.50	\$ 10,419.75
2	KED, Inc Labor/OH&P	\$ 38,000.00	\$ 19,000.00	\$ 9,500.00		\$ 28,500.00	\$ 9,500.00	\$ 2,850.00
3	B. Bruce Inc. plumbing and sewerage at science labs	\$ 278,000.00	\$ 139,000.00	\$ 69,500.00		\$ 208,500.00	\$ 69,500.00	\$ 20,850.00
4	Harry J. Kloeppel & asso. furnish and install science lab casework	\$ 351,500.00	\$ 175,750.00	\$ 87,875.00		\$ 263,625.00	\$ 87,875.00	\$ 26,362.50
GRAND TOTALS		\$ 806,430.00	\$ 403,215.00	\$ 201,607.50	\$ -	\$ 604,822.50	\$ 201,607.50	\$ 60,482.25

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

TO OWNER:	K. R. MILLER CONTRACTORS, INC. 1624 COLONIAL PARKWAY INVERNESS, IL 60067	PROJECT:	KR MILLER BOWEN SCHOOL 2710 E. 89TH STREET CHICAGO, IL 60617	APPLICATION NO.:	1	Distribution to:	<input type="checkbox"/> OWNER <input type="checkbox"/> ARCHITECT <input type="checkbox"/> CONTRACTOR
FROM CONTRACTOR:	KNICKBOCKER ROOFING & PAVING CO 16861 SOUTH LATHROP AVE HARVEY, IL 60426	VIA ARCHITECT:		PERIOD TO:	7/31/2013		
CONTRACT FOR:	ROOFING WORK			JOB NO.:	214-032		
				P.O. NUMBER:			
				CONTRACT DATE:			
				INVOICE NO.:	20104773		
				CONTRACT NO.:			
				PROJECT NO.:			

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet is attached.

1. ORIGINAL CONTRACT SUM \$454,250.00
2. Net change by Change Orders \$0.00
3. CONTRACT SUM TO DATE (Line 1 + 2) \$454,250.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on Continuation Sheet) \$340,687.00
5. RETAINAGE:
 - a. 10.00 % of Completed Work \$34,068.70
 - b. 0.00% of Stored Material \$0.00
 Total Retainage (Line 5a + 5b or Total in Column I of Continuation Sheet) \$34,068.70
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) \$306,618.30
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$0.00
8. CURRENT PAYMENT DUE \$306,618.30
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less line 6) \$147,631.70

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
TOTALS		
NET CHANGES by Change Order		

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: KNICKBOCKER ROOFING & PAVING CO, INC.

By: Christopher M. Cronin Date: July 30, 2013

State of: Illinois
County of: Cook
Subscribed and sworn to before me this 30 day of July, 2013

Notary Public: Paul V Cronin
My Commission expires: 4-25-16

OFFICIAL SEAL
PAUL V CRONIN
Notary Public - State of Illinois
My Commission Expires Apr 25, 2016

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT,
containing Contractor's signed Certification, is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 1
APPLICATION DATE: 7/30/2013
PERIOD TO: 7/31/2013
JOB NO: 214-032

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C-G)	I RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)		
101	KNICKERBOCKER - MOBLIZE	10,000.00		10,000.00			10,000.00	100.00		1,000.00
102	KNICKERBOCKER - GEN. CONDII	50,000.00		50,000.00			50,000.00	100.00		5,000.00
103	KNICKERBOCKER - ROOFING LA	284,250.00		215,687.00			215,687.00	75.88	68,563.00	21,568.70
104	KNICKERBOCKER - STOCK MATE	50,000.00		50,000.00			50,000.00	100.00		5,000.00
105	KNICKERBOCKER - SHEET META	50,000.00		15,000.00			15,000.00	30.00	35,000.00	1,500.00
106	KNICKERBOCKER - DEMOBLIZE	10,000.00							10,000.00	
Totals		454,250.00		340,687.00			340,687.00	75.00	113,563.00	34,068.70

PAYMENT APPLICATION

TO: K.R. MILLER CONTRACTORS INC
 1624 COLONIAL PARKWAY
 INVERNESS IL 60067-4732
 Attn: Accounts Payable

PROJECT NAME AND LOCATION: 4104 - JAMES H. BOWEN H.S.
 2710 E 89TH STREET CHICAGO IL 60617

FROM: LARSON EQUIPMENT & FURNITURE CO.
 403 S. VERMONT
 PALATINE, IL. 60067

ARCHITECT: BLDD ARCHITECTS, INC
 833 W JACKSON STREET STE 100
 CHICAGO IL 60607

FOR: THEATRE SEATING/LOCKERS

APPLICATION # 1
PERIOD THRU: 07/29/2013
PROJECT #s: 1341-02-18
DATE OF CONTRACT: 07/02/2013
Distribution to: ☐ OWNER ☐ ARCHITECT ☐ CONTRACTOR

CONTRACTOR'S SUMMARY OF WORK

Application is made for payment as shown below. Continuation Page is attached.

1. CONTRACT AMOUNT	\$32,608.00	
2. SUM OF ALL CHANGE ORDERS	\$0.00	
3. CURRENT CONTRACT AMOUNT (Line 1 +/- 2)	\$32,608.00	
4. TOTAL COMPLETED AND STORED (Column G on Continuation Page)	\$18,489.00	
5. RETAINAGE:		
a. 10.00% of Completed Work (Columns D + E on Continuation Page)	\$1,848.90	
b. 0.00% of Material Stored (Column F on Continuation Page)	\$0.00	
Total Retainage (Line 5a + 5b or Column I on Continuation Page)	\$1,848.90	
6. TOTAL COMPLETED AND STORED LESS RETAINAGE (Line 4 minus Line 5 Total)	\$16,640.10	
7. LESS PREVIOUS PAYMENT APPLICATIONS	\$0.00	
8. PAYMENT DUE	\$16,640.10	
9. BALANCE TO COMPLETION (Line 3 minus Line 6)	\$15,957.90	

SUMMARY OF CHANGE ORDERS	ADDITIONS	DEDUCTIONS
Total changes approved in previous months	\$0.00	\$0.00
Total approved this month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES	\$0.00	

PAYMENT APPLICATION

Contractor's signature below is his assurance to Owner, concerning the payment herein applied for, that: (1) the Work has been performed as required in the Contract Documents, (2) all sums previously paid to Contractor under the Contract have been used to pay Contractor's costs for labor, materials and other obligations under the Contract for Work previously paid for, and (3) Contractor is legally entitled to this payment.

CONTRACTOR: LARSON EQUIPMENT & FURNITURE CO.


By: CHRISTOPHER LUTZ, PRESIDENT Date: 07/29/2013

State of: ILLINOIS

County of: COOK

Subscribed and sworn to before

me this 29th day of July 2013



Notary Public: BARBARA J. ADAMS

My Commission Expires: 12/08/2015

ARCHITECT'S CERTIFICATION

Architect's signature below is his assurance to Owner, concerning the payment herein applied for, that: (1) Architect has inspected the Work represented by this Application, (2) such Work has been completed to the extent indicated in this Application, and the quality of workmanship and materials conforms with the Contract Documents, (3) this Application for Payment accurately states the amount of Work completed and payment due therefor, and (4) Architect knows of no reason why payment should not be made.

CERTIFIED AMOUNT:

(If the certified amount is different from the payment due, you should attach an explanation. Initial all the figures that are changed to match the certified amount.)

ARCHITECT: BLDD ARCHITECTS, INC

By: _____ Date: _____

Neither this Application nor payment applied for herein is assignable or negotiable. Payment shall be made only to Contractor, and is without prejudice to any rights of Owner or Contractor under the Contract Documents or otherwise.

Quantum Software Solutions, Inc. Document

CONTINUATION PAGE

PROJECT: 4104 - JAMES H. BOWEN H.S.
 2710 E 89TH STREET CHICAGO IL 60617
 APPLICATION #: 1
 DATE OF APPLICATION: 07/29/2013
 PERIOD THRU: 07/29/2013
 PROJECT #s: 1341-02-18

Payment Application containing Contractor's signature is attached.

1341-02-18
PROJECT #8:

A	B	C	D	E	F	G	H	I	
ITEM #	WORK DESCRIPTION	SCHEDULED AMOUNT	COMPLETED WORK		STORED MATERIALS (NOT IN D OR E)	TOTAL COMPLETED AND STORED (D + E + F)	% COMP. (G / C)	BALANCE TO COMPLETION (C-G)	RETAINAGE (If Variable)
			AMOUNT PREVIOUS PERIODS	AMOUNT THIS PERIOD					
1	LARSON EQUIP - MISC, OVHD, PRFT	\$18,519.00	\$0.00	\$8,400.00	\$0.00	\$8,400.00	45%	\$10,119.00	\$840.00
2	MONARCH RENOVATIONS - SUPPLY SHELVING	\$5,130.00	\$0.00	\$5,130.00	\$0.00	\$5,130.00	100%	\$0.00	\$513.00
3	EE INSTALLATIONS - INSTALL	\$7,000.00	\$0.00	\$3,000.00	\$0.00	\$3,000.00	43%	\$4,000.00	\$300.00
4	IRWIN SEATING - THEATRE SEATING	\$1,959.00	\$0.00	\$1,959.00	\$0.00	\$1,959.00	100%	\$0.00	\$195.90
	TOTALS	\$32,608.00	\$0.00	\$18,489.00	\$0.00	\$18,489.00	57%	\$14,119.00	\$1,848.90

CONTINUATION PAGE

MADISON COATINGS INC

APPLICATION AND CERTIFICATE FOR PAYMENT
AIA DOCUMENT G702/CMa

CONSTRUCTION MANAGER-ADVISER EDITION

PAGE ONE OF PAGES

TO GENERAL CONTRACTOR:
KR MILLER
1624 COLONIAL PARKWAY
INVERNESS, IL 60067-4732

PROJECT: CPS James H Bowen High School APPLICATION NO: MCI PROJECT NO 12-023CT

Distribution to:

☐ OWNER

☒ CONSTRUCTION

MANAGER

PERIOD TO: 7/31/13

PROJECT NO: 13-011-CT

FROM CONTRACTOR:

MADISON COATINGS INC.
5246 HOHMAN AVENUE SUITE 400
HAMMOND, INDIANA 46320

CONTRACT DATE: 7/2/13

☐ ARCHITECT

☒ CONTRACTOR

CONTRACT FOR:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 280,859.00
2. Net change by Change Orders \$ 0.00
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 280,859.00
4. TOTAL COMPLETED & STORED TO DATE \$ 207,095.40
(Column G on G703)

5. RETAINAGE:

a. 10 % of Completed Work \$ 20,709.54
(Column D + E on G703)

b. % of Stored Material \$
(Column F on G703)

Total Retainage (Lines 5a + 5b or
Total in Column I of G703)

6. TOTAL EARNED LESS RETAINAGE \$ 20,709.54
(Line 4 less Line 5 Total)
\$ 186,385.86

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 0.00

8. CURRENT PAYMENT DUE \$ 186,385.86

9. BALANCE TO FINISH, INCLUDING RETAINAGE \$ 94,473.14
(Line 3 less Line 6)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	
Total approved this Month	\$0.00	
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order		\$0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:



By: _____ Date: 7/30/13

State of: Illinois County of: Cook

Subscribed and sworn to before me this 30th day of July 2, 013

Notary Public:

My Commission expires:

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Construction Manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the amount certified.)

CONSTRUCTION MANAGER:

By: _____ Date: _____

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA DOCUMENT G702/CMa APPLICATION AND CERTIFICATE FOR PAYMENT - CONSTRUCTION MANAGER-ADVISER EDITION - 1992 EDITION - AIA - G702

THE AMERICAN INSTITUTE OF ARCHITECTS, 1745 NEW YORK AVE., N.W., WASHINGTON, DC 20006-5026

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF

PAGES

TO OWNER K.R. Miller Contractors, Inc.
1624 Colonial Pkwy
Inverness, IL 60067

PROJECT: Bowen H.S.

APPLICATION NO 2

Distribution to:
☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR

FROM CONTRACTOR: Market Contracting Services, Inc.
4201 W. 36th Street, #250
Chicago, IL 60632

PERIOD TO: August 31, 2013

PROJECT NOS:

CONTRACT FOR: Acoustical Ceilings

CONTRACT DATE:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM \$ 178,000.00
2. Net change by Change Orders \$ 0.00
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 178,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 178,000.00

5. RETAINAGE:
 - a. 10 % of Completed Work \$ 17,800.00
(Column D + E on G703)
 - b. % of Stored Material \$
(Column F on G703)

6. TOTAL EARNED LESS RETAINAGE
(Line 4 Less Line 5 Total) \$ 160,200.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 50,220.00
8. CURRENT PAYMENT DUE \$ 109,980.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 17,800.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

AIA DOCUMENT G702 - APPLICATION AND CERTIFICATION FOR PAYMENT - 1992 EDITION A-3 - 01992

Users may obtain validation of this document by requesting a completed AIA Document D401 - Certification of Document's Authenticity from the Licensee.

CONTRACTOR:

By: S. Adams Date: 7-26-13

State of: ILLINOIS County of: COOK
Subscribed and sworn to before me this 26 day of July 2013
Notary Public: [Signature]
My Commission Expires: 9-23-15

OFFICIAL SEAL
E MACIAS
NOTARY PUBLIC - STATE OF ILLINOIS
MY COMMISSION EXPIRES 09/23/15

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 109,980.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

THE AMERICAN INSTITUTE OF ARCHITECTS 1735 NEW YORK AVE., N.W., WASHINGTON, DC 20006-5392

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO:

8/1/13

2

APPLICATION DATE:

PERIOD TO:

8/31/13

ARCHITECT'S PROJECT NO: Bowen H.S.

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D		E WORK COMPLETED THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D-E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)						
1	Acoustical Ceilings - Labor	\$102,159.36	\$55,800.00		\$46,359.36		\$102,159.36		\$10,215.94
2	Acoustical Ceilings - Materials (SPI)	\$75,840.64	\$0.00		\$75,840.64		\$75,840.64		\$7,584.06
GRAND TOTALS		\$178,000.00	\$55,800.00		\$122,200.00	\$0.00	\$178,000.00	\$0.00	\$17,800.00

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

APPLICATION and CERTIFICATE for PAYMENT

To: K.R. Miller Contractors, Inc.
1624 Colonial Pkwy
Inverness IL 60067

Project: James H. Bowen High School
2710 E. 89th Street
Chicago IL 60617

Application No: 1

App. Date: July 31, 2013

Period to: August 31, 2013

Project Nos: R13111

Contract Date: July 2, 2013

Distribution to:

- ☐ OWNER
☐ CONSTRUCTION MGR.
☐ ARCHITECT
☐ CONTRACTOR
☐ OTHER

From: Romero Steel Company, Inc.
1300 W. Main St.
Melrose Park IL 60160

Contract For: Structural Steel & Installation

Via Architect: BLDD Architects

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, G703, is attached.

1. ORIGINAL CONTRACT SUM

2. Net Change By Change Orders

3. CONTRACT SUM TO DATE

4. TOTAL COMPLETED AND STORED TO DATE

5. RETAINAGE:

- a. 10% of Completed Work
b. 10% of Stored Material

Total Retainage

6. TOTAL EARNED LESS RETAINAGE

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

8. CURRENT PAYMENT DUE

9. BALANCE TO FINISH, INCLUDING RETAINAGE

16,000.00
0.00
16,000.00
11,150.00

1,115.00
0.00

1,115.00
10,035.00
0.00
10,035.00
5,965.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approval this Month		
TOTALS	\$ 0.00	\$ 0.00
NET CHANGES by Change Order	\$ 0.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Romero Steel Company, Inc.

By: Jose G. Romero Sr., President Date: July 31, 2013

State of: ILLINOIS County of: Cook

Subscribed and sworn before me this 31st day of July, 2013

Jose G. Romero Sr., President, personally appeared before me, the undersigned notary public, and provided satisfactory evidence of identification to be the person who signed this document in my presence and swore or affirmed to me that the contents of this document are truthful and accurate to the best of his/her knowledge and belief.

Notary Public: Guadalupe Zendejas My Commission expires: 8/1/16

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

By: Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET G703

PROJECT: James H. Bowen High School

Romero Steel Company, Inc.

Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

APPLICATION NUMBER: 1

APPLICATION DATE: July 31, 2013

Use Column I on Contracts where variable retainage for line items may apply.

PERIOD TO: August 31, 2013

PROJECT NUMBER: R70311

A Item #	B Description of Work	C Scheduled Value	D Work Completed		E Completed This Period	F Materials Presently Stored	G Total Completed and Stored To Date	H Balance to Finish	I Retainage
			From Previous Application(s)						
1	Romero Steel - Shop Drawings	1,500.00	0.00		1,500.00		1,500.00	0.00	150.00
2	Romero Steel - Shop Labor	5,900.00	0.00		2,950.00		2,950.00	2,950.00	295.00
3	Composite Steel - Material	4,800.00	0.00		4,800.00		4,800.00	0.00	480.00
4	William Steel - Field Labor	3,800.00	0.00		1,900.00		1,900.00	1,900.00	190.00

GRAND TOTAL:	16,000.00	0.00	11,150.00	11,150.00	69.69	4,850.00	1,115.00
--------------	-----------	------	-----------	-----------	-------	----------	----------

A=Line Item Number B=Brief Item Description C=Total Value of Item D=Total of D and E From Previous Application(s) (If Any) E=Total Work Completed For This Application
 F=Materials Purchased and Stored for Project G=Total of All Work Completed and Materials Stored for Project H=Remaining Balance of Amount to Finish I=Amount Withheld from G

APPLICATION FOR PAYMENT

TO: K R Miller Contractors
1624 W Colonial Pkwy
Inverness

PROJECT: Bowen School

APPLICATION NO: 2

Distribution to:
☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR

FROM (CONTRACTOR):
Shamrock Flooring
176 Lawton Rd
Riverside IL 60546

ENGAGEMENT NO.

PERIOD TO: 7/31/13

CONTRACTOR'S APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY			
Change Orders approved in previous months by Owner		ADDITIONS	DEDUCTIONS
TOTAL			
Approved this Month			
Number	Date Approved		
1	7/22/2013	83,599.00	
TOTALS		83,599.00	
Net Change by Change Orders			

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief, the work covered by this application for payment has been completed in accordance with the contract documents, that all amounts have been paid by the Contractor for work for which previous certificates for payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: *[Signature]* Date: 7/30/13

Application is made for Payment, as shown below, in connection with the Contract. Continuation Sheet, Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 131,918.00
 2. Net Change by Change Orders \$ 83,599.00
 3. CONTRACT SUM TO DATE (Line 1+2) \$ 215,517.00
 4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 177,938.00
 5. RETAINAGE:
 - a. 10% of Completed Work \$ 17,793.80 (Column D+E on G703)
 - b. of Stored Material (Column F on G703)
- Total Retainage (Line 5a+5b or Total in Column I of G703) \$ 17,793.80
6. TOTAL EARNED LESS RETAINAGE \$ 160,144.20 (Line 4 less line 5 Total)
 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 58,644.20
 8. CURRENT PAYMENT DUE \$ 103,500.00
 9. BALANCE TO FINISH, PLUS RETAINAGE \$ 55,372.80 (Line 3 less Line 6)

State of: County of: day of

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Page 1

Project: Bowen High School
 Application No.: 2
 Application Date: 7/30/2013
 Period From: 6/25/2013
 To: 7/31/2013
 Project No.: 13-0183

Item No.	Description of Work	Scheduled Value	Previous Applications	Work Completed		Total Completed and Stored to Date (D+E+F)	% (G/C)	Balance To Finish (C-G)	Retainage 10.00%
				Work in Place	Stored Materials (not in D or E)				
1	AC Panels & Feeders								
2	Material - Express Electric	\$6,491.20	\$0.00	\$6,491.00		\$6,491.00	100.00%	\$0.20	\$649.10
3	Labor - Sharlen Electric	\$39,937.87	\$19,970.00	\$15,000.00		\$34,970.00	87.56%	\$4,967.87	\$3,497.00
4									
5	AI Phone System								
6	Material - Express Electric	\$3,580.02	\$0.00	\$3,580.02		\$3,580.02	100.00%	\$0.00	\$358.00
7	Labor - Sharlen Electric	\$67,174.17	\$33,580.00	\$26,000.00		\$59,580.00	88.69%	\$7,594.17	\$5,958.00
8									
9	AC Units								
10	Material - Express Electric	\$8,111.09	\$0.00	\$8,111.09		\$8,111.09	100.00%	\$0.00	\$811.11
11	Labor - Sharlen Electric	\$130,500.08	\$65,225.00	\$45,000.00		\$110,225.00	84.46%	\$20,275.08	\$11,022.50
12									
13	Emergency System								
14	Material - Express Electric	\$7,692.60	\$0.00	\$7,692.60		\$7,692.60	100.00%	\$0.00	\$769.26
15	Labor - Sharlen Electric	\$57,452.55	\$28,670.00	\$20,000.00		\$48,670.00	84.71%	\$8,782.55	\$4,867.00
16									
17	Kitchen 129								
18	Material - Express Electric	\$832.25	\$0.00	\$832.25		\$832.25	100.00%	\$0.00	\$83.23
19	Labor - Sharlen Electric	\$15,045.90	\$7,500.00	\$5,000.00		\$12,500.00	83.08%	\$2,545.50	\$1,250.00
20									
21	ADA Lift								
22	Material - Express Electric	\$231.79	\$0.00	\$231.79		\$231.79	100.00%	\$0.00	\$23.18
23	Labor - Sharlen Electric	\$3,493.75	\$1,745.00	\$1,200.00		\$2,945.00	84.29%	\$548.75	\$294.50
24									
25	Science Lab								
26	Material - Express Electric	\$3,942.65	\$0.00	\$3,942.65		\$3,942.65	100.00%	\$0.00	\$394.27
27	Labor - Sharlen Electric	\$63,346.90	\$31,650.00	\$21,000.00		\$52,650.00	83.11%	\$10,696.90	\$5,265.00
28									
29	Toilet 166B								
30	Material - Express Electric	\$733.94	\$0.00	\$733.94		\$733.94	100.00%	\$0.00	\$73.39
31	Labor - Sharlen Electric	\$3,181.22	\$1,590.00	\$1,200.00		\$2,790.00	87.70%	\$391.22	\$279.00
	Totals	\$411,747.58	\$189,930.00	\$166,015.34	\$0.00	\$355,945.34	86.45%	\$55,802.24	\$35,594.53

Prepared by: Sharlen Electric Company

Page 2

Project: Bowen High School
 Application No.: 2
 Application Date: 7/30/2013
 Period From: 6/25/2013
 To: 7/31/2013
 Project No.: 13-0183

Item No.	Description of Work	Scheduled Value	Previous Applications	Work Completed			Total Completed and Stored to Date (D+E+F)	% (G/C)	Balance To Finish (C-G)	Retainage 10.00%
				Work in Place	Stored Materials (not in D or E)					
1	Page 1 Total	\$411,747.58	\$189,930.00	\$166,015.34			\$355,945.34	86.45%	\$55,802.24	\$35,594.53
2										
3	Toilet 200N									
4	Material - Express Electric	\$733.94	\$0.00	\$733.94			\$733.94	100.00%	\$0.00	\$73.39
5	Labor - Sharlen Electric	\$3,181.22	\$1,590.00	\$1,200.00			\$2,790.00	87.70%	\$391.22	\$279.00
6										
7	Toilet 300F									
8	Material - Express Electric	\$733.94	\$0.00	\$733.94			\$733.94	100.00%	\$0.00	\$73.39
9	Labor - Sharlen Electric	\$3,181.22	\$1,590.00	\$1,200.00			\$2,790.00	87.70%	\$391.22	\$279.00
10										
11	Toilet 101D									
12	Material - Express Electric	\$738.90	\$0.00	\$738.90			\$738.90	100.00%	\$0.00	\$73.89
13	Labor - Sharlen Electric	\$3,766.62	\$1,880.00	\$1,200.00			\$3,080.00	81.77%	\$686.62	\$308.00
14										
15	Computer Lab 201B									
16	Material - Express Electric	\$2,577.30	\$0.00	\$2,577.30			\$2,577.30	100.00%	\$0.00	\$257.73
17	Labor - Sharlen Electric	\$39,863.23	\$19,890.00	\$19,890.00			\$39,780.00	99.79%	\$83.23	\$3,978.00
18										
19	Computer Lab 210									
20	Material - Express Electric	\$6,738.36	\$0.00	\$6,738.30			\$6,738.30	100.00%	\$0.06	\$673.83
21	Labor - Sharlen Electric	\$75,994.83	\$37,970.00	\$28,000.00			\$65,970.00	86.81%	\$10,024.83	\$5,597.00
22										
23	Fire Alarm									
24	Material - Express Electric	\$19,391.00	\$0.00	\$19,391.00			\$19,391.00	100.00%	\$0.00	\$1,939.10
25	Labor - Sharlen Electric	\$102,351.86	\$51,150.00	\$35,000.00			\$86,150.00	84.17%	\$16,201.86	\$8,615.00
26										
27										
28										
29										
30										
31										
	Totals	\$671,000.00	\$304,000.00	\$283,418.72	\$0.00		\$567,418.72	87.54%	\$83,581.28	\$58,741.87

Prepared by: Sharlen Electric Company

APPLICATION AND CERTIFICATION FOR PAYMENT

ALA DOCUMENT G702

TO CONTRACTOR:

K.R. Miller
1624 Colonial Pkwy
Inverness, IL

FROM CONTRACTOR:

Smith Plastering, Inc.
18781 Forest View Lane
Lansing, IL 60438

CONTRACT FOR: GENERAL CONSTRUCTION

VENDOR NUMBER:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, ALA Document G703, is attached.

1. ORIGINAL CONTRACT SUM
\$ 49,500.00
2. Net change by Change Orders
\$ 0.00
3. CONTRACT SUM TO DATE (Line 1 + 2)
\$ 49,500.00
4. TOTAL COMPLETED & STORED TO DATE (Column H on G703)
\$ 49,500.00
5. RETAINAGE:
a. 10 % of Completed Work
\$ 4,950.00
b. (Column E & F on G703)
% of Stored Material
\$
Total Retainage (Lines 5a + 5b or Total in Column J of G703)
\$ 4,950.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)
\$ 44,550.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)
\$ 0.00
8. CURRENT PAYMENT DUE
\$ 44,550.00
9. BALANCE TO FINISH, INCLUDING RETAIN (Line 3 less Line 6)
\$ 4,950.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order		

ALA DOCUMENT G702 - APPLICATION AND CERTIFICATION FOR PAYMENT - 1992 EDITION - ALA® - © 1992

Users may obtain validation of this document by requesting a completed ALA Document D401 - Certification of Document's Authenticity from the Licensee.

APPLICATION NO: I
APPLICATION DATE: 07/30/13
PERIOD TO: 7/30/13
PROJECT NOS:
CONTRACT DATE:
CONTRACT PROJECT #:
VENDOR CONTRACT #:

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: Roger Dykstra Date: 7/30/13
State of IL County of: Cook
Subscribed and sworn to before me this 30 day of July 2013
Notary Public: Ellen D Dykstra
My Commission expires:

"OFFICIAL SEAL"
Ellen D Dykstra
Notary Public, State of Illinois
My Commission Expires 9/27/2016

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the undersigned certifies to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 44,550.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
Certifying Party:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVE, N.W., WASHINGTON, DC 20005-5292

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
 In tabulations below, amounts are stated to the nearest dollar.
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 1
 APPLICATION DATE:
 PERIOD TO: 4/30/11
 ARCHITECT'S PROJECT NO:

VENDOR #: 0
 ACTIVITY #:

PO NUMBER:

A ITEM NO. (CSI CODES)	B Change Orders	C DESCRIPTION OF WORK	D SCHEDULED VALUE	E FROM PREVIOUS APPLICATION (E + F)	F WORK COMPLETED THIS PERIOD	G MATERIALS PRESENTLY STORED (NOT IN E OR F)	H TOTAL COMPLETED AND STORED TO DATE (E + F + G)	I % (H + D)	J BALANCE TO FINISH (D - H)	K RETAINAGE (IF VARIABLE RATE) 5%
1		Smith Plastering labor Nesogen material	\$44,050.00 \$5,450.00	\$0.00 \$0.00	\$44,050.00 \$5,450.00	\$0.00 \$0.00	\$44,050.00 \$5,450.00	100.00% 100.00%	\$0.00 \$0.00	\$4,405.00 \$545.00
TOTAL:			\$49,500.00	\$0.00	\$49,500.00	\$0.00	\$49,500.00	100.00%	\$0.00	\$4,950.00
GRAND TOTALS:			\$49,500.00	\$0.00	\$49,500.00	\$0.00	\$49,500.00	100.00%	\$0.00	\$4,950.00

Sub Total: Windows

PUBLIC BUILDING COMMISSION OF CHICAGO

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (1 of 2)

Project Name: Lawrence Elementary
PBC Project # PS1976 - Project 14

Contractor: K.R. Miller Contractors, Inc.
1624 Colonial Parkway, Inverness, IL 60067

Date: 08/05/2013

Job Location: 9928 S. Crandon Avenue
Chicago, IL 60617

Application for Payment # 3

Owner: Public Building Commission of Chicago

Period: 7/1/13 - 8/31/13

State Of: ILLINOIS
County of: COOK

The affiant, Susan Miller, first being duly sworn on oath, deposes and says that she is the Secretary of K.R. Miller Contractors, Inc., an Illinois Corporation, and duly authorized to make this Affidavit on behalf of said corporation and for herself individually; that she is well acquainted with the facts set forth herein and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, , Owner, under Contract No. PS1976 dated the 22nd day of May 2013 for the General Construction of the following project
Lawrence Elementary
9928 S. Crandon Avenue
Chicago, IL 60617

That the following statements are made for the purpose of procuring a partial payment of \$ \$1,202,145.52 under the terms of said Contract;
That, for the purpose of said Contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and have done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That the work for which payment has been requested has been completed, free and clear of any and all claims, liens, charges and expenses of any kind whatsoever and in full compliance with the Contract Documents and the requirements of said Owner under them: That this statement is a full, true and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work, as stated:

CSI Designation and Description of Work	NAME AND ADDRESS	ORIGINAL CONTRACT AMOUNT	CHANGE ORDERS	ADJUSTED CONTRACT TOTAL	% COMPLETE	- WORK COMPLETED -			TOTAL	RETAINAGE	LESS NET PREVIOUS	NET AMOUNT DUE THIS PERIOD	BALANCE TO BECOME DUE
						PREVIOUS	CURRENT						
	K R Miller #1 Downspout Rpr	\$15,000.00		\$15,000.00	0.00%				\$0.00	\$0.00		\$0.00	\$15,000.00
	K R Miller #2 F A	\$0.00		\$0.00	#DIV/0!				\$0.00	\$0.00		\$0.00	\$0.00
	K R Miller #3 Condens. Pump	\$0.00		\$0.00	#DIV/0!				\$0.00	\$0.00		\$0.00	\$0.00
	K R Miller #4 Subtitle D	\$0.00		\$0.00	#DIV/0!				\$0.00	\$0.00		\$0.00	\$0.00
	K R Miller #5 Environmental	\$35,000.00		\$35,000.00	0.00%				\$0.00	\$0.00		\$0.00	\$35,000.00
	K R Miller #6 Basement Stairs	\$0.00		\$0.00	#DIV/0!				\$0.00	\$0.00		\$0.00	\$0.00
	K R Miller #7 Charging Station	\$70,000.00		\$70,000.00	0.00%				\$0.00	\$0.00		\$0.00	\$70,000.00
	BLDD Architects - Design Fee	\$203,600.00		\$203,600.00	90.72%	\$128,668.00	\$56,036.75	\$184,704.75	\$0.00	\$0.00	\$128,668.00	\$56,036.75	\$18,895.25
	K R Miller - GC's	\$413,273.01		\$413,273.01	69.80%	\$146,465.00	\$142,000.00	\$288,465.00	\$47,316.98	\$118,951.69	\$122,196.33	\$172,124.99	
	K R Miller - Bond	\$41,330.23		\$41,330.23	100.00%	\$41,330.23		\$41,330.23	\$4,133.02	\$37,197.21	\$0.00	\$4,133.02	
	K R Miller - Builders Fee 4%	\$156,214.07		\$156,214.07	69.80%	\$56,237.00	\$52,800.00	\$109,037.00	\$10,903.70	\$50,613.30	\$47,520.00	\$58,080.77	
	K R Miller - Overhead	\$208,018.50		\$208,018.50	69.58%	\$74,886.00	\$69,850.00	\$144,736.00	\$14,473.60	\$67,397.40	\$62,865.00	\$77,756.10	
	PBC - Contingency	\$0.00		\$0.00	#DIV/0!			\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00

Subtotal Subcontractor Costs:

PARTIAL WAIVER OF LIEN

STATE OF ILLINOIS }
 > ss
 COUNTY OF COOK }

Pay Request #3

Qty #

Loan #

WHEREAS the undersigned has been employed by Public Building Commission of Chicago
 to furnish 2013 School Investment Program - Contract Number PS1976
 for the premises known as Bid Package 14 - Lawrence Elementary
 of which Board of Education of the City of Chicago is the owner

The undersigned, for and in consideration of ONE MILLION TWO HUNDRED TWO THOUSAND ONE HUNDRED FORTY FIVE & 52/100
\$1,202,145.52 Dollars and other good and valuable considerations, the receipt whereof is hereby acknowledged,
 do(es) hereby waive and release any and all lien or claim of, or right to lien, under the statutes of the state of illinois, relating
 to mechanics' liens, with respect to and on said above described premises, and the improvements thereon, and on the material,
 fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the
 owner, on account of labor services, material, fixtures, apparatus or machinery, furnished to this date by the undersigned
 for the above described premises, INCLUDING EXTRAS.

DATE 08/05/2013

COMPANY NAME

K.R. MILLER CONTRACTORS, INC.

ADDRESS

1624 COLONIAL PARKWAY

INVERNESS, IL 60067

SIGNATURE AND TITLE

SUSAN MILLER

SECRETARY

CONTRACTOR'S AFFIDAVIT

STATE OF ILLINOIS }
 > ss
 COUNTY OF COOK }

TO WHOM IT MAY CONCERN:

THE UNDERSIGNED, (NAME) SUSAN MILLER BEING DULY SWORN,
 DEPOSES AND SAYS THAT HE OR SHE IS (POSITION) SECRETARY OF THE (COMPANY)
K.R. MILLER CONTRACTORS, INC.

WHO IS THE CONTRACTOR FOR THE 2013 School Investment Program - Contract Number PS1976 WORK ON THE BUILDING
 LOCATED AT Bid Package 14 - Lawrence Elementary
 OWNED BY Board of Education of the City of Chicago

That the Initial GMP amount of the contract including extras is \$ 4,228,008.81 on which he has received payment
 of \$1,474,142.15 prior to this payment. That all waivers are true, correct and genuine and delivered unconditionally and that
 there is no claim either legal or equitable to defeat the validity of said waivers. That the following are the names of all parties who
 have furnished material or labor, or both for said work and all parties having contracts or sub contracts for specific portions of said
 work or for material entering into the construction thereof and the amount due or to become due to each, and that the items
 mentioned include all labor and material required to complete said work according to plans and specifications.

NAMES	WHAT FOR	INITIAL GMP PRICE	AMOUNT PAID	THIS PAYMENT	BALANCE DUE
K.R. Miller Contractors, Inc.	2013 School Investment	\$4,228,008.81	\$1,474,142.15	\$1,202,145.52	\$1,551,721.14
	Program - Bid Package 14				
	Lawrence Elementary				
TOTAL LABOR AND METERIAL TO COMPLETE		\$4,228,008.81	\$1,474,142.15	\$1,202,145.52	\$1,551,721.14

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for
 material, labor or other work of any kind done or to be done upon or in connection with said work other than above stated.

Signed this 5TH

day of

AUGUST

2013

Signature:

Susan Miller, Secretary


Subscribed and sworn to before me this

5TH

day of

AUGUST

2013



**PUBLIC BUILDING COMMISSION OF CHICAGO
STATUS REPORT OF MBE/WBE (SUB) CONTRACT PAYMENTS (1 of 2)**

Name of Project: Lawrence Elementary **Contract Number:** PS1976
Monthly Estimate No: 3 **PBC Project No.:** 14
Date: August 5, 2013

STATE OF ILLINOIS }
 } SS
 COUNTY OF COOK }

In connection with the above-captioned contract:

I HEREBY DECLARE AND AFFIRM that I, Susan Miller, Secretary, am Authorized Agent and duly authorized representative of K.R. Miller Contractors, Inc., whose address is 16214 Colonial Parkway, Inverness, IL 60067, and that the following Minority and Women Business Enterprises have been contracted with and have furnished, or are furnishing and preparing material for, and have done or are doing labor on the above-captioned contract; that there is due and to become due them, respectively, the amounts set opposite their names for materials or labor as stated; and that this is a full, true, and complete statement of all such MBEs/WBEs and of the amounts paid, due, and to be come due to them:

MBE/WBE Name	Contract For	Amount of Contract	Total Previous Requests	Amount This Request	Balance to Complete
Integrated/Bo-Berg	Low voltage	\$250,000.00	\$200,000.00	\$50,000.00	\$0.00
Integrated/BCE	Electrical	\$50,000.00	\$50,000.00		\$0.00
Integrated/Evergrn	Material	\$75,000.00	\$45,000.00		\$30,000.00
KBI Custom Case	Casework	\$8,255.00	\$0.00	\$8,255.00	\$0.00
Knikrbckr/Garth	Materials	\$80,000.00	\$0.00		\$80,000.00
Midway Contr.	Abate/Fireproofing	\$111,957.00	\$79,600.00	\$32,357.00	\$0.00
National Painting	Paint	\$235,600.00	\$75,392.00	\$122,512.00	\$37,696.00
Pinto Construction	Carpentry	\$254,312.00	\$98,864.50	\$106,447.50	\$49,000.00
Qu-Bar, Inc.	HVAC	\$136,000.00	\$60,000.00	\$82,582.00	-\$6,582.00
Unique Casework	Lockers	\$58,720.00	\$0.00	\$52,900.00	\$5,820.00
K E D, Inc.	Labor	\$130,000.00	\$0.00	\$97,500.00	\$32,500.00
Romero Steel	Steel	\$66,000.00	\$0.00	\$41,500.00	\$24,500.00
					\$0.00
					\$0.00
					\$0.00
TOTALS		\$1,455,844.00	\$608,856.50	\$594,053.50	\$252,934.00

**PUBLIC BUILDING COMMISSION OF CHICAGO
STATUS REPORT OF MBE/WBE (SUB) CONTRACT PAYMENTS (2 of 2)**

I DO SOLEMNLY DECLARE AND AFFIRM UNDER THE PENALTIES OF PERJURY THAT THE CONTENTS OF THE FOREGOING DOCUMENT ARE TRUE AND CORRECT, AND THAT I AM AUTHORIZED, ON BEHALF OF THE ABOVE FIRM, TO MAKE THIS AFFIDAVIT.



NAME Susan Miller, Secretary

05-Aug-13

Date


On this 5th day of August, 2013, before me, Susan Miller, Secretary, the undersigned officer, personally appeared at Inverness, Illinois, known to me to be the person described in the foregoing Affidavit and acknowledged that he (she) executed the same in the capacity therein stated and for the purposes therein contained.

In witness thereof, I hereunto set my hand and official seal.



Notary Public

Commission Expires: 01/20/2017





Mr Keith Miller, President
K.R. Miller Contractors
312 N. May Street, #110
Chicago, IL 60607

August 1, 2013
Invoice No: 142088

Project 134EX11.400 Lawrence Elementary School

For professional services rendered for the period July 01, 2013 to July 31, 2013

PROFESSIONAL FEE

Description	Contract Amount	Fee Totals	Total Amount Billed	Previous Billed	This invoice
	\$ 203,600.00				
BLDD Architects, Inc.		130,000.00	124,100.00	85,028.00	39,072.00
RTM & Associates, Inc.		62,000.00	50,000.00	40,000.00	10,000.00
Edge Associates, Inc.		5,600.00	3,640.00	3,640.00	0.00
Terra Engineering LTD		6,000.00	5,500.00	0.00	5,500.00
Total Fee			183,240.00	128,668.00	
			Total Labor		\$54,572.00

Reimbursable Expenses

Cushing and Company	Inv. 10173930-Owner Requested	\$1,159.40	
Cushing and Company	Inv. 10173938-Owner Requested	\$305.35	
	Total Reimbursable Expenses		\$1,464.75

TOTAL THIS INVOICE \$56,036.75

100 merchant street
decatur, illinois 62523
phone 217 429-5105
fax 217 429-5167

17 e. taylor street
champaign, illinois 61820
phone 217 356-9606
fax 217 356-8861

201 e. grove, suite 300
bloomington, illinois 61701
phone 309 828-5025
fax 309 828-5127

833 w. jackson , suite 100
chicago, illinois 60607
phone 312 829-1987
fax 312 666-8967

5183 utica ridge road
davenport, iowa 52807
phone 563 359-5777



BLDD Architects
833 West Jackson
Suite 100
Chicago, IL 60607
Scott Likins

Invoice number 4697
Date 07/24/2013

Project 13.BLDD.006-2 BLDD - PBC-CPS -
LAWRENCE
PO#

Description	Contract Amount	Prior Billed	Current Billed
Construction Documents - Lawrence	58,000.00	40,000.00	10,000.00
Construction Administration - Lawrence	4,000.00	0.00	0.00
Total	62,000.00	40,000.00	10,000.00

Invoice total 10,000.00

Aging Summary

Invoice Number	Invoice Date	Outstanding	Current	Over 30	Over 60	Over 90	Over 120
4604	06/24/2013	40,000.00		40,000.00			
4697	07/24/2013	10,000.00	10,000.00				
Total		50,000.00	10,000.00	40,000.00	0.00	0.00	0.00

Net 30 Days

Please remit payment to: RTM & Associates, Inc
3 Executive Court, Suite 4
South Barrington, IL 60010



225 W. Ohio Street
4th Floor
Chicago, IL 60654
312-467-0123

RECEIVED
JUL 22 2013

BY:

BLDD Architects
833 W. Jackson Blvd.
Suite 100
Chicago, IL 60607
Scott Likins

Invoice number 8581
Date 07/08/2013
Billing Period Through 6/30/2013
Terms Net 30 days

Project 13-179 Lawrence Elementary School

Civil Engineering services associated with the demolition, pavement design, grading, and sodding restoration of the selected area of the school located at 9928 S. Crandon Ave., Chicago, IL 60617

Description	Contract Amount	Percent Complete	Prior Billed	Total Billed	Current Billed
Civil Engineering					
Construction Documentation	6,000.00	100.00	0.00	6,000.00	6,000.00
Construction Administration	900.00	0.00	0.00	0.00	0.00
Subtotal	6,900.00	86.96	0.00	6,000.00	6,000.00
Total	6,900.00	86.96	0.00	6,000.00	6,000.00

Invoice total

6,000.00

5,500

OK - CMT
CPS LAWRENCE
134BX11.400
REIMBURSABLE
CONSULTANT



420 West Huron Street
Chicago, IL 60654

PH: 312-266-8228
FX: 312-799-8353
www.cushingco.com

BLDD ARCHITECTS
833 W.JACKSON BLVD.
ATTN:ACCTS.PAYABLE
SUITE 100
CHICAGO, IL 60607

Invoice: 10173930
Date: 06/12/2013
Customer: 01075
Project #: 134EX11.400
Project: Lawrence Elementary School
Phase: GMP Set

Contact: George Gauthier
Salesperson: 0703

Quote No: 0
PO Number: Lawrence Elementary School

Terms: Net 30

No. of Prints	No. of Origs	Code	Total Prints	Sq.Ft. Each	Total Units	Unit Price	Extended
1	78	900 <i>CAD Plot - Bond Paper Print</i>	78	9	702	0.2800	196.56
1	1	838F <i>Full Size Binding up to 150 Sheets</i>	1	1	1	1.0000	1.00
4	78	800H <i>Bond Paper Print - Half Size</i>	312	3	936	0.2100	196.56
4	1	838H <i>Half Size Binding up to 150 Sheets</i>	4	1	4	0.8000	3.20
1	147	900 <i>CAD Plot - Bond Paper Print</i>	147	9	1,323	0.2800	370.44
1	1	838F <i>Full Size Binding up to 150 Sheets</i>	1	1	1	1.0000	1.00
4	147	800H <i>Bond Paper Print - Half Size</i>	588	3	1,764	0.2100	370.44
4	1	838H <i>Half Size Binding up to 150 Sheets</i>	4	1	4	0.8000	3.20

Processing Instructions

Shipping Instructions

Freight

COURIER 17.00

Subtotal: 1,142.40
Misc: 0.00
Freight: 17.00
Tax: 0.00
Total: 1,159.40



420 West Huron Street
Chicago, IL 60654

PH: 312-266-8228
FX: 312-799-8353
www.cushingco.com

BLDD ARCHITECTS
833 W.JACKSON BLVD.
ATTN:ACCTS.PAYABLE
SUITE 100
CHICAGO, IL 60607

Invoice: 10173938
Date: 06/12/2013
Customer: 01075
Project #: 134EX11.400
Project: Lawrence Elementary
Phase: GMP Set

Contact: George Gauthier
Salesperson: 0703

Quote No: 0
PO Number: Lawrence Elementary

Terms: Net 30

No. of Prints	No. of Origs	Code	Total Prints	Sq.Ft. Each	Total Units	Unit Price	Extended
1	147	900h <i>Half Size Bond Print</i>	147	3	441	0.4500	198.45
1	78	900h <i>lawrence</i>	78	3	234	0.4500	105.30
1	2	838h <i>Half Size Binding up to 150 Sheets</i>	2	1	2	0.8000	1.60

Processing Instructions

Shipping Instructions

Freight

Subtotal: 305.35
Misc: 0.00
Freight: 0.00
Tax: 0.00
Total: 305.35

Please Remit All Payments To:

Credit Card:



VISA



Dept. #10161

P.O. Box 87618

Chicago, IL 60680-0618

Name On

Card Number:

Expiration:

APPLICATION AND CERTIFICATION FOR PAYMENT AIA DOCUMENT G702 Page 1 of 1

TO OWNER:
Public Building Commission of Chicago
PROJECT:
LAWRENCE ELEMENTARY SCHOOL
9926 S. CRANDON AVE.
CHICAGO, IL

APPLICATION NO: 1
PERIOD TO: 8/31/13
INVOICE NO.
PROJECT NO:
DISTRIBUTION TO:
ARCHITECT
CONTRACTOR

FROM CONTRACTOR:
Alright Concrete Co.
1500 Ramblewood Dr.
Streamwood, IL 60107
VIA ARCHITECT:

CONTRACT FOR: Concrete work CONTRACT DATE: 6/26/13

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703 is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM \$ 215,175.00
2. NET CHANGE BY CHANGE ORDERS \$
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 215,175.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 85,530.00

5. RETAINAGE:

- a. 10 % of Completed Work (Column D + E on G703) \$ 8,553.00
- b. % of Stored Material (Column F on G703) \$
- Total Retainage (Lines 5a + 5b or Total in Column I of G703)

6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total) \$ 8,553.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 76,977.00

8. CURRENT PAYMENT DUE \$ 76,977.00
9. BALANCE TO FINISH, INCLUDING RET. (Line 3 less Line 6) \$ 138,198.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner CO #		
Total approved this Month		
TOTALS		
NET CHANGES by CHANGE ORDER		

CONTRACTOR: Alright Concrete Co

Tom Spadaro Date 7/29/2013

State of: Illinois County: Cook
Subscribed and sworn to before me this 29 day of July 2013
Notary Public Pamela L. Spadaro
My Commission expires: 9/18/2013

OFFICIAL SEAL
PAMELA L. SPADARO
NOTARY PUBLIC - STATE OF ILLINOIS
MY COMMISSION EXPIRES 9/18/13

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED.....\$

(Attach explanation if amount certified differs from the amount supplied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)
ARCHITECT:

By: Date
This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract

Project: Public Building Commission of Ch
Lawrence Elementary School

Application #: 001
Period to: 07/29/2013
Application Date: 07/29/2013
Project #: 1341-03
Contract Date:

Superintendent
CMA
Owner
Bank

Via Architect:
SINING-A
936 W. Huron
Chicago, IL 60602

From: Broadway Construction Services Inc.
2451 Greenview
Chicago, IL 60614

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment as shown below, in connection with the Contract. Continuation Sheet is attached.

1. ORIGINAL CONTRACT SUM
2. NET CHANGE BY CHANGE ORDERS
3. CONTRACT SUM TO DATE
4. TOTAL COMPLETED AND STORE TO DATE
5. RETAINAGE
6. TOTAL EARNED LESS RETAINAGE
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT
8. CURRENT PAYMENT DUE CONTRACTOR
9. SALES TAX
10. TOTAL DUE THIS APPLICATION
11. BALANCE TO FINISH, INCLUDING RETAINAGE

CONTRACTOR'S CERTIFICATE FOR PAYMENT

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this Application for Payment has been completed in accordance with the contract documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown here is now due.

CONTRACTOR: Broadway Construction Services Inc.

Date: 7-29-13

OFFICIAL SEAL
DAN TAVER
NOTARY PUBLIC STATE OF ILLINOIS

State of Illinois
County Cook

By: *[Signature]*
\$ 11,600.00
\$ 2,731.00
\$ 14,331.00
\$ 14,331.00
\$ 1,433.10
\$ 12,897.90
\$ 0.00
\$ 12,897.90

MY COMM. SIGN. EXPIRES MARCH 12, 2016

PROJECT SUPERINTENDENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Project Superintendent certifies to the Owner that to the best of the Project Superintendent's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

\$ 12,897.90 AMOUNT CERTIFIED: \$ 12,897.90
\$ 1,433.10 PROGRAM MANAGER:

DATE:

BY:

CHANGE ORDER SUMMARY		ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner			
Total changes approved this month by Owner		\$ 2,731.00	
TOTALS		\$ 2,731.00	
NET CHANGES by Change Order		\$	-2,731.00

DATE:

BY:

CONTINUATION SHEET
K.R. Miller Contractors, Inc.
1624 Colonial Parkway
Inverness, IL 60067

AIA DOCUMENT G703

Page 2 of 2 pages

Application # 001

Period for 07/29/2013

Application Dates: 07/29/2013

The CONTRACTOR'S APPLICATION AND CERTIFICATE FOR
PAYMENT, containing Contractor's signed Certification, is
attached.

Original SOV Date													
A		B		C		D	E		F	G	H	I	
Item No.	Description of Work			Scheduled Value	Work Completed		Materials Presently Stored (Not in D or in E)	Total Completed & Stored To Date (D + E + F)	% (G + C)	Balance to Finish (C - G)	Retainage		
					From Previous Applications (D + E + F)	This Period					10.00%		
001	C-003 2 inlets and 22 ft. 6" perf pipe 6" eswp, flat drain Pipe and accessories	LAB	B.C.S. Lakeshore Plumbing	\$ 7,800.00		\$ 7,800.00		\$ 7,800.00	100.00%	\$ 0.00	\$ 780.00		
		MAT		\$ 3,800.00		\$ 3,800.00		\$ 3,800.00	100.00%	\$ 0.00	\$ 380.00		
				\$ 11,600.00									
#	Subtotal Base Contract			\$ 11,600.00	\$ 0.00	\$ 11,600.00	\$ 0.00	\$ 11,600.00		\$ 0.00	\$ 1,160.00		
002	CHANGE ORDERS												
	CO 1341-08-23-01												
	Extend duffle iron pipe 20 in. ft. at 6 ft. depth Pipe and accessories	LAB	B.C.S. Lakeshore	\$ 2,131.00		\$ 2,131.00		\$ 2,131.00	100.00%	\$ 0.00	\$ 273.10		
		MAT		\$ 600.00		\$ 600.00		\$ 600.00	100.00%	\$ 0.00	\$ 273.10		
				\$ 2,731.00	\$ 0.00	\$ 2,731.00	\$ 0.00	\$ 2,731.00	100.00%	\$ 0.00	\$ 273.10		
				\$ 14,331.00	\$ 0.00	\$ 14,331.00	\$ 0.00	\$ 14,331.00	100.00%	\$ 0.00	\$ 1,433.10		
	Subtotal Change Orders												
	TOTALS												

APPLICATION AND CERTIFICATION FOR PAYMENT

TO OWNER PBC of Chicago
 Richard J. Daley Center
 50 W. Washington Street - Room 200
 Chicago, Illinois 60602

PROJECT: Lawrence Elem. School
 9928 S. Crandon Avenue
 Chicago, Illinois 60617

FROM SUBCONTRACTOR:
 Dynasty Plumbing Group, LLC
 33w480 Fabyan Pkwy, Ste. 102
 West Chicago, Illinois 60185-9611

VIA ARCHITECT: BLDD Architects, Inc.
 833 W. Jackson St., Ste 100
 Chicago, Illinois 60607

CONTRACT FOR:

AIA DOCUMENT G702
 APPLICATION NO: 2

PAGE ONE OF 2

Distribution to:
 OWNER
 ARCHITECT
 CONTRACTOR

PERIOD TO: August 1, 2013

PROJECT NOS: 1341-03

CONTRACT DATE: June 26, 2013

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
 Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 555,477.00
2. Net change by Change Orders \$ 0.00
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 555,477.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 422,490.00
5. RETAINAGE:
 - a. 0.1 % of Completed Work (Column D + E on G703) \$ 42,249.00
 - b. % of Stored Material (Column F on G703) \$
 - Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 42,249.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total) \$ 380,241.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 225,252.00
8. CURRENT PAYMENT DUE \$ 154,989.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 175,236.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order		\$0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: *Phyllis Ann Adams* Date: July 30, 2013
 State of: Illinois County of: DuPage
 Subscribed and sworn to before me this 30th day of July
 Notary Public: Phyllis Ann Adams
 My Commission expires: 08-26-2014



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
 ARCHITECT:

By: _____ Date: _____
 This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA DOCUMENT G703

APPLICATION NO:

07/30/13

PERIOD TO:

PROJECT NO: 1341-03

[illegible]

APPLICATION AND CERTIFICATION FOR PAYMENT

CONSTRUCTION MANAGER-ADVISER EDITION AIA G702/CMA

TO GC:

KR Miller Contractors, Inc.
1624 Colonial Parkway
Inverness, IL 60067

PROJECT: Lawrence Elementary School
9928 South Clarendon Avenue
Chicago, IL 60617

APPLICATION NO: 1

Distribution to:
☐ OWNER
☐ ARCHITECT
☒ CONTRACTOR

PERIOD TO: 8/31/2013

PROJECT NOS: 1341-03

CONTRACT DATE: 7/1/2013

FROM CONTRACTOR:
Fence Masters, Inc.
20400 S. Cottage Grove Ave.
Chicago Heights, IL 60411

VIA ARCHITECT:
VIA Construction
Manager:

Pending

CONTRACT FOR:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM
\$ 21,532.00
2. Net change by Change Orders
\$ 0.00
3. CONTRACT SUM TO DATE (Line 1 + 2)
\$ 21,532.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)
\$ 2,000.00
5. RETAINAGE:
a. 10 % of Completed Work \$ 200.00
b. % of Stored Material \$ 0
(Column F on G703)
Total Retainage (Lines 5a + 5b or Total in Column I of G703)
\$ 200.00
6. TOTAL EARNED LESS RETAINAGE
(Line 4 Less Line 5 Total)
\$ 1,800.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)
\$ 1,800.00
8. CURRENT PAYMENT DUE
\$ 19,732.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE
(Line 3 less Line 6)
\$ 5

CONTRACTOR:

Fence Masters, Inc.
20400 S. Cottage Grove
Chicago Heights, IL 60411

By: *[Signature]* Date: 7-30-13

State of IL County of Cook
Subscribed and sworn to before me this 30 day of July
Notary Public: *[Signature]*
My Commission expires 09/14/2014
OFFICIAL SEAL
THOMAS RICKARD
NOTARY PUBLIC, STATE OF ILLINOIS

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED: 5

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
ARCHITECT:

By: Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

THE AMERICAN INSTITUTE OF ARCHITECTS 1735 NEW YORK AVE. N.W. WASHINGTON, DC 20003-5802

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

[illegible]

TO OWNER:
Public Building Commission of Chicago
50 W. Washington Street, Room 200
Chicago, IL 60602
FROM CONTRACTOR:
GREAT LAKES LANDSCAPE CO., INC.
234 East Devon Avenue
Chicago, IL 60607

PROJECT:
Lawrence Elementary
9928 S. Crandon Avenue
Chicago, IL 60617

VIA ARCHITECT:

APPLICATION NO: One
PERIOD TO: 08/31/2013
PROJECT NOS:
CONTRACT DATE: July 29, 2013

Distribution to:

OWNER
ARCHITECT
CONTRACTOR

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

ORIGINAL CONTRACT SUM \$ 28,235.00
Net change by Change Orders \$
CONTRACT SUM TO DATE (Line 1 ± 2) \$ 28,235.00
TOTAL COMPLETED & STORED TO \$
DATE (Column G on G703) \$ 28,235.00

RETAINAGE:
a. 10 % of Completed Work \$ 2,823.50
(Column D + E on G703)
b. % of Stored Material \$
(Column F on G703)
Total Retainage (Lines 5a + 5b or
Total in Column I of G703)

TOTAL EARNED LESS RETAINAGE \$ 2,823.50
(Line 4 Less Line 5 Total)
LESS PREVIOUS CERTIFICATES FOR \$
PAYMENT (Line 6 from prior Certificate)
CURRENT PAYMENT DUE \$ 25,411.50
BALANCE TO FINISH, INCLUDING RETAINAGE \$ 2,823.50
(Line 3 less Line 6)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved		
in previous months by Owner		
not approved this Month		
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

CURRENT G702 - APPLICATION AND CERTIFICATION FOR PAYMENT - 1982 EDITION - AIA® - © 1982

s may obtain validation of this document by requesting a completed AIA Document D401 - Certification of Document's Authenticity from the Licensee.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: GREAT LAKES LANDSCAPE CO., INC.

By: _____ Date: _____
State of: ILLINOIS County of: COOK
Subscribed and sworn to before me this _____ day of _____
Notary Public:
My Commission expires: _____

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ _____

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
ARCHITECT:

By: _____ Date: _____
This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVE., N.W., WASHINGTON, DC 20006-5026

A14 DOCUMENT 6703

ALA Document G702. APPLICATION AND CERTIFICATION FOR PAYMENT

APPLICATION NO: 01e

APPLICATION DATE: 07/30/2013

PERIOD TO: 08/31/2013

ARCHITECT'S PROJECT NO.:

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF 1 PAGES

TO OWNER: KR Miller Contractors, Inc.
1624 Colonial Parkway
Inverness, IL 60067-4732

PROJECT: Lawrence Elementary School
9928 S. Grandon
Chicago, IL 60617

FROM CONTRACTOR: Integrated Electrical Services LLC
12621 S. Laramie
Alsip, IL 60803

VIA ARCHITECT: BLDD Architects, Inc.
833 W. Jackson
Chicago, IL 60607

CONTRACT FOR: Electrical Work

APPLICATION NO.: 2
PERIOD TO: 08/31/13
PROJECT NOS.: 1331
CONTRACT DATE: 06/26/13

Distribution to:
☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 736,200.00

2. Net change by Change Orders \$ (35,519.00)

3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 700,681.00

4. TOTAL COMPLETED & STORED TO DATE \$ 670,681.00
(Column G on G703)

5. RETAINAGE:

a. 10.00 % of Completed Work \$ 67,068.10
(Column D + E on G703)

b. % of Stored Material \$ -
(Column F on G703)

Total Retainage (Lines 5a + 5b or
Total in Column I of G703) \$ 67,068.10

6. TOTAL EARNED LESS RETAINAGE

(Line 4 Less Line 5 Total)

\$ 603,612.90

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior Certificate)

\$ 460,548.00

8. CURRENT PAYMENT DUE

\$ 143,064.90

9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 Less Line 6)

\$ 97,068.10

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$ -	\$ -
Total approved this Month	(35,519.00)	-
TOTALS	\$ (35,519.00)	\$ -
NET CHANGES by Change Order	\$ (35,519.00)	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Integrated Electrical Services LLC

By: [Signature] Date: 07/30/13

State of Illinois

County of Cook

Subscribed and sworn to before

me this 30th day of July 2013

Notary Public

My Commission expires: NOTARY PUBLIC, STATE OF ILLINOIS

MY COMMISSION EXPIRES 7/1/2015

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

\$

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Confirmation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

PAGE 1 OF 1 PAGES

APPLICATION NO.: 2
APPLICATION DATE: 07/30/13
PERIOD TO: 08/31/13
ARCHITECT'S PROJECT NO.: 0

[illegible]

APPLICATION FOR PAYMENT

Page 1

TO: K.R. MILLER CONTRACTORS, INC.
 1624 Colonial Parkway
 Inverness, IL 60067

PROJECT: 1341-03
 PBC-Lawrence Elementary School
 9928 S. Crandon Avenue
 Chicago, IL 60617

FROM: KBI CUSTOM CASE, INC.
 12406 Hansen Road
 Hebron, IL 60034

ARCHITECT: BLDD Architects, Inc.
 833 W. Jackson Street, Suite 100
 Chicago, IL 60607

APPLICATION NO. 1
 PERIOD TO: 07/20/2013
 PROJECT #s: ☐ CONTRACTOR
☐ ARCHITECT

CONTRACT DATE: 06/26/2013
☐ SUBCONTRACTOR

CONTRACT FOR: millwork

SUBCONTRACTOR'S SUMMARY OF WORK

Application is made for payment as shown below.
 Continuation Page is attached.

1. ORIGINAL CONTRACT AMOUNT	\$8,255.00
2. NET CHANGE BY CHANGE ORDER	\$0.00
3. CONTRACT AMOUNT TO DATE (Line 1 +/- 2)	\$8,255.00
4. TOTAL COMPLETED AND STORED TO DATE (Column G on Continuation Page)	\$8,255.00
5. RETAINAGE:	
a. 10.00% of Completed Work (Columns D + E on Continuation Page)	\$825.50
b. 0.00% of Stored Material (Column F on Continuation Page)	\$0.00
Total Retainage (Line 5a + 5b or Column I on Continuation Page)	\$825.50
6. TOTAL EARNED LESS RETAINAGE (Line 4 minus Line 5 Total)	\$7,429.50
7. LESS PREVIOUS APPLICATIONS FOR PAYMENT (Line 6 from prior Application)	\$0.00
8. CURRENT PAYMENT DUE	\$7,429.50
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 minus Line 6)	\$825.50

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months	\$0.00	\$0.00
Total approved this month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	\$0.00

APPLICATION FOR PAYMENT

Subcontractor's signature below is his assurance to Contractor, concerning the payment herein applied for, that: (1) the Work has been performed as required in the Contract Documents, (2) all sums previously paid to Subcontractor under the Contract have been used to pay Subcontractor's costs for labor, materials and other obligations under the Contract for Work previously paid for, and (3) Subcontractor is legally entitled to this payment.

SUBCONTRACTOR: *KBI Custom Case, Inc.*


By: *[Signature]* Date: 7/29/13

State of: Illinois

County of: McHenry
 Subscribed and sworn to before me this 29th day of July, 2013

Notary Public: *[Signature]*

My Commission Expires: 11/1/2016



ARCHITECT'S CERTIFICATION

Architect's signature below is his assurance to Contractor, concerning the payment herein applied for, that: (1) Architect has inspected the Work represented by this Application, (2) such Work has been completed to the extent indicated in this Application, and the quality of workmanship and materials conforms with the Contract Documents, (3) this Application for Payment accurately states the amount of Work completed and payment due therefor, and (4) Architect knows of no reason why payment should not be made.

AMOUNT CERTIFIED

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Page that are changed to conform to the amount certified.)

ARCHITECT:

By: _____ Date: _____
 Neither this Application nor payment applied for herein is assignable or negotiable. Payment shall be made only to Subcontractor, and is without prejudice to any rights of Contractor or Subcontractor under the Contract Documents or otherwise.

CONTINUATION PAGE

Page 2 of 2

APPLICATION FOR PAYMENT
containing Contractor's signed Certification is attached.
Use Column I when variable retainage for line items may apply.

PROJECT: 1341-03 PBC-Lawrence Elementary School

APPLICATION NO.: 1
APPLICATION DATE: 07/29/2013
PERIOD TO: 07/20/2013
PROJECT #s:

A ITEM #	B WORK DESCRIPTION	C SCHEDULED VALUE	D COMPLETED WORK		F STORED MATERIALS (NOT IN D OR E)	G TOTAL COMPLETED AND STORED (D + E + F)	H BALANCE TO COMPLETION (G-G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
1	millwork furnish only	\$8,255.00	\$0.00	\$8,255.00	\$0.00	\$8,255.00	\$0.00	
	TOTALS	\$8,255.00	\$0.00	\$8,255.00	\$0.00	\$8,255.00	\$0.00	

CONTINUATION PAGE FOR APPLICATION FOR PAYMENT

APPLICATION AND CERTIFICATE FOR PAYMENT

TO (OWNER): K.R. Miller Contractors, Inc.
1624 Colonial Pkwy
Inverness, Illinois 60067

PROJECT: Lawrence Elementary School
9928 S Crandon
Chicago, Illinois 60617

AIA DOCUMENT G702

(Instructions on reverse side)
APPLICATION NO: 2

Distribution to:
☐ OWNER
☒ ARCHITECT
☐ CONTRACTOR

PERIOD TO: 7/31/13

☐ ARCHITECT

ARCHITECT'S
☐

PROJECT NO: ☐

CONTRACT DATE: ☐

FROM (CONTRACTOR): Midway Contracting Group, LLC (ARCHITECT):
7413 Duval Drive, Unit 2
Tinley Park, IL 60477

CONTRACT FOR: Interior Demolition and Environmental Remediation

CONTRACTOR'S APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY			
Change Orders approved in previous months by Owner		ADDITIONS	DEDUCTIONS
TOTAL			
Approved this Month	Date Approved		
1341-03-12-01		25,957.00	
TOTALS		25,957.00	0.00
Net change by Change Orders		\$25,957.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Midway Contracting Group, LLC.

By:  Date: 7/28/2013

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AIA DOCUMENT G702 APPLICATION AND CERTIFICATE FOR PAYMENT MAY 1983 EDITION AIA 1983
THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, D.C. 20006

WARNING: Unauthorized photocopying violates U.S. copyright laws and is subject to legal prosecution.

Application is made for Payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1 ORIGINAL CONTRACT SUM	\$	\$86,000.00
2 Net change by Change Orders	\$	\$25,957.00
3 CONTRACT SUM TO DATE	\$	\$111,957.00
4 TOTAL COMPLETED & STORED TO DATE	\$	\$111,957.00
(Column G on G703)		

5 RETAINAGE:

a. 10% of Completed Work	\$	11,195.70
(Column D + E on G703)		
b. % of Stored Material	\$	
(Column F on G703)		
Total Retainage (Line 5a + 5b or Total in Column I of G703)	\$	\$11,195.70

6 TOTAL EARNED LESS RETAINAGE	\$	\$100,761.30
(Line 4 less Line 5 Total)		

7 LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)


8 CURRENT PAYMENT DUE	\$	\$71,540.00
9 BALANCE TO FINISH, PLUS RETAINAGE	\$	\$29,121.30
(Line 3 less Line 6)	\$	\$11,195.70

State of: Illinois

Subscribed and sworn to before me this 1st day of July 2013

Notary Public:

My Commission expires: 3/15/15



AMOUNT CERTIFIED

(Attach explanation if amount certified differs from the amount applied for.)

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

PAGES

base contract on contracts where variable retainage for line items may apply.

AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.Y., WASHINGTON, D.C. 20006

AIA DOCUMENT G702

PBCnPS PROJECT #14
Caymance Elementary

JOB NO.:

FROM: [Hegeonal Painting, Inc](mailto:Hegeonal.Painting@inc)

811 W. Evergreen Avenue, Suite 400
Chicago IL 60642

CONTRACTOR'S APPLICATION FOR PAYMENT

and a notation is made for payment as shown below. In connection with the Contract Confirmation Sheet, AIA Document G703, is attached.

CONTACT DATE:

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: National Painting, Inc.

卧

State of: Illinois

County of: Cook

Subscribe and start to enjoy me this

Notary Public

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

A MONUMENT CERTIFIED _____ \$ 110,250.00
(Attach explanation if amount certified differs from the amount applied for. Initial all figures on the Application and on the Continuation Sheet that are changed to conform to the amount certified.)

CONSTRUCTION INDUSTRY

CHANGE ORDER SUMMARY		TOTALS	
		0.00	0.00
		0.00	0.00
NET CHANGE BY CHANGE ORDERS			
		0.00	0.00

DATE:

ARCHITECT:

BY: _____ DATE: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G702

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing
 Contractor's signed Certificate is attached.
 In tabulations below, amounts are stated in the common dollar.
 Use Column 1 in Columns where variable submittal for this item may apply.

APPLICATION NUMBER:
 APPLICATION DATE:
 PERIOD FROM:
 TO:
 ARCHITECT'S PROJECT NO:

2
 08/12/013
 08/12/013
 08/12/013

PBC OPS PROJECT #14 Lawrence Elementary

A CODE	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D	E WORK COMPLETED			F TOTAL COMPLETED & STORED TO DATE (D+E+F)	G % (F/G)	H BALANCE TO COMPLETE (C-G)	I RETAINAGE
				Previous Applications	This Application					
					Work in Place	Stored Materials (not in D or E)				
1	Paint Labor - National Painting Inc. Paint Material - Giddien Professional	128,480.00	75,392.00	94,240.00	0.00	169,632.00	90.0%	16,848.00	16,848.20	
2		47,128.00	0.00	28,222.00	0.00	28,222.00	60.0%	18,848.00	2,427.20	
TOTAL S		\$235,608.00	\$75,392.00	\$122,612.00	\$0.00	\$197,904.00	84%	\$37,696.00	\$19,780.40	

APPLICATION AND CERTIFICATE FOR PAYMENT
AIA DOCUMENT G702/CMA

CONSTRUCTION MANAGER-ADVISEE EDITION

PAGE ONE OF PAGES

TO OWNER:	PROJECT:	Lawrence Elementary School 9928 S. Crandon Ave Chicago, Illinois 60617
K.R. MILLER CONTRACTORS 1624 Colonial Parkway Inverness, IL 60067	APPLICATION NO:	<input type="checkbox"/> OWNER <input type="checkbox"/> CONSTRUCTION MANAGER
FROM CONTRACTOR:	PERIOD TO: 6.30.2013	
Pinto Construction Group, Inc. 7225 W. 105th Street Palos Hills, IL 60465	PROJECT NO: #1341-03-14	
CONTRACTOR:	CONTRACT DATE:	<input type="checkbox"/> ARCHITECT <input checked="" type="checkbox"/> CONTRACTOR

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Confirmation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$	245,000.00
2. Net change by Change Orders	\$	9,312.00
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$	254,312.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	205,312.00
5. RETAINAGE:		
a. 10 % of Completed Work (Column D + E on G703)	\$	20,531.20
b. % of Stored Material (Column F on G703)	\$	
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	20,531.20
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	\$	184,780.80
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	88,978.05
8. CURRENT PAYMENT DUE	\$	95,802.75
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$	69,531.20

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month	\$9,312.00	
TOTALS	\$9,312.00	\$0.00
NET CHANGES by Change Order		\$9,312.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge,
information and belief the Work covered by this Application for Payment has been
completed in accordance with the Contract Documents, that all amounts have been paid
by the Contractor for Work for which previous Certificates for Payment were issued and
payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:
John R. Forlenza
By: *John R. Forlenza* Date: _____
State of: _____ County of: _____ day of _____
Notary Public: _____
My Commission expires: _____

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data
comprising this application, the Construction Manager and Architect certify to the
Owner that to the best of their knowledge, information and belief the Work has
progressed as indicated, the quality of the Work is in accordance with the Contract
Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ _____
(Attach explanation if amount certified differs from the amount applied for. Initial all
figures on this Application and on the Continuation Sheet that changed to conform to the
amount certified.)
CONSTRUCTION MANAGER:
By: _____ Date: _____
ARCHITECT:
By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the
Contractor named herein. Issuance, payment and acceptance of payment are without
prejudice to any rights of the Owner or Contractor under this Contract.

CONTRACTS-1092

AXK-03092

AIA DOCUMENT G703 - APPLICATION AND CERTIFICATION FOR PAYMENT - CONSTRUCTION MANAGER-ADVISEE EDITION - 1992 EDITION - AXK-03092
THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVE., N.W., WASHINGTON, DC 20006-5292

Users may obtain validation of this document by requesting of the licensee a completed AIA Document D401 - Certification of Document's Authenticity

OFFICIAL SEAL
IRENE R FORLENZA
NOTARY PUBLIC - STATE OF ILLINOIS
MY COMMISSION EXPIRES 06/16/14

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES 2 of 2

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 1
 APPLICATION DATE: 6.30.2013
 PERIOD TO: 6.30.2013
 ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE (F-VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)						
06-100	ROUGH CARPENTRY	\$3,450.00	\$1,725.00	50%	\$1,035.00		\$2,760.00	\$690.00	\$276.00
06-300	CARPENTRY MATERIAL(LEE Lumber)	\$2,280.00	\$1,140.00	50%	\$684.00		\$1,824.00	\$456.00	\$182.40
	TRIM/CASEWORK	\$4,460.00	\$2,230.00	50%	\$1,338.00		\$3,568.00	\$892.00	\$356.80
06-400	TRIM MATERIAL(LEE LUMBER)	\$620.86	\$310.43	50%	\$186.26		\$496.69	\$124.17	\$49.67
	DOORS/FRAMES/HARDWARE	\$54,988.00	\$27,494.00	50%	\$16,496.40		\$43,990.40	\$10,997.60	\$4,399.04
09-250	PRECISION DOORS	\$87,541.00	\$20,135.00	23%	\$49,897.80		\$70,032.80	\$17,508.20	\$7,003.28
	FRAME	\$4,865.00	\$2,432.50	50%	\$1,459.50		\$3,892.00	\$973.00	\$389.20
09-251	FRAME MATERIAL(PRECISION DOORS	\$1,894.00	\$947.00	50%	\$568.20		\$1,515.20	\$378.80	\$151.52
	DRYWALL	\$7,258.00	\$3,629.00	50%	\$2,177.40		\$5,806.40	\$1,451.60	\$580.64
09-252	DRYWALL MATERIAL(M.R. LEE)	\$1,100.00	\$550.00	50%	\$330.00		\$880.00	\$220.00	\$88.00
	TAPE-PLASTER	\$7,465.00	\$3,732.50	50%	\$2,239.50		\$5,972.00	\$1,493.00	\$597.20
09-511	TAPE-PLASTER MATERIAL(M.R. LEE)	\$1,620.00	\$810.00	50%	\$486.00		\$1,296.00	\$324.00	\$129.60
	ACOUSTICAL	\$9,456.00	\$4,728.00	50%	\$2,836.80		\$7,564.80	\$1,891.20	\$756.48
10-800	ACOUSTICAL MATERIAL(M.R. LEE)	\$7,490.00	\$3,745.00	50%	\$2,247.00		\$5,992.00	\$1,498.00	\$599.20
	TOILET ACCESSORIES-INSTALL ONLY	\$4,650.00	\$2,325.00	50%	\$1,395.00		\$3,720.00	\$930.00	\$372.00
10-801	SINAGE	\$5,412.00	\$2,706.00	50%	\$1,623.60		\$4,329.60	\$1,082.40	\$432.96
10-1103	SINAGE MATERIAL(DISKEY)	\$12,603.14	\$6,301.57	50%	\$3,780.91		\$10,082.51	\$2,520.63	\$1,008.25
	MARKER TACK	\$22,640.00	\$11,320.00	50%	\$6,792.00		\$18,112.00	\$4,528.00	\$1,811.20
	MARKER TACK MATERIAL(CLARIDGE)	\$5,207.00	\$2,603.50	50%	\$1,562.10		\$4,165.60	\$1,041.40	\$416.56
	CHANGE ORDER	\$9,312.00	\$0.00	0%	\$9,312.00		\$9,312.00	\$0.00	\$931.20
	GRAND TOTALS	\$254,312.00	\$98,864.50		\$106,447.50	\$0.00	\$205,312.90	\$49,000.00	\$20,531.20

Users may obtain validation of this document by requesting of the licensee a completed AIA Document D401 - Certification of Document's Authenticity



PAYMENT APPLICATION

Page 1

TO: KR Miller Contractors Inc
312 N May St Ste 110
Chicago IL 60607
Attn:

PROJECT NAME AND LOCATION: Lawrence Elementary Excavation
9928 S Crandon
Chicago IL

FROM: Quality Excavation, Inc.
2432 W. Barry Ave.
Chicago, IL 60618

FOR: Excavation

APPLICATION # 1
PERIOD THRU: 08/02/2013
PROJECT #s: 1341-03-15
DATE OF CONTRACT: 06/26/2013
PAYMENT TERMS: Net 30 Days
PAYMENT DUE: 09/01/2013

Distribution to:
☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR

CONTRACTOR'S SUMMARY OF WORK

Application is made for payment as shown below.
Continuation Page is attached.

1. CONTRACT AMOUNT		\$51,625.00
2. SUM OF ALL CHANGE ORDERS		\$18,575.00
3. CURRENT CONTRACT AMOUNT (Line 1 +/- 2)		\$70,200.00
4. TOTAL COMPLETED AND STORED (Column G on Continuation Page)		\$67,200.00
5. RETAINAGE:		
a. 10.00% of Completed Work (Columns D + E on Continuation Page)	\$6,720.00	
b. 0.00% of Material Stored (Column F on Continuation Page)	\$0.00	
Total Retainage (Line 5a + 5b or Column I on Continuation Page)		\$6,720.00
6. TOTAL COMPLETED AND STORED LESS RETAINAGE (Line 4 minus Line 5 Total)		\$60,480.00
7. LESS PREVIOUS PAYMENT APPLICATIONS		\$0.00
8. PAYMENT DUE		\$60,480.00
9. BALANCE TO COMPLETION (Line 3 minus Line 6)	\$9,720.00	

SUMMARY OF CHANGE ORDERS	ADDITIONS	DEDUCTIONS
Total changes approved in previous months	\$0.00	\$0.00
Total approved this month	\$18,575.00	\$0.00
TOTALS	\$18,575.00	\$0.00
NET CHANGES	\$18,575.00	

PAYMENT APPLICATION

Contractor's signature below is his assurance to Owner, concerning the payment herein applied for, that: (1) the Work has been performed as required in the Contract Documents, (2) all sums previously paid to Contractor under the Contract have been used to pay Contractor's costs for labor, materials and other obligations under the Contract for Work previously paid for, and (3) Contractor is legally entitled to this payment.

CONTRACTOR: Quality Excavation, Inc.

By: John BarrettDate: 8/2/13

State of: Illinois

County of: Cook

Subscribed and sworn to before

me this 2nd day of August, 2013

Notary Public: Grainne Keane

My Commission Expires: 01/18/2015

ARCHITECT'S CERTIFICATION

Architect's signature below is his assurance to Owner, concerning the payment herein applied for, that: (1) Architect has inspected the Work represented by this Application, (2) such Work has been completed to the extent indicated in this Application, and the quality of workmanship and materials conforms with the Contract Documents, (3) this Application for Payment accurately states the amount of Work completed and payment due therefor, and (4) Architect knows of no reason why payment should not be made.

CERTIFIED AMOUNT

(If the certified amount is different from the payment due, you should attach an explanation. Initial all the figures that are changed to match the certified amount.)

ARCHITECT:

By:

Date:

Neither this Application nor payment applied for herein is assignable or negotiable. Payment shall be made only to Contractor, and is without prejudice to any rights of Owner or Contractor under the Contract Documents or otherwise.

Quantum Software Solutions, Inc. Document

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702/CMA

PAGE 1 OF 3 PAGES

TO OWNER: Public Building Commission of Chicago
50 W. Washington Street, Rm 200
Chicago, IL 60602

PROJECT: Lawrence Elementary School
9928 S. Crandon Avenue
Chicago, IL 60617

APPLICATION NO: 2

PERIOD TO: 08/30/13
PROJECT NO: 1341-03

OWNER
CONSTRUCTION
MANAGER
ARCHITECT

FROM CONTRACTOR: Qu-Bar, Inc.
4149 West 166th Street
Oak Forest, Illinois 60452-4626

CONTRACTOR: QU-BAR, Inc.

CONTRACT DATE: 06/26/13

CONTRACTOR X

VIA GENERAL CONTRACTOR: KSR Miller Contractors, project #1341-03

VIA ARCHITECT:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 136,000.00
2. Net change by Change Orders \$ 6,582.00
3. CONTRACT SUM TO DATE (Line 1+2) \$ 142,582.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 142,582.00

5. RETAINAGE:

- a 10 % of Completed Work \$ 14,258.20
(Column D + E on G703)
 - b 10 % of Completed Work \$ -
(Column F on G703)
- Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 14,258.20

6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) \$ 128,323.80
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 54,000.00
8. CURRENT PAYMENT DUE \$ 74,323.80
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 14,258.20

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month	\$ 6,582.00	
TOTALS	\$ 6,582.00	\$ -
NET CHANGES by Change Order	\$ 6,582.00	

The undersigned contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payment received from Owner and this current payment shown herein is now due.


CONTRACTOR:

Cynthia Kwiecinski

By: Cynthia Kwiecinski

Date: 07/26/13

State of ILLINOIS
Subscribed and sworn to before me this 26th day of July, 2013
Notary Public: ELIZABETH L. DUSCHENE
My Commission expires: May 31, 2015



CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising this application, the Construction Manager and Architect certify to the Owner that to the best of their knowledge, information and belief, the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 74,323.80

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the amount certified.)

CONSTRUCTION MANAGER:

By: ARCHITECT:

Date:

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor names herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G 703

PAGE 2 OF 3 PAGES

Application No: 07/26/13

Application Date: 08/30/13

Contractors' signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollars.

Use column I on Contracts where variable retainage for line items may apply.

ARCHITECT PROJECT NO: 732

QU-BAR PROJECT NO.

A	B	C	D	E	F	G	H	I
WORK COMPLETED								
ITEM NO	DESCRIPTION OF WORK	SCHEDULE OF VALUES	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D + E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G + C)	RETAINAGE (IF VARIABLE RATES)
1	HVAC Work	L 54,315.00	27,067.50	27,247.50		54,315.00	100	5,431.50
2	FDI Louvers/GRD/EHU	E 4,110.00		4,110.00		4,110.00	100	411.00
3	Piping / Louvers	E 11,730.00		11,730.00		11,730.00	100	1,173.00
	Qu-Bar Mechanical LLC	L 65,845.00	32,932.50	32,912.50		65,845.00	100	6,584.50
							0	-
							0	-
C.O.#1	Add lift area ductwork	M 1,098.00		1,098.00		1,098.00	100	109.80
	Qu-Bar Inc.	L 4,559.00		4,559.00		4,559.00	100	455.90
	Earley Insulation	S 925.00		925.00		925.00	100	92.50
7							0	-
8							0	-
9							0	-
10							0	-
11							0	-
12							0	-
13							0	-
14							0	-
15							0	-
16							0	-
17							0	-
18							0	-
GRAND TOTALS		\$142,582.00	\$60,000.00	\$82,582.00	\$0.00	\$142,582.00	100.00%	\$14,258.20

APPLICATION and CERTIFICATE for PAYMENT

To: K.R. Miller Contractors, Inc.
1624 Colonial Pkwy
Inverness, IL 60067

Project: Lawrence Elementary School
8928 S. Crandon Avenue
Chicago IL 60617

Application No: 1

App. Date: July 31, 2013

Period to: August 31, 2013

Project Nos: R13019

Contract Date: July 1, 2013

From: Romero Steel Company, Inc.
1300 W. Main St.
Melrose Park IL 60160

Contract For: Structural Steel & Installation

Via Architect: BLDD Architects, Inc.

Distribution to:

- ☐ OWNER
☐ CONSTRUCTION MGR.
☐ ARCHITECT
☐ CONTRACTOR
☐ OTHER

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, G703, is attached.

1. ORIGINAL CONTRACT SUM 66,000.00
2. Net Change By Change Orders 0.00
3. CONTRACT SUM TO DATE 66,000.00
4. TOTAL COMPLETED AND STORED TO DATE 41,500.00

5. RETAINAGE:

- a. 10% of Completed Work 4,150.00
- b. 10% of Stored Material 0.00

Total Retainage

4,150.00

6. TOTAL EARNED LESS RETAINAGE

37,350.00

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

0.00

8. CURRENT PAYMENT DUE

37,350.00

9. BALANCE TO FINISH, INCLUDING RETAINAGE

28,650.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approval this Month		
TOTALS	\$ 0.00	\$ 0.00
NET CHANGES by Change Order	\$ 0.00	

AMOUNT CERTIFIED

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Official Seal
Notary Public State of Illinois
Guadalupe Zendejas
My Commission Expires 08/07/2016

CONTRACTOR: Romero Steel Company, Inc.
By: Jose G. Romero Sr., President
State of: ILLINOIS Date: July 31, 2013
County of: Cook
Subscribed and sworn before me this 31st day of July 2013

Jose G. Romero Sr., President, personally appeared before me, the undersigned notary public, and provided satisfactory evidence of identification to be the person who signed this document in my presence and swore or affirmed to me that the contents of this document are truthful and accurate to the best of his/her knowledge and belief.

Notary Public: *Guadalupe Zendejas*

My Commission expires: 8/7/16

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

CONTINUATION SHEET G703

PROJECT: Lawrence Elementary School

Romero Steel Company, Inc.

Page 1 of 1

APPLICATION NUMBER: 1

Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

APPLICATION DATE: July 31, 2013

PERIOD TO: August 31, 2013

Use Column I on Contracts where variable retainage for line items may apply.

PROJECT NUMBER: 135019

A Item #	B Description of Work	C Scheduled Value	D Work Completed		E Completed This Period	F Materials Presently Stored	G Total Completed and Stored To Date	H Balance to Finish	I Retainage
			From Previous Application(s)						
1	Romero Steel - Shop Drawings	4,000.00	0.00		4,000.00		4,000.00	0.00	400.00
2	Romero Steel - Shop Labor	35,000.00	0.00		17,500.00		17,500.00	17,500.00	1,750.00
3	Composite Steel - Steel Material	13,000.00	0.00		13,000.00		13,000.00	0.00	1,300.00
4	William Steel - Field Labor	14,000.00	0.00		7,000.00		7,000.00	7,000.00	700.00

GRAND TOTAL:	66,000.00	0.00	41,500.00	41,500.00	62.88	24,500.00	4,150.00
--------------	-----------	------	-----------	-----------	-------	-----------	----------

A=Line Item Number B=Brief Item Description C=Total Value of Item D=Total of D and E From Previous Application(s) (If Any) E=Total Work Completed For This Application
F=Materials Purchased and Stored for Project G=Total of All Work Completed and Materials Stored for Project H=Remaining Balance of Amount to Finish I=Amount Withheld from G

APPLICATION FOR PAYMENT

TO: K R Miller Contractors
1624 W Colonial Pkwy
Inverness

PROJECT: Lawrence School

APPLICATION NO: 2

Distribution to:
☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR

FROM (CONTRACTOR): Shamrock Flooring
176 Lawton Rd
Riverside IL 60546


ENGAGEMENT NO.


PERIOD TO: #####

CONTRACTOR'S APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY			
Change Orders approved in previous months by Owner		ADDITIONS	DEDUCTIONS
TOTAL			
Approved this Month			
Number	Date Approved		
TOTALS			
Net Change by Change Orders			

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief, the work covered by this application for payment has been completed in accordance with the contract documents, that all amounts have been paid by the Contractor for work for which previous certificates for payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: 

By:  Date: 7/2/13

Application is made for Payment, as shown below, in connection with the Contract. Continuation Sheet, Document G703, is attached.

- 1. ORIGINAL CONTRACT SUM \$ 59,910.00
- 2. Net Change by Change Orders \$ 0.00
- 3. CONTRACT SUM TO DATE (Line 1+2) \$ 59,910.00
- 4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 50,910.00
- 5. RETAINAGE:
 - a. 10% of Completed Work \$ 5,091.00 (Column D+E on G703)
 - b. of Stored Material (Column F on G703)
- Total Retainage (Line 5a+5b or Total in Column I of G703) \$ 5,091.00
- 6. TOTAL EARNED LESS RETAINAGE \$ 45,819.00 (Line 4 less line 5 Total)
- 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)
- 8. CURRENT PAYMENT DUE \$ 29,250.00
- 9. BALANCE TO FINISH, PLUS RETAINAGE \$ 16,569.00 (Line 3 less Line 6) \$ 14,091.00

State of: County of: day of

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

TO Owner:

K. R. Miller Contractors, Inc.
1824 Columbia Hwy
Inverness, IL 60067
FROM (SUB)CONTRACTOR:
Unique Casework Installations, Inc.
3315 W. 18th Street
Chicago, IL 60623
CONTRACT FOR: Casework

PROJECT: Lawrence Elementary School
1224 E. Oakton
Chicago, IL

VA (ARCHITECT)

PERIOD TO: 7/31/2013
Project No:
SUBCONTRACTORS
CONTRACT NO.

CONTRACT DATE: 6/22/2013

CONTRACT DATE: 02/22/13

A	B	C	D	E	F	G	H	I	J	K	L	
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED FROM PREVIOUS APPLICATIONS	WORK-IN-PLACE THIS PERIOD	% Complete	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE	RETENTION WITHHELD THIS REQUEST	CURRENT NET PAYMENT	PREVIOUS NET PAYMENT	BALANCE TO FINISH	RETAINAGE
1	Unique Casework Installations, Inc. (Installation of Lockers)	7,760.00	0.00	1,940.00	25%	0.00	1,940.00	194.00	1,746.00	0.00	5,820.00	194.00
2	Larson Equipment & Furniture Company (Supply of Metal Lockers)	50,960.00	0.00	50,960.00	100%	0.00	50,960.00	5,096.00	45,864.00	0.00	0.00	5,096.00
TOTALS:												
		58,720.00	0.00	52,900.00		0.00	52,900.00	5,290.00	47,610.00	0.00	5,820.00	5,290.00