



Public Building Commission of Chicago Contractor Payment Information

Project: Enrico Tonti Elementary School Modular - Temp Fencing

Contract Number: 1549C

JOC Contractor: Leopardo Companies

Payment Application: #2

Amount Paid: \$1,198.08

Date of Payment to General Contractor: 3/4/14

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi



Leopardo

COMPANIES, INC.
LCI Management Services
Leopardo Construction

Corporate Headquarters:

5200 Prairie Stone Parkway, Hoffman Estates, IL 60192
TEL: 847.783.3000 FAX: 847.783.3001
www.leopardo.com

Chicago Office:

333 W. Wacker Drive Chicago, IL 60606
TEL: 312.332.7570 FAX: 312.332.7572

To: Public Bldg. Comm. of Chicago
50 West Washington Street, Room 200
Chicago, IL 60602

Date: 10/03/13
Invoice: 39261
Payout # : 2
Job: 13-6191
Terms: net 30

Attn: Don Wilson

Description	Totals
JOC -(PBC) Tonti Elementary Temp Fencing 5615 S. Hohman Ave Chicago, IL	
Client Reference 19040-c1549c-001-000	
Amount of Contract 11,980.77 Extras to Contract 0.00 Adjusted Total Contract 11,980.77	
Work Completed to Date 11,980.77 Less Retained 0.00 Net Amount Earned 11,980.77 Net Amount Previously Invoiced 10,782.69	
Total of This Invoice	1,198.08
Balance to Become Due Including Retention	0.00
Change Order Summary	
Please send check to :	
Leopardo Companies, Inc. 333 W. Wacker Drive, Suite 250 Chicago, IL 60606	
Attention: Erika Dominguez	

To Owner: Public Bldg. Comm. of Chicago Project: 13-6191 Toni Elementary Temp Fencing
 50 West Washington Street, Room Chicago, IL 60602 148
 Distribution to: Owner Architect Contractor

From Contractor: Leopardo Companies, Inc. Via Architect: 333 W. Wacker Drive, Suite 250 Chicago, IL 60606
 Application No: 2 Period: - Project Number: 13-6191 Contract Date: Client Reference: 19040-c1549c-001-000



CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. Original Contract Sum	\$	11,980.77
2. Net Change By Change Orders	\$	0.00
3. Contract Sum To Date	\$	11,980.77
4. Total Completed and Stored To Date	\$	11,980.77
5. Retainage:			
a. 0.00% of Completed Work	\$	0.00
(Column D+E on G703)			
b. 0% of Stored Material	\$	0.00
(Column F on G703)			
Total Retainage (Lines 5a + 5b)	\$	0.00
6. Total Earned Less Retainage	\$	11,980.77
(Line 4 Less Line 5 Total)			
7. Less Previous Certificates For Payment	\$	10,782.69
(Line 6 from prior Certificate)			
8. Current Payment Due	\$	1,198.08
9. Balance To Finish, Including Retainage	\$	0.00
(Line 3 Less Line 6)			

CHANGE ORDER SUMMARY		
Total changes approved in previous month by Owner	Additions	Deductions
	0.00	0.00
Total Approved this Month	0.00	0.00
TOTALS	0.00	0.00
Net Changes By Change Order		0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information, and belief, the work covered by this Application for Payment has been completed in accordance with the Contract documents. That all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Leopardo Companies, Inc.
 By: 
 State of: Illinois
 Subscribed and sworn to before me on 10th day of July, 2014
 Notary Public: 
 My Commission expires: _____
 Date Expires: 08/07/2014
 County of: Cook



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information, and belief, the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 1,198.08
 (Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT: _____ Date: _____
 By: _____ Date: _____
 This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.
 Owner: (if applicable) _____
 By: _____ Date: _____

CONTINUATION SHEET

AIA DOCUMENT G703

Application No. :

2

Period From :

To :

Application and Certification for Payment, containing Contractor's signed certification is attached.
 In tabulation below, amounts are stated to the nearest dollar.
 Use Column I on Contracts where variable retainage for line items may apply.

Invoice # : 39261 Contract : 13-6191 Tonti Elementary Temp Fencing

A Item No	B Description of Work	C Scheduled Value	D Work Completed		E This Period In Place	F Materials Presently Stored (Not In D or E)	G Total Completed and Stored To Date (D + E + F)	H Balance To Finish (C - G)	I Retainage (If Variable Rate)
			From Previous Application (D + E)						
1	General Conditions	5,208.00	5,208.00		0.00	0.00	5,208.00	0.00	0.00
2	Insurance	155.00	155.00		0.00	0.00	155.00	0.00	0.00
3	Fencing	4,130.00	4,130.00		0.00	0.00	4,130.00	0.00	0.00
4	Contractor's Fee	2,487.77	2,487.77		0.00	0.00	2,487.77	0.00	0.00
GRAND TOTALS		11,980.77	11,980.77		0.00	0.00	11,980.77	0.00	0.00


APPLICATION FOR PAYMENT AND SWORN STATEMENT FOR CONTRACTOR AND SUBCONTRACTOR TO OWNER

Project Title : Tonti Elementary Temp Fencing
 Project Number: 13-6191
 Architect:
 Contractor : Leopardo Companies, Inc.

Application Date : October 03, 2013 Page 1 of 1
 Application No. : 2
 Period From :
 Change Orders Included :

Item #	Contractor Work/Material Contracted For	Contractor	Adjusted Total Contract	Work Completed Material Stored To		Total Retained	Previously Invoiced	Net Amount Requested	Balance To Become Due
				%	Dollar Value				
1	General Conditions	Leopardo Companies, Inc.	\$ 5,208.00	100%	\$ 5,208.00	\$ 0.00	\$ 4,687.20	\$ 520.80	\$ 0.00
2	Insurance	Leopardo Companies, Inc.	\$ 155.00	100%	\$ 155.00	\$ 0.00	\$ 139.50	\$ 15.50	\$ 0.00
3	Fencing	Fence Masters Inc	\$ 4,130.00	100%	\$ 4,130.00	\$ 0.00	\$ 3,717.00	\$ 413.00	\$ 0.00
4	Contractor's Fee	Leopardo Companies, Inc.	\$ 2,487.77	100%	\$ 2,487.77	\$ 0.00	\$ 2,238.99	\$ 248.76	\$ 0.00
Totals			\$ 11,980.77		\$ 11,980.77	\$ 0.00	\$ 10,782.69	\$ 1,198.08	\$ 0.00

Amount of Original Contract	\$ 11,980.77	Work Completed to Date (column 4)	\$ 11,980.77
Adjustments to Contract	\$ 0.00	Total Retained (column 5)	\$ 0.00
Adjusted Total Contract	\$ 11,980.77	Net Amount Earned (col. 4 minus col. 5)	\$ 11,980.77
		Previously Invoiced (column 6)	\$ 10,782.69
		Net Amount Due this Payment (column 7)	\$ 1,198.08



STATE OF Illinois }
 COUNTY OF Cook }

The undersigned Rick J. DuPraw, being first duly sworn on oath, deposes and says That he/she is Sr. Vice President of Leopardo Companies, Inc., contractor for the GENERAL CONTRACTING for the following project.

Contract Title: Tonti Elementary Temp Fencing
 Contract Address: 5615 S. Hohman Ave - Chicago, IL

That, for the purpose of this work, the foregoing orders have been placed and the foregoing parties subcontracted with, and these have furnished materials or have provided labor, or both, for said project. That, the amount of such order or subcontract is as stated above and that there is due and to become due then respectively, the amounts set opposite their names for materials or labor or both. That, this statement is made in compliance with the statutes relating to Mechanics Liens and for the purpose of procuring from the Owner FINAL/PARTIAL payment in accordance with the terms of the contract and is a full, true and complete statement, of all parties furnishing labor and/or materials, and of amounts paid, due and to become due then.

Subscribed and sworn to before me on 10th day of Feb 2013

Signed [Signature]
 Notary Public

PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT O
STATUS REPORT OF MBE/WBE (SUB) CONTRACT PAYMENTS
(2 of 2)

I DO SOLEMNLY DECLARE AND AFFIRM UNDER THE PENALTIES OF PERJURY THAT THE CONTENTS OF THE FOREGOING DOCUMENT ARE TRUE AND CORRECT, AND THAT I AM AUTHORIZED, ON BEHALF OF THE ABOVE FIRM, TO MAKE THIS AFFIDAVIT.

Rick J. DuPraw

(Affiant)

2-10-14

(Date)

On this 10th day of February, 2014, before me, Erika Dominguez, the undersigned officer, personally appeared Rick J. DuPraw, known to me to be the person described in the foregoing Affidavit and acknowledged that he (she) executed the same in the capacity therein stated and for the purposes therein contained.

In witness thereof, I hereunto set my hand and official seal.

Erika Dominguez

Notary Public
Commission Expires:

(Seal)



FINAL WAIVER OF LIEN


STATE OF Illinois
 COUNTY OF Cook } SS

Gty # _____
 Escrow # _____

TO WHOM IT MAY CONCERN:

WHEREAS the undersigned has been employed by Public Bldg. Comm. of Chicago
 to furnish General Construction
 for the premises known as 5615 S. Hohman Ave Chicago, IL
 of which _____ is the owner

THE undersigned, effective upon payment of and in consideration of one thousand one hundred ninety-eight and 08 / 100 (\$1,198.08) dollars, and other good and valuable consideration, do(es) hereby waive and release any and all lien or claim of, or right to, lien, under the statutes of the State of Illinois, relating to mechanics' liens, with respect to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of labor services, material, fixtures, apparatus or machinery heretofore furnished by the undersigned for the above-described premises.

COMPANY NAME: Leopardo Companies, Inc.
 ADDRESS: 333 W. Wacker Drive, Chicago, IL 60606
 SIGNATURE AND TITLE: 
Rick J. DuPraw, Sr. Vice President

DATE: 2-10-14

CONTRACTOR'S AFFIDAVIT

STATE OF Illinois
 COUNTY OF Cook } SS

TO WHOM IT MAY CONCERN:


THE UNDERSIGNED, (NAME) Rick J. DuPraw BEING DULY SWORN, DEPOSES
 AND SAYS THAT HE OR SHE IS (POSITION) Sr. Vice President OF
 (COMPANY NAME) Leopardo Companies, Inc. WHO IS THE
 CONTRACTOR FURNISHING General Construction WORK ON THE BUILDING
 LOCATED AT 5615 S. Hohman Ave Chicago, IL
 OWNED BY _____

That the total amount of the contract including approved change orders is 11,980.77 on which he or she has invoiced 10,782.69 prior to this invoice. That all prior waivers are true, correct and genuine and delivered unconditionally provided payment is received by the undersigned and that there is otherwise no claim either legal or equitable to defeat the validity of said waivers. That the following are the names of all parties who have furnished material or labor, or both, for said work and all parties having subcontracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become due to each, and that the items mentioned include all labor and material required to complete said work according to plans and specifications:

NAMES	WHAT FOR	CONTRACT PRICE	AMOUNT PREVIOUSLY INVOICED	THIS INVOICE DUE	BALANCE TO BECOME DUE
Leopardo Companies, Inc.	General Construction	\$ 11,980.77	\$ 10,782.69	\$ 1,198.08	\$ 0.00
Total Labor and Material Including Approved Change Orders to Complete		\$ 11,980.77	\$ 10,782.69	\$ 1,198.08	\$ 0.00

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor or other work of any kind done or to be done upon or in connection with said work other than above stated.

OFFICE SEAL
 ERIKA DOMINGUEZ
 NOTARY PUBLIC - STATE OF ILLINOIS
 MY COMMISSION EXPIRES: 08/01/15

DATE: 2-10-14 SIGNATURE: 

Subscribed and sworn to before me this 10th day
of Feb 2014 _____
 NOTARY PUBLIC



STATE OF ILLINOIS

COUNTY OF Cook

FINAL WAIVER OF LIEN

Gty #

Escrow #

TO WHOM IT MAY CONCERN:

WHEREAS the undersigned has been employed by Leopardo Companies, Inc. to furnish fencing for the premises known as Tonti Elementary (LCI # 13-6191) of which Public Building Commission of Chicago is the owner.

THE undersigned, for and in consideration of Four Hundred Thirteen Dollars and 00/100 Cents (\$413.00) Dollars, and other good and valuable considerations, the receipt whereof is hereby acknowledged, do(es) hereby waive and release any and all lien or claim of, or right to, lien, under the statutes of the State of Illinois, relating to mechanics' liens, with respect to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of all labor, services, material, fixtures, apparatus or machinery, heretofore furnished, or which may be furnished at any time hereafter, by the undersigned for the above-described premises, INCLUDING EXTRAS.*

DATE 10/22/13 COMPANY NAME Fence Masters, Inc.
ADDRESS 20400 Cottage Grove Ave., Chicago Heights, IL 60411

SIGNATURE AND TITLE Steve Johnson PS

*EXTRAS INCLUDE BUT ARE NOT LIMITED TO CHANGE ORDERS, BOTH ORAL AND WRITTEN, TO THE CONTRACT

CONTRACTOR'S AFFIDAVIT

STATE OF ILLINOIS

COUNTY OF Cook

TO WHOM IT MAY CONCERN:

THE UNDERSIGNED, (NAME) Steve Johnson BEING DULY SWORN, DEPOSES AND SAYS THAT HE OR SHE IS (POSITION) President OF (COMPANY NAME) Fence Masters, Inc. WHO IS THE CONTRACTOR FURNISHING fencing WORK ON THE BUILDING LOCATED AT Tonti Elementary (LCI # 13-6191)

OWNED BY Public Building Commission of Chicago
That the total amount of the contract including extras* is \$4,130.00 on which he or she has received payment of \$3,717.00 prior to this payment. That all waivers are true, correct and genuine and delivered unconditionally and that there is no claim either legal or equitable to defeat the validity of said waivers. That the following are the names and addresses of all parties who have furnished material or labor, or both, for said work and all parties having contracts or sub contracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become due to each, and that the items mentioned include all labor and material required to complete said work according to plans and specifications:

NAMES AND ADDRESSES	WHAT FOR	CONTRACT PRICE INCLDNG EXTRAS*	AMOUNT PAID	THIS PAYMENT	BALANCE DUE
Fence Masters, Inc.	Fencing	4,130.00	3,717.00	413.00	0
TOTAL LABOR AND MATERIAL INCLUDING EXTRAS* TO COMPLETE.		4,130.00	3,717.00	413.00	0

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor or other work of any kind done or to be done upon or in connection with said work other than above stated.

DATE 10-22-13

SIGNATURE: Steve Johnson

SUBSCRIBED AND SWORN TO BEFORE ME THIS 22 DAY OF October, 2013

*EXTRAS INCLUDE BUT ARE NOT LIMITED TO CHANGE ORDERS, BOTH ORAL AND WRITTEN, TO THE CONTRACT.

Thomas Rickard
NOTARY PUBLIC

