



**Public Building Commission of Chicago  
Contractor Payment Information**

Project: Kelly - Curie Gage Park HS

Contract Number: 1474

General Contractor: F.H. Paschen/S.N. Nielsen

Payment Application: 2

Amount Paid: **\$1,608,329.10**

Date of Payment to General Contractor: Check picked up 1/26/09

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions For Construction Contracts Section 16.09 entitled, Prompt Payment To Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Contract # 1474  
 Pay App # 2  
 3.92 % Complete  
 Contract Copy

PUBLIC BUILDING COMMISSION OF CHICAGO  
 EXHIBIT S  
 CERTIFICATE OF ARCHITECT - ENGINEER

Date: November 19, 2008  
 Project: Kelly Curie Gage Park High School

To: F.H. Paschen, SN Nielsen & Associates, LLC.

In accordance with Resolution No. \_\_\_\_\_, adopted by the Public Building Commission of Chicago on \_\_\_\_\_ relating to the \$ \_\_\_\_\_ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

**THE CONTRACTOR:**

F.H. PASCHEN, SN NIELSEN & ASSOC., LLC. - 8725 WEST HIGGINS, SUITE 200, CHICAGO, IL 60631  
 Kelly Curie Gage Park High School  
 Is now entitled to the sum of: \$1,608,329.10

ORIGINAL CONTRACT PRICE -	\$72,589,000.00
ADDITIONS -	\$
DEDUCTIONS -	\$
NET ADDITION OR DEDUCTION -	\$
ADJUSTED CONTRACT PRICE -	\$72,589,000.00

TOTAL AMOUNT EARNED \$2,844,084.31

TOTAL RETENTION \$ 284,408.43

- a) Reserve Withheld @ 10% of Total Amount Earned but Not to Exceed 5% of Contract Price \$284,408.43
- b) Liens and Other Withholding \$-0-
- c) Liquidated Damages Withheld \$-0-


TOTAL PAID TO DATE (Include This Payment): \$2,559,675.88

LESS: AMOUNT PREVIOUSLY PAID: \$ 951,346.78

AMOUNT DUE THIS PAYMENT: \$1,608,329.10

  
 Mark Lindstrom, PBC

Gross	Retention	Net
2,844,084.31	284,408.43	1,787,032.33
1,057,051.98	105,705.20	178,703.23
<u>1,787,032.33</u>	<u>178,703.23</u>	<u>1,608,329.10</u>



Vendor Number 03-64-21  
Agency-Bond-Fund CPS-29  
Project Number (06.04) 524300.3407  
Cost Code 1474  
Contract #&C.O. \$1,609,329.10  
Amount APL 12/31/08  
Approval Date

I hereby certify that the goods or services indicated were received and that they are as described and at the price prescribed in the contract.

929706 1/2/08  
PM Approval & Date

**PUBLIC BUILDING COMMISSION OF CHICAGO**

**EXHIBIT A**

State of Illinois  
County of Cook

**CONTRACTORS SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (1 OF 3)**

The Affiant, Jeanette T Charon, being first duly sworn on oath, deposes and says that he/she is Authorized Agent of FHP TECTONICS CORP., an Illinois corporation, and duly authorized to make this Affidavit in behalf of said corporation, and individually; that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the Public Building Commission of Chicago, Owner, under Contract No. 1474 dated the 12<sup>th</sup> day of August 2008,

for General Work of Kelly Curie Gage Park High School, located at, West 55<sup>th</sup> Street, Chicago, IL 60629, that the following statements are made for the purpose of procuring a partial payment of:

**(\$1,608,329.10) One Million, Six Hundred Eight Thousand, Three Hundred Twenty-nine and 10/100**

under the terms of said contract; that the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purpose of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvement. The respective amounts set forth opposite their names is the fully amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid each of them for such labor, materials, equipment, and services, furnished or prepared by each of them to or on account of said work, as stated:

PUBLIC BUILDING COMMISSION OF CHICAGO

PERIOD TO: 10/16/06 - 11/15/08

EXHIBIT A

PBC CONTRACT NO.: 1474  
FHP JOB NO.: 2046

State of Illinois  
County of Cook

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (2 OF 3)

NAME and ADDRESS	TYPE OF WORK	TOTAL CONTRACT (inc. c.o.'s)	TOTAL WORK COMPLETE	LESS RETENTION (inc. current)	LESS NET PREVIOUS PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
Access Lift, Inc. 2101 W. Birchwood Avenue Chicago, IL 60645	Wheel Chair Lift	12,900.00	0.00	0.00	0.00	0.00	12,900.00
Air Flow Architectural, Inc. 7330 North Taulonia Avenue Milwaukee, WI 53209	Expansion Joints	8,200.00	0.00	0.00	0.00	0.00	8,200.00
All Masonry 1414 W. Willow Street Chicago, IL 60622	Masonry	11,037,000.00	0.00	0.00	0.00	0.00	11,037,000.00
Alarinos Door Company 7600 S. Archer Road Justice, IL 60458	Overhead Doors	149,015.00	0.00	0.00	0.00	0.00	149,015.00
Anderson & Shah Roofing, Inc. 23900 County Farm Road Joliet, IL 60431	Roofing	1,730,000.00	0.00	0.00	0.00	0.00	1,730,000.00
ASI - Modulex, Inc. 4147 N. Ravenswood Chicago, IL 60613	Signage	38,893.00	0.00	0.00	0.00	0.00	38,893.00
ATMI Dynacore 551 S. Independence Blvd. Lockport, IL 60441	Precast Concrete	1,510,000.00	0.00	0.00	0.00	0.00	1,510,000.00
Chas. F. Bruckner & Son 503 West 26th Street Chicago, IL 60618	Sitework / Plumbing	3,000,000.00	0.00	0.00	0.00	0.00	3,000,000.00
Carroll Seating Company 2105 Lunt Avenue Elk Grove Village, IL 60007	Telescoping Stands	338,500.00	0.00	0.00	0.00	0.00	338,500.00
Chu Jan Products Ltd. 3300 Hanna Lake Industrial Drive SE Caledonia, MI 49316	Visual Display Units	31,000.00	0.00	0.00	0.00	0.00	31,000.00
Climatemp, Inc. 315 North May Street Chicago, IL 60607	Mechanical	8,200,000.00	0.00	0.00	0.00	0.00	8,200,000.00
DeGraf Concrete 300 Alderman Avenue Wheeling, IL 60090	Concrete	5,896,000.00	998,850.00	99,885.00	113,400.00	785,585.00	4,997,035.00
Hanrahan Excavating 103 W. Belleplaine Park Ridge, IL 60068	Earthwork	2,250,000.00	350,750.00	35,075.00	59,850.00	255,825.00	1,834,325.00
Harrington Excavating & Construction 3800 W. 128th Place Alsip, IL 60803	Utilities	224,000.00	0.00	0.00	0.00	0.00	224,000.00
Great Lakes West 24473 Red Arrow Highway Mettawan, MI 49071	Food Service Equipment	357,000.00	0.00	0.00	0.00	0.00	357,000.00
Hescek-Melville 7705 West 99th Street Hickory Hills, IL 60457	Resinous Flooring	134,000.00	0.00	0.00	0.00	0.00	134,000.00
IFE&S, Inc. 2040 West 16th Street Broadview, IL 60155	Fireproofing	249,000.00	0.00	0.00	0.00	0.00	249,000.00

PUBLIC BUILDING COMMISSION OF CHICAGO

PERIOD TO: 10/15/88 - 11/15/88

EXHIBIT A

PBC CONTRACT NO.: 1474  
FHP JOB NO.: 2046

State of Illinois  
County of Cook

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (2 OF 3)

NAME and ADDRESS	TYPE OF WORK	TOTAL CONTRACT (inc. c.o.'s)	TOTAL WORK COMPLETE	LESS RETENTION (inc. current)	LESS NET PREVIOUS PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
Illini Construction Specialties, Inc. 29W030 main Street, PO Box 559 Warrenville, IL 60555	Foot Grilles	84,200.00	0.00	0.00	0.00	0.00	84,200.00
Just Rite Acoustics 201 Crossen Avenue Elk Grove Village, IL 60007	Acoustical / Wood Ceilings	545,000.00	0.00	0.00	0.00	0.00	545,000.00
K&K Iron Works 5100 S. lawndale Avenue McCook, IL 60525	Metal Fabrications Glass Railing Systems	905,000.00	0.00	0.00	0.00	0.00	905,000.00
Kelco-Burnett Co. 5200 Newport Drive Rolling Meadows, IL 60008	Electrical / Communications	6,590,000.00	40,000.00	4,000.00	0.00	36,000.00	6,464,000.00
Kramer Davis, Inc. 701 Papernhill Hill Drive Batavia, IL 60510	Waterproofing	134,000.00	0.00	0.00	0.00	0.00	134,000.00
Lyon Workspace Products 420 N. Main Street Montgomery, IL 60539	Lockers	447,500.00	0.00	0.00	0.00	0.00	447,500.00
Manico Flooring 4131 Orleans Street McHenry, IL 60050	Wood Flooring	154,650.00	0.00	0.00	0.00	0.00	154,650.00
Maverick Pools, Inc. 20370 N. rand Road Palatine, IL 60074	Swimming Pool	655,000.00	0.00	0.00	0.00	0.00	655,000.00
E. McKinzie & Sons, Inc. 12000 S. Marshfield Calumet Park, IL 60827	Finish Painting	285,000.00	0.00	0.00	0.00	0.00	285,000.00
Metropolitan Fire Protection, Inc. 179 Gordon Street Elk Grove Village, IL 60007	Fire Protection	646,000.00	0.00	0.00	0.00	0.00	646,000.00
Metropolitan Steel, Inc. 1931 East 177th Street Lansing, IL 60438	Structural Steel	4,830,400.00	0.00	0.00	0.00	0.00	4,830,400.00
PR Sales 445 Ahwater Ebmhurst, IL 60126	Protection Screens	11,800.00	0.00	0.00	0.00	0.00	11,800.00
Pole Tech 97 Granted Hollow Road East Setauket, NY 11733	Flag Poles	5,950.00	0.00	0.00	0.00	0.00	5,950.00
Revcon Construction Corp. 500 Industrial Lane Prairie View, IL 60069	Ceiling	209,000.00	209,000.00	20,900.00	6,405.00	178,695.00	20,900.00
Seger Sealants Corp. 708 East Elm Avenue LaGrange, IL 60525	Joint Sealants	135,000.00	0.00	0.00	0.00	0.00	135,000.00
CE Shomo & Associates 8746 East Prairie Road Skokie, IL 60075	Laboratory Casework	325,975.00	0.00	0.00	0.00	0.00	325,975.00

PUBLIC BUILDING COMMISSION OF CHICAGO

PERIOD TO: 10/16/08 - 11/15/08

EXHIBIT A

PBC CONTRACT NO.: 1474

FHP JOB NO.: 2046

State of Illinois  
County of Cook

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (2 OF 3)

NAME and ADDRESS	TYPE OF WORK	TOTAL CONTRACT (inc. c.o.'s)	TOTAL WORK COMPLETE	LESS RETENTION (inc. current)	LESS NET PREVIOUS PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
Sports Con 1850 Avenue H St. Louis, MO 63125	Sports Equipment	55,975.00	0.00	0.00	0.00	0.00	55,975.00
Trach-McNeil Paving Company, Inc. 2425 Pan Am Boulevard Elk Grove Village, IL 60007	Paving	142,000.00	0.00	0.00	0.00	0.00	142,000.00
Underland Architectural Systems 20318 Torrance Avenue Lynwood, IL 60411	Glazing / Windows	2,125,000.00	0.00	0.00	0.00	0.00	2,125,000.00
Unisint International Corp. 1140 W. Thorndale Avenue Itasca, IL 60143	Fall Protection Equipment	34,000.00	0.00	0.00	0.00	0.00	34,000.00
FHP Tectonics Corp. 8725 West Higgins, Suite 200 Chicago, IL 60631	GC's/OH&P	5,778,108.00	231,124.31	23,112.43	125,767.78	82,244.10	5,570,086.12
	Mobilization	600,000.00	600,000.00	60,000.00	270,000.00	270,000.00	60,000.00
	Bond/Insurance	414,360.00	414,360.00	41,436.00	372,924.00	0.00	41,436.00
	Subs to Let	9,974,574.00	0.00	0.00	0.00	0.00	9,974,574.00
	Contingency Fund	1,300,000.00	0.00	0.00	0.00	0.00	1,300,000.00
	Allowance	225,000.00	0.00	0.00	0.00	0.00	225,000.00
	Allowance	400,000.00	0.00	0.00	0.00	0.00	400,000.00
	Allowance	500,000.00	0.00	0.00	0.00	0.00	500,000.00
<b>TOTALS</b>		<b>72,589,000.00</b>	<b>2,844,084.31</b>	<b>284,408.43</b>	<b>851,346.78</b>	<b>1,808,329.10</b>	<b>70,029,324.12</b>

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

State of Illinois  
County of Cook

CONTRACTORS SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (3 OF 3)

Amount of Original Contract	\$ 72,589,000.00	Total Amount Requested	\$ 2,844,084.31
Extras to Contract	\$ 0	Less 10% Retention	\$ 284,408.43
Total Contract & Extras	\$ 72,589,000.00	Net Amount Earned	\$ 2,559,675.88
Credits to Contract	\$ 0	Amount of Previous Payments	\$ 951,346.78
Net Amount of Contract	\$ 72,589,000.00	Amount Due This Payment	\$ 1,608,329.10
	\$	Balance to Complete	\$ 70,029,324.12

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by Affiant for Affiant and each of the aforesaid persons, are true, correct and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of materials or other agents acting on behalf of Affiant in connection with the Work or arising out of the Work; and that so far as Affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.


That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO, the amount or amounts so paid; and if any liens remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorneys fee.

  
Authorized Agent

Jeanette T Charon

Subscribed and sworn to before me this 19<sup>th</sup> of, November 2008.

  
Notary Public  
My Commission Expires:

