



## Public Building Commission of Chicago Contractor Payment Information

Project: Jesse Owens Park and Fieldhouse

Contract Number: 1470

General Contractor: **Burling Builders, Inc.**

Payment Application: 012

Amount Paid: \$53,876.08

Date of Payment to General Contractor: 2/10/2010

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions For Construction Contracts Section 16.09 entitled, Prompt Payment To Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

**PUBLIC BUILDING COMMISSION OF CHICAGO  
EXHIBIT S  
CERTIFICATE OF ARCHITECT - ENGINEER**

Date: 10/8/09

Project: Jesse Owens Fieldhouse

Monthly Estimate No.: 12

For the Period: 8/1/09 to 8/31/09

Contract No.: 1470

To: Public Building Commission of Chicago

In accordance with Resolution No. , \_\_\_ adopted by the Public Building Commission of Chicago on, \_\_\_ relating to the \$\_\_\_\_\_ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations-in-the-amounts-stated-herein-have-been-incurred-by-the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

**THE CONTRACTOR: Burling Builders, Inc.**

44 W. 60<sup>th</sup> Street Chicago, IL 60621

**FOR: Jesse Owens Fieldhouse**

**Is-now-entitled-to-the-sum-of: \$53,876.08**

Public Building Commission of Chicago		
Scanned <input checked="" type="checkbox"/>	File Original <input type="checkbox"/>	Copy To:
01 P&C:		
02 PMO:		
03 UAP:		
04 PROJECT No:	11040	
REC'D	23 2009	
Authority 01:		
Controls 02:	07-13	
Procure 03:		
Plan/Spec 04:		
Construct 05:		
FFE 06:		
CloseOut 07:		

ORIGINAL CONTRACT PRICE	\$6,834,000.00
ADDITIONS	\$121,857.00
DEDUCTIONS	\$0.00
NET ADDITION OR DEDUCTION	\$121,857.00
ADJUSTED CONTRACT PRICE	\$6,955,857.00

**TOTAL AMOUNT EARNED** \$6,954,155.52

**TOTAL RETENTION** \$347,792.85

a) Reserve Withheld @ 10% of Total Amount Earned,  
but Not to Exceed 5% of Contract Price \$347,792.85

b) Liens and Other Withholding \$ \_\_\_\_\_

c) Liquidated Damages Withheld \$ \_\_\_\_\_

**TOTAL PAID TO DATE (Include this Payment)** \$6,606,362.67

**LESS: AMOUNT PREVIOUSLY PAID** \$6,552,486.59

**AMOUNT DUE THIS PAYMENT** \$53,876.08

\_\_\_\_\_  
Architect - Engineer

Public Building Commission of Chicago  
Exhibit A  
CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

Contract #1470

Pay Application Draw #12

STATE OF Illinois)  
County of Cook )ss.

THE AFFIANT, Kim C. Walker being first duly sworn, on oath deposes and says that she is Vice President - Finance of Burling Builders, Inc., 44 W. 60th Street, Chicago, IL 60621, 888-224-3294 and duly authorized to this Affidavit in behalf of said corporation and for himself individually; that he is well acquired with the facts herein set forth and that said corporation is the contractor with the Public Building Commission of Chicago Owner, under Contract No. 1470 dated the 13th day of May, 2008, for Jesse Owens Park and Fieldhouse, 6800 S South Clyde Avenue, Chgo, IL 60617

\*That, the following statements are made for the purpose of procuring a partial payment of \$53,876.07 under the terms of said Contract;

\* that the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever and full compliance with the Contract Document and the requirements of said Owner under them;

\*that for the purposes of said Contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies and services for, and have done labor on said improvement; that the respective amounts set forth opposite their names is the full amount of money due and to each of them respectively;

\*that this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies and services furnished or prepared by each of them to or on account of said work stated:

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDING C.O.'S)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDING CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
T & D - 20W327 Belmont Place Addison, IL	Excavation	481,311.00	481,311.00	24,065.55	457,245.45	0.00	24,065.55
Burling Builders, Inc.- 44 W. 60th St. Chicago, IL	Excavation	11,046.00	11,046.00	552.30	10,493.70	0.00	552.30
Sanchez - Arc Underground 2114 W. Thomas St Chicago, IL 60622	Asphalt Paving	16,800.00	16,800.00	840.00	15,960.00	0.00	840.00
City Cottage Group 2907 S. Wabash Chicago, IL 60616	Site Concrete	39,000.00	39,000.00	1,950.00	37,050.00	0.00	1,950.00
Fence Masters - 20400 S. Cottage Grove Ave Chicago Heights, IL 60411	Site Furnishings	9,000.00	9,000.00	450.00	8,550.00	0.00	450.00
C. R. Schmidt - 29W002 Main St., Warrenville, IL 60555	Fences & Gates	32,000.00	32,000.00	1,600.00	30,400.00	0.00	1,600.00
F. Garcia - P.O. Box 572 Barrington, IL 60011 Chicago, IL	Unit Pavers	22,000.00	22,000.00	1,100.00	20,900.00	0.00	1,100.00
Burling Builders, Inc.- 44 W. 60th St. Chicago, IL	Landscaping	168,357.00	168,357.00	8,417.85	159,939.15	0.00	8,417.85
D & B Constr. - 400 West 76th St. Chicago, IL 60620	Landscaping	54,600.00	54,600.00	2,730.00	51,870.00	0.00	2,730.00
Burling Builders, Inc.- 44 W. 60th St. Chicago, IL	Structural Concrete	88,715.13	88,715.13	0.00	88,714.13	1.00	0.00
Advance - W 5104 Hwy 144 Random Lake, WI 53075	Structural Concrete	56,614.63	56,614.63	3,941.57	52,673.06	0.00	3,941.57
Titan Marble & Granite 4920 W. Belmont, Chicago, IL	Structural Precast	553,651.47	553,651.47	18,334.04	534,850.00	467.43	18,334.04
Carlo Steel - 3100 E. 87th St Chicago, IL	Stone	23,000.00	23,000.00	1,150.00	21,850.00	0.00	1,150.00
City Cottage Group 2907 S. Wabash Chicago, IL 60616	Structural Steel	813,914.23	813,914.23	40,695.71	773,218.52	0.00	40,695.71
Dumex Construction - 8239 Long Avenue Burbank, IL	Custom Casework	14,080.00	14,080.00	704.50	13,385.50	0.00	704.50
Sager Sealant Corporation - 708 E. Elm Ave LaGrange, IL 60526	Cement Boards	62,970.00	62,970.00	3,148.50	59,821.50	0.00	3,148.50
Sager Sealant Corporation - 708 E. Elm Ave LaGrange, IL 60527	Traffic Coatings	8,150.00	8,150.00	407.50	7,742.50	0.00	407.50
Sager Sealant Corporation - 708 E. Elm Ave LaGrange, IL 60528	Waterproofing	5,500.00	5,500.00	275.00	5,225.00	0.00	275.00
Spray Insulations 7831 North Nagle Avenue Morton Grove, IL 60053	Graffiti Coating	17,700.00	17,700.00	885.00	15,930.00	885.00	885.00
M. Cannon - 1765-G Cortland Ct Addison, IL 60101	Spray Foam Insulation	76,271.00	76,271.00	3,813.55	54,621.45	17,836.00	3,813.55
Burling Builders, Inc.- 44 W. 60th St. Chicago, IL	Single Ply Roofing	91,592.67	91,592.67	4,579.63	84,107.94	2,905.10	4,579.63
Nations - 901 Sentry Drive Waukesha, WI 53186	Single Ply Roofing	149.38	149.38	7.47	141.91	0.00	7.47
City Cottage Group 2907 S. Wabash Chicago, IL 60616	Sheet Metal Roofing	335,450.50	335,450.50	16,772.53	318,677.98	0.00	16,772.53
Burling Builders, Inc.- 44 W. 60th St. Chicago, IL	Skylights	21,660.00	21,660.00	1,083.00	20,577.00	0.00	1,083.00
	Sealants and Caulking	3,900.00	3,900.00	195.00	3,705.00	0.00	195.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDING C.O.'S)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDING CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
Precision Metals 8265 N. 124th St Milwaukee, WI 53225	Steel Doors and Frames	84,746.26	84,746.26	4,237.31	80,508.95	0.00	4,237.31
House of Doors 9038 West Ogden Ave. Brookfield, IL 60513	Overhead Doors	10,675.00	10,675.00	533.75	10,141.25	0.00	533.75
MJ Connolly -8856 W. 47th St. Brookfield, IL	Entrance Doors/Windows	269,800.00	269,800.00	13,498.00	256,310.00	0.00	13,498.00
Exel - 8449 West 151st Street Orland Park, IL 60462	Carpentry/Drywall/Insulation/Ceiling	267,650.00	267,650.00	13,382.50	251,750.00	2,517.50	13,382.50
Burling Builders, Inc.- 44 W. 60th St. Chicago, IL	CCO#16-drywall revision	69.00	69.00	3.45	0.00	65.55	3.45
Q.C. Enterprises 2722 South Hillcock Avenue Chicago, IL 60608	Ceramic Tile	115,051.83	115,051.83	5,752.59	109,299.24	0.00	5,752.59
Superior Floor Covering, Inc., 14500 South Western Avenue Posen, IL 60469	Rubber/Carpet/Resilient Tile	53,950.00	53,950.00	2,697.50	51,252.50	0.00	2,697.50
Kiefer Specialty Flooring Inc. - Falling Waters Blvd Lindenhurst, IL 60046	Athletic Flooring	71,801.58	71,801.58	3,590.08	68,211.50	0.00	3,590.08
Durango - 2846 Coastal Drive Aurora, IL 60503	Painting	64,012.50	64,012.50	3,200.62	53,074.48	7,737.40	3,200.62
City Cottage Group 2907 S. Wabash Chicago, IL 60616	Toilet Partitions	26,190.00	26,190.00	1,309.50	24,880.50	0.00	1,309.50
City Cottage Group 2907 S. Wabash Chicago, IL 60617	Lockers	10,275.00	10,275.00	513.75	9,761.25	0.00	513.75
City Cottage Group 2907 S. Wabash Chicago, IL 60618	Operable Partitions	13,058.00	13,058.00	652.90	12,405.10	0.00	652.90
City Cottage Group 2907 S. Wabash Chicago, IL 60619	Toilet Accessories	9,310.00	9,310.00	465.50	8,844.50	0.00	465.50
Pro-Bel Enterprises LTD 765 Westney Road South Ajax, ON LIS 6W1	Exterior Building Maintenance Sys.	11,400.00	11,400.00	570.00	10,830.00	0.00	570.00
City Cottage Group 2907 S. Wabash Chicago, IL 60619	Scoreboard	5,885.00	5,885.00	294.25	5,590.75	0.00	294.25
City Cottage Group 2907 S. Wabash Chicago, IL 60620	Gym Equipment	38,350.00	38,350.00	1,917.50	36,432.50	0.00	1,917.50
City Cottage Group 2907 S. Wabash Chicago, IL 60621	Foot Grilles	8,905.00	8,905.00	445.25	8,459.75	0.00	445.25
City Cottage Group 2907 S. Wabash Chicago, IL 60622	Telescoping Bleachers	14,835.00	14,835.00	741.75	12,758.50	1,334.75	741.75
City Cottage Group 2907 S. Wabash Chicago, IL 60623	Miscellaneous Specialties	3,905.00	3,905.00	195.25	3,709.75	0.00	195.25
LaMarco Systems 475 Lindberg Lane Northbrook, IL 60062	Security and CCTV	31,711.00	31,711.00	1,585.55	29,925.00	200.45	1,585.55
Thomas Adamson 921 West Van Buren Chicago, IL 60607	Plumbing	347,097.29	347,097.29	17,354.86	329,742.43	0.00	17,354.86
Burling Builders, Inc.- 44 W. 60th St. Chicago, IL	Plumbing	8,386.71	8,386.71	419.34	7,967.37	0.00	419.34
ECI Mechanical, LLC 9951 West 190th Street Mokena, IL 60448	HVAC	730,351.63	730,351.63	36,517.58	688,737.83	5,096.22	36,517.58
Indie Energy 1020 Church Street Evanston, IL 60201	Ground Source Heat Exchange	156,366.50	156,366.50	0.00	156,366.50	1.00	0.00
Burling Builders, Inc.- 44 W. 60th St. Chicago, IL	Ground Source Heat Exchange	2,500.00	2,500.00	125.00	2,375.00	0.00	125.00
Burling Builders, Inc.- 44 W. 60th St. Chicago, IL	CCO #35-Install sidestream filters	307.00	307.00	15.35	0.00	291.65	15.35
Belec Electrical Inc., 7720 Gross Point Road Skokie, IL 60077	Electrical	423,976.41	423,976.41	21,198.82	401,877.46	900.13	21,198.82
Burling Builders, Inc.- 44 W. 60th St. Chicago, IL	Electrical	3,752.00	3,752.00	187.60	3,564.40	0.00	187.60
J. E. Manzi 826 Busse Highway Park Ridge, IL 60068	Scheduling Consultant	25,000.00	24,223.52	0.00	22,573.52	1,650.00	776.48
IDC Green Solutions 1369 West Hubbard Street STE 1-W Chicago, IL 60622	L.E.E.D. Consultant	22,000.00	22,000.00	0.00	20,900.00	1,100.00	0.00
National Survey-30 South Michigan Ave., Chicago, IL 60603	Site Survey	32,012.50	32,012.50	0.00	32,012.50	0.00	0.00
Burling Builders, Inc.- 44 W. 60th St. Chicago, IL	F.O. 18A - Display Case Rev.	1,286.00	1,286.00	64.30	1,221.70	0.00	64.30
Burling Builders, Inc.- 44 W. 60th St. Chicago, IL	Field Order #21	795.00	795.00	0.00	795.00	0.00	0.00


NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDING C.O.'S)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDING CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
Burling Builders, Inc.- 44 W. 60th St. Chicago, IL	Site Work Allowance	0.00	0.00	0.00	0.00	0.00	0.00
Burling Builders, Inc.- 44 W. 60th St. Chicago, IL	Field Order #16-Clubroom drywall	0.00	0.00	0.00	0.00	0.00	0.00
Burling Builders, Inc.- 44 W. 60th St. Chicago, IL	Field Order #39-Precast Reveal & Scupper Flashing	183.00	183.00	9.15	0.00	173.85	9.15
Burling Builders, Inc.- 44 W. 60th St. Chicago, IL	Field Order #49-Gym Storage	462.00	462.00	23.10	0.00	438.90	23.10
Burling Builders, Inc.- 44 W. 60th St. Chicago, IL	Field Order #20-Clubhouse Area Spray Fireproofing	673.00	673.00	33.65	0.00	639.35	33.65
Burling Builders, Inc.- 44 W. 60th St. Chicago, IL	Commission Contingency Fund	925.00	0.00	0.00	0.00	0.00	925.00
Burling Builders, Inc.- 44 W. 60th St. Chicago, IL	General Requirments	566,023.68	566,023.68	52,829.59	507,345.79	5,848.30	52,829.59
Burling Builders, Inc.- 44 W. 60th St. Chicago, IL	Insurance	82,008.00	82,008.00	4,100.40	77,907.60	0.00	4,100.40
Burling Builders, Inc.- 44 W. 60th St. Chicago, IL	Bond	54,078.00	54,078.00	2,703.90	51,374.10	0.00	2,703.90
Burling Builders, Inc.- 44 W. 60th St. Chicago, IL	Overhead & Fee	378,650.10	378,650.10	18,932.51	355,931.09	3,786.50	18,932.51
<b>TOTAL</b>		<b>6,955,857.00</b>	<b>6,954,155.52</b>	<b>347,792.85</b>	<b>6,552,486.59</b>	<b>53,876.07</b>	<b>349,494.33</b>

AMT OF ORIGINAL CONTRACT	\$6,834,000.00	TOTAL AMOUNT REQUESTED	\$6,954,155.52
EXTRAS TO CONTRACT	\$121,857.00	LESS 5% RETAINED	\$347,792.85
TOTAL CONTRACT AND EXTRAS	\$6,955,857.00	NET AMOUNT EARNED	\$6,606,362.67
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$6,552,486.59
ADJUSTED TOTAL CONTRACT	\$6,955,857.00	AMOUNT DUE THIS PAYMENT	\$53,876.07
		BALANCE TO BECOME DUE	\$349,494.33

The provisions should not be construed as conferring any rights hereunder for the benefits of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.


Contractors certifies

- \* that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents;
- \* that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid,
- \* that the amount of the payments applied for are justified.
- \* that the Waiver of Lien are submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine;
- \* that each and every lien was delivered unconditionally;
- \* that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien;
- \* that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of materials or other agents acting on behalf of affiant in connection with the Work or arising out of the Work; and
- \* that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and materials for which a claim could be made and for which a lien could be filed;
- \* that neither the partial payment nor any part thereof has been assigned;
- \* that said Contractor herein expressly affirms that should it at any time appear that nay illegal or excess payments have been or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and
- \* that if any lien remains unsatisfied after all payments are made, the Contractor will refund the PUBLIC BUILDING all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.

  
 (To be signed by the President or a Vice President)

Kim C. Walker, Vice President - Finance  
 (Typed name of above signature)

Subscribed and sworn to before me this 8th day of October 2009

  
 Notary Public

My Commission expires: 12/19/12

“OFFICIAL SEAL”  
**K'SHARMEL J. BROWN**  
 Notary Public - State of Illinois  
 My Commission Expires: 12/19/12