



Public Building Commission of Chicago Contractor Payment Information

Project: Michael Reese Hospital Campus

Contract Number: 1517

General Contractor: Heneghan Wrecking Co., Inc.

Payment Application: #4

Amount Paid: \$74,260.55

Date of Payment to General Contractor: 1/27/12

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #MRHC

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

Period to: 12/5/11

PBC project # 04100

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (2 of 4)

NAME and ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
Heneghan Wrecking 1321 W. Concord Place Chicago Illinois 60642	Mobilization	\$10,000.00	\$10,000.00	\$500.00	\$9,500.00	\$0.00	\$500.00
Eason Environmental 12056 South Union Chicago, Illinois 60628	Environmental Remediation	\$10,000.00	\$10,000.00	\$500.00	\$9,500.00	\$0.00	\$500.00
Heneghan Wrecking 1321 W. Concord Place Chicago Illinois 60642	Demolition	\$291,400.00	\$291,400.00	\$14,570.00	\$276,830.00	\$0.00	\$14,570.00
Heneghan Wrecking 1321 W. Concord Place Chicago Illinois 60642	Site Work Allowance	\$42,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Heneghan Wrecking/NAT 1321 W. Concord Place Chicago Illinois 60642	Commission Contingency Fund	\$37,200.00	\$0.00	\$0.00	\$0.00	\$0.00	\$37,200.00
Heneghan Wrecking/VPS 1321 W. Concord Place Chicago Illinois 60642	Change Order 3Ht Purchase of VPS for bldg #27	\$112,360.00	\$112,360.00	\$5,618.00	\$106,742.00	\$0.00	\$5,618.00
Heneghan Wrecking 1321 W. Concord Place Chicago Illinois 60642	Change Order 4Ht Credit of Allowance	(\$42,000.00)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Heneghan Wrecking 1321 W. Concord Place Chicago Illinois 60642	Change Order 6Ht Add'l Site Work	\$68,169.00	\$68,169.00	\$3,408.45	\$0.00	\$64,760.55	\$3,408.45
Heneghan Wrecking 1321 W. Concord Place Chicago Illinois 60642	Demobilization	\$10,000.00	\$10,000.00	\$500.00	\$0.00	\$9,500.00	\$500.00
GRAND TOTAL		\$539,129.00	\$501,929.00	\$25,096.45	\$402,572.00	\$74,260.55	\$62,296.45

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (4 of 4)

AMOUNT OF ORIGINAL CONTRACT	\$400,600.00	TOTAL AMOUNT REQUESTED	\$501,929.00
EXTRAS TO CONTRACT	\$180,529.00	LESS 5% RETAINED	\$25,096.45
TOTAL CONTRACT AND EXTRAS	\$581,129.00	NET AMOUNT EARNED	\$476,832.55
CREDITS TO CONTRACT	\$42,000.00	AMOUNT OF PREVIOUS PAYMENTS	\$402,572.00
ADJUSTED CONTRACT PRICE	\$539,129.00	AMOUNT DUE THIS PAYMENT	\$74,260.55
		BALANCE TO COMPLETE	\$62,296.45

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work, and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.


That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.



Name: Rita Heneghan
Title: Vice President

Subscribed and sworn to before me this 12th day of December 2011.



Notary Public - Amy A. Ryan-Harenberg
My Commission expires: 05/06/14

