



## Public Building Commission of Chicago Contractor Payment Information

**Project: South Loop Elementary School**

**Contract Number: C1578**

**General Contractor: Madison Construction Company**

**Payment Application: #9**

**Amount Paid: \$ 1,081,010.70**

**Date of Payment to General Contractor: 5/10/18**

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

**Follow this project on Twitter @PBCChi #NewSouthLoopSchool**

**PUBLIC BUILDING COMMISSION OF CHICAGO  
EXHIBIT S  
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: 03/29/18


PROJECT: South Loop Elementary School

Pay Application No.: 9  
 For the Period: 3/1/2018 to 3/31/2018  
 Contract No.: C1578

In accordance with Resolution No. \_\_\_\_\_, adopted by the Public Building Commission of Chicago on \_\_\_\_\_, relating to the \$ \_\_\_\_\_ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

<b>THE CONTRACTOR:</b> Madlson Construction Company		
<b>FOR:</b> General Construction		
<b>Is now entitled to the sum of:</b>		\$ 1,081,010.70
<b>ORIGINAL CONTRACTOR PRICE</b>	<u>\$34,337,000.00</u>	
<b>ADDITIONS</b>	<u>\$0.00</u>	
<b>DEDUCTIONS</b>	<u>\$0.00</u>	
<b>NET ADDITION OR DEDUCTION</b>	<u>\$0.00</u>	
<b>ADJUSTED CONTRACT PRICE</b>	<u>\$34,337,000.00</u>	
<b>TOTAL AMOUNT EARNED</b>	\$	<u>8,281,178.00</u>
<b>TOTAL RETENTION</b>	\$	<u>774,148.10</u>
a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price	<u>\$ 774,148.10</u>	
b) Liens and Other Withholding	<u>\$ -</u>	
c) Liquidated Damages Withheld	<u>\$ -</u>	
<b>TOTAL PAID TO DATE (Include this Payment)</b>	\$	<u>7,507,029.90</u>
<b>LESS: AMOUNT PREVIOUSLY PAID</b>	\$	<u>6,426,019.20</u>
<b>AMOUNT DUE THIS PAYMENT</b>	\$	<u>1,081,010.70</u>



**Architect Engineer:** SMNG A, LTD. 4.9.2018

signature, date

05035\_PA\_MCC\_PA\_09\_02\_07\_13\_20180329

**PUBLIC BUILDING COMMISSION OF CHICAGO  
CONTRACTOR'S SWORN STATEMENT & AFFIDAVIT FOR PARTIAL PAYMENT**

**EXHIBIT A**

Project Name: **SOUTH LOOP ELEMENTARY SCHOOL**  
 PBC Project # **C1578**  
 Job Location **1601 SOUTH DEARBORN STREET, CHICAGO, IL 60616**  
 Owner: **PUBLIC BUILDING COMMISSION OF CHICAGO**

CONTRACTOR: **MADISON CONSTRUCTION COMPANY**

APPLICATION FOR PAYMENT # **9**

State of Illinois )  
 )ss  
 County of Cook )

The affiant being first duly sworn on oath, deposes and says that he/she is, **ROBERT J. KOSTELNY, PRESIDENT of Madison Construction Company**, an Illinois Corporation, and duly authorized to make this Affidavit on behalf of said corporation, and individually; that he/she is well acquainted with the facts herein set forth and said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract #5035 dated the 31st day of July, 2017, for the following project:

**SOUTH LOOP ELEMENTARY SCHOOL**

that the following statements are made for the purpose of procuring a partial payment of

**\$1,081,010.70**

under the terms of said Contract,

That the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purpose of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies and services for, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies and services, furnished or prepared by each of them to or on account of said work as stated:

Item # same as SOV	Subcontractor Name and Address	Type of Work	Original Contract Amount	PBC Change Orders	General Contractor Change Orders	Adjusted Contract Amount	Work Completed			Total To Date	Retainage	Net Previous Billing	Net Amount Due	Remaining To Bill
							% Complete	Previous	Current					
1	Rileyway-Huggins Construction Services, Inc., 1030 East 87th Street, Chicago, IL 60619	Earthwork	\$800,000.00	\$22,345.04	\$0.00	\$822,345.04	77%	\$637,095.04	\$0.00	\$637,095.04	\$63,709.50	\$573,385.54	(\$0.00)	\$248,959.50
2	Thatcher Foundations, Inc., 7100 Industrial Highway, Gary, IN 46406	Piles/Earthwork Retention System	\$644,000.00	\$0.00	\$0.00	\$644,000.00	100%	\$644,000.00	\$0.00	\$644,000.00	\$64,400.00	\$579,600.00	\$0.00	\$64,400.00
3	McFarlane/Dougless & Company, 143 Tower Drive, Burr Ridge, IL 60627	Landscape Restoration	\$199,884.00	\$0.00	\$0.00	\$199,884.00	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$199,884.00
4	Viridian Enterprises, Inc., 3767 N Pulaski Rd, Chicago, IL 60641	Site Utilities	\$472,263.00	\$0.00	(\$17,263.00)	\$455,000.00	33%	\$73,000.00	\$76,664.00	\$149,664.00	\$14,966.40	\$65,700.00	\$68,997.60	\$320,302.40
5	Carroll Construction Supply, 1700 Quincy Avenue, Naperville, IL 60540	Reinforcing Steel	\$0.00	\$0.00	\$165,500.00	\$165,500.00	48%	\$64,233.16	\$14,961.00	\$79,194.16	\$7,919.42	\$57,809.84	\$13,464.90	\$94,225.26
6	Leon Construction Company, 1407 South 61st Avenue, Cicero, IL 60604	Cast In Place/Site Concrete	\$2,060,000.00	\$0.00	\$0.00	\$2,060,000.00	40%	\$749,500.00	\$66,750.00	\$816,250.00	\$81,625.00	\$674,550.00	\$60,075.00	\$1,325,375.00
7	Two In One Contractors, Inc., 4344 West 45th Street, Chicago, IL 60632	Concrete - Core Walls	\$1,193,340.00	\$0.00	(\$674,337.00)	\$519,003.00	100%	\$504,323.70	\$14,679.30	\$519,003.00	\$51,900.30	\$453,891.33	\$13,211.37	\$51,900.30
8	Tribco Construction Services, 200 S Michigan Ave-Site 200, Chicago, IL 60604	Concrete - Core Walls	\$0.00	\$0.00	\$769,092.00	\$769,092.00	100%	\$748,288.00	\$20,804.00	\$769,092.00	\$76,909.20	\$673,459.20	\$18,723.60	\$76,909.20
9	Larnco Company, 20001 Blackstone Avenue, Lynwood, IL 60411	Masonry	\$1,665,000.00	\$0.00	(\$112,155.35)	\$1,552,844.65	14%	\$13,834.00	\$202,797.45	\$216,631.45	\$21,663.15	\$12,450.60	\$182,517.71	\$1,357,876.35
10	Altra Division 5, LLC, 650 Central Avenue, University Park, IL 60484	Structural Steel	\$2,900,000.00	\$0.00	(\$958,900.00)	\$1,941,100.00	67%	\$1,289,263.24	\$6,775.00	\$1,296,038.24	\$129,603.82	\$1,160,336.92	\$6,097.50	\$774,665.58

Item # as SOV	Subcontractor Name and Address	Type of Work	Original Contract Amount	PBC Change Orders	General Contractor Change Orders	Adjusted Contract Amount	Work Completed				Retainage	Net Previous Billing	Net Amount Due	Remaining To Bill
							% Complete	Previous	Current	Total To Date				
11	Schmidt Steel, Inc., 847 S Randal Road - Unit 278, Elgin, IL 60123	Steel Erection	\$0.00	\$0.00	\$958,900.00	\$958,900.00	78%	\$378,250.00	\$370,400.00	\$748,650.00	\$74,865.00	\$340,425.00	\$333,360.00	\$285,115.00
12	Jade Carpentry Contractors, Inc., 145 Bernice Drive, Bensenville, IL 60106	Finish Carpentry/Millwork/FRP Panels	\$350,110.00	\$0.00	\$0.00	\$350,110.00	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$350,110.00
	See Bolo	Damproofing	\$20,000.00	\$0.00	(\$20,000.00)	\$0.00	#DIV/0!	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
13	Bolo Waterproofing Systems, 14900 Kipatrick Ave, Moline, IL 60445	Damproofing/Air & Vapor Barrier	\$184,055.00	\$0.00	\$35,935.00	\$220,000.00	3%	\$7,000.00	\$0.00	\$7,000.00	\$700.00	\$6,300.00	\$0.00	\$213,700.00
14	Nelson Insulation Company, 550 Teiser Rd, Lake Zurich, IL 60047	Spray Insulation	\$68,528.00	\$0.00	(\$17,938.00)	\$50,590.00	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$50,590.00
15	MW Powell Company, 3445 South Lawndale Avenue, Chicago, IL 60623	Roofing	\$670,000.00	\$0.00	\$0.00	\$670,000.00	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$670,000.00
16	ASC Insulation & Fireproofing, Inc., 607 Church Road, Elgin, IL 60123	Sprayed Fireproofing	\$126,643.00	\$0.00	\$20,357.00	\$147,000.00	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$147,000.00
17	LaFors, Inc., 1080 West Mason Street, Green Bay, WI 54303	Doors, Frames & Hardware	\$275,000.00	\$0.00	\$18,000.00	\$293,000.00	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$293,000.00
18	Industrial Door Company, Inc., 1555 Landmeier Rd, Elk Grove Village, IL 60007	Overhead Ceiling Doors	\$3,900.00	\$0.00	(\$300.00)	\$3,600.00	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$3,600.00
19	Clearpointe Construction, LLC, 15941 Harlem Ave-Unit 328, Tinley Park, IL 60477	Windows	\$390,000.00	\$0.00	\$0.00	\$390,000.00	1%	\$0.00	\$5,625.00	\$5,625.00	\$562.50	\$0.00	\$5,062.50	\$384,937.50
20	Harmony Products, Inc., 20 Church Road, Emigsville, PA 17316	Exterior Window Guards	\$52,500.00	\$0.00	(\$8,500.00)	\$44,000.00	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$44,000.00
21	Indiana Wire Products, Inc., 915 N Ireland St, Greensburg, IN 47240	Interior Window Guards	\$22,500.00	\$0.00	(\$12,959.00)	\$9,541.00	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$9,541.00
22	Tee Jay Service Co., Inc., 958 Corporate Blvd, Aurora, IL 60502	Auto Doors	\$8,414.00	\$0.00	(\$214.00)	\$8,200.00	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$8,200.00
23	Toro Construction Corporation, 4556 West 61st Street, Chicago, IL 60415	Drywall/Rough Carpentry/ACT	\$3,110,000.00	\$0.00	\$0.00	\$3,110,000.00	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$3,110,000.00
24	JP Phillips, Inc., 3220 Wolf Road, Franklin Park, IL 60131	Plaster	\$168,100.00	\$0.00	(\$11,200.00)	\$156,900.00	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$156,900.00
25	ProStar Surfaces, Inc., 11019 N Towne Square Rd Ste 5, Mequon, WI 53092	Wood Flooring	\$128,000.00	\$0.00	\$3,624.00	\$131,624.00	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$131,624.00
26	Mr. David's Flooring Int., 865 W Irving Park Rd, Napoca, IL 60143	Resilient Flooring/Carpet	\$637,516.00	\$0.00	(\$22,553.00)	\$614,963.00	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$614,963.00
27	Continental Painting & Decorating, Inc., 2255 S Wabash Ave, Chicago, IL 60616	Painting	\$204,995.00	\$0.00	\$0.00	\$204,995.00	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$204,995.00

Item # same as SOV	Subcontractor Name and Address	Type of Work	Original Contract Amount	PBC Change Orders	General Contractor Change Orders	Adjusted Contract Amount	Work Completed				Retainage	Net Previous Billing	Net Amount Due	Remaining To Bill
							% Complete	Previous	Current	Total To Date				
28	Carroll Seating, Inc., 2105 Lunt Ave, Elk Grove Village, IL 60007	Lockers/Gym Equip/Science CW/Bleachers	\$143,378.00	\$0.00	\$96,584.00	\$239,962.00	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$239,962.00
	See Carroll Seating	Gym Equipment	\$65,845.00	\$0.00	(\$65,845.00)	\$0.00	#DIV/0!	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
	See Carroll Seating	Science Room Casework	\$35,590.00	\$0.00	(\$35,590.00)	\$0.00	#DIV/0!	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
	See Carroll Seating	Bleachers	\$19,768.00	\$0.00	(\$19,768.00)	\$0.00	#DIV/0!	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
29	Boelter, LLC, N22W23685 Ridgeview Pkwy W, Waukesha, WI 53188	Food Service Equipment	\$87,000.00	\$0.00	(\$2,000.00)	\$85,000.00	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$85,000.00
30	Grand Stage Company, 1319 W Grand Ave, Chicago, IL 60642	Rigging & Control	\$98,284.00	\$0.00	(\$33,884.00)	\$64,400.00	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$64,400.00
31	Midwest Netting Solutions, LLC, 2009 Johns Drive, Glenview, IL 60025	Sports Netting	\$33,845.00	\$0.00	(\$3,035.00)	\$30,810.00	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$30,810.00
32	C-Tec, Inc., PO Box 1247, North Riverside, IL 60546	Waste Compactors	\$32,978.00	\$0.00	(\$5,478.00)	\$27,500.00	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$27,500.00
33	ThyssenKrupp Elevator Corporation, 355 Eisenhower Lane S, Lombard, IL 60148	Elevator	\$162,000.00	\$0.00	(\$4,540.00)	\$157,460.00	48%	\$76,210.60	\$0.00	\$76,210.60	\$7,621.06	\$68,589.54	\$0.00	\$88,870.46
34	Garaventa USA, Inc., 225 Depot Street, Antioch, IL 60002	Lift	\$44,799.00	\$0.00	(\$1,799.00)	\$43,000.00	10%	\$4,300.00	\$0.00	\$4,300.00	\$430.00	\$3,870.00	\$0.00	\$39,130.00
35	Nelson Fire Protection, Inc., 11028 Raleigh Court, Rockford, IL 61115	Fire Sprinkler	\$297,614.00	\$0.00	(\$614.00)	\$297,000.00	5%	\$0.00	\$15,000.00	\$15,000.00	\$1,500.00	\$0.00	\$13,500.00	\$283,500.00
36	Garces Contractors, LLC, 5423 West Division Street, Chicago, IL 60651	Plumbing	\$1,415,700.00	\$0.00	\$0.00	\$1,415,700.00	14%	\$71,993.00	\$129,364.60	\$201,357.60	\$20,135.76	\$64,793.70	\$116,428.14	\$1,234,478.16
		<b>Subtotal Page 1</b>	<b>\$18,791,559.00</b>	<b>\$22,345.04</b>	<b>\$39,119.65</b>	<b>\$18,853,023.69</b>	<b>33%</b>	<b>\$5,261,290.74</b>	<b>\$923,820.35</b>	<b>\$6,185,111.09</b>	<b>\$618,511.11</b>	<b>\$4,735,161.67</b>	<b>\$831,438.31</b>	<b>\$13,286,423.71</b>

Item # as SOV	Subcontractor Name and Address	Type of Work	Original Contract Amount	PBC Change Orders	General Contractor Change Orders	Adjusted Contract Amount	Work Completed				Total To Date	Retainage	Net Previous Billing	Net Amount Due	Remaining To Bill
							% Complete	Previous	Current						
37	Wolf Mechanical Industries, Inc., 1192 Heather Drive, Lake Zurich, IL 60047	HVAC - Ventilation	\$1,861,300.00	\$0.00	\$0.00	\$1,861,300.00	2%	\$33,525.00	\$10,616.00	\$44,141.00	\$4,414.10	\$30,172.50	\$9,554.40	\$1,821,573.10	
38	McDonough Mechanical Services, Inc., 4081 Joseph Lane - Unit A, Waukegan, IL 60087	HVAC - Piping	\$995,000.00	\$0.00	\$0.00	\$995,000.00	2%	\$17,000.00	\$0.00	\$17,000.00	\$1,700.00	\$15,300.00	\$0.00	\$979,700.00	
39	Broadway Electric, Inc., 831 Oakton Street, Elk Grove Village, IL 60007	Electrical	\$4,478,000.00	\$0.00	\$0.00	\$4,478,000.00	9%	\$242,005.00	\$155,275.20	\$397,280.20	\$39,728.02	\$217,804.50	\$139,747.68	\$4,120,447.82	
										\$0.00	\$0.00				
40	Madison Construction Company, 15657 S 70th Ct, Orland Park, IL 60462	Mobilization	\$343,000.00	\$0.00	(\$71,000.00)	\$272,000.00	100%	\$272,000.00	\$0.00	\$272,000.00	\$27,200.00	\$244,800.00	\$0.00	\$27,200.00	
41	Madison Construction Company, 15657 S 70th Ct, Orland Park, IL 60462	Demobilization	\$0.00	\$0.00	\$37,000.00	\$37,000.00	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$37,000.00	
42	Madison Construction Company, 15657 S 70th Ct, Orland Park, IL 60462	Insurance	\$298,673.00	\$0.00	\$0.00	\$298,673.00	100%	\$298,673.00	\$0.00	\$298,673.00	\$0.00	\$298,673.00	\$0.00	\$0.00	
43	Madison Construction Company, 15657 S 70th Ct, Orland Park, IL 60462	Bond	\$241,024.00	\$0.00	\$0.00	\$241,024.00	100%	\$241,024.00	\$0.00	\$241,024.00	\$0.00	\$241,024.00	\$0.00	\$0.00	
44	Madison Construction Company, 15657 S 70th Ct, Orland Park, IL 60462	General Conditions	\$1,936,720.00	\$0.00	(\$93,139.65)	\$1,843,580.35	24.12%	\$387,498.26	\$57,258.45	\$444,756.71	\$44,475.67	\$348,748.43	\$51,532.61	\$1,443,299.31	
45	MCC	TBD - unlet			\$88,020.00	\$88,020.00								\$88,020.00	
46	Madison Construction Company, 15657 S 70th Ct, Orland Park, IL 60462	Overhead & Profit	\$1,547,230.00	\$0.00	\$0.00	\$1,547,230.00	24.12%	\$319,039.00	\$54,153.00	\$373,192.00	\$37,319.20	\$287,135.10	\$48,737.70	\$1,211,357.20	
47	Professionals Associated	Surveying	\$0.00	\$8,000.00	\$0.00	\$8,000.00	100%	\$8,000.00	\$0.00	\$8,000.00	\$800.00	\$7,200.00	\$0.00	\$800.00	
48	Public Bldg Commission	Contract Contingency	\$1,200,000.00	\$0.00	\$0.00	\$1,200,000.00	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,200,000.00	
49	Public Bldg Commission	Silework Allowance	\$700,000.00	(\$30,345.04)	\$0.00	\$669,654.96	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$669,654.96	
50	Public Bldg Commission	Camera Allowance	\$300,000.00	\$0.00	\$0.00	\$300,000.00	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$300,000.00	
	<b>Contracts Not Let</b>														
51		Asphalt Paving	\$53,790.00	\$0.00	\$0.00	\$53,790.00	0%							\$53,790.00	
52		Play Ground Surfacing	\$157,363.00	\$0.00	\$0.00	\$157,363.00	0%							\$157,363.00	
53		Fencing & Gates	\$74,727.00	\$0.00	\$0.00	\$74,727.00	0%							\$74,727.00	
54		Metel Wall Panels	\$71,250.00	\$0.00	\$0.00	\$71,250.00	0%							\$71,250.00	
55		Storefront	\$435,000.00	\$0.00	\$0.00	\$435,000.00	0%							\$435,000.00	
56		Moisture Mitigation	\$100,000.00	\$0.00	\$0.00	\$100,000.00	0%							\$100,000.00	
57		Tiling	\$232,423.00	\$0.00	\$0.00	\$232,423.00	0%							\$232,423.00	
	<b>Subtotal Page 2</b>		<b>\$15,025,500.00</b>	<b>(\$22,345.04)</b>	<b>(\$39,119.65)</b>	<b>\$14,964,035.31</b>	<b>14%</b>	<b>\$1,818,764.26</b>	<b>\$277,302.65</b>	<b>\$2,096,066.91</b>	<b>\$155,636.99</b>	<b>\$1,690,857.53</b>	<b>\$249,572.39</b>	<b>\$12,791,182.39</b>	

Item # same as SOV	Subcontractor Name and Address	Type of Work	Original Contract Amount	PBC Change Orders	General Contractor Change Orders	Adjusted Contract Amount	Work Completed			Total To Date	Retainage	Net Previous Billing	Net Amount Due	Remaining To BBI
							% Complete	Previous	Current					
58		Epoxy Flooring	\$54,376.00	\$0.00	\$0.00	\$54,376.00	0%						\$54,376.00	
59		Visual Display Units	\$28,045.00	\$0.00	\$0.00	\$28,045.00	0%						\$28,045.00	
60		Signage	\$61,928.00	\$0.00	\$0.00	\$61,928.00	0%						\$61,928.00	
61		Toilet Compartments	\$50,200.00	\$0.00	\$0.00	\$50,200.00	0%						\$50,200.00	
62		Operable Partitions	\$12,336.00	\$0.00	\$0.00	\$12,336.00	0%						\$12,336.00	
63		Toilet Accessories	\$33,715.00	\$0.00	\$0.00	\$33,715.00	0%						\$33,715.00	
64		Fire Extinguishers	\$3,683.00	\$0.00	\$0.00	\$3,683.00	0%						\$3,683.00	
65		Flag Poles	\$4,140.00	\$0.00	\$0.00	\$4,140.00	0%						\$4,140.00	
66		Project Screens	\$15,500.00	\$0.00	\$0.00	\$15,500.00	0%						\$15,500.00	
67		Play Ground Equipment	\$112,151.00	\$0.00	\$0.00	\$112,151.00	0%						\$112,151.00	
68		Sound Control Panel System	\$98,776.00	\$0.00	\$0.00	\$98,776.00	0%						\$98,776.00	
69		Window Shades	\$38,150.00	\$0.00	\$0.00	\$38,150.00	0%						\$38,150.00	
70		Floor Mats	\$6,941.00	\$0.00	\$0.00	\$6,941.00	0%						\$6,941.00	
		<b>Subtotal Page 3</b>	<b>\$519,941.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$519,941.00</b>	<b>0%</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$519,941.00</b>
		<b>Subtotal Page 1</b>	<b>\$18,791,559.00</b>	<b>\$22,345.04</b>	<b>\$39,119.65</b>	<b>\$18,853,023.69</b>	<b>33%</b>	<b>\$5,261,290.74</b>	<b>\$923,820.35</b>	<b>\$6,185,111.09</b>	<b>\$618,511.11</b>	<b>\$4,735,161.67</b>	<b>\$831,438.31</b>	<b>\$13,286,423.71</b>
		<b>Subtotal Page 2</b>	<b>\$15,025,500.00</b>	<b>(\$22,345.04)</b>	<b>(\$39,119.65)</b>	<b>\$14,964,035.31</b>	<b>14%</b>	<b>\$1,818,764.26</b>	<b>\$277,302.65</b>	<b>\$2,098,066.91</b>	<b>\$155,636.99</b>	<b>\$1,690,857.53</b>	<b>\$249,572.39</b>	<b>\$12,791,182.39</b>
		<b>Subtotal Page 3</b>	<b>\$519,941.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$519,941.00</b>	<b>0%</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$519,941.00</b>
		<b>TOTAL</b>	<b>\$34,337,000.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$34,337,000.00</b>	<b>24.12%</b>	<b>\$7,080,055.00</b>	<b>\$1,201,123.00</b>	<b>\$8,281,178.00</b>	<b>\$774,148.10</b>	<b>\$6,426,019.20</b>	<b>\$1,081,010.70</b>	<b>\$26,597,547.10</b>

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (4 of 4)


AMOUNT OF ORIGINAL CONTRACT	\$34,337,000.00	TOTAL AMOUNT REQUESTED	\$8,281,178.00
EXTRAS TO CONTRACT	\$0.00	LESS 10% RETAINED	\$774,148.10
TOTAL CONTRACT AND EXTRA	\$34,337,000.00	NET AMOUNT EARNED	\$7,507,029.90
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$6,426,019.20
ADJUSTED CONTRACT PRICE	\$34,337,000.00	AMOUNT DUE THIS PAYMENT	\$1,081,010.70
		BALANCE TO COMPLETE	\$26,829,970.10

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.



ROBERT J. KOSTELNY  
PRESIDENT

Subscribed and sworn to before me this 29TH day of MARCH, 2018.



Notary Public

My Commission expires: 06-09-2019

