



Public Building Commission of Chicago Contractor Payment Information

Project: **Sheridan Elementary School Annex**

Contract Number: **C1581**

General Contractor: **Path Construction**

Payment Application: **#8**

Amount Paid: **\$ 353,917.58**

Date of Payment to General Contractor: **6/26/2018**

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #SheridanAnnex

**PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT B
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: 6/21/2018

PROJECT: Mark Sheridan Elementary School Annex

Pay Application No.: 8
For the Period: 5/1/2018 to 5/31/2018
Contract No.: C1881

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustees, that:

- | |
|--|
| <ol style="list-style-type: none"> 1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and 2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution). |
|--|

THE CONTRACTOR: Path Construction Company, Inc.		
FOR: Mark Sheridan Elementary School Annex		
is now entitled to the sum of: _____ \$		353,917.58 \$
ORIGINAL CONTRACTOR PRICE	\$ 6,371,080.00	
ADDITIONS	\$ -	
DEDUCTIONS	\$ -	
NET ADDITION OR DEDUCTION	\$ -	
ADJUSTED CONTRACT PRICE	\$ 6,371,080.00	
TOTAL AMOUNT EARNED	\$	3,182,474.08
TOTAL RETENTION	\$	318,247.41
a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price	\$	318,247.41
b) Liens and Other Withholding	\$	-
c) Liquidated Damages Withheld	\$	-
TOTAL PAID TO DATE (include this Payment)	\$	2,864,226.67
LESS: AMOUNT PREVIOUSLY PAID	\$	2,510,309.09
AMOUNT DUE THIS PAYMENT	\$	353,917.58

Architect/Engineer:

 signature, date

File Code: 05075-02-07-13

Peak Construction Company 125 E Altonville Rd, Addington Heights, IL 60102	Total Compartment	\$ 5,551.00		\$ 5,551.00	0%		\$ -	\$ -	\$ -		\$ -	\$ 5,551.00
Peak Construction Company 125 E Altonville Rd, Addington Heights, IL 60102	Total Allocation	\$ 4,069.00		\$ 4,069.00	0%		\$ -	\$ -	\$ -		\$ -	\$ 4,069.00
Brown Electric 100 Palmetto St Moline, IL 61701	Facial Protection	\$ 8,300.00		\$ 8,300.00	0%		\$ -	\$ -	\$ -		\$ -	\$ 8,300.00
Brown Electric 100 Palmetto St Moline, IL 61701	Gen Equipment	\$ 39,500.00		\$ 39,500.00	0%		\$ -	\$ -	\$ -		\$ -	\$ 39,500.00
Chapman Electric 12104 North Star St Thousand Palms, CA 92276	Welding Equip	\$ 7,250.00		\$ 7,250.00	0%		\$ -	\$ -	\$ -		\$ -	\$ 7,250.00
R. W. Smith Company 810 E. Cumberland Road Alton, IL 61811	Telephone Stand	\$ 12,000.00		\$ 12,000.00	0%		\$ -	\$ -	\$ -		\$ -	\$ 12,000.00
Northwest Furniture E. 2121 LaGrange, IL 60525	Site Furnishing	\$ 1,989.00		\$ 1,989.00	0%		\$ -	\$ -	\$ -		\$ -	\$ 1,989.00
Parsons Inc. 24121 W. Woodrow Rd Moline, IL 61704	Fire Suppression	\$ 189,322.00		\$ 189,322.00	35%	\$ 66,262.70	\$ -	\$ 66,262.70	\$ 8,628.27	\$ 59,636.43	\$ -	\$ 129,685.57
Parsons Inc. 7149 S Fordham Ave Moline, IL 61705	Painting	\$ 59,500.00		\$ 59,500.00	15%	\$ 5,000.00	\$ 4,000.00	\$ 9,000.00	\$ 800.00	\$ 4,500.00	\$ 3,600.00	\$ 51,400.00
Parsons Inc. 7149 S Fordham Ave Moline, IL 61705	Painting	\$ 186,331.00		\$ 186,331.00	80%	\$ 91,302.19	\$ 57,762.61	\$ 149,064.80	\$ 14,806.48	\$ 82,171.97	\$ 51,986.35	\$ 52,172.68
Parsons Inc. 4732 W. Altonville Rd Chicago, IL 60664	HVAC	\$ 175,000.00		\$ 175,000.00	75%	\$ 62,700.00	\$ 67,891.00	\$ 130,591.00	\$ 13,059.10	\$ 56,430.00	\$ 61,101.90	\$ 57,468.10
Parsons Inc. 1827 W. 19th Moline, IL 61703	Electric	\$ 600,000.00		\$ 600,000.00	41%	\$ 149,877.57	\$ 98,000.00	\$ 247,877.57	\$ 24,787.78	\$ 134,889.81	\$ 88,200.00	\$ 376,910.19
Parsons Inc. 1827 W. 19th Moline, IL 61703	Electrical Work	\$ 405,000.00	\$ 3,741.00	\$ 408,741.00	78%	\$ 322,821.00	\$ 0.00	\$ 322,821.00	\$ 32,282.10	\$ 290,538.90	\$ 0.00	\$ 118,202.10
Parsons Inc. 4841 S. 217th St Country Club Hills, IL 61978	Asphalt	\$ 65,000.00		\$ 65,000.00	0%		\$ -	\$ -	\$ -		\$ -	\$ 65,000.00
Parsons Inc. 4841 S. 217th St Country Club Hills, IL 61978	Site Concrete	\$ 93,000.00		\$ 93,000.00	0%		\$ -	\$ -	\$ -		\$ -	\$ 93,000.00
Parsons Inc. 29408 S. College Dr Chicago Heights, IL 60414	Metal Fence	\$ 40,500.00		\$ 40,500.00	0%		\$ -	\$ -	\$ -		\$ -	\$ 40,500.00
Parsons Inc. 17173 Derry Road Lemont, IL 60454	Landscaping	\$ 95,000.00		\$ 95,000.00	0%		\$ -	\$ -	\$ -		\$ -	\$ 95,000.00
Parsons Inc. 12601 19th Development Court Evanston, IL 60124	Lighting	\$ 485,000.00	\$ 28,730.00	\$ 513,730.00	88%	\$ 433,840.00	\$ 13,890.00	\$ 453,730.00	\$ 45,373.00	\$ 395,856.00	\$ 12,501.00	\$ 105,373.00
SUBTOTAL page1		\$ 4,975,096.00	\$ 44,096.00	\$ 5,019,192.00	51.7%	\$ 2,225,912.46	\$ 370,429.48	\$ 2,596,335.92	\$ 259,633.59	\$ 2,009,321.21	\$ 333,381.12	\$ 2,682,489.67

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (4 of 4)

AMOUNT OF ORIGINAL CONTRACT	\$6,371,000.00	TOTAL AMOUNT REQUESTED	\$3,182,474.08
EXTRAS TO CONTRACT	\$0.00	LESS 10% RETAINED	\$318,247.41
TOTAL CONTRACT AND EXTRAS	\$6,371,000.00	NET AMOUNT EARNED	\$2,864,226.67
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$2,510,309.09
ADJUSTED CONTRACT PRICE	\$6,371,000.00	AMOUNT DUE THIS PAYMENT	\$353,917.58
		BALANCE TO COMPLETE	\$3,506,773.33

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.


Richard Krause
President

Subscribed and sworn to before me this 24th day of May, 2018.


Notary Public
My Commission expires:

