



## Public Building Commission of Chicago Contractor Payment Information

Project: Douglas Park Facility Rehabilitation - Parks CIP

Contract Number: C1596

General Contractor: **Blinderman Construction Company, Inc.**

Payment Application: #2

Amount Paid: \$ 207,927.00

Date of Payment to General Contractor: 11/16/18

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #ParksCIP

PUBLIC BUILDING COMMISSION OF CHICAGO  
EXHIBIT S  
CERTIFICATE OF ARCHITECT - ENGINEER

DATE: 10/8/2018


PROJECT: Douglas Park Rehabilitation

Pay Application No.: 2  
For the Period: 9/1/2018 to 9/30/2018  
Contract No.: C1596

In accordance with Resolution No. \_\_\_\_\_, adopted by the Public Building Commission of Chicago on \_\_\_\_\_, relating to the \$ \_\_\_\_\_ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

<b>THE CONTRACTOR:</b>	<b>Blinderman Construction Co., Inc.</b> 224 N Desplaines Ave Suite 650 Chicago, IL 60661	
<b>FOR:</b>	<b>Douglas Park Rehabilitation</b>	
<b>Is now entitled to the sum of:</b>	\$	<b>207,927.00</b>
<b>ORIGINAL CONTRACTOR PRICE</b>	<u>\$1,445,104.00</u>	
<b>ADDITIONS</b>	<u>\$0.00</u>	
<b>DEDUCTIONS</b>	<u>\$0.00</u>	
<b>NET ADDITION OR DEDUCTION</b>	<u>\$0.00</u>	
<b>ADJUSTED CONTRACT PRICE</b>	<u>\$1,445,104.00</u>	
<b>TOTAL AMOUNT EARNED</b>	\$	<u>319,673.00</u>
<b>TOTAL RETENTION</b>	\$	<u>31,967.30</u>
a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price	\$	<u>31,967.30</u>
b) Liens and Other Withholding	\$	<u>-</u>
c) Liquidated Damages Withheld	\$	<u>-</u>
<b>TOTAL PAID TO DATE (Include this Payment)</b>	\$	<u>287,705.70</u>
<b>LESS: AMOUNT PREVIOUSLY PAID</b>	\$	<u>79,778.70</u>
<b>AMOUNT DUE THIS PAYMENT</b>	\$	<u>207,927.00</u>

Architect Engineer:   
signature, date 10/8/2018

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

APPLICATION AND CERTIFICATION FOR PAYMENT

PAGE 1 OF 1 PAGES

**TO OWNER:** Public Building Commission of Chicago  
Richard J Daley Center  
50 West Washington Street - Room 200  
Chicago, IL 60602

**PROJECT:** Douglas Park Facility Rehabilitation  
1401 S. Sacramento Drive  
Chicago, IL 60623

Distribution to:

**APPLICATION #:** 2  
**PERIOD FROM:** 09/01/18  
**PERIOD TO:** 09/30/18

OWNER  
 ARCHITECT  
 CONTRACTOR

**FROM CONTRACTOR:**  
Blinderman Construction Co., Inc.  
224 North Desplaines Street, Suit 650  
Chicago, IL 60661

**VIA ARCHITECT:** Milhouse Engineering and Construction  
60 E. Van Buren Street  
Suite 1501  
Chicago, IL 60605

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM	\$	1,445,104.00
2. Net change by Change Orders	\$	0.00
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$	1,445,104.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	319,673.00
5. RETAINAGE:		
a. 10 % of Completed Work (Column D + E on G703)	\$	31,967.30
b. % of Stored Material (Column F on G703)	\$	-
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	31,967.30
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	\$	287,705.70
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	79,778.70
8. CURRENT PAYMENT DUE	\$	207,927.00
9. BALANCE TO FINISH, INCLUDING	\$	1,157,398.30

CONTRACTOR: Blinderman Construction Co., Inc.

By: T. W. Date: 10/08/18  
State of: Illinois County of: 8th Day of  
Subscribed and sworn to before me this  
Notary Public: A. Lynch  
My Commission expires: 4/30/22



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ 207,927.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)  
ARCHITECT:

By: A. Lynch Date: 10/8/2018

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

PUBLIC BUILDING COMMISSION OF CHICAGO  
 EXHIBIT A  
 CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (page 1 of \_)  
 CONTRACTOR

Project Name: Douglas Park Rehabilitation  
 PBC Project # 11310

Job Location: 1401 S. Sacramento Drive, Chicago, IL 60623

Owner: Public Building Commission Of Chicago

Blinderman Construction Co., Inc.

APPLICATION FOR PAYMENT # 2

STATE OF ILLINOIS ) SS  
 COUNTY OF )

The affiant, being first duly sworn on oath, deposes and says that he/she is Chief Financial Officer of BLINDERMAN CONSTRUCTION CO., INC., an Illinois corporation, and duly authorized to make this Affidavit in behalf of said corporation, and individually, that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. C1596, dated the 27TH day of AUGUST, 2018, for the following project:

DOUGLAS PARK REHABILITATION  
 that the following statements are made for the purpose of receiving a partial payment of 207,927.00 under the terms of said Contract.

That the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purpose of this contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by them to or on account of said work, as stated:

ITEM # (Name on SOV)	Subcontractor Name & Address	Type of Work	Original contract amount	PBC Change Orders	Client Contr Change Orders	Adjusted Contract Amt	% Complete	Work Completed		Total to date	retainage	net previous billing	net amount due	remaining to bill
								Previous	Current					
0010	Blinderman Construction Co.	Insur & Bonds	21,216.00			21,216.00	100%	21,216.00	0.00	21,216.00	2,121.60	19,094.40	0.00	2,121.60
0100	224 N. Desplaines, Suite 650	General Conditions	198,352.00			198,352.00	50%	35,000.00	64,465.00	99,465.00	9,946.50	31,500.00	58,018.50	108,833.50
0150	Chicago, IL 60661	OH & P	86,706.00			86,706.00	50%	15,000.00	28,353.00	43,353.00	4,335.30	13,500.00	25,517.70	47,688.30
0200	CPMH Construction 3129 S. Shields Chicago, IL 60616	Demolition, Site Earthwork, Utilities	74,480.00			74,480.00	87%	0.00	64,782.00	64,782.00	6,478.20	0.00	58,303.80	16,176.20
0300	Blinderman Construction Co.	Rem & Repl Concrete	330,000.00			330,000.00	9%	0.00	28,080.00	28,080.00	2,808.00	0.00	25,272.00	304,728.00
0400	April Building Services, Inc. 22W274 Irving Park Road Chicago, IL 60172	Masonry	147,000.00			147,000.00	37%	17,427.00	36,750.00	54,177.00	5,417.70	15,684.30	33,075.00	98,240.70
0500	Gonzalez Iron Works 8500 W. 53rd Street McCook, IL 60525	Metals	18,933.00			18,933.00	0%	0.00	0.00	0.00	0.00	0.00	0.00	18,933.00
0600	N/A		0.00			0.00		0.00	0.00	0.00	0.00	0.00	0.00	0.00
0700	Knickerbocker Roofing 16851 S. Lathrop Avenue Hanvey, IL 60426	Roofing	280,000.00			280,000.00	3%	0.00	8,600.00	8,600.00	860.00	0.00	7,740.00	272,260.00
0780	Blinderman Construction Co., Inc.	Firestopping	500.00			500.00	0%	0.00	0.00	0.00	0.00	0.00	0.00	500.00
0800	Tee Jay Service Company 958 Corporate Boulevard Aurora, IL 60502	Automatic Door Operators	7,000.00			7,000.00	0%	0.00	0.00	0.00	0.00	0.00	0.00	7,000.00
920	Continental Painting & Decorating, Inc. 2255 S. Wabash Avenue Chicago, IL 60616	Painting	4,400.00			4,400.00	0%	0.00	0.00	0.00	0.00	0.00	0.00	4,400.00
2600	Ashburn Power and Light, Inc. 5639 W 120th Street Alsip, IL 60803	Electrical	26,517.00			26,517.00	0%	0.00	0.00	0.00	0.00	0.00	0.00	26,517.00
SUBTOTAL page1			1,195,104.00	0.00	0.00	1,195,104.00	27%	88,643.00	231,030.00	319,673.00	31,967.30	79,778.70	207,927.00	907,398.30



PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (4 of 4)

AMOUNT OF ORIGINAL CONTRACT	\$1,445,104.00	TOTAL AMOUNT REQUESTED	\$319,673.00
EXTRAS TO CONTRACT	\$0.00	LESS 10% RETAINED	\$31,967.30
TOTAL CONTRACT AND EXTRAS	\$1,445,104.00	NET AMOUNT EARNED	\$287,705.70
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$79,778.70
ADJUSTED CONTRACT PRICE	\$1,445,104.00	AMOUNT DUE THIS PAYMENT	\$207,927.00
		BALANCE TO COMPLETE	\$1,157,398.30

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.

*T. White*

Name: Tom White  
Title: Chief Financial Officer

Subscribed and sworn to before me this 8th day of October, 2018.

*A. Lynch*  
Notary Public  
My Commission expires: 4.30.22

