



Public Building Commission of Chicago Contractor Payment Information

Project: South Side High School

Contract Number: PS2096

General Contractor: Power/Ujamaa II, a Project Specific Joint Venture

Payment Application: #2

Amount Paid: \$ 1,699,707.00

Date of Payment to General Contractor: 6/19/18

The posting of all or any portion of a Contractor's payment application on the PBC's website is done solely for the purpose of providing information to the subcontractors with respect to the amount the Contractor has requested as payment for its subcontractors on the posted portion of the payment application. The PBC makes no representations or warranties with respect to any of the information provided by Contractor's on the Contractor's payment applications. If you are a subcontractor and you have questions regarding the information on a posted payment

Follow this project on Twitter @PBCChi #SouthSideHighSchool

PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER

DATE: 4/27/2018

PROJECT: South Side High School

Pay Application No.: 002
For the Period: 3/16/2018 to 4/30/2018
Contract No.: 05185

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

| | | |
|---|------------------------|------------------------|
| THE CONTRACTOR: <u>UJAMAA POWERS II, a Project Specific Joint Venture</u> | | |
| FOR: <u>Construction Services for the Proposed New High School</u> | | |
| Is now entitled to the sum of: | | \$ <u>1,609,962.00</u> |
| ORIGINAL CONTRACTOR PRICE | <u>\$29,833,118.00</u> | |
| ADDITIONS | <u>\$0.00</u> | |
| DEDUCTIONS | <u>\$0.00</u> | |
| NET ADDITION OR DEDUCTION | <u>\$0.00</u> | |
| ADJUSTED CONTRACT PRICE | <u>\$29,833,118.00</u> | |
| TOTAL AMOUNT EARNED | \$ | <u>5,840,300.00</u> |
| TOTAL RETENTION | \$ | <u>206,536.00</u> |
| a) Reserve Withheld @ 10% of Total Amount Eamed, but Not to Exceed 5% of Contract Price | \$ | <u>206,536.00</u> |
| b) Liens and Other Withholding | \$ | <u>-</u> |
| c) Liquidated Damages Withheld | \$ | <u>-</u> |
| TOTAL PAID TO DATE (Include this Payment) | \$ | <u>5,633,764.00</u> |
| LESS: AMOUNT PREVIOUSLY PAID | \$ | <u>4,023,802.00</u> |
| Subtotal: AMOUNT DUE THIS PAYMENT INITIAL GMP | \$ | <u>1,609,962.00</u> |
| Subtotal: AMOUNT DUE THIS PAYMENT WORK COMPLETED ON PENDING INCREASE | \$ | <u>89,745.00</u> |
| Pending Increase Summary: | | |
| Pending increase to Initial GMP | \$ | <u>128,255.00</u> |
| Total amount eamed to date | \$ | <u>89,745.00</u> |
| Total retention | \$ | <u>-</u> |
| Total paid to date (including this payment) | \$ | <u>89,745.00</u> |
| LESS: amount previously paid | \$ | <u>-</u> |
| AMOUNT DUE this payment pending increase | \$ | <u>89,745.00</u> |
| TOTAL AMOUNT DUE THIS PAYMENT INITIAL GMP plus PENDING INCREASE | \$ | <u>1,699,707.00</u> |

Architect Engineer: _____
signature, date

EXHIBIT A

APPLICATION AND CERTIFICATION FOR PAYMENT

TO OWNER: Public Building Commission of Chicago
 Richard J Daley Center
 50 West Washington Street - Room 200
 Chicago, IL 60602

PROJECT: South Side High School

Distribution to:

APPLICATION #: 1
PERIOD FROM: 03/16/18
PERIOD TO: 04/30/18

OWNER
 ARCHITECT
 CONTRACTOR

FROM CONTRACTOR: UJAMAA POWERS II, a Project Specific Joint Venture
VIA ARCHITECT:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

| | | |
|---|----|---------------|
| 1. ORIGINAL CONTRACT SUM | \$ | 29,833,118.00 |
| 2. Net change by Change Orders | \$ | |
| 3. CONTRACT SUM TO DATE (Line 1 ± 2) | \$ | 29,833,118.00 |
| 4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) | \$ | 5,840,300.00 |
| 5. RETAINAGE: | | |
| a. 10 % of Completed Work (Column D + E on G703) | \$ | 206,536.00 |
| b. % of Stored Material (Column F on G703) | \$ | - |
| Total Retainage (Lines 5a + 5b or Total in Column I of G703) | \$ | 206,536.00 |
| 6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total) | \$ | 5,633,764.00 |
| 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) | \$ | 4,023,802.00 |
| 8. CURRENT PAYMENT DUE | \$ | 1,609,962.00 |
| 9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) | \$ | 24,199,354.00 |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By:

[Handwritten Signature]

Date:

4/8/18

State of: Illinois

County of: Cook

Subscribed and sworn to before me this

8th

Notary Public:

SARANTHA L WIKSTEN

My Commission expires:

2/1/19

Day of:

June 2018

SARANTHA L WIKSTEN

Official Seal

Notary Public - State of Illinois

Commission Expires Feb 7, 2019

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 1,609,962.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

| CHANGE ORDER SUMMARY | ADDITIONS | DEDUCTIONS |
|--|---------------|---------------|
| Total changes approved in previous months by Owner | \$0.00 | \$0.00 |
| Total approved this Month | \$0.00 | \$0.00 |
| TOTALS | \$0.00 | \$0.00 |
| NET CHANGES by Change Order | \$0.00 | |

PUBLIC BUILDING COMMISSION OF CHICAGO
 EXHIBIT A - PROFESSIONAL SERVICES - PART 1
 CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (page 1 of 2)

Project Name: South Side High School
 PBC Project #:

CONTRACTOR: UJAMAA POWERS II, a Project Specific Joint Venture

Job Location:

Owner: Public Building Commission Of Chicago

APPLICATION FOR PAYMENT #2

STATE OF ILLINOIS } SS
 COUNTY OF COOK }

The affiant, being first duly sworn on oath, deposes and says that he/she is Jimmy Akintonde - President, of UPIIUV, an Illinois corporation, and duly authorized to make this Affidavit in behalf of said corporation, and individually; that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. PS2096 dated the 14th day of October, 2017, for the following project:

South Side High School
 that the following statements are made for the purpose of procuring a partial payment of 1,699,707.00 under the terms of said Contract;

That the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purposes of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work, as stated:

DESIGN SERVICES: initial GMP

| ITEM # (same on SOV) | Subcontractor Name & Address | Type of Work | Original contract amount: initial GMP | Pending GMP Increase | PBC Change Orders | Genl Cont Change Orders | Adjusted Contract Amt | -----Work Completed----- | | | Total to date | retainage | net previous billing | net amount due initial GMP | net amount due pending increase | remaining to bill | Remaining to Bill per pending incr |
|--|--|--------------------------------------|---------------------------------------|----------------------|-------------------|-------------------------|------------------------|--------------------------|------------------------|----------------------|------------------------|-------------|------------------------|----------------------------|---------------------------------|----------------------|------------------------------------|
| | | | | | | | | % Complete | Previous | Current | | | | | | | |
| 01140 | Moody Nolan 209 S LaSalleSt, Suite 820 Chicago, IL 60604 | Design Services | \$ 3,790,321.00 | \$ - | | \$ - | \$ 3,790,321.00 | 81% | \$ 2,820,564.00 | \$ 233,486.00 | \$ 3,054,050.00 | \$ - | \$ 2,820,564.00 | \$ 233,486.00 | | \$ 736,271.00 | |
| 01701 | a Project Specific Joint Venture 7744 S. Stony Island Ave. | Pre Construction Services | \$ 218,872.00 | \$ - | \$ - | \$ - | \$ 218,872.00 | 99% | \$ 216,684.00 | \$ - | \$ 216,684.00 | \$ - | \$ 216,684.00 | \$ - | | \$ 2,188.00 | |
| SUBTOTAL page1 -Initial GMP Design Services | | | \$ 4,009,193.00 | \$ - | \$ - | \$ - | \$ 4,009,193.00 | 82% | \$ 3,037,248.00 | \$ 233,486.00 | \$ 3,270,734.00 | \$ - | \$ 3,037,248.00 | \$ 233,486.00 | \$ - | \$ 738,469.00 | \$ - |
| 1140.1 | Moody Nolan 209 S LaSalleSt, Suite 820 Chicago, IL 60604 | Moody Nolan / PSI Design Services | - | \$ 128,255.00 | | | | | | \$ 89,745.00 | \$ 89,745.00 | \$ - | \$ - | \$ - | \$ 89,745.00 | | 38,510.00 |
| Subtotal Pending Increase | | | | \$ 128,255.00 | | | | | | \$ 89,745.00 | \$ 89,745.00 | | | | | | |
| TOTAL Invoice Design Services | | | | | | | | | | | | | 323,231.00 | | | | |

**EXHIBIT A - CONSTRUCTION - PART 2
CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (page 2 of 2)**

| CONSTRUCTION | | | | | | | | | | | | | | | | | |
|----------------------|---|-----------------------------|---------------------------------------|----------------------|-------------------|--------------------------|--------------------------|--------------------------|-------------|---------------------|---------------------|-------------------|----------------------|----------------------------|---------------------------------|----------------------|------------------------------------|
| ITEM # | Subcontractor Name & Address | Type of Work | Original contract amount: Initial GMP | Pending GMP Increase | PBC Change Orders | Genl Contr Change Orders | Adjusted Contract Amount | -----Work Completed----- | | Current | Total to date | retainage | net previous billing | net amount due initial GMP | net amount due pending increase | remaining to bill | Remaining to Bill per pending incr |
| | | | | | | | | % Complete | Previous | | | | | | | | |
| COST OF WORK: | | | | | | | | | | | | | | | | | |
| 01741 | Ujamaa Power II, a Project Specific Joint Venture 7744 S. Stony Island Ave. Chicago, IL 60649 | Design Build Contingency | \$ 531,649.00 | | \$ - | \$ - | \$ 531,649.00 | 0% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | | \$ 531,649.00 | |
| 01745 | Public Building Commission of Chicago 50 West Washington Street - Room 200 Chicago, IL 60602 | Owner Contingency | \$ 1,500,000.00 | | \$ - | \$ - | \$ 1,500,000.00 | 0% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | | \$ 1,500,000.00 | |
| 02001 | TBD | Abatement / Demolition TBD | \$ 1,891,000.00 | | | \$ (1,392,000.00) | \$ 499,000.00 | 0% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | | \$ 499,000.00 | |
| 02002 | Heneghan Wrecking Company, Inc. 1321 W Concord Pl. Chicago, IL 60642 | Building Demolition | \$ - | | \$ - | \$ 1,143,000.00 | \$ 1,143,000.00 | 7% | \$ - | \$ 81,900.00 | \$ 81,900.00 | \$ 8,190.00 | \$ - | \$ 73,710.00 | | \$ 1,069,290.00 | |
| 02003 | SB Enterprises Inc. 1401 E. 79th Street Chicago, IL 60619 | Building Abatement | \$ - | | \$ - | \$ 249,000.00 | \$ 249,000.00 | 26% | \$ - | \$ 65,000.00 | \$ 65,000.00 | \$ 6,500.00 | \$ - | \$ 58,500.00 | | \$ 190,500.00 | |
| 01300 | UNLET | UNLET Building Construction | \$ 14,372,309.00 | | \$ - | \$ - | \$ 14,372,309.00 | 0% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | | \$ 14,372,309.00 | |
| 01991 | Ujamaa Power II, a Project Specific Joint Venture 7744 S. Stony Island Ave. Chicago, IL 60649 | General Requirements | \$ 744,439.00 | | \$ - | \$ - | \$ 744,439.00 | 26% | \$ - | \$ 190,104.00 | \$ 190,104.00 | \$ 19,011.00 | \$ - | \$ 171,093.00 | | \$ 573,346.00 | |
| 02200 | Grand Slam Construction, LLC 3805 Illinois Avenue St. Charles, IL 60174 | Earthwork | \$ 1,400,000.00 | | \$ - | \$ - | \$ 1,400,000.00 | 7% | \$ - | \$ 102,500.00 | \$ 102,500.00 | \$ 10,250.00 | \$ - | \$ 92,250.00 | | \$ 1,307,750.00 | |
| 14200 | Smart Elevator 661 Executive Drive Wilmette, Illinois 60527 | Elevator | \$ 207,000.00 | | \$ - | \$ - | \$ 207,000.00 | 39% | \$ - | \$ 79,695.00 | \$ 79,695.00 | \$ 7,970.00 | \$ - | \$ 71,725.00 | | \$ 135,275.00 | |
| 02310 | Thatcher Foundations Inc. 7100 Industrial Hwy Gary, IN 46406 | Pile Foundations | \$ 881,413.00 | | \$ - | \$ - | \$ 881,413.00 | 67% | \$ - | \$ 593,900.00 | \$ 593,900.00 | \$ 59,390.00 | \$ - | \$ 534,510.00 | | \$ 346,903.00 | |
| 01314 | RW Collins Co. 7225 W 86th St Chicago, IL 60638 | Exploratory Excavator | \$ 161,039.00 | | \$ - | \$ - | \$ 161,039.00 | 99% | \$ - | \$ 159,429.00 | \$ 159,429.00 | \$ 15,943.00 | \$ - | \$ 143,486.00 | | \$ 17,553.00 | |
| | | | | | | | | | | | | | | | | | |
| | | SUBTOTAL COST OF WORK | 21,688,849.00 | | 0.00 | 0.00 | 21,688,849.00 | 6% | 0.00 | 1,272,528.00 | 1,272,528.00 | 127,254.00 | 0.00 | 1,145,274.00 | | 20,543,575.00 | |

| | | | | | | | | | | | | | | | |
|---------------------------------------|--|--------------------------|-----------------|------|------|----------------------|------|---------------|---------------|---------------|--------------|---------------|---------------|--|-----------------|
| 01990 | Ujamaa Power II, a Project Specific Joint Venture 7744 S. Stony Island Ave. Chicago, IL 60649 | Fixed General Conditions | \$ 1,523,680.00 | \$ - | \$ - | \$ 1,523,680.00 | 38% | \$ 380,920.00 | \$ 190,460.00 | \$ 571,380.00 | \$ 57,138.00 | \$ 342,828.00 | \$ 171,414.00 | | \$ 1,009,438.00 |
| 01100 | Ujamaa Power II, a Project Specific Joint Venture 7744 S. Stony Island Ave. Chicago, IL 60649 | Design Build Fee | \$ 1,107,174.00 | \$ - | \$ - | \$ 1,107,174.00 | 20% | \$ 155,005.00 | \$ 66,431.00 | \$ 221,436.00 | \$ 22,144.00 | \$ 139,504.00 | \$ 59,788.00 | | \$ 907,882.00 |
| 01520 | Ujamaa Power II, a Project Specific Joint Venture 7744 S. Stony Island Ave. Chicago, IL 60649 | Bond | \$ 254,589.00 | \$ - | \$ - | \$ 254,589.00 | 100% | \$ 254,589.00 | \$ - | \$ 254,589.00 | \$ - | \$ 254,589.00 | \$ - | | \$ - |
| 01651 | Ujamaa Power II, a Project Specific Joint Venture 7744 S. Stony Island Ave. Chicago, IL 60649 | Insurance | \$ 249,633.00 | \$ - | \$ - | \$ 249,633.00 | 100% | \$ 249,633.00 | \$ - | \$ 249,633.00 | \$ - | \$ 249,633.00 | \$ - | | \$ - |
| 01746 | Ujamaa Power II, a Project Specific Joint Venture 7744 S. Stony Island Ave. Chicago, IL 60649 | Utilities Allowance | \$ 1,000,000.00 | \$ - | \$ - | \$ 1,000,000.00 | 0% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | | \$ 1,000,000.00 |
| SUBTOTAL page 2 - Construction | | | 25,823,925.00 | 0.00 | 0.00 | 25,823,925.00 | 10% | 1,040,147.00 | 1,529,419.00 | 2,569,566.00 | 206,536.00 | 986,554.00 | 1,376,476.00 | | 23,460,895.00 |

| Summary | Original Contract Amount: Initial GMP | Pending GMP Increase | PBC Change Orders | Genl Contr Change Orders | Adjusted Contract Amount | % Complete | Previous | Current | Total to Date | Retainage | Net Previous Billing | Net Amount Due Initial GMP | Net Amount Due Pending Increase | Remaining To Bill | Remaining To Bill On Pending Incr |
|----------------------------------|--|-------------------------|----------------------|-----------------------------|-----------------------------|---------------|---------------------|---------------------|---------------------|-------------------|----------------------|-------------------------------|------------------------------------|----------------------|--------------------------------------|
| subtotal page 1 | 4,009,193.00 | | 0.00 | 0.00 | 4,009,193.00 | 82% | 3,037,248.00 | 233,486.00 | 3,270,734.00 | 0.00 | 3,037,248.00 | 233,486.00 | 0.00 | 738,459.00 | |
| subtotal page 2 | 25,823,925.00 | | 0.00 | 0.00 | 25,823,925.00 | 10% | 1,040,147.00 | 1,529,419.00 | 2,569,566.00 | 206,536.00 | 986,554.00 | 1,376,476.00 | 0.00 | 23,460,895.00 | |
| TOTAL Initial GMP | 29,833,118.00 | | 0.00 | 0.00 | 29,833,118.00 | 20% | 4,077,395.00 | 1,762,905.00 | 5,840,300.00 | 206,536.00 | 4,023,802.00 | 1,609,962.00 | 0.00 | 24,199,354.00 | |
| PLUS PENDING INCR TO DATE | | 128,255.00 | | | | | 0.00 | 89,745.00 | 89,745.00 | 0.00 | 0.00 | | 89,745.00 | | 38,510.00 |
| | | | | | | | | 5,930,045.00 | | | Total Due | 1,699,707.00 | | | |

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (page 3 of)


| | | | |
|-----------------------------|-----------------|-----------------------------|-----------------|
| AMOUNT OF ORIGINAL CONTRACT | \$29,833,118.00 | TOTAL AMOUNT REQUESTED | \$5,840,300.00 |
| EXTRAS TO CONTRACT | \$0.00 | LESS 10% RETAINED | \$206,536.00 |
| TOTAL CONTRACT AND EXTRAS | \$29,833,118.00 | NET AMOUNT EARNED | \$5,633,764.00 |
| CREDITS TO CONTRACT | \$0.00 | AMOUNT OF PREVIOUS PAYMENTS | \$4,023,802.00 |
| ADJUSTED CONTRACT PRICE | \$29,833,118.00 | AMOUNT DUE THIS PAYMENT | \$1,609,962.00 |
| | | BALANCE TO COMPLETE | \$24,199,354.00 |

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.


That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.


That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.


 Name Jimmy Akintonde
 Title President

Subscribed and sworn to before me this 15th day of May 2018.


 Notary Public
 My Commission expires: 2/7/19



PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT M1
SCHEDULE OF VALUES (update for each pay application)
PAYMENT REQUEST FORM (sheet 1 of)

Monthly Estimate No.: 002
 For the Period: 3/16/2018 4/30/2018
 Contract No.: 05815

Date: 5/15/2018
 Sheet: 1 of 1

To: PUBLIC BUILDING COMMISSION OF CHICAGO

For Work on:

| ITEM # OR CSI corresponds to sworn statement | DESCRIPTION (scope of work) | CONTRACT PRICE | gross amount | | gross amount to date | |
|--|--------------------------------------|-------------------|------------------|-----------------|------------------------|-----------------|
| | | | CURRENT ESTIMATE | | TOTAL ESTIMATE TO DATE | |
| | | | % DONE | AMOUNT | % DONE | AMOUNT |
| 01140 | Design Services | \$ 3,790,321.00 | 81% | \$233,486.00 | 81% | \$3,054,050.00 |
| 01701 | Pre Construction Services | \$ 218,872.00 | 99% | \$0.00 | 99% | \$216,684.00 |
| 01741 | Design Build Contingency | \$ 531,649.00 | 0% | \$0.00 | 0% | \$0.00 |
| 01745 | Owner Contingency | \$ 1,500,000.00 | 0% | \$0.00 | 0% | \$0.00 |
| 02001 | Abatement / Demolition TBD | \$ 499,000.00 | 0% | \$0.00 | 0% | \$0.00 |
| 02002 | Building Demolition | \$ 1,143,000.00 | 7% | \$81,900.00 | 7% | \$81,900.00 |
| 02003 | Building Abatement | \$ 249,000.00 | 26% | \$65,000.00 | 26% | \$65,000.00 |
| 01300 | UNLET Building Construction | \$ 14,372,309.00 | 0% | \$0.00 | 0% | \$0.00 |
| 01991 | General Requirements | \$ 744,439.00 | 26% | \$190,104.00 | 26% | \$190,104.00 |
| 02200 | Earthwork | \$ 1,400,000.00 | 7% | \$102,500.00 | 7% | \$102,500.00 |
| 14200 | Elevator | \$ 207,000.00 | 39% | \$79,695.00 | 39% | \$79,695.00 |
| 02310 | Pile Foundations | \$ 881,413.00 | 67% | \$593,900.00 | 67% | \$593,900.00 |
| 01314 | Exploratory Excavation | \$ 161,039.00 | 99% | \$159,429.00 | 99% | \$159,429.00 |
| 01990 | Fixed General Conditions | \$ 1,523,680.00 | 13% | \$190,460.00 | 38% | \$571,380.00 |
| 01100 | Design Build Fee | \$ 1,107,174.00 | 6% | \$66,431.00 | 20% | \$221,436.00 |
| 01520 | Bond | \$ 254,589.00 | 0% | \$0.00 | 100% | \$254,589.00 |
| 01651 | Insurance | \$ 249,633.00 | 0% | \$0.00 | 100% | \$249,633.00 |
| 01746 | Utilities Allowance | \$ 1,000,000.00 | 0% | \$0.00 | 0% | \$0.00 |
| TOTAL THIS SHEET INITIAL GMP: | | \$ 29,833,118.00 | | \$ 1,762,905.00 | | \$ 5,840,300.00 |
| 01140.1 | Design Services pending GMP increase | \$ 128,255.00 | 70% | \$ 89,745.00 | 70% | \$ 89,745.00 |
| TOTAL THIS SHEET INITIAL GMP AND PENDING INCREASE: | | | | \$ 1,852,650.00 | | \$ 5,930,045.00 |