



Public Building Commission of Chicago Contractor Payment Information

Project: Whitney Young Branch Library Addition & Renovation

Contract Number: C1549A

General Contractor: FH Paschen SN Nielsen

Payment Application: #16

Amount Paid: \$ 94,230.00

Date of Payment to General Contractor: 8/6/19

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #WhitneyYoungLibrary

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

PAY APPL #: 1575-025-15

State of Illinois
County of Cook

PERIOD TO: 31-Mar-19
PBC CONTRACT NO.: 1549A
08071-C1549A-001-000
PBC PROJECT NO.:
FHP/SNN JOB NO.: 1575-025

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (2 OF 3)

NAME and ADDRESS	TYPE OF WORK	TOTAL CONTRACT (inc. c.o.s)	TOTAL WORK COMPLETE	LESS RETENTION (inc. current)	LESS NET PREVIOUS PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
SURVEY SERVICES 24165 N RIVERSIDE, CARY IL 60013	SURVEYING	\$ 9,700.00	\$ 9,700.00	\$ 291.00	\$ 9,215.00	\$ 194.00	\$ 291.00
COLFAX CORPORATION 2441 N LEAVITT ST, CHGO, IL 60647	ENV / ABATEMENT	\$ 35,000.00	\$ 35,000.00	\$ 1,050.00	\$ 33,250.00	\$ 700.00	\$ 1,050.00
SIGNATURE DEMOLITION SERVICES 7548 W. 83RD PL BRIDGEVIEW, IL 60455	DEMO	\$ 98,059.00	\$ 98,059.00	\$ 9,805.90	\$ 95,117.23	\$ (6,864.13)	\$ 9,805.90
CHRISTY WEBBER LANDSCAPE 2900 W FERDINAND, CHICAGO IL 60612	LANDSCAPE	\$ 39,416.00	\$ 39,416.00	\$ 788.32	\$ 38,309.70	\$ 317.98	\$ 788.32
FENCE MASTERS INC. 20400 S COTTAGE GR CHGO HTS, IL 60411	TEMP FENCE	\$ 62,695.00	\$ 62,695.00	\$ 1,880.85	\$ 60,814.15	\$ -	\$ 1,880.85
BEVERLY ASPHALT PAVING CO 1514 W PERSHING, CHICAGO IL 60609	ASPHALT	\$ 26,175.00	\$ 15,280.00	\$ 458.40	\$ 14,516.00	\$ 305.60	\$ 11,353.40
CPMH CONSTRUCTION INC. 3219 S. SHIELDS, CHGO, IL 60616	CONCR/EXCV/SITE	\$ 416,600.00	\$ 416,600.00	\$ 12,498.00	\$ 396,150.00	\$ 7,952.00	\$ 12,498.00
SANDSMITH MASONRY INC. 9 KNOLLWOOD DR, FLOSSMOOR IL 60422	MASONRY	\$ 77,974.00	\$ 77,974.00	\$ 2,339.22	\$ 74,075.30	\$ 1,559.48	\$ 2,339.22
COMPOSITE STEEL PRODUCTS 1220 W MAIN ST, MELROSE PK IL 60160	STRUCTURAL STEEL	\$ 152,000.00	\$ 152,000.00	\$ 4,560.00	\$ 144,400.00	\$ 3,040.00	\$ 4,560.00
AMERISCAN DESIGNS INC. 4147 W OGDEN, CHICAGO, IL 60623	F/I MILLWORK	\$ 86,000.00	\$ 86,000.00	\$ 2,580.00	\$ 81,700.00	\$ 1,720.00	\$ 2,580.00
JP PHILLIPS INC. 3220 WOLF RD, FRANKLIN PK, IL 60131	EIFS	\$ 3,270.00	\$ 3,270.00	\$ -	\$ 3,270.00	\$ -	\$ -
TRINITY ROOFING SERVICES 2315 W 136TH ST, BLUE ISLAND, IL 60406	ROOFING	\$ 316,692.00	\$ 313,383.00	\$ 9,401.49	\$ 297,713.85	\$ 6,267.66	\$ 12,710.49
CHICAGO DOORWAYS 219 W DIVERSEY ELMHURST, IL 60126	SUPPLY D/F/H	\$ 26,388.00	\$ 21,110.40	\$ 633.31	\$ 20,054.88	\$ 422.21	\$ 5,910.91
ANAGNOS DOOR CO 7600 S ARCHER, JUSTICE, IL 60458	OVERHEAD DOOR	\$ 7,000.00	\$ 7,000.00	\$ -	\$ 6,650.00	\$ 350.00	\$ -
GLASS DESIGNERS INC. 10123 S. TORRENCE CHICAGO, IL 60617	CURTAIN WALL	\$ 456,305.00	\$ 456,305.00	\$ 13,689.15	\$ 433,489.75	\$ 9,126.10	\$ 13,689.15
PINTO CONSTRUCTION GROUP 7225 W 105TH ST PALOS HLS, IL 60465	DRYWALL / CARPENTRY	\$ 233,866.00	\$ 233,866.00	\$ 7,015.98	\$ 221,806.00	\$ 5,044.02	\$ 7,015.98
QC ENTERPRISES 2722 S HILLOCK, CHICAGO, IL 60608	CERAMIC TILE	\$ 48,160.00	\$ 48,160.00	\$ 1,444.80	\$ 45,752.00	\$ 963.20	\$ 1,444.80
ASHLAUR CONSTRUCTION INC. 509 E 75TH, CHICAGO, IL 60619	RESILIENT FLOORING	\$ 97,700.00	\$ 97,700.00	\$ -	\$ 97,700.00	\$ -	\$ -
MS SEBASTIAN PAINTING INC 6228 N ROCKWELL, CHICAGO, IL 60659	PAINTING	\$ 42,850.00	\$ 42,850.00	\$ 1,285.50	\$ 40,707.50	\$ 857.00	\$ 1,285.50
ART DOSE 3614 S LOWE, CHICAGO, IL 60609	SIGNAGE	\$ 17,450.00	\$ 17,450.00	\$ 523.50	\$ 13,775.00	\$ 3,151.50	\$ 523.50
SPECIALTIES DIRECT 161 TOWER DR, BURR RIDGE, IL 60527	TOILET COMPARTMENT	\$ 10,662.00	\$ 10,662.00	\$ -	\$ 10,128.90	\$ 533.10	\$ -
THE LARSON EQUIPMENT & FURNITURE 1000 E STATE PKWY, SCHAUMBURG, IL 60173	LOCKERS F/I	\$ 7,475.00	\$ 7,475.00	\$ 224.25	\$ 7,101.25	\$ 149.50	\$ 224.25
FLAG DESK 512 CENTRAL, WILMETTE, IL 60091	FLAGPOLE SUPPLY	\$ 2,744.00	\$ 2,744.00	\$ -	\$ 2,606.80	\$ 137.20	\$ 0.00
BIBLIOTHECHA LLC 3189 HOLCOMBE, NORCROSS GA 30071	SECURITY DETECTION	\$ 23,027.00	\$ 23,027.00	\$ -	\$ 23,027.00	\$ -	\$ -
C & H BUILDING SPECIALTIES 1714 S WOLF, WHEELING, IL 60090	SUPPLY PROJECTION S	\$ 4,625.00	\$ 4,625.00	\$ -	\$ 4,625.00	\$ -	\$ -
FRANK COONEY COMPANY 1226 N MICHAEL, WOODDALE, IL 60191	LIBRARY STACKS F/I	\$ 67,987.00	\$ 67,987.00	\$ 2,039.61	\$ 64,587.65	\$ 1,359.74	\$ 2,039.61
EVERGREEN SPECIALTIES & DESIGN 12617 S KROLL DR, ALSIP, IL 60803	WINDOW SHADES	\$ 16,300.00	\$ 16,300.00	\$ 489.00	\$ 15,485.00	\$ 326.00	\$ 489.00
HOWARD L WHITE ASSOC PO BOX 5197 BUFFALO GRV, IL 60089	SITE FURNISHINGS	\$ 15,728.00	\$ 15,728.00	\$ -	\$ 15,728.00	\$ -	\$ -
B BRUCE INC PLUMBING 9052 S NATOMA, OAKLAWN, IL 60453	PLUMBING	\$ 210,000.00	\$ 210,000.00	\$ 6,300.00	\$ 199,500.00	\$ 4,200.00	\$ 6,300.00
AMBER MECHANICAL CONTRACTOR 11950 S CENTRAL AV, ALSIP, IL 60803	MECHANICAL	\$ 646,000.00	\$ 640,766.00	\$ 19,222.98	\$ 608,015.20	\$ 13,527.82	\$ 24,456.98
WOLF ELECTRIC, INC. 5925 W 115TH ST., ALSIP, IL 60803	ELECTRICAL	\$ 567,274.00	\$ 565,524.00	\$ 16,965.72	\$ 532,711.55	\$ 15,846.73	\$ 18,715.72
F.H. PASCHEN, S.N. NIELSEN & ASSOCIATES 5515 N. EAST RIVER ROAD CHICAGO, IL 60656	GENERAL CONSTRUCTION	\$ 669,877.99	\$ 666,296.48	\$ 19,363.02	\$ 623,890.17	\$ 23,043.29	\$ 22,944.53
TOTALS		\$ 4,494,999.99	\$ 4,464,952.88	\$ 134,850.00	\$ 4,235,872.88	\$ 94,230.00	\$ 164,897.11

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTORS SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (3 of 3)

AMOUNT OF ORIGINAL CONTRACT	\$ 4,494,999.99	TOTAL AMOUNT REQUESTED	\$ 4,330,102.88
EXTRAS TO CONTRACT	\$ -	LESS 3% RETAINED	\$ 134,850.00
TOTAL CONTRACT AND EXTRAS	\$ 4,494,999.99	NET AMOUNT EARNED	\$ 4,330,102.88
CREDITS TO CONTRACT	\$ -	AMOUNT OF PREVIOUS PAYMENTS	\$ 4,235,872.88
ADJUSTED CONTRACT PRICE	\$ 4,494,999.99	AMOUNT DUE THIS PAYMENT	\$ 94,230.00
		BALANCE TO COMPLETE	\$ 164,897.11

These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.


Contractor certifies:

- * that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents;
- * that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid,
- * that the amount of the payments applied for are justified.
- * That the Waivers of Lien and submitted herewith by affiant for affiant and each of the aforesaid persons, are true, correct and genuine;
- * that each and every Waiver of Lien was delivered unconditionally;
- * that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien;
- * that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of materials or other agents acting on behalf of Affiant in connection with the Work or arising out of the Work; and
- * that so far as Affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed;
- * that neither the partial payment nor any part thereof has been assigned.
- * that said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and
- * that if any lien remains unsatisfied after all payments are made, the Contractor will refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.

TEDD A. BLOOM AUTHORIZED REPRESENTATIVE
F.H. PASCHEN, S.N. NIELSEN & ASSOCIATES LLC

Subscribed and sworn to before me this 31ST day of Mar-19.


 Notary Public
 My Commission Expires: 6.7.23



PUBLIC BUILDING COMMISSION OF CHICAGO

**EXHIBIT B
CONTRACTOR'S WAIVER OF LIEN FOR PARTIAL PAYMENT**

STATE OF ILLINOIS }

}SS

COUNTY OF COOK }

TO ALL WHOM IT MAY CONCERN:

WHEREAS, F.H. PASCHEN, S.N. NIELSEN & ASSOCIATES LLC an ILLINOIS corporation, has been employed by the PUBLIC BUILDING COMMISSION OF CHICAGO, as Owner, under Contract No. 1549A dated the 20-Mar day of Mar-13 to perform **GENERAL CONSTRUCTION SERVICES**

for: WHITNEY YOUNG JR BRANCH LIBRARY RENOV & EXPANSION
PBC Project No: 08071-C1549A-001-000
at: 7901 S. KING DRIVE CHICAGO, IL 60619

That the undersigned, for and in consideration of a partial payment of:

\$94,230.00 NINETY-FOUR THOUSAND TWO HUNDRED THIRTY AND 00/100


on the adjusted contract price of:


\$4,494,999.99 FOUR MILLION FOUR HUNDRED NINETY-FOUR THOUSAND NINE HUNDRED NINETY-NINE AND 99/100

and other good and valuable considerations, the receipt is acknowledged, the undersigned waives and release any and all lien, or claim, or right of lien under the Statutes of the State of Illinois relating to Mechanics' Liens, on account of labor or materials, or both, furnished by the undersigned to the extent of that part of the aforesaid work for which partial payment is requested.

IN WITNESS, the undersigned has caused its corporate seal to be hereunto affixed and these presents to be signed by its AUTHORIZED REPRESENTATIVE and attested by its ADMINISTRATIVE ASSISTANT on this 31ST day of Mar-19, pursuant to authority given by the VICE PRESIDENT of said Corporation.



SIGNATURE: 
BY: TEDD A. BLOOM

ATTEST: 
ADMINISTRATIVE ASSISTANT

TITLE: AUTHORIZED REPRESENTATIVE