



## Public Building Commission of Chicago Contractor Payment Information

Project: Rogers Elementary School & Annex

Contract #:PS3021F

Contractor: Henry Bros. Company

Payment Application: #8

Amount Paid: \$ 113,955.14

Date of Payment to Contractor: 2/18/20

The posting of all or any portion of a Contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect the amount the Contractor has requested as payment for its subcontractors on the posted portion of the payment application. The PBC makes no representations or warranties with respect to any of the information provided by Contractors on the Contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment, you should contact the Contractor.

Follow this project on Twitter @PBCChi #RogersAnnex

**PUBLIC BUILDING COMMISSION OF CHICAGO  
EXHIBIT S  
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: 12/23/2019

PROJECT: Rogers Elementary School

Pay Application No.: 8  
For the Period: 11/21/2019 to 12/20/2019  
Contract No.: 05295

In accordance with Resolution No. \_\_\_\_\_, adopted by the Public Building Commission of Chicago on \_\_\_\_\_, relating to the \$ \_\_\_\_\_ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

<b>THE CONTRACTOR:</b> Henry Bros. Co.											
<b>FOR:</b>											
Is now entitled to the sum of: _____ \$	\$ 113,955.14										
<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 60%;">ORIGINAL CONTRACTOR PRICE</td> <td style="text-align: right; border-bottom: 1px solid black;">\$10,100,000.00</td> </tr> <tr> <td>ADDITIONS</td> <td style="text-align: right; border-bottom: 1px solid black;">\$0.00</td> </tr> <tr> <td>DEDUCTIONS</td> <td style="text-align: right; border-bottom: 1px solid black;">\$0.00</td> </tr> <tr> <td>NET ADDITION OR DEDUCTION</td> <td style="text-align: right; border-bottom: 1px solid black;">\$0.00</td> </tr> <tr> <td>ADJUSTED CONTRACT PRICE</td> <td style="text-align: right; border-bottom: 1px solid black;">\$10,100,000.00</td> </tr> </table>		ORIGINAL CONTRACTOR PRICE	\$10,100,000.00	ADDITIONS	\$0.00	DEDUCTIONS	\$0.00	NET ADDITION OR DEDUCTION	\$0.00	ADJUSTED CONTRACT PRICE	\$10,100,000.00
ORIGINAL CONTRACTOR PRICE	\$10,100,000.00										
ADDITIONS	\$0.00										
DEDUCTIONS	\$0.00										
NET ADDITION OR DEDUCTION	\$0.00										
ADJUSTED CONTRACT PRICE	\$10,100,000.00										
<b>TOTAL AMOUNT EARNED</b>	\$ 2,468,512.75										
<b>TOTAL RETENTION</b>	\$ 138,849.20										
a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price	\$ 138,849.20										
b) Liens and Other Withholding	\$ -										
c) Liquidated Damages Withheld	\$ -										
<b>TOTAL PAID TO DATE (Include this Payment)</b>	\$ 2,329,663.55										
<b>LESS: AMOUNT PREVIOUSLY PAID</b>	\$ 2,215,708.41										
<b>AMOUNT DUE THIS PAYMENT</b>	\$ 113,955.14										

**Architect Engineer:** \_\_\_\_\_  
signature, date

**PUBLIC BUILDING COMMISSION OF CHICAGO**  
**EXHIBIT B**  
**CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (1 of 2)**

Project Name	Rogers Elementary School	CONTRACTOR	Henry Bros. Co.
PBC Project #	05295		
Job Location	7345 N. Washtenaw Avenue		
Owner	Public Building Commission Of Chicago		
APPLICATION FOR PAYMENT # 08			
STATE OF ILLINOIS ) SS			
<p>The affiant, being first duly sworn on oath, deposes and says that he/she is George W. Ferrell, President, of Henry Bros. Co., an Illinois corporation, and duly authorized to make this Affidavit in behalf of said corporation, and individually; that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. 05415 dated the 13th day of February, 2019, for the following project:</p>			
Rogers Elementary School			
<p>that the following statements are made for the purpose of procuring a partial payment of <u>113,955.14</u> under the terms of said Contract;</p>			
<p>That the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purposes of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work, as stated:</p>			

ITEM #	Subcontractor Name & Address	Type of Work	Original contract amount	AM2	Interim GMP	Change Orders	Adjusted Contract Amt	% Complete	Work Completed			Retainage	net previous billing	net amount due	remaining to bill
									Previous	Current	Total to date				
1	Henry Bros. Co.	Pre-Construction Services	176,386.00		176,386.00		176,386.00	100%	176,386.00	0.00	176,386.00	-	176,386.00	0.00	0.00
2	Henry Bros. Co.	GC Staff Only	469,530.00		469,530.00		469,530.00	99%	397,398.00	66,232.00	463,630.00	-	397,398.00	66,232.00	5,900.00
3	Henry Bros. Co.	Bond	103,041.00		103,041.00		103,041.00	100%	103,041.00	0.00	103,041.00	-	103,041.00	0.00	0.00
4	Henry Bros. Co.	2 Yr Pollution Insurance	29,060.00		29,060.00		29,060.00	100%	29,060.00	0.00	29,060.00	-	29,060.00	0.00	0.00
5	Henry Bros. Co.	General Liability Insurance	116,869.00		116,869.00		116,869.00	100%	116,869.00	0.00	116,869.00	-	116,869.00	0.00	0.00
6	Henry Bros. Co.	Builders Risk Insurance	25,600.00		25,600.00		25,600.00	100%	25,600.00	0.00	25,600.00	-	25,600.00	0.00	0.00
7	Henry Bros. Co.	Fee	338,165.06		338,165.06		338,165.06	17%	57,525.00	0.00	57,525.00	-	57,525.00	0.00	280,640.06
8	Henry Bros. Co.	Mobilization	15,157.00		15,157.00		15,157.00	100%	15,157.00	0.00	15,157.00	1,515.70	13,641.30	0.00	1,515.70
9	Henry Bros. Co.	Machine Moves	20,000.00		20,000.00		20,000.00	100%	15,000.00	5,000.00	20,000.00	2,000.00	13,500.00	4,500.00	2,000.00
10	Henry Bros. Co.	Layout	15,000.00		15,000.00		15,000.00	90%	13,500.00	0.00	13,500.00	1,350.00	12,150.00	0.00	2,850.00
11	Henry Bros. Co.	Silt Fence	9,500.00		9,500.00		9,500.00	100%	9,500.00	0.00	9,500.00	950.00	8,550.00	0.00	950.00
12	Henry Bros. Co.	Inlet Protection	5,000.00		5,000.00		5,000.00	100%	5,000.00	0.00	5,000.00	500.00	4,500.00	0.00	500.00
13	Henry Bros. Co.	Tree Removal	19,500.00		19,500.00		19,500.00	100%	19,500.00	0.00	19,500.00	1,950.00	17,550.00	0.00	1,950.00
14	Henry Bros. Co.	Temp Seed/Erosion Control	4,500.00		4,500.00		4,500.00	95%	4,275.00	0.00	4,275.00	427.50	3,847.50	0.00	652.50
15	Henry Bros. Co.	Site Demolition	68,000.00		68,000.00		68,000.00	100%	68,000.00	0.00	68,000.00	6,800.00	61,200.00	0.00	6,800.00
16	Henry Bros. Co.	Topsoil Strip/Stockpile/Haul	45,000.00		45,000.00		45,000.00	100%	45,000.00	0.00	45,000.00	4,500.00	40,500.00	0.00	4,500.00
17	Henry Bros. Co.	Building Pad Cut/Fill/Compact	95,000.00		95,000.00		95,000.00	100%	95,000.00	0.00	95,000.00	9,500.00	85,500.00	0.00	9,500.00
18	Henry Bros. Co.	Cut for Walks/Curbs	15,000.00		15,000.00		15,000.00	0%		0.00	0.00	-		0.00	15,000.00
19	Henry Bros. Co.	Granular for Walks/Curbs	3,500.00		3,500.00		3,500.00	0%		0.00	0.00	-		0.00	3,500.00
20	Henry Bros. Co.	Footing/Pier Excavation	45,000.00		45,000.00		45,000.00	100%	42,750.00	2,250.00	45,000.00	4,500.00	38,475.00	2,025.00	4,500.00
21	Henry Bros. Co.	Footing/Pier Backfill/Compact	45,000.00		45,000.00		45,000.00	95%	33,750.00	9,000.00	42,750.00	4,275.00	30,375.00	8,100.00	6,525.00
22	Henry Bros. Co.	Basketball Court/Playground Granula	26,250.00		26,250.00		26,250.00	0%		0.00	0.00	-		0.00	26,250.00
23	Henry Bros. Co.	Building Pad Granular	16,560.00		16,560.00		16,560.00	0%		0.00	0.00	-		0.00	16,560.00
24	Henry Bros. Co.	Site Grade/Re-grade	35,000.00		35,000.00		35,000.00	0%		0.00	0.00	-		0.00	35,000.00
25	Henry Bros. Co.	Fine Grade	16,000.00		16,000.00		16,000.00	0%		0.00	0.00	-		0.00	16,000.00
26	Elliot Construction	Bonds	7,500.00		7,500.00		7,500.00	100%	7,500.00	0.00	7,500.00	750.00	6,750.00	0.00	750.00
27	Elliot Construction	Furnish Rebar	45,000.00		45,000.00		45,000.00	95%	40,500.00	2,250.00	42,750.00	4,275.00	36,450.00	2,025.00	6,525.00
28	Elliot Construction	Set Rebar	60,000.00		60,000.00		60,000.00	95%	54,000.00	3,000.00	57,000.00	5,700.00	48,600.00	2,700.00	8,700.00

ITEM #	Subcontractor Name & Address	Type of Work	Original contract amount	AM2	Interim GMP	Change Orders	Adjusted Contract Amt	% Complete	Previous	Current	Total to date	Retainage	net previous billing	net amount due	remaining to bill
29	Elliot Construction	Footings	110,000.00		110,000.00		110,000.00	95%	99,000.00	5,500.00	104,500.00	10,450.00	89,100.00	4,950.00	15,950.00
30	Elliot Construction	Foundations	145,000.00		145,000.00		145,000.00	95%	130,500.00	7,250.00	137,750.00	13,775.00	117,450.00	6,525.00	21,025.00
31	Elliot Construction	Interior Slab on Grade	115,000.00		115,000.00		115,000.00	0%			0.00	-	0.00	0.00	115,000.00
32	Elliot Construction	Concrete Toppings	110,000.00		110,000.00		110,000.00	0%			0.00	-	0.00	0.00	110,000.00
33	Elliot Construction	Walks	50,000.00		50,000.00		50,000.00	0%			0.00	-	0.00	0.00	50,000.00
34	Elliot Construction	Berm Base	17,000.00		17,000.00		17,000.00	0%			0.00	-	0.00	0.00	17,000.00
35	Elliot Construction	Chiller Slab	2,500.00		2,500.00		2,500.00	0%			0.00	-	0.00	0.00	2,500.00
36	Elliot Construction	Trash Slab	9,500.00		9,500.00		9,500.00	0%			0.00	-	0.00	0.00	9,500.00
37	Elliot Construction	Curbs	8,340.00		8,340.00		8,340.00	0%			0.00	-	0.00	0.00	8,340.00
38	Caldwell Plumbing	Site Utilities/Plumbing	883,950.00		883,950.00		883,950.00	0%			0.00	-	0.00	0.00	883,950.00
39	RV Builders Corp.	Masonry	542,000.00		542,000.00		542,000.00	0%			0.00	-	0.00	0.00	542,000.00
40	K & K Iron Works	Drawings	101,000.00		101,000.00		101,000.00	85%	85,850.00	0.00	85,850.00	8,585.00	77,265.00	0.00	23,735.00
41	K & K Iron Works	Bolts/Plates Material	7,700.00		7,700.00		7,700.00	100%	7,700.00	0.00	7,700.00	770.00	6,930.00	0.00	770.00
42	K & K Iron Works	Bolts/Plates Fabrication	7,700.00		7,700.00		7,700.00	100%	7,700.00	0.00	7,700.00	770.00	6,930.00	0.00	770.00
43	K & K Iron Works	Steel Material	235,300.00		235,300.00		235,300.00	11%	26,050.00	0.00	26,050.00	2,605.00	23,445.00	0.00	211,855.00
44	K & K Iron Works	Steel Fabrication	228,800.00		228,800.00		228,800.00	0%			0.00	-	0.00	0.00	228,800.00
45	K & K Iron Works	Steel Installation	204,000.00		204,000.00		204,000.00	0%			0.00	-	0.00	0.00	204,000.00
46	K & K Iron Works	Misc. Metals Material	1,500.00		1,500.00		1,500.00	0%			0.00	-	0.00	0.00	1,500.00
47	K & K Iron Works	Misc. Metals Fabrication	1,000.00		1,000.00		1,000.00	0%			0.00	-	0.00	0.00	1,000.00
48	K & K Iron Works	Misc. Metals Installation	15,000.00		15,000.00		15,000.00	0%			0.00	-	0.00	0.00	15,000.00
49	K & K Iron Works	Steel Allowance	25,000.00		25,000.00		25,000.00	0%			0.00	-	0.00	0.00	25,000.00
50	K & K Iron Works	Bond	20,000.00		20,000.00		20,000.00	0%			0.00	-	0.00	0.00	20,000.00
51	K & K Iron Works	Joist and Deck	45,000.00		45,000.00		45,000.00	0%			0.00	-	0.00	0.00	45,000.00
52	K & K Iron Works	OH&P	48,000.00		48,000.00		48,000.00	14%	6,720.00	0.00	6,720.00	672.00	6,048.00	0.00	41,952.00
53	K & K Iron Works	Change Order #01	0.00		0.00	(25,000.00)	(25,000.00)	#DIV/0!		0.00	0.00	-	0.00	0.00	0.00
54	Simpson Construction	General Conditions	253,023.00		253,023.00		253,023.00	70%	176,326.00	0.00	176,326.00	17,632.60	158,693.40	0.00	94,329.60
55	Simpson Construction	Spray Fireproofing	34,500.00		34,500.00		34,500.00	0%			0.00	-	0.00	0.00	34,500.00
56	Simpson Construction	Aluminum Storefront	319,510.00		319,510.00		319,510.00	0%			0.00	-	0.00	0.00	319,510.00
57	Simpson Construction	Elevator	155,000.00		155,000.00		155,000.00	56%	86,111.00	0.00	86,111.00	8,611.10	77,499.90	0.00	77,500.10
58	Simpson Construction	Bond	38,500.00		38,500.00		38,500.00	100%	38,500.00	0.00	38,500.00	3,850.00	34,650.00	0.00	3,850.00
58	Simpson Construction	Change Order #01	0.00		0.00	24,484.14	24,484.14	#DIV/0!	21,015.00	0.00	21,015.00	2,101.50	18,913.50	0.00	(18,913.50)
59	Knickerbocker Roofing	Roofing	386,000.00		386,000.00		386,000.00	0%			0.00	-	0.00	0.00	386,000.00
60	US Alliance FP	Fire Protection	166,756.00		166,756.00		166,756.00	0%			0.00	-	0.00	0.00	166,756.00
61	MG Mechanical	Submittals	42,000.00		42,000.00		42,000.00	80%	33,600.00	0.00	33,600.00	3,360.00	30,240.00	0.00	11,760.00
61	MG Mechanical	Bond	15,320.00		15,320.00		15,320.00	100%	15,320.00	0.00	15,320.00	1,532.00	13,788.00	0.00	1,532.00
61	MG Mechanical	Insurance	32,680.00		32,680.00		32,680.00	100%	32,680.00	0.00	32,680.00	3,268.00	29,412.00	0.00	3,268.00
61	MG Mechanical	Detailing/Drafting	56,000.00		56,000.00		56,000.00	0%			0.00	-	0.00	0.00	56,000.00
61	MG Mechanical	Field Labor	110,000.00		110,000.00		110,000.00	0%			0.00	-	0.00	0.00	110,000.00
61	MG Mechanical	Shop Labor	60,000.00		60,000.00		60,000.00	0%			0.00	-	0.00	0.00	60,000.00

ITEM #	Subcontractor Name & Address	Type of Work	Original contract amount	AM2	Interim GMP	Change Orders	Adjusted Contract Amt	% Complete	Previous	Current	Total to date	Retainage	net previous billing	net amount due	remaining to bill
61	MG Mechanical	Shop Material	50,000.00		50,000.00		50,000.00	0%			0.00	-		0.00	50,000.00
61	MG Mechanical	Grilles, Registers, Diffusers	15,000.00		15,000.00		15,000.00	0%			0.00	-		0.00	15,000.00
61	MG Mechanical	Exhaust Fans/Hoods	26,000.00		26,000.00		26,000.00	0%			0.00	-		0.00	26,000.00
61	MG Mechanical	Control Dampers	2,500.00		2,500.00		2,500.00	0%			0.00	-		0.00	2,500.00
61	MG Mechanical	Unit Heaters	1,505.00		1,505.00		1,505.00	0%			0.00	-		0.00	1,505.00
61	MG Mechanical	VAV/FPB Boxes	12,000.00		12,000.00		12,000.00	0%			0.00	-		0.00	12,000.00
61	MG Mechanical	Vibro Curbs	22,000.00		22,000.00		22,000.00	0%			0.00	-		0.00	22,000.00
61	MG Mechanical	Chillers	50,000.00		50,000.00		50,000.00	0%			0.00	-		0.00	50,000.00
61	MG Mechanical	AHU's	100,000.00		100,000.00		100,000.00	0%			0.00	-		0.00	100,000.00
61	MG Mechanical	Sound Attenuators	5,000.00		5,000.00		5,000.00	0%			0.00	-		0.00	5,000.00
61	MG Mechanical	Fire Dampers	6,500.00		6,500.00		6,500.00	0%			0.00	-		0.00	6,500.00
61	MG Mechanical	Temperature Controls	300,000.00		300,000.00		300,000.00	10%	30,000.00	0.00	30,000.00	3,000.00	27,000.00	0.00	273,000.00
61	MG Mechanical	Mech Piping Existing Bldg	20,500.00		20,500.00		20,500.00	100%	20,500.00	0.00	20,500.00	2,050.00	18,450.00	0.00	2,050.00
61	MG Mechanical	Mech Piping Submittals	8,500.00		8,500.00		8,500.00	100%	8,500.00	0.00	8,500.00	850.00	7,650.00	0.00	850.00
61	MG Mechanical	Mech Piping New Annex	446,000.00		446,000.00		446,000.00	0%			0.00	-		0.00	446,000.00
61	MG Mechanical	Insulation	112,000.00		112,000.00		112,000.00	0%			0.00	-		0.00	112,000.00
61	MG Mechanical	Boiler Breeching	10,500.00		10,500.00		10,500.00	0%			0.00	-		0.00	10,500.00
61	MG Mechanical	Test & Balance	25,000.00		25,000.00		25,000.00	0%			0.00	-		0.00	25,000.00
61	MG Mechanical	Equipment Startup	2,995.00		2,995.00		2,995.00	0%			0.00	-		0.00	2,995.00
62	Public Electric	General Conditions	100,000.00		100,000.00		100,000.00	6%	5,000.00	1,000.00	6,000.00	600.00	4,500.00	900.00	94,600.00
63	Public Electric	Insurance/Bonds	30,000.00		30,000.00		30,000.00	100%	30,000.00	0.00	30,000.00	3,000.00	27,000.00	0.00	3,000.00
64	Public Electric	Lighting Fixtures	85,000.00		85,000.00		85,000.00	0%			0.00	-		0.00	85,000.00
65	Public Electric	Labor for Above	35,000.00		35,000.00		35,000.00	0%			0.00	-		0.00	35,000.00
66	Public Electric	Lamps & Whips	1,500.00		1,500.00		1,500.00	0%			0.00	-		0.00	1,500.00
67	Public Electric	Labor for Above	3,500.00		3,500.00		3,500.00	0%			0.00	-		0.00	3,500.00
68	Public Electric	Lighting Control	12,000.00		12,000.00		12,000.00	0%			0.00	-		0.00	12,000.00
69	Public Electric	Labor for Above	10,000.00		10,000.00		10,000.00	0%			0.00	-		0.00	10,000.00
70	Public Electric	Switchgear & Panels	18,000.00		18,000.00		18,000.00	0%			0.00	-		0.00	18,000.00
71	Public Electric	Labor for Above	25,000.00		25,000.00		25,000.00	0%			0.00	-		0.00	25,000.00
72	Public Electric	Sound/Clock Systems	55,000.00		55,000.00		55,000.00	0%			0.00	-		0.00	55,000.00
73	Public Electric	Rough In for Above	30,000.00		30,000.00		30,000.00	0%			0.00	-		0.00	30,000.00
74	Public Electric	Structured Cabling, V/D	85,000.00		85,000.00		85,000.00	0%			0.00	-		0.00	85,000.00
75	Public Electric	Rough In for Above	50,000.00		50,000.00		50,000.00	0%			0.00	-		0.00	50,000.00
76	Public Electric	Intrusion Detection	10,000.00		10,000.00		10,000.00	0%			0.00	-		0.00	10,000.00
77	Public Electric	Rough In for Above	20,000.00		20,000.00		20,000.00	0%			0.00	-		0.00	20,000.00
78	Public Electric	Access Control Door Entry	10,000.00		10,000.00		10,000.00	0%			0.00	-		0.00	10,000.00
79	Public Electric	Rough In for Above	10,000.00		10,000.00		10,000.00	0%			0.00	-		0.00	10,000.00
80	Public Electric	Fire Alarm Installed	80,000.00		80,000.00		80,000.00	0%			0.00	-		0.00	80,000.00
81	Public Electric	Rough In for Above	25,000.00		25,000.00		25,000.00	0%			0.00	-		0.00	25,000.00
82	Public Electric	CCTV	20,000.00		20,000.00		20,000.00	0%			0.00	-		0.00	20,000.00
83	Public Electric	Rough In for Above	10,000.00		10,000.00		10,000.00	0%			0.00	-		0.00	10,000.00
84	Public Electric	Conduit and Raceways	30,000.00		30,000.00		30,000.00	2%		600.00	600.00	60.00		540.00	29,460.00
85	Public Electric	Labor for Above	150,000.00		150,000.00		150,000.00	2%		3,000.00	3,000.00	300.00		2,700.00	147,300.00
86	Public Electric	Fittings and Supports	6,000.00		6,000.00		6,000.00	0%			0.00	-		0.00	6,000.00
87	Public Electric	Labor for Above	20,000.00		20,000.00		20,000.00	0%			0.00	-		0.00	20,000.00



PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (4 of 4)

AMOUNT OF ORIGINAL CONTRACT	\$10,100,000.00	TOTAL AMOUNT REQUESTED	\$2,468,512.75
EXTRAS TO CONTRACT	\$0.00	LESS 10% RETAINED	\$138,849.20
TOTAL CONTRACT AND EXTRAS	\$10,100,000.00	NET AMOUNT EARNED	\$2,329,663.55
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$2,215,708.41
ADJUSTED CONTRACT PRICE	\$10,100,000.00	AMOUNT DUE THIS PAYMENT	\$113,955.14
		BALANCE TO COMPLETE	\$7,770,336.45

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.


That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.



Name: George W. Ferrell  
Title: President

Subscribed and sworn to before me this 23rd day of December, 2019

Notary Public

My Commission expires:

February 8, 2020