



## Public Building Commission of Chicago Contractor Payment Information

Project: New Hancock Replacement School

**Contract #: PS3022**

Contractor: K.R.M./ALL Joint Venture

Payment Application: #5

Amount Paid: \$ 240,051.80

Date of Payment to Contractor: 3/3/20

The posting of all or any portion of a Contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect the amount the Contractor has requested as payment for its subcontractors on the posted portion of the payment application. The PBC makes no representations or warranties with respect to any of the information provided by Contractors on the Contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment, you should contact the Contractor.

Follow this project on Twitter @PBCChi #HancockHS

**PUBLIC BUILDING COMMISSION OF CHICAGO  
EXHIBIT S  
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: 01/30/2020

PROJECT: New Hancock Replacement School

Pay Application No.: 5  
For the Period: 01/01/2020 to 01/31/2020  
Contract No.: PS3022

In accordance with Resolution No. PS3022, adopted by the Public Building Commission of Chicago on 3/19/2019, relating to the \$ 36,516,786.00 Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

|  |                   |
|--|-------------------|
| <b>THE CONTRACTOR:</b> <u>KRM ALL JOINT VENTURE LLC.</u> |                   |
| <b>FOR:</b> <u>New Hancock Replacement School</u>        |                   |
| <b>Is now entitled to the sum of:</b> _____ \$           | <b>240,051.80</b> |

|                           |       |                        |
|---------------------------|-------|------------------------|
| ORIGINAL CONTRACTOR PRICE | _____ | <b>\$36,516,786.00</b> |
| ADDITIONS                 | _____ | <b>\$0.00</b>          |
| DEDUCTIONS                | _____ | <b>\$0.00</b>          |
| NET ADDITION OR DEDUCTION | _____ | <b>\$0.00</b>          |
| ADJUSTED CONTRACT PRICE   | _____ | <b>\$36,516,786.00</b> |

|                            |    |              |
|----------------------------|----|--------------|
| <b>TOTAL AMOUNT EARNED</b> | \$ | 6,396,881.98 |
| <b>TOTAL RETENTION</b>     | \$ | -            |
|                            | \$ | 187,172.79   |

- |   |    |            |
|---|----|------------|
| a) Reserve Withheld @ 10% of Total Amount Earned,<br>but Not to Exceed 5% of Contract Price | \$ | 187,172.79 |
| b) Liens and Other Withholding  | \$ | -          |
| c) Liquidated Damages Withheld  | \$ | -          |

|  |    |              |
|--|----|--------------|
| <b>TOTAL PAID TO DATE (Include this Payment)</b> | \$ | 6,209,709.19 |
| <b>LESS: AMOUNT PREVIOUSLY PAID</b>              | \$ | 5,969,657.39 |
| <b>Amount due this payment: Design</b>           |    | \$233,132.47 |
| <b>Amount due this payment: Construction</b>     |    | \$6,919.33   |
| <b>TOTAL AMOUNT DUE THIS PAYMENT</b>             | \$ | 240,051.80   |

Mark Lindstrom PBC Commission Representative 1/30/20

\_\_\_\_\_  
signature, date

# APPLICATION AND CERTIFICATE FOR PAYMENT

EXHIBIT A - G702

TO (OWNER): Public Building Commission  
50 West Washington Street  
Chicago, IL 60602

PROJECT: New Hancock Replacement School

Address:

|                   |                |
|-------------------|----------------|
| APPLICATION NO:   | <b>5</b>       |
| APPLICATION DATE: | 01/30/20       |
| PERIOD FROM:      | 01/01/20       |
| PERIOD TO:        | 01/31/20       |
| PROJECT NO:       | 05195          |
| CONTRACT DATE:    | March 19, 2019 |

**Distribution to:**

|                  |          |
|------------------|----------|
| Owner            | <b>X</b> |
| Design / Builder |          |
| Lender           |          |
| Architect        |          |
| Contractor       |          |
| Title Co.        |          |

FROM (Contractor): KRM ALL JOINT VENTURE LLC  
312 N. May Street - Suite 100  
Chicago, IL 60607

Via (Architect):

CONTRACT FOR: **New Hancock Replacement School**  
**Contract # PS3022**

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract.  
Continuation Sheet, AIA Document G703 is attached.

|    |  |                     |
|----|--|---------------------|
| 1. | ORIGINAL CONTRACT SUM                  | \$36,516,786.00     |
| 2. | CHANGE ORDERS TO DATE                  | \$0.00              |
| 3. | CONTRACT SUM TO DATE                   | \$36,516,786.00     |
| 4. | TOTAL COMPLETED & STORED TO DATE       | \$6,396,881.98      |
| 5. | RETAINAGE                              |                     |
|    | a. 10.00% of Completed Work            | \$187,172.79        |
|    | b. of Stored Material                  |                     |
|    |  | \$187,172.79        |
| 6. | TOTAL EARNED LESS RETAINAGE            | \$6,209,709.19      |
| 7. | LESS PREVIOUS CERTIFICATES FOR PAYMENT | \$5,969,657.39      |
| 8. | CURRENT PAYMENT DUE                    | <b>\$240,051.80</b> |
| 9. | BALANCE TO FINISH, PLUS RETAINAGE      | \$30,307,076.81     |

The undersigned Contractor certifies that to the best of the Contractor's knowledge information in belief the work covered by this Application for Payment has been completed in accordance with the contract documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payments were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: KRM ALL JOINT VENTURE LLC

By: *Laurie Katz* Date: 01/30/20

State of Illinois:

County of Cook:

Subscribed and sworn to before me this

30th day of January, 2020

Notary Public:

*Julia Dewitt*

My Commission expires: 12/1/2022



Stamp:

## ARCHITECTS CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED..... \$240,051.80

(ATTACH explanation if amount certified differs from the amount applied. Initial all figures on this application and on the Continuation Sheet that are changed to conform with the amount certified.)

| CHANGE ORDER SUMMARY                                     | ADDITIONS | DEDUCTIONS |
|--|-----------|------------|
| Total Change Orders approved in previous months by Owner |           |            |
| TOTAL  | \$0.00    | \$0.00     |
| Approved this month by Owner                             | \$0.00    |            |
| TOTALS   | \$0.00    | \$0.00     |
| Net change by Change Orders                              |           | \$0.00     |

**PUBLIC BUILDING COMMISSION OF CHICAGO**  
**EXHIBIT A - PROFESSIONAL SERVICES - PART 1**  
**CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (page 1 of 3)**

Project Name New Hancock Replacement School  
PBC Project # #05195  
Job Location W. 65th Street & Long Ave., Chicago, IL 60638  
Owner Public Building Commission Of Chicago  
CONTRACTOR **KRM ALL JOINT VENTURE LLC**

APPLICATION FOR PAYMENT #5

STATE OF ILLINOIS ) SS  
COUNTY OF COOK )  
The affiant, being first duly sworn on oath, deposes and says that he/she is Laurie LaBeck, Project Accountant of KRM ALL JOINT VENTURE LLC., an Illinois corporation, and duly authorized to make this Affidavit in behalf of said corporation, and individually; that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. PS3022 dated the 19th day of March, 2019, for the following project: **NEW HANCOCK REPLACEMENT SCHOOL**

that the following statements are made for the purpose of procuring a partial payment of 240,051.80 under the terms of said Contract;

That the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purposes of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work, as stated:

**DESIGN SERVICES: initial GMP**

| ITEM #<br>(same on SOV)                                   | Subcontractor Name & Address   | Type of Work                          | Original contract amount: initial GMP | PBC Change Orders | Genl Contr Change Orders | Adjusted Contract Amt | -----Work Completed----- |                     |                   | retainage           | net previous billing | net amount due      | remaining to bill |                     |
|---|--|---------------------------------------|---------------------------------------|-------------------|--------------------------|-----------------------|--------------------------|---------------------|-------------------|---------------------|----------------------|---------------------|-------------------|---------------------|
|   |  |                                       |                                       |                   |                          |                       | % Complete               | Previous            | Current           |                     |                      |                     |                   | Total to date       |
| 0100  | KRM ALL JOINT VENTURE LLC<br>312 N. May Street, Suite 100<br>Chicago, IL 60607   | Preconstruction Services              | 264,486.00                            | 0.00              | 0.00                     | 264,486.00            | 100.00%                  | 238,037.00          | 26,449.00         | 264,486.00          | 0.00                 | 238,037.00          | 26,449.00         | 0.00                |
| 0200  | K.R. Miller Contractors /<br>Davey Utility Services (In Design<br>Phase)<br>1770 S Randall Rd, Ste A#110<br>Geneva, IL 60134   | Utility Coordination<br>Consultant    | 12,500.00                             | 0.00              | 0.00                     | 12,500.00             | 37.83%                   | 3,510.00            | 1,218.75          | 4,728.75            | 0.00                 | 3,510.00            | 1,218.75          | 7,771.25            |
| 0300  | Legat Architects<br>651 W Washington Blvd, Ste One<br>Chicago, IL 60661  | Architecture<br>(AOR/Management Lead) | 4,880,479.00                          | 0.00              | 8,063.31                 | 4,888,542.31          | 70.17%                   | 3,250,353.63        | 179,824.72        | 3,430,178.35        | 0.00                 | 3,250,353.63        | 179,824.72        | 1,458,363.96        |
| 0400  | K.R. Miller Contractors / Smith<br>Seckman Reid Inc (SSR) (In Design<br>Phase)<br>400 W Liberty Dr, Ste B<br>Wheaton, IL 60187 | Commissioning                         | 293,725.00                            | 0.00              | 0.00                     | 293,725.00            | 27.06%                   | 79,473.00           |                   | 79,473.00           | 0.00                 | 79,473.00           | 0.00              | 214,252.00          |
|   |  |                                       |                                       | 0.00              | 0.00                     | 0.00                  | #DIV/0!                  | 0.00                | 0.00              | 0.00                | 0.00                 | 0.00                | 0.00              | 0.00                |
|   |  |                                       |                                       | 0.00              | 0.00                     | 0.00                  | #DIV/0!                  | 0.00                | 0.00              | 0.00                | 0.00                 | 0.00                | 0.00              | 0.00                |
|   |  |                                       |                                       | 0.00              | 0.00                     | 0.00                  | #DIV/0!                  | 0.00                | 0.00              | 0.00                | 0.00                 | 0.00                | 0.00              | 0.00                |
|   |  |                                       |                                       | 0.00              | 0.00                     | 0.00                  | #DIV/0!                  | 0.00                | 0.00              | 0.00                | 0.00                 | 0.00                | 0.00              | 0.00                |
|   |  |                                       |                                       | 0.00              | 0.00                     | 0.00                  | #DIV/0!                  | 0.00                | 0.00              | 0.00                | 0.00                 | 0.00                | 0.00              | 0.00                |
|   |  |                                       |                                       | 0.00              | 0.00                     | 0.00                  | #DIV/0!                  | 0.00                | 0.00              | 0.00                | 0.00                 | 0.00                | 0.00              | 0.00                |
|   |  |                                       |                                       | 0.00              | 0.00                     | 0.00                  | #DIV/0!                  | 0.00                | 0.00              | 0.00                | 0.00                 | 0.00                | 0.00              | 0.00                |
|   |  |                                       |                                       | 0.00              | 0.00                     | 0.00                  | #DIV/0!                  | 0.00                | 0.00              | 0.00                | 0.00                 | 0.00                | 0.00              | 0.00                |
|   |  |                                       |                                       | 0.00              | 0.00                     | 0.00                  | #DIV/0!                  | 0.00                | 0.00              | 0.00                | 0.00                 | 0.00                | 0.00              | 0.00                |
|   |  |                                       |                                       | 0.00              | 0.00                     | 0.00                  | #DIV/0!                  | 0.00                | 0.00              | 0.00                | 0.00                 | 0.00                | 0.00              | 0.00                |
|   |  |                                       |                                       | 0.00              | 0.00                     | 0.00                  | #DIV/0!                  | 0.00                | 0.00              | 0.00                | 0.00                 | 0.00                | 0.00              | 0.00                |
| <b>SUBTOTAL page1 - Professional Services Initial GMP</b> |  |                                       | <b>5,451,190.00</b>                   | <b>0.00</b>       | <b>8,063.31</b>          | <b>5,459,253.31</b>   | <b>69.22%</b>            | <b>3,571,373.63</b> | <b>207,492.47</b> | <b>3,778,866.10</b> | <b>0.00</b>          | <b>3,571,373.63</b> | <b>207,492.47</b> | <b>1,680,387.21</b> |

**PUBLIC BUILDING COMMISSION OF CHICAGO  
EXHIBIT A - CONSTRUCTION - PART 2  
SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (page 2 of 3)**

| <b>COST OF WORK:</b>                   |   |                             |                                       |                   |                          |                       |                          |                     |                 |                     |                      |                     |                   |                      |
|--|---|-----------------------------|---------------------------------------|-------------------|--------------------------|-----------------------|--------------------------|---------------------|-----------------|---------------------|----------------------|---------------------|-------------------|----------------------|
| <b>TRADE CONTRACTOR COSTS</b>          |   |                             |                                       |                   |                          |                       |                          |                     |                 |                     |                      |                     |                   |                      |
| ITEM #                                 | Subcontractor Name & Address  | Type of Work                | Original contract amount: Initial GMP | PBC Change Orders | Genl Contr Change Orders | Adjusted Contract Amt | -----Work Completed----- |                     |                 | retainage           | net previous billing | net amount due      | remaining to bill |                      |
|  |   |                             |                                       |                   |                          |                       | % Complete               | Previous            | Current         |                     |                      |                     |                   | Total to date        |
| 0500                                   | KRM ALL JOINT VENTURE LLC<br>312 N. May Street, Suite 100<br>Chicago, IL 60607      | General Requirements        | 486,000.00                            | 0.00              | (8,063.31)               | 477,936.69            | 10.02%                   | 40,187.73           | 7,688.15        | 47,875.88           | 4,787.59             | 36,168.96           | 6,919.33          | 434,848.40           |
| 0600                                   | K.R. Miller Contractors, Inc<br>1624 Colonial Parkway<br>Inverness, IL 60067        | Concrete                    | 3,906,537.00                          | 0.00              | 0.00                     | 3,906,537.00          | 0.00%                    | 0.00                | 0.00            | 0.00                | 0.00                 | 0.00                | 0.00              | 3,906,537.00         |
| 0700                                   | A.L.L. Masonry<br>1414 W Willow St<br>Chicago, IL 60622                             | Masonry                     | 4,572,848.00                          | 0.00              | 0.00                     | 4,572,848.00          | 0.00%                    | 0.00                | 0.00            | 0.00                | 0.00                 | 0.00                | 0.00              | 4,572,848.00         |
| 0800                                   | A.L.L. Masonry<br>1414 W Willow St<br>Chicago, IL 60622                             | Mock Up                     | 11,752.00                             | 0.00              | 0.00                     | 11,752.00             | 100.00%                  | 11,752.00           | 0.00            | 11,752.00           | 1,175.20             | 10,576.80           | 0.00              | 1,175.20             |
| 0900                                   | TBD   | Structural Steel            | 4,991,000.00                          | 0.00              | 0.00                     | 4,991,000.00          | 0.00%                    | 0.00                | 0.00            | 0.00                | 0.00                 | 0.00                | 0.00              | 4,991,000.00         |
| 1000                                   | TBD   | Div 7 Trades                | 39,372.00                             | 0.00              | 0.00                     | 39,372.00             | 0.00%                    | 0.00                | 0.00            | 0.00                | 0.00                 | 0.00                | 0.00              | 39,372.00            |
| 1100                                   | TBD   | Elevator                    | 214,750.00                            | 0.00              | 0.00                     | 214,750.00            | 0.00%                    | 0.00                | 0.00            | 0.00                | 0.00                 | 0.00                | 0.00              | 214,750.00           |
| 1200                                   | TBD   | Vertical Platform Lift      | 47,550.00                             | 0.00              | 0.00                     | 47,550.00             | 0.00%                    | 0.00                | 0.00            | 0.00                | 0.00                 | 0.00                | 0.00              | 47,550.00            |
| 1300                                   | TBD   | MEP                         | 4,764,405.00                          | 0.00              | 0.00                     | 4,764,405.00          | 0.00%                    | 0.00                | 0.00            | 0.00                | 0.00                 | 0.00                | 0.00              | 4,764,405.00         |
| 1400                                   | Katco Development (KRM)<br>415 S. William Street<br>Prospect, IL 60056              | Mt. Earthwork & Remediation | 2,675,000.00                          | 0.00              | 0.00                     | 2,675,000.00          | 0.00%                    | 1,812,100.00        | 0.00            | 1,812,100.00        | 181,210.00           | 1,630,890.00        | 0.00              | 1,044,110.00         |
| 1500                                   | Case Foundation Company<br>1325 W Lake Street<br>Roselle, IL 60172                  | Drilled Concrete Piers      | 636,200.00                            | 0.00              | 0.00                     | 636,200.00            | 0.00%                    | 0.00                | 0.00            | 0.00                | 0.00                 | 0.00                | 0.00              | 636,200.00           |
| 1600                                   | Katco Development (KRM)<br>415 S. William Street<br>Prospect, IL 60056              | Mt. Site Utilities          | 719,000.00                            | 0.00              | 0.00                     | 719,000.00            | 0.00%                    | 0.00                | 0.00            | 0.00                | 0.00                 | 0.00                | 0.00              | 719,000.00           |
| 1700                                   | K.R. Miller Contractors / StormTrap<br>1624 Colonial Parkway<br>Inverness, IL 60067 | Storm Water Detention       | 358,462.00                            | 0.00              | 0.00                     | 358,462.00            | 0.00%                    | 0.00                | 0.00            | 0.00                | 0.00                 | 0.00                | 0.00              | 358,462.00           |
| 1800                                   | K.R. Miller Contractors / Harris<br>1624 Colonial Parkway<br>Inverness, IL 60067    | Reinforcing Steel           | 145,025.00                            | 0.00              | 0.00                     | 145,025.00            | 0.00%                    | 0.00                | 0.00            | 0.00                | 0.00                 | 0.00                | 0.00              | 145,025.00           |
| <b>SUBTOTAL TRADE CONTRACTOR COSTS</b> |   |                             | <b>23,567,901.00</b>                  | <b>0.00</b>       | <b>(8,063.31)</b>        | <b>23,559,837.69</b>  | <b>7.94%</b>             | <b>1,864,039.73</b> | <b>7,688.15</b> | <b>1,871,727.88</b> | <b>187,172.79</b>    | <b>1,677,635.76</b> | <b>6,919.33</b>   | <b>21,875,282.60</b> |

| <b>CONTINGENCIES / ALLOWANCES:</b>                   |                           |                              |                      |             |                   |                      |              |                     |                 |                     |                   |                     |                 |                      |
|--|---------------------------|------------------------------|----------------------|-------------|-------------------|----------------------|--------------|---------------------|-----------------|---------------------|-------------------|---------------------|-----------------|----------------------|
| 1900   | KRM ALL JOINT VENTURE LLC | Design-Builder's Contingency | 1,800,000.00         | 0.00        | 0.00              | 1,800,000.00         | 0.00%        | 0.00                | 0.00            | 0.00                | 0.00              | 0.00                | 0.00            | 1,800,000.00         |
| 2000   | PBC                       | Commission Contingency       | 1,800,000.00         | 0.00        | 0.00              | 1,800,000.00         | 0.00%        | 0.00                | 0.00            | 0.00                | 0.00              | 0.00                | 0.00            | 1,800,000.00         |
| 2100   | PBC                       | CCTV Allowance               | 300,000.00           | 0.00        | 0.00              | 300,000.00           | 0.00%        | 0.00                | 0.00            | 0.00                | 0.00              | 0.00                | 0.00            | 300,000.00           |
| 2200   | PBC                       | Site Work Allowance          | 450,000.00           | 0.00        | 0.00              | 450,000.00           | 0.00%        | 0.00                | 0.00            | 0.00                | 0.00              | 0.00                | 0.00            | 450,000.00           |
| <b>SUBTOTAL CONTINGENCIES / ALLOWANCES</b>           |                           |                              | <b>4,350,000.00</b>  | <b>0.00</b> | <b>0.00</b>       | <b>4,350,000.00</b>  | <b>0.00%</b> | <b>0.00</b>         | <b>0.00</b>     | <b>0.00</b>         | <b>0.00</b>       | <b>0.00</b>         | <b>0.00</b>     | <b>4,350,000.00</b>  |
| <b>SUBTOTAL page 2 - Cost of Work - Construction</b> |                           |                              | <b>27,917,901.00</b> | <b>0.00</b> | <b>(8,063.31)</b> | <b>27,909,837.69</b> | <b>6.71%</b> | <b>1,864,039.73</b> | <b>7,688.15</b> | <b>1,871,727.88</b> | <b>187,172.79</b> | <b>1,677,635.76</b> | <b>6,919.33</b> | <b>26,225,282.60</b> |

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A - CONSTRUCTION - PART 2

SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (page 3 of 3)

| INSURANCE / BOND                     |                           |                      |                      |             |                   |                      |               |                     |                   |                     |                   |                     |                   |                      |
|--------------------------------------|---------------------------|----------------------|----------------------|-------------|-------------------|----------------------|---------------|---------------------|-------------------|---------------------|-------------------|---------------------|-------------------|----------------------|
| 2300                                 | KRM ALL JOINT VENTURE LLC | Bond                 | 333,020.00           | 0.00        | 0.00              | 333,020.00           | 62.29%        | 207,452.00          |                   | 207,452.00          | 0.00              | 207,452.00          | 0.00              | 125,568.00           |
| 2400                                 | KRM ALL JOINT VENTURE LLC | Insurance            | 332,220.00           | 0.00        | 0.00              | 332,220.00           | 31.29%        | 95,096.00           | 8,840.00          | 103,936.00          | 0.00              | 95,096.00           | 8,840.00          | 228,284.00           |
| <b>SUBTOTAL INSURANCE/BOND</b>       |                           |                      | <b>665,240.00</b>    | <b>0.00</b> | <b>0.00</b>       | <b>665,240.00</b>    | <b>46.81%</b> | <b>302,548.00</b>   | <b>8,840.00</b>   | <b>311,388.00</b>   | <b>0.00</b>       | <b>302,548.00</b>   | <b>8,840.00</b>   | <b>353,852.00</b>    |
| GENERAL CONDITIONS                   |                           |                      |                      |             |                   |                      |               |                     |                   |                     |                   |                     |                   |                      |
| 2500                                 | KRM ALL JOINT VENTURE LLC | General Conditions   | 814,000.00           | 0.00        | 0.00              | 814,000.00           | 17.52%        | 137,100.00          | 5,500.00          | 142,600.00          | 0.00              | 137,100.00          | 5,500.00          | 671,400.00           |
| <b>SUBTOTAL GENERAL CONDITIONS</b>   |                           |                      | <b>814,000.00</b>    | <b>0.00</b> | <b>0.00</b>       | <b>814,000.00</b>    |               | <b>137,100.00</b>   | <b>5,500.00</b>   | <b>142,600.00</b>   | <b>0.00</b>       | <b>137,100.00</b>   | <b>5,500.00</b>   | <b>671,400.00</b>    |
| DESIGN BUILDER'S FEE                 |                           |                      |                      |             |                   |                      |               |                     |                   |                     |                   |                     |                   |                      |
| 2600                                 | KRM ALL JOINT VENTURE LLC | Design-Builder's Fee | 1,668,455.00         | 0.00        | 0.00              | 1,668,455.00         | 17.52%        | 281,000.00          | 11,300.00         | 292,300.00          | 0.00              | 281,000.00          | 11,300.00         | 1,376,155.00         |
| <b>SUBTOTAL DESIGN BUILDER'S FEE</b> |                           |                      | <b>1,668,455.00</b>  | <b>0.00</b> | <b>0.00</b>       | <b>1,668,455.00</b>  | <b>0.18</b>   | <b>281,000.00</b>   | <b>11,300.00</b>  | <b>292,300.00</b>   | <b>0.00</b>       | <b>281,000.00</b>   | <b>11,300.00</b>  | <b>1,376,155.00</b>  |
| <b>SUBTOTAL page 3 - DB FEES</b>     |                           |                      | <b>3,147,695.00</b>  | <b>0.00</b> | <b>0.00</b>       | <b>3,147,695.00</b>  | <b>23.71%</b> | <b>720,648.00</b>   | <b>25,640.00</b>  | <b>746,288.00</b>   | <b>0.00</b>       | <b>720,648.00</b>   | <b>25,640.00</b>  | <b>2,401,407.00</b>  |
| <b>subtotal page 1</b>               |                           |                      | <b>5,451,190.00</b>  | <b>0.00</b> | <b>8,063.31</b>   | <b>5,459,253.31</b>  | <b>69.22%</b> | <b>3,571,373.63</b> | <b>207,492.47</b> | <b>3,778,866.10</b> | <b>0.00</b>       | <b>3,571,373.63</b> | <b>207,492.47</b> | <b>1,680,387.21</b>  |
| <b>subtotal page 2</b>               |                           |                      | <b>27,917,901.00</b> | <b>0.00</b> | <b>(8,063.31)</b> | <b>27,909,837.69</b> | <b>6.71%</b>  | <b>1,864,039.73</b> | <b>7,688.15</b>   | <b>1,871,727.88</b> | <b>187,172.79</b> | <b>1,677,635.76</b> | <b>6,919.33</b>   | <b>26,225,282.60</b> |
| <b>subtotal page 3</b>               |                           |                      | <b>3,147,695.00</b>  | <b>0.00</b> | <b>0.00</b>       | <b>3,147,695.00</b>  | <b>23.71%</b> | <b>720,648.00</b>   | <b>25,640.00</b>  | <b>746,288.00</b>   | <b>0.00</b>       | <b>720,648.00</b>   | <b>25,640.00</b>  | <b>2,401,407.00</b>  |
| <b>TOTAL</b>                         |                           |                      | <b>36,516,786.00</b> | <b>0.00</b> | <b>0.00</b>       | <b>36,516,786.00</b> | <b>17.52%</b> | <b>6,156,061.36</b> | <b>240,820.62</b> | <b>6,396,881.98</b> | <b>187,172.79</b> | <b>5,969,657.39</b> | <b>240,051.80</b> | <b>30,307,076.81</b> |

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (4 of 4)


|                             |                 |                             |                 |
|-----------------------------|-----------------|-----------------------------|-----------------|
| AMOUNT OF ORIGINAL CONTRACT | \$36,516,786.00 | TOTAL AMOUNT REQUESTED      | \$6,396,881.98  |
| EXTRAS TO CONTRACT          | \$0.00          | LESS 10% RETAINED           | \$187,172.79    |
| TOTAL CONTRACT AND EXTRAS   | \$36,516,786.00 | NET AMOUNT EARNED           | \$6,209,709.19  |
| CREDITS TO CONTRACT         |                 | AMOUNT OF PREVIOUS PAYMENTS | \$5,969,657.39  |
| ADJUSTED CONTRACT PRICE     | \$36,516,786.00 | AMOUNT DUE THIS PAYMENT     | \$240,051.80    |
|                             |                 | BALANCE TO COMPLETE         | \$30,307,076.81 |

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.


That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.



Name: Laurie LaBeck - KRM ALL JOINT VENTURE LLC  
Title: Project Accountant

Subscribed and sworn to before me this 30th day of January, 2020



Notary Public

My Commission expires:

12/01/2022

