



Public Building Commission of Chicago Contractor Payment Information

Project: Engine Company 115

Contract #: PS3020

Contractor: UJAMAA/Trice JV

Payment Application: **#9**

Amount Paid: **\$ 849,731.92**

Date of Payment to Contractor: **7/2/20**

The posting of all or any portion of a Contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the Contractor has requested as payment for its subcontractors on the posted portion of the payment application. The PBC makes no representations or warranties with respect to any of the information provided by Contractors on the Contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment, you should contact the Contractor.

Follow this project on Twitter @PBCChi #EC115

EXHIBIT A G702

APPLICATION AND CERTIFICATION FOR PAYMENT

TO OWNER: Public Building Commission of Chicago
 Richard J Daley Center
 50 West Washington Street - Room 200
 Chicago, IL 60602

PROJECT:

Distribution to:

APPLICATION #: 9
 PERIOD FROM: 05/01/20
 PERIOD TO: 05/31/20

OWNER
 ARCHITECT
 CONTRACTOR

FROM CONTRACTOR: UJAMAA TRICE, JV
 VIA ARCHITECT:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.

1. ORIGINAL CONTRACT SUM	\$	10,716,936.00
2. Net change by Change Orders	\$	10,957,469.00
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$	21,674,405.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	11,773,270.05
5. RETAINAGE:		
a. 10 % of Completed Work (Column D + E on G703)	\$	1,012,766.52
b. % of Stored Material (Column F on G703)	\$	-
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	1,012,766.52
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	\$	10,760,503.53
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	9,910,771.61
8. CURRENT PAYMENT DUE	\$	849,731.92
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$	10,913,901.47

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: [Signature] Date: 5/31/2020

State of: Illinois County of: _____
 Subscribed and sworn to before me this 31st Day of May 2020
 Notary Public: Eula N Stigler
 My Commission expires: 5-14-2022

EULA N STIGLER
 Official Seal
 Notary Public - State of Illinois
 My Commission Expires May 14, 2022

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 849,731.92

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
 ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

PUBLIC BUILDING COMMISSION OF CHICAGO
 EXHIBIT A - PROFESSIONAL SERVICES - PART 1
 CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (page 1 of 2)

Project Name: ENGINE COMPANY 115
 PBC Project #: 07115

CONTRACTOR: UJAMAA TRICE, JV

Job Location: 1024 West 116th Street, Chicago, IL 60643

Owner: Public Building Commission Of Chicago

APPLICATION FOR PAYMENT #9

STATE OF ILLINOIS) SS
 COUNTY OF COOK)

The affiant, being first duly sworn on oath, deposes and says that he/she is XXXXXXXX - President, of XXXXXX, an Illinois corporation, and duly authorized to make this Affidavit in behalf of said corporation, and individually; that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. P5xxxx dated the 10th day of xxx, 201x, for the following project:

Engine Company 115
 That the following statements are made for the purpose of procuring a partial payment of \$45,731.82 under the terms of said Contract

That the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purposes of said contract, the following persons have been contacted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work, as stated:

ITEM # (same on SOV)	Subcontractor Name & Address	Type of Work	Original contract amount: Initial GMP	Partial GMP Adjustment	PBC Change Orders	Genl Contr Change Orders	Adjusted Contract Amt	Work Completed			Total to date	retainage	net previous billing	net amount due	remaining to bill
								% Complete	Previous	Current					
01140	Brook Architecture, Inc. 2325 South Michigan Ave #300, Chicago, IL 60616 Q	Design Services <i>Unlist Design Services</i>	1,240,853.00	89,452.00 -348.00	0.00 0.00	0.00 0.00	1,301,515.00 348.00	85.94% 0.00%	1,089,578.00 0.00	28,917.00 0.00	1,118,495.00 0.00	0.00 0.00	1,089,578.00 0.00	28,917.00 0.00	183,020.00 348.00
01701	Ujamaa Trice, LLC, JV 7744 S. Stony Island Ave. Chicago, IL 60649	Pre Construction Services (moved d'Escoto from construction to pre construction, includes payment from pay application #4)	119,848.00		0.00	0.00	119,848.00	85.79%	97,173.77	5,636.36	102,810.13	0.00	97,173.77	5,636.36	17,035.67
SUBTOTAL page 1 - Design Services			1,360,709.00	81,000.00	0.00	0.00	1,421,709.00	85.90%	1,186,751.77	34,553.36	1,221,305.13	0.00	1,186,751.77	34,553.36	200,403.87

EXHIBIT A - CONSTRUCTION - PART 2
 CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (page 2 of 2)

ITEM #	Subcontractor Name & Address	Type of Work	Original contract amount: Initial GMP	Partial GMP Adjustment	PBC Change Orders	Genl Contr Change Orders	Adjusted Contract Amount	Work Completed			Total to date	retainage	net previous billing	net amount due	remaining to bill
								% Complete	Previous	Current					
01991	Ujamaa Trice, LLC, JV 7744 S. Stony Island Ave. Chicago, IL 60649	General Requirements	266,452.00	580,522.00	0.00	0.00	846,874.00	98.53%	763,607.28	70,895.67	834,492.85	81,788.79	688,751.05	63,972.02	94,250.84
03402	Kerkstra Precast, Inc 3373 Busch Drive Grandville, MI 49418 Q	Plant-Precast Structural	8,900.00	230,400.00	0.00	0.00	239,300.00	80.22%	181,975.00	10,000.00	191,975.00	19,197.62	163,777.49	8,999.99	66,522.52
02001	M2 Construction P.O. Box 8104 Drive Alegonquin, IL 60102	Demolition	24,700.00		0.00	0.00	24,700.00	100.00%	24,700.00	0.00	24,700.00	2,470.00	22,230.00	0.00	2,470.00
04100	A.G. Construction 15308 Lincoln Harvey, IL 60426	Masonry	2,500,000.00	258,556.46	0.00	0.00	2,758,556.46	84.54%	2,201,871.42	129,985.04	2,331,856.46	233,195.65	1,981,774.28	116,986.53	859,795.65
01901	DLZ Industrial Surveying 316 Tech Drive Burns Harbor, IN 48304	Survey	29,983.00		0.00	7,791.50	37,774.50	47.88%	18,084.75	0.00	18,084.75	1,808.48	16,276.27	0.00	21,496.23
15400	SCM Plumbing 4148 W. 13th Street Chicago, IL 60623	Plumbing	1,070,000.00		0.00	0.00	1,070,000.00	75.65%	764,500.00	45,000.00	809,500.00	80,950.00	688,050.00	40,500.00	341,450.00
02200	JLL Construction 566 W Lake St #310 Chicago, IL 60661	Excavation / Site Concrete	967,000.00	406,500.00	0.00	199,199.39	1,574,896.39	64.64%	1,017,847.39	0.00	1,017,847.39	101,784.74	916,062.65	0.00	658,633.74
02300	J.P. Hopkins Sewer Contractor 4530 West 137th Street Crestwood, IL 60416 Q	Site Utilities	330,000.00	102,101.51	0.00	22,411.58	454,513.09	90.13%	360,937.19	28,715.75	409,652.94	40,965.30	342,843.47	25,844.17	85,625.45
01016	d'Escoto 1200 N Ashland Ave 6th Fl Chicago, IL 60627	Moved Per Discussion to Pre- Construction Quality Control	62,000.00		(62,000.00)	0.00	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	
16000	Taylor Electric Company 7811 South Stony Island Ave Chicago, IL 60649 Q	Electrical	500,000.00	1,500,000.00	0.00	0.00	2,000,000.00	42.21%	646,640.50	197,635.50	844,276.00	84,427.60	581,876.45	177,871.95	1,240,151.60
16000.2	Taylor Electric Company 7811 South Stony Island Ave Chicago, IL 60649	Temp Power	32,483.00		0.00	0.00	32,483.00	100.00%	32,483.00	0.00	32,483.00	3,248.30	29,234.70	0.00	3,248.30
03300	Trice Construction Company 438 West 43rd Street Chicago, IL 60609	Building Concrete	616,813.00	20,955.48	0.00	62,829.53	700,638.01	95.63%	629,288.53	40,000.00	669,288.53	66,928.85	565,359.68	35,000.00	98,278.33
05100	New Horizon Chicago JV PO Box 19160 Chicago, IL 60619 Q	Structural Steel	300,000.00	681,832.00	0.00	0.00	981,832.00	79.11%	766,938.00	19,832.00	776,770.00	77,677.00	681,244.00	17,849.00	282,739.00
02314	Revcon Construction Corporation 500 Industrial Drive, Lindsayville, IL 60089	Drilled Piers	39,000.00	0.00	0.00	0.00	39,000.00	100.00%	39,000.00	0.00	39,000.00	3,900.00	35,100.00	0.00	3,900.00

10421	Peblocki Sign Company 922 S. 70th Street Milwaukee, WI 53214	Interior Signage		27,071.00	0.00	0.00	27,071.00	30.00%		8,355.00	8,355.00	837.00		7,528.00	19,543.00
10620	EZ -Shelving 5538 Meriam Drive Marian, KS 66203	Metal shelving		31,739.00	0.00	0.00	31,739.00	0.00%		0.00	0.00	0.00		0.00	31,739.00
07251	J.P. Larsen, Inc. 5615 West 120th St. Arling, IL 60803	Firestopping		4,500.00	0.00	0.00	4,500.00	0.00%		0.00	0.00	0.00		0.00	4,500.00
10330	C&H Building Products 1714 S Wolf Rd Wheeling, IL 60090	Flapcoils and Protection Screen		17,790.00	0.00	0.00	17,790.00	0.00%		0.00	0.00	0.00		0.00	17,790.00
01140.1	TBD	Unlet Cost of Construction	0.00	535,905.05	62,000.00	0.00	595,905.05	0.00%		0.00	0.00	0.00		0.00	595,905.05

SUBTOTAL TRADE CONTRACTOR COSTS			6,774,090.00	9,658,390.50	0.00	362,271.00	16,734,751.50	53.18%	8,132,958.06	797,863.86	8,930,821.92	891,402.82	7,321,166.94	718,252.16	8,755,332.40
----------------------------------------	--	--	---------------------	---------------------	-------------	-------------------	----------------------	---------------	---------------------	-------------------	---------------------	-------------------	---------------------	-------------------	---------------------

CONTINGENCIES / ALLOWANCES

ITEM #	Subcontractor Name & Address	Type of Work	Original contract amount Initial GMP	Pending GMP Adjustment	PBC Change Orders	Genl Contr Change Orders	Adjusted Contract Amount	% Complete	Previous	Current	Total to date	retention	net previous billing	net amount due	remaining to bill
01741	Ujamaa Trice, LLC, JV 7744 S. Stony Island Ave. Chicago, IL 60649	Design - Builder's Contingency	362,271.00	0.00	0.00	(362,271.00)	0.00	#DIV/0!			0.00	0.00	0.00	0.00	0.00
01744	PBC	Commission Contingency	575,000.00		0.00	0.00	575,000.00	0.00%			0.00	0.00	0.00	0.00	575,000.00
01743	PBC	FF&E Allowance	500,000.00	0.00	0.00	0.00	500,000.00	0.00%			0.00	0.00	0.00	0.00	500,000.00
01742	PBC	Site Work Allowance	100,000.00	0.00	0.00	0.00	100,000.00	0.00%			0.00	0.00	0.00	0.00	100,000.00
SUBTOTAL CONTINGENCIES / ALLOWANCES			1,537,271.00	0.00	0.00	(362,271.00)	1,175,000.00	0.00%		0.00	0.00	0.00	0.00	0.00	1,175,000.00

SUBTOTAL COST OF CONSTRUCTION (Trade & Contingencies / Allowances)			8,311,361.00	9,658,390.50	0.00	0.00	17,909,751.50	53.18%	8,132,958.06	797,863.86	8,930,821.92	891,402.82	7,321,166.94	718,252.16	9,530,332.40
-------------------------------------------------------------------------------	--	--	---------------------	---------------------	-------------	-------------	----------------------	---------------	---------------------	-------------------	---------------------	-------------------	---------------------	-------------------	---------------------

INSURANCE / BOND

01820	Ujamaa Trice, LLC, JV 7744 S. Stony Island Ave. Chicago, IL 60649	Bond	95,592.00	72,185.00	0.00	0.00	167,777.00	100.00%	187,777.00	0.00	167,777.00	0.00	167,777.00	0.00	0.00
01951	Ujamaa Trice, LLC, JV 7744 S. Stony Island Ave. Chicago, IL 60649	Insurance	101,044.00	138,695.00	0.00	0.00	239,739.00	100.00%	239,739.00	0.00	239,739.00	0.00	239,739.00	0.00	0.00
SUBTOTAL INSURANCE / BOND			196,636.00	210,870.00	0.00	0.00	407,506.00	100.00%	407,506.00	0.00	407,506.00	0.00	407,506.00	0.00	0.00

GENERAL CONDITIONS

01990	Ujamaa Trice, LLC, JV 7744 S. Stony Island Ave. Chicago, IL 60649	General Conditions	432,331.00	609,274.70	0.00	0.00	1,041,605.70	71.88%	980,964.00	67,696.00	748,660.00	74,866.00	612,867.60	60,926.40	367,811.70
SUBTOTAL GENERAL CONDITIONS			432,331.00	609,274.70	0.00	0.00	1,041,605.70	71.88%	680,964.00	67,696.00	748,660.00	74,866.00	612,867.60	60,926.40	367,811.70

DESIGN BUILDER'S FEE

01100	Ujamaa Trice, LLC, JV 7744 S. Stony Island Ave. Chicago, IL 60649	Design-Builder's Fee	415,899.00	417,933.80	0.00	0.00	833,832.80	55.76%	424,977.00	40,000.00	464,977.00	46,497.70	382,479.30	36,000.00	415,353.50
SUBTOTAL DESIGN BUILDER'S FEE			415,899.00	417,933.80	0.00	0.00	833,832.80	55.76%	424,977.00	40,000.00	464,977.00	46,497.70	382,479.30	36,000.00	415,353.50

SUBTOTAL CONSTRUCTION			9,356,227.00	10,896,469.00	0.00	0.00	20,262,696.00	52.10%	9,646,405.06	905,559.86	10,551,964.92	1,012,766.52	8,724,019.84	815,178.56	10,713,497.60
------------------------------	--	--	---------------------	----------------------	-------------	-------------	----------------------	---------------	---------------------	-------------------	----------------------	---------------------	---------------------	-------------------	----------------------

Summary															
Design Subtotal page 1			1,380,709.00	61,000.00	0.00	0.00	1,421,709.00	85.90%	1,186,751.77	34,553.36	1,221,305.13	0.00	1,186,751.77	34,553.36	200,403.87
Construction subtotal page 2			9,356,227.00	10,895,469.00	0.00	0.00	20,262,696.00	52.10%	9,646,405.06	905,559.86	10,551,964.92	1,012,766.52	8,724,019.84	815,178.56	10,713,497.60
TOTAL INITIAL GMP PROJECT COST			10,716,936.00	10,957,469.00	0.00	0.00	21,674,405.00	54.32%	10,833,156.83	940,113.22	11,773,270.05	1,012,766.52	9,910,771.61	849,731.92	10,913,901.47

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (page 3 of)

AMOUNT OF ORIGINAL CONTRACT	\$10,716,936.00	TOTAL AMOUNT REQUESTED	\$11,773,270.05
EXTRAS TO CONTRACT	\$10,957,469.00	LESS 10% RETAINED	\$1,012,766.52
TOTAL CONTRACT AND EXTRAS	\$21,674,405.00	NET AMOUNT EARNED	\$10,760,503.53
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$9,910,771.61
ADJUSTED CONTRACT PRICE	\$21,674,405.00	AMOUNT DUE THIS PAYMENT	\$849,731.92
		BALANCE TO COMPLETE	\$10,913,901.47

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.

Name: Jimmy Akintonde
Title: President

Subscribed and sworn to before me this 31st day of May, 2020.

Notary Public
My Commission expires:

