



Public Building Commission of Chicago Contractor Payment Information

Project: Locke Elementary Renovation

Contract #: PS3025D

Contractor: Berglund Construction

Payment Application: **#24**

Amount Paid: **\$ 0.00**

Date of Payment to Contractor: **9/2/21**

The posting of all or any portion of a Contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the Contractor has requested as payment for its subcontractors on the posted portion of the payment application. The PBC makes no representations or warranties with respect to any of the information provided by Contractors on the Contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment, you should contact the Contractor.

Follow this project on Twitter @PBCChi #LockeReno

**PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: 7/23/2021

PROJECT: CPS Locke Elementary Renovation

Pay Application No.: 24

For the Period: 7/1/2021 to 7/31/2021

Contract No.: PS3025D

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR:	Berglund Construction 111 E. Wacker Drive, Suite 2450, Chicago, IL 60601	
FOR:	General Construction Services	
Is now entitled to the sum of:	\$	-
ORIGINAL CONTRACTOR PRICE	<u>\$24,160,000.00</u>	
ADDITIONS	<u>\$0.00</u>	
DEDUCTIONS	<u>\$0.00</u>	
NET ADDITION OR DEDUCTION	<u>\$0.00</u>	
ADJUSTED CONTRACT PRICE	<u>\$24,160,000.00</u>	
TOTAL AMOUNT EARNED	\$	<u>21,860,615.08</u>
TOTAL RETENTION	\$	<u>1,122,199.78</u>
a) Reserve Withheld @ 5% of Total Amount Earned, but Not to Exceed 5% of Contract Price	\$	<u>1,122,199.78</u>
b) Liens and Other Withholding	\$	<u>-</u>
c) Liquidated Damages Withheld	\$	<u>-</u>
TOTAL PAID TO DATE (Include this Payment)	\$	<u>20,738,415.30</u>
LESS: AMOUNT PREVIOUSLY PAID	\$	<u>20,738,415.30</u>
AMOUNT DUE THIS PAYMENT	\$	<u>-</u>

Architect Engineer: _____

signature, date _____

APPLICATION AND CERTIFICATE FOR PAYMENT

Invoice #: 51087

To Owner: Public Building Commission of Chicago
50 West Washington Street Room 200
Richard J Daley Center
Chicago, IL 60602

Project: 519012- CPS Locke Elementary
Renovation

Application No.: 24

Period To: 7/31/2021

Distribution to:

<input type="checkbox"/>	Owner
<input type="checkbox"/>	Architect
<input type="checkbox"/>	Contractor
<input type="checkbox"/>	
<input type="checkbox"/>	

From Contractor: Berglund Construction
8410 S South Chicago Avenue
Chicago, IL 60617

Via Architect: RADA Architects
233 N. Michigan Avenue, Suite 1900
Chicago IL 60601

Project Nos:

Contract For:

Contract Date:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet is attached.

1. Original Contract Sum	\$24,160,000.00
2. Net Change By Change Order	\$0.00
3. Contract Sum To Date	\$24,160,000.00
4. Total Completed and Stored To Date	\$21,860,615.08
5. Retainage:	
a. 5.13% of Completed Work	\$1,122,199.78
b. 0.00% of Stored Material	\$0.00
Total Retainage	\$1,122,199.78
6. Total Earned Less Retainage	\$20,738,415.30
7. Less Previous Certificates For Payments	\$20,738,415.30
8. Current Payment Due	\$0.00
9. Balance To Finish, Plus Retainage	\$3,421,584.70

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information, and belief, the work covered by this Application for Payment has been completed in accordance with the Contract Documents. That all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Berglund Construction


By: Fred Berglund Date: 7/23/2021

State of: Illinois
Subscribed and sworn to before me this 23rd
Notary Public: Mark Wan
My Commission expires:

County of: Cook
day of July 2021

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising the above application, the Architect certifies to the Owner, to the best of the Architect's knowledge, information, and belief, the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.



AMOUNT CERTIFIED \$0.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT: Ann Galt Date: 07/28/21

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	Additions	Deductions
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total Approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
Net Changes By Change Order	\$0.00	

PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT A - PART 1
CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (page 1 of 2)

Project CPS Locke Elementary Renovation CONTRACTOR Berglund Construction
 PBC Project #05345
 Job Location 2828 North Oak Avenue, Chicago, IL 60634
 Owner Public Building Commission Of Chicago APPLICATION FOR PAYMENT #24
 STATE OF ILLINOIS) SS
 COUNTY OF COOK)
 The affiant, being first duly sworn on oath, deposes and says that he/she is Fred Berglund - President, of Berglund Construction, an Illinois corporation, and duly authorized to make this Affidavit in behalf of said corporation, and individually; that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. PS3025D dated the 10th day of September, 2019, for the following project:
CPS Locke Elementary Renovation
 that the following statements are made for the purpose of procuring a partial payment of 0.00 under the terms of said Contract;
 That the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purposes of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work, as stated:

CONSTRUCTION (pre con; trades; gen req)

PRECONSTRUCTION SERVICES

ITEM # (same on SOV)	Subcontractor Name & Address	Type of Work	Original contract amount: initial GMP	PBC Change Orders	Genl Contr Change Orders	Adjusted Contract Amt	Work Completed					retainage	net previous billing	net amount due	remaining to bill
							% Complete	Previous	Current	Total to date					
00500	Berglund Construction 111 E. Wacker Dr., Suite 2450 Chicago, IL 60601	Preconstruction Services	143,000.00	0.00	0.00	143,000.00	100%	143,000.00	0.00	143,000.00	0.00	143,000.00	0.00	0.00	
00510	Valor Technologies 3 Northpoint Court Bolingbrook, IL 60440	Abatement Spring Break Work Exploratory	11,885.00	0.00	0.00	11,885.00	100%	11,885.00	0.00	11,885.00	0.00	11,885.00	0.00	0.00	
00511	Brandenburger Plumbing 3245 W. 111th St. Chicago, IL 60655	Televise Roof Drains Pre-con	6,750.00	0.00	0.00	6,750.00	100%	6,750.00	0.00	6,750.00	0.00	6,750.00	0.00	0.00	
00530	Berglund Construction 111 E. Wacker Dr., Suite 2450 Chicago, IL 60601	Spring Break & Spandrel Beam Exploratory Work	38,414.00	0.00	0.00	38,414.00	100%	38,414.00	0.00	38,414.00	0.00	38,414.00	0.00	0.00	
Subtotal Preconstruction Services			200,049.00	0.00	0.00	200,049.00	100%	200,049.00	0.00	200,049.00	0.00	200,049.00	0.00	0.00	

COST OF WORK

TRADE CONTRACTOR COSTS

ITEM # (same on SOV)	Subcontractor Name & Address	Type of Work	Original contract amount: initial GMP	PBC Change Orders	Genl Contr Change Orders	Adjusted Contract Amt	% Complete	Previous	Current	Total to date	retainage	net previous billing	net amount due	remaining to bill
00000	Gail White Interiors 4430 Butterfield Road Hillside, IL 60162	Window Treatments	0.00	112,063.00	8,896.82	120,959.82	100%	120,959.82	0.00	120,959.82	12,095.98	108,863.84	0.00	12,095.98
01168	BCC	Site Work	0.00	94,040.63	26,616.11	120,656.74	100%	120,656.74	0.00	120,656.74	6,032.85	114,623.89	0.00	6,032.85
01215	Berglund Construction 8410 S. South Chicago Ave. Chicago, IL 60617	Expedited Schedule C	0.00	733,022.00	0.00	733,022.00	99%	726,194.40	0.00	726,194.40	36,309.73	689,884.67	0.00	43,137.33
01535	Boto Waterproofing Systems 5521 W. 110th St. Unit #9 Oak Lawn, IL 60453	Waterproofing	0.00	31,250.00	1,209.19	32,459.19	100%	32,459.19	0.00	32,459.19	3,245.92	29,213.27	0.00	3,245.92
01575	Unity Fencing 2532 W. Warren Blvd. Chicago, IL 60612	Temporary Fence	11,109.00	17,320.13	0.00	28,429.13	100%	28,429.13	0.00	28,429.13	1,421.46	27,007.67	0.00	1,421.46
01700	Awarded to Ornelas	Remove/Reinstall Windows	36,234.00	0.00	-36,234.00	0.00	#DIV/0!	0.00	0.00	0.00	0.00	0.00	0.00	0.00
01751	Carney & Company 636 Schneider Drive South Elgin, IL 60177	Furnish Temporary Lockers	0.00	13,020.00	0.00	13,020.00	100%	13,020.00	0.00	13,020.00	651.00	12,369.00	0.00	651.00

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (3 of 3)

AMOUNT OF ORIGINAL CONTRACT	\$24,160,000.00	TOTAL AMOUNT REQUESTED	\$21,860,615.08
EXTRAS TO CONTRACT	\$0.00	LESS 5% RETAINED	\$1,122,199.78
TOTAL CONTRACT AND EXTRAS	\$24,160,000.00	NET AMOUNT EARNED	\$20,738,415.30
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$20,738,415.30
ADJUSTED CONTRACT PRICE	\$24,160,000.00	AMOUNT DUE THIS PAYMENT	\$0.00
		BALANCE TO COMPLETE	\$3,421,584.70

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.

Fred Berglund

Name: Fred Berglund
Title: President

Subscribed and sworn to before me this 23rd day of July, 2021.

Marnie Warner

Notary Public

My Commission expires: May 17, 2025

