



Public Building Commission of Chicago Contractor Payment Information

Project: Kenwood Academy HS Renovations

Contract #: PS3025C

Contractor: Gilbane Building Company

Payment Application: #14

Amount Paid: \$ 244,500.83

Date of Payment to Contractor: 10/8/21

The posting of all or any portion of a Contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the Contractor has requested as payment for its subcontractors on the posted portion of the payment application. The PBC makes no representations or warranties with respect to any of the information provided by Contractors on the Contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment, you should contact the Contractor.

Follow this project on Twitter @PBCChi #KenwoodAcademyReno

**PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: 9/28/2021

PROJECT: Kenwood Academy

Pay Application No.: 14R2
 For the Period: 6/1/2021 to 6/30/2021
 Contract No.: PS3025C

In accordance with Resolution No. 1, adopted by the Public Building Commission of Chicago on 8/21, relating to the \$ _____ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR: Gilbane Building Company		
FOR: Kenwood Academy 05325		
Is now entitled to the sum of:	\$244,500.83	
ORIGINAL CONTRACTOR PRICE	<u>\$3,800,000.00</u>	
ADDITIONS	<u>\$7,634,000.00</u>	
DEDUCTIONS	<u>\$0.00</u>	
NET ADDITION OR DEDUCTION	<u>\$7,634,000.00</u>	
ADJUSTED CONTRACT PRICE	<u>\$11,434,000.00</u>	
TOTAL AMOUNT EARNED		\$ 11,030,905.28
TOTAL RETENTION		
a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 3% of Contract Price	<u>\$ 426,113.55</u>	
b) Liens and Other Withholding	<u>\$ -</u>	
c) Liquidated Damages Withheld	<u>\$ -</u>	
TOTAL PAID TO DATE (Include this Payment)		<u>\$ 10,604,791.73</u>
LESS: AMOUNT PREVIOUSLY PAID		<u>\$ 10,360,290.90</u>
AMOUNT DUE THIS PAYMENT		<u>\$244,500.83</u>

Architect Engineer: 
 signature, date

05325_PA_GBC_PA_014R2_02_07_13_20210928

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A
APPLICATION AND CERTIFICATION FOR PAYMENT

PAGE 1 OF PAGES

TO OWNER: Public Building Commission of Chicago
Richard J Daley Center
50 West Washington Street - Room 200
Chicago, IL 60602

CPS Kenwood Academy High
PROJECT: School Renovations Project 05325

Distribution to:

APPLICATION #: 14R2
PERIOD FROM: 6/1/21
PERIOD TO: 6/30/21

<input type="checkbox"/>	OWNER
<input type="checkbox"/>	ARCHITECT
<input type="checkbox"/>	CONTRACTOR
<input type="checkbox"/>	
<input type="checkbox"/>	

FROM CONTRACTOR:
Gilbane Building Company
123 N. Wacker Drive, 26th Floor
Chicago, IL 60606

VIA ARCHITECT:
Milhouse
333 South Wacker Ave, Suite 2901
Chicago, IL 60604

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM	\$	3,800,000.00
2. Net change by Change Orders	\$	7,634,000.00
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$	11,434,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	11,030,905.28
5. RETAINAGE:		
a. 10 % of Completed Work (Column D + E on G703)		
b. % of Stored Material (Column F on G703)	\$	-
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	426,113.55
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	\$	10,604,791.73
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	10,360,290.90
8. CURRENT PAYMENT DUE	\$	244,500.83
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$	829,208.27

CONTRACTOR:

By: [Signature] Date: 9/28/2021

State of: Illinois
Subscribed and sworn to before me this 20th County of: Cook
Notary Public: Patricia A. Lowe Day of: September 2021
My Commission expires: 7-23-22

ARCHITECT'S CERTIFICATE FOR PAYMENT
OFFICIAL SEAL
NOTARY PUBLIC, STATE OF ILLINOIS
My Commission Expires July 23, 2022

In accordance with the Contract Documents, based on on-site observations comprising the application, the Architect certifies to the Owner that to the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 244,500.83

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
ARCHITECT:

By: [Signature] Date: 9/30/21

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$6,960,000.00	\$0.00
Total approved this Month	\$674,000.00	\$0.00
TOTALS	\$7,634,000.00	\$0.00
NET CHANGES by Change Order	\$7,634,000.00	

PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT A - PART 1
CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (page 1 of 2)
CONTRACTOR

Project **CPS Kenwood Academy**
PBC Project PS3025C

Kenwood Academy

Job Location - 50 West Washington Street, Chicago, IL 60602

Owner Public Building Commission Of Chicago

APPLICATION FOR PAYMENT # 14R2

STATE OF ILLINOIS } SS
COUNTY OF COOK }

The affiant, being first duly sworn on oath, deposes and says that she is Carin Vahle- Project Accountant, of Gilbane Building Company , an Illinois corporation, and duly authorized to make this Affidavit in behalf of said corporation, and individually; that he/she is well
Kenwood Academy

that the following statements are made for the purpose of procuring a partial payment of \$244,500.83 under the terms of said Contract;

That the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purposes of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the

PRECONSTRUCTION SERVICES

-----Work Completed-----

ITEM # (same on SOV)	Subcontractor Name & Address	Type of Work	Original contract amount: initial GMP	Partial GMPs 1 +2	PBC Change Orders	Genl Contr Change Orders	Adjusted Contract Amt	% Complete	Previous - Gross	Current - Gross	Total to date	retainage	net previous billing	net amount due (L-M-N)	remaining to bill (H-N-O)
A	Gilbane Building Company, 123 N Wacker, 26th Floor, Chicago, IL 60606	Preconstruction Lump Sum Services	171,170.00	0.00	0.00	0.00	171,170.00	100%	171,170.00	0.00	171,170.00	0.00	171,170.00	0.00	0.00
SUBTOTAL PRECONSTRUCTION SERVICES			171,170.00	0.00	0.00	0.00	171,170.00	100%	171,170.00	0.00	171,170.00	0.00	171,170.00	0.00	0.00

GENERAL CONDITIONS

ITEM # (same on SOV)	Subcontractor Name & Address	Type of Work	Original contract amount: initial GMP	Partial GMPs 1 +2	PBC Change Orders	Genl Contr Change Orders	Adjusted Contract Amt	% Complete	Previous - Gross	Current - Gross	Total to date	retainage	net previous billing	net amount due (L-M-N)	remaining to bill (H-N-O)
B	Gilbane Building Company, 123 N Wacker, 26th Floor, Chicago, IL 60606	General Conditions Lump Sum	424,978.00	521,550.45	0.00	0.00	946,528.45	99%	932,151.40	9,465.28	941,616.68	0.00	932,151.40	9,465.28	4,911.77
SUBTOTAL GENERAL CONDITIONS			424,978.00	521,550.45	0.00	0.00	946,528.45	99%	932,151.40	9,465.28	941,616.68	0.00	932,151.40	9,465.28	4,911.77

TRADES

ITEM # (same on SOV)	Subcontractor Name & Address	Type of Work	Original contract amount: initial GMP	Partial GMPs 1 +2	PBC Change Orders	Genl Contr Change Orders	Adjusted Contract Amt	% Complete	Previous - Gross	Current - Gross	Total to date	retainage	net previous billing (6)	net amount due (L-M-N)	remaining to bill (H-N-O)
02A	Colfax Corporation, 2441 N Leavitt, Chicago, IL 60647	Demo/Abatement Work	65,000.00	0.00	170,108.54	261,225.46	496,334.00	100%	496,334.00	0.00	496,334.00	4,963.34	491,370.66	0.00	4,963.34
02B	Colfax Corporation, 2441 N Leavitt, Chicago, IL 60647	Selective Demo Work	0.00	347,000.00	-7,019.18	5,524.02	345,504.84	100%	340,514.02	4,990.82	345,504.84	3,455.05	337,108.88	4,940.91	3,455.05
02C	Alpine Demolition Services LLC, 3515 Stern Avenue, St. Charles, IL 60174	Selective Demo Work	0.00	0.00	0.00	78,355.00	78,355.00	0%	78,355.00	0.00	78,355.00	783.55	77,571.45	0.00	783.55
06A	Edwin Anderson Construction 9526 W. Ainslie St. Schiller Park, IL 60176	General Trades Work	0.00	767,000.00	95,506.29	63,062.86	925,569.15	98%	804,953.17	100,245.34	905,198.51	90,519.84	724,457.87	90,220.80	110,890.48
07A	Knickerbocker Roofing & Paving, 16328 South Lathrop Ave, Harvey, IL 60426	Roofing/Paving	54,800.00	5,830.00	0.00	0.00	60,630.00	100%	60,630.00	0.00	60,630.00	606.30	60,023.70	0.00	606.30

INSURANCE / BOND

ITEM # (same on SOV)	Subcontractor Name & Address	Type of Work	Original contract amount: initial GMP	Partial GMPs 1 +2	PBC Change Orders	Genl Contr Change Orders	Adjusted Contract Amt	% Complete	Previous - Gross	Current - Gross	Total to date	retainage	net previous billing	net amount due (L-M-N)	remaining to bill (H-N-O)
F1	Gilbane Building Company, 123 N Wacker, 26th Floor, Chicago, IL 60606	General Liability Insurance	77,850.00	0.00	0.00	15,224.00	93,155.19	100%	84,778.84	8,376.35	93,155.19	0.00	84,778.84	8,376.35	0.00
F2	Gilbane Building Company, 123 N Wacker, 26th Floor, Chicago, IL 60606	Builder's Risk Insurance	130,000.00	0.00	0.00	-27,224.00	102,694.81	22%	23,066.00	0.00	23,066.00	0.00	23,066.00	0.00	79,628.81
F3	Gilbane Building Company, 123 N Wacker, 26th Floor, Chicago, IL 60606	Payment & Performance Bond	54,000.00	0.00	0.00	12,000.00	66,000.00	100%	66,000.00	0.00	66,000.00	0.00	66,000.00	0.00	0.00
SUBTOTAL INSURANCE/BOND			261,850.00	0.00	0.00	0.00	261,850.00	70%	173,844.84	8,376.35	182,221.19	0.00	173,844.84	8,376.35	79,628.81

FEE

ITEM # (same on SOV)	Subcontractor Name & Address	Type of Work	Original contract amount: initial GMP	Partial GMPs 1 +2	PBC Change Orders	Genl Contr Change Orders	Adjusted Contract Amt	% Complete	Previous - Gross	Current - Gross	Total to date	retainage	net previous billing	net amount due (L-M-N)	remaining to bill (H-N-O)
G	Gilbane Building Company, 123 N Wacker, 26th Floor, Chicago, IL 60606	Construction Management Fee - 3.75% of Preconstruction Services and Cost of Work	112,524.29	257,076.49	0.00	0.00	369,600.78	99%	363,162.67	3,696.01	366,858.68	0.00	363,162.67	3,696.01	2,742.10
SUBTOTAL FEE			112,524.29	257,076.49	0.00	0.00	369,600.78	99%	363,162.67	3,696.01	366,858.68	0.00	363,162.67	3,696.01	2,742.10

TOTAL INITIAL and PARTIAL GMP PROJECT COST			3,800,000.00	7,634,000.00	0.00	0.00	11,434,000.00	96%	10,769,385.23	261,520.05	11,030,905.28	426,113.55	10,360,290.90	244,500.83	829,208.27
---	--	--	---------------------	---------------------	-------------	-------------	----------------------	------------	----------------------	-------------------	----------------------	-------------------	----------------------	-------------------	-------------------

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (3 of 3)

AMOUNT OF ORIGINAL CONTRACT	\$3,800,000.00	TOTAL AMOUNT REQUESTED	\$11,030,905.28
EXTRAS TO CONTRACT	\$7,634,000.00	LESS 3% RETAINED	\$426,113.55
TOTAL CONTRACT AND EXTRAS	\$11,434,000.00	NET AMOUNT EARNED	\$10,604,791.73
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$10,360,290.90
ADJUSTED CONTRACT PRICE	\$11,434,000.00	AMOUNT DUE THIS PAYMENT	\$244,500.83
		BALANCE TO COMPLETE	\$829,208.27

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.

Carin Vahle

Name - Carin Vahle
Title - Project Accountant

Subscribed and sworn to before me this 28th day of September 2021.

Patricia A. Lowe

Notary Public

My Commission expires: *7-23-22*

