



Public Building Commission of Chicago Contractor Payment Information

Project: Sauganash ES Annex II and Reno

Contract #: C1601

Contractor: Tyler Lane Construction, Inc.

Payment Application: #3

Amount Paid: \$ 198,941.70

Date of Payment to Contractor: 5/6/22

The posting of all or any portion of a Contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the Contractor has requested as payment for its subcontractors on the posted portion of the payment application. The PBC makes no representations or warranties with respect to any of the information provided by Contractors on the Contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment, you should contact the Contractor.

Follow this project on Twitter @PBCChi #SauganashAnnex

**PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: 4/7/2022

PROJECT: Sauganash ES Annex II and Reno

Pay Application No.: Three (3)
 For the Period: 3/1/2022 to 3/31/2022
 Contract No.: C1601

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR: Tyler Lane Construction, Inc		
FOR: Sauganash ES Annex II and Reno		
Is now entitled to the sum of:		\$ 198,941.70
ORIGINAL CONTRACTOR PRICE	<u>\$26,123,953.00</u>	
ADDITIONS	<u>\$0.00</u>	
DEDUCTIONS	<u>\$0.00</u>	
NET ADDITION OR DEDUCTION	<u>\$0.00</u>	
ADJUSTED CONTRACT PRICE	<u>\$26,123,953.00</u>	
TOTAL AMOUNT EARNED	<u>\$</u>	<u>\$2,376,742.00</u>
TOTAL RETENTION	<u>\$</u>	<u>\$176,848.10</u>
a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price	<u>\$176,848.10</u>	
b) Liens and Other Withholding	<u>\$ -</u>	
c) Liquidated Damages Withheld	<u>\$ -</u>	
TOTAL PAID TO DATE (Include this Payment)		<u>\$2,199,893.90</u>
LESS: AMOUNT PREVIOUSLY PAID		<u>\$2,000,952.20</u>
AMOUNT DUE THIS PAYMENT		<u>\$198,941.70</u>

Architect Engineer: _____

 signature, date

APPLICATION AND CERTIFICATE FOR PAYMENT

EXHIBIT A - G702

TO (OWNER): Public Building Commission
 50 West Washington Street
 Chicago, IL 60602
 Attn:
 FROM (Contractor): Tyler Lane Construction, Inc.
 8700 W. Bryn Mawr, Suite 620n
 Chicago, IL 60631
 CONTRACT FOR: **Sauganash ES Annex II & Renovation**
 Contract # C1601

PROJECT: Sauganash ES Annex II & Renovation
 Address: 6040 N. Kilpatrick Ave.
 Chicago, Il. 606

APPLICATION NO:	Three (3)
APPLICATION DATE:	4/7/2022
PERIOD FROM:	3/1/2022
PERIOD TO:	3/31/2022
PROJECT NO:	05425
CONTRACT DATE:	1/31/2022

Distribution to:

Owner	X
Design / Builder	
Lender	
Architect	
Contractor	
Title Co.	

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract.
 Continuation Sheet, AIA Document G703 is attached.

1.	ORIGINAL CONTRACT SUM	<u>\$26,123,953.00</u>
2.	CHANGE ORDERS TO DATE	<u>\$0.00</u>
3.	CONTRACT SUM TO DATE	<u>\$26,123,953.00</u>
4.	TOTAL COMPLETED & STORED TO DATE	<u>\$2,376,742.00</u>
5.	RETAINAGE	
	a. 10.00% of Completed Work	<u>\$176,848.10</u>
	b. _____ of Stored Material	<u>\$176,848.10</u>
6.	TOTAL EARNED LESS RETAINAGE	<u>\$2,199,893.90</u>
7.	LESS PREVIOUS CERTIFICATES FOR PAYMENT	<u>\$2,000,952.20</u>
8.	CURRENT PAYMENT DUE	<u>\$198,941.70</u>
9.	BALANCE TO FINISH, PLUS RETAINAGE	<u>\$23,924,059.10</u>


The undersigned Contractor certifies that to the best of the Contractor's knowledge information an belief the work covered by this Application for Payment has been completed in accordance with the contract documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payments were issued and payments received from the Owner, and that current payment shown herein is now due.


CONTRACTOR: Tyler Lane Construction, Inc.

By:  Date: 04/07/22

State of Illinois: _____ County of Lake: APRIL
 Subscribed and sworn to before me this 7TH OF _____

Notary Public:





Stamp:

ARCHITECTS CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED..... \$198,941.70

(ATTACH explanation if amount certified differs from the amount applied. Initial all figures on this application and on the Continuation Sheet that are changed to conform with the amount certified.)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total Change Orders approved in previous months by Owner		
TOTAL	\$0.00	\$0.00
Approved this month by Owner		
TOTALS	\$0.00	\$0.00
Net change by Change Orders		\$0.00

PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT A - PROFESSIONAL SERVICES - PART 1
CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (page 1 of x)

Project Name **Sauganash ES Annex II and Reno**
PBC Project # **C1601**

CONTRACTOR **Tyler Lane Construction Inc.**
ADDRESS **8700 West Bryn Mawr, Suite 720 N**
Chicago IL 60631

Job Location **6040 North Kilpatrick Ave., Chicago, IL 60646**

Owner **Public Building Commission Of Chicago**

APPLICATION FOR PAYMENT **Three (3)**

STATE OF ILLINOIS) SS
COUNTY OF COOK)

The affiant, being first duly sworn on oath, deposes and says that he/she is Vice President, of Tyler Lane Construction, Inc., an Illinois corporation, and duly authorized to make this Affidavit in behalf of said corporation, and individually; that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. C 1601 dated the 31st day of January, 2022, for the following project:

Sauganash ES Annex II and Reno

that the following statements are made for the purpose of procuring a partial payment of 199,941.70 under the terms of said Contract.

That the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purposes of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work, as stated:

Cost of Work - Construction		-----Work Completed-----													
ITEM #	Subcontractor Name & Address	Type of Work	Original contract amount	PBC Change Orders	Genl Contractor Change Orders	Adjusted Contract Amt	% Complete	Previous	Current	Total to date	retainage	net previous billing	net amount due	remaining to bill	
10	TYLER LANE CONSTR, INC	UNLET	\$430,407.00	\$0.00	-\$3,406.00	\$427,001.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$ -	\$427,001.00	
20	The Luse Group 3990 Enterprise Court Aurora, Illinois 60504	Environmental	\$39,000.00	\$0.00	\$3,406.00	\$42,406.00	31.14%	\$13,206.00	\$0.00	\$13,206.00	\$1,320.60	\$11,885.40	\$ -	\$30,520.60	
30	Alpine Demolition Services 3515 Stern Avenue, Saint Charles, Illinois 60174	Building Demolition	\$230,850.00	\$0.00	\$0.00	\$230,850.00	77.54%	\$77,000.00	\$102,000.00	\$179,000.00	\$17,900.00	\$69,300.00	\$ 91,800.00	\$69,750.00	
40	RW Collins Company 7225 West 66th Street Chicago, Illinois 60638	Underground Storage Tank Removal	\$102,512.00	\$0.00	\$0.00	\$102,512.00	100.00%	\$102,512.00	\$0.00	\$102,512.00	\$10,251.20	\$92,260.80	\$ -	\$10,251.20	
50	Thatcher Foundations, Inc. 7100 Airport Road Gary, Indiana 46406	Earth Retention System	\$118,500.00	\$0.00	\$0.00	\$118,500.00	33.76%	\$0.00	\$40,000.00	\$40,000.00	\$4,000.00	\$0.00	\$ 36,000.00	\$82,500.00	
60	Stalworth Underground LLC. 5515 North East River Road Chicago, Illinois 60656	Drilled Concrete Piers & Shafts	\$447,000.00	\$0.00	\$0.00	\$447,000.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$ -	\$447,000.00	
70	T&D Excavation 20W327 Belmont Place Addison, Illinois 60101	Excavation/Backfill	\$614,000.00	\$0.00	\$0.00	\$614,000.00	6.84%	\$28,000.00	\$14,000.00	\$42,000.00	\$4,200.00	\$25,200.00	\$ 12,600.00	\$576,200.00	
80	TBD	Asphalt Paving & Stripping	\$19,000.00	\$0.00	\$0.00	\$19,000.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$ -	\$19,000.00	
90	Katco Development 415 South William Street Mount Prospect, Illinois 60056	Site Utilities	\$473,000.00	\$0.00	\$0.00	\$473,000.00	5.29%	\$25,000.00	\$0.00	\$25,000.00	\$2,500.00	\$22,500.00	\$ -	\$450,500.00	
100	Action Fence Contractors 945 Tower Road Mundelein, Illinois 60060	Fencing	\$35,200.00	\$0.00	\$0.00	\$35,200.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$ -	\$35,200.00	
110	Great Lakes Landscape Co 365 Miles Parkway Bartlett, Illinois 60103	Landscaping Work	\$225,000.00	\$0.00	\$0.00	\$225,000.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$ -	\$225,000.00	
120	LPS Pavement Company 67 Stonehill Drive Oswego, Illinois 60543	Permeable Pavers	\$36,650.00	\$0.00	\$0.00	\$36,650.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$ -	\$36,650.00	
130	Design by Three Con. Inc. 7041 Willow Springs Road Oakbrook Terrace, Illinois 60181	Concrete Work	\$1,590,025.00	\$0.00	\$0.00	\$1,590,025.00	3.78%	\$60,025.00	\$0.00	\$60,025.00	\$6,002.50	\$54,022.50	\$ -	\$1,536,002.50	
140	Illinois Masonry Corp. 1051 Commerce Court Buffalo Grove, Illinois 60089	Masonry Work	\$1,314,500.00	\$0.00	\$0.00	\$1,314,500.00	2.02%	\$26,500.00	\$0.00	\$26,500.00	\$2,650.00	\$23,850.00	\$ -	\$1,290,650.00	
150	Affordable Welding US 3100 East 87th Street Chicago,	Structural Steel	\$2,785,000.00	\$0.00	\$0.00	\$2,785,000.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$ -	\$2,785,000.00	
160	TBD	Architectural Woodworks	\$240,468.00	\$0.00	\$0.00	\$240,468.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$ -	\$240,468.00	
page -1- SUBTOTAL			\$8,701,112.00	\$0.00	\$0.00	\$8,701,112.00	6%	\$332,243.00	\$156,000.00	\$488,243.00	\$48,824.30	\$299,018.70	\$140,400.00	\$8,261,693.30	

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (4 of 4)


AMOUNT OF ORIGINAL CONTRACT	\$26,123,953.00	TOTAL AMOUNT REQUESTED	\$2,376,742.00
EXTRAS TO CONTRACT	\$0.00	LESS 10% RETAINED	\$176,848.10
TOTAL CONTRACT AND EXTRAS	\$26,123,953.00	NET AMOUNT EARNED	\$2,199,893.90
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$2,000,952.20
ADJUSTED CONTRACT PRICE	\$26,123,953.00	AMOUNT DUE THIS PAYMENT	\$198,941.70
		BALANCE TO COMPLETE	\$23,924,059.10

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.


That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.



 Vince Vacala
 Vice President

Subscribed and sworn to before me this 7th day of April, 2022.



 Notary Public
 My Commission expires:

