



Public Building Commission of Chicago Contractor Payment Information

Project: Wendell Phillips Academy High School Annex

Contract #: C1600

Contractor: Burling Builders, Inc.

Payment Application: **#8**

Amount Paid: **\$ 969,906.47**

Date of Payment to Contractor: 4/28/22

The posting of all or any portion of a Contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the Contractor has requested as payment for its subcontractors on the posted portion of the payment application. The PBC makes no representations or warranties with respect to any of the information provided by Contractors on the Contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment, you should contact the Contractor.

Follow this project on Twitter @PBCChi #Phillipsacademyannex

PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT 9
CERTIFICATE OF ARCHITECT - ENGINEER

DATE: 3/7/2022


PROJECT: Wendell Phillips Academy HS

Pay Application No.: 8
 For the Period: 2/1/2022 to 2/28/2022
 Contract No.: C1600

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustees, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

| | |
|------------------------------------------------------------------------------------------|-------------------------------------------|
| THE CONTRACTOR: <u>Burling Builders, Inc. 44 W. 60th St. Chicago, IL 60621</u> | |
| FOR: <u>Wendell Phillips Academy HS</u> | |
| Is now entitled to the sum of: | \$ <u>989,906.47</u> \$ <u>989,906.47</u> |
| ORIGINAL CONTRACTOR PRICE | <u>\$12,439,000.00</u> |
| ADDITIONS | <u>\$0.00</u> |
| DEDUCTIONS | <u>\$0.00</u> |
| NET ADDITION OR DEDUCTION | <u>\$0.00</u> |
| ADJUSTED CONTRACT PRICE | <u>\$12,439,000.00</u> |
| TOTAL AMOUNT EARNED | \$ <u>6,964,092.55</u> |
| TOTAL RETENTION | \$ <u>698,409.31</u> |
| a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price | <u>\$ 698,409.31</u> |
| b) Liens and Other Withholding | <u>\$ -</u> |
| c) Liquidated Damages Withheld | <u>\$ -</u> |
| TOTAL PAID TO DATE (Include this Payment) | \$ <u>6,267,683.24</u> |
| LESS: AMOUNT PREVIOUSLY PAID | \$ <u>5,297,776.77</u> |
| AMOUNT DUE THIS PAYMENT | \$ <u>989,906.47</u> |


 Architect Engineer: _____
3/10/2022
 signature, date

TO OWNER/CLIENT:
Public Building Commission of Chicago
50 West Washington Street, Room 200
Chicago, Illinois 60602

PROJECT:
PBC-Wendell Phillips AcademyHS
244 E. Pershing Road
Chicago, Illinois 60653

APPLICATION NO: 8
INVOICE NO: 8
PERIOD: 02/01/22 - 02/28/22
PROJECT NO: 21-205-023
CONTRACT DATE:

FROM CONTRACTOR:
Burling Builders, Inc.
44 W. 60th Street
Chicago, Illinois 60621

VIA ARCHITECT/ENGINEER:

CONTRACT FOR: PBC-Wendell Phillips AcademyHS Prime Contract

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet is attached.

| | |
|------------------------------------------------------------------------------|-----------------|
| 1. Original Contract Sum | \$12,439,000.00 |
| 2. Net change by change orders | \$0.00 |
| 3. Contract Sum to date (Line 1 ± 2) | \$12,439,000.00 |
| 4. Total completed and stored to date (Column G on detail sheet) | \$6,964,092.55 |
| 5. Retainage: | |
| a. 10.00% of completed work | \$696,409.31 |
| b. 0.00% of stored material | \$0.00 |
| Total retainage (Line 5a + 5b or total in column I of detail sheet) | \$696,409.31 |
| 6. Total earned less retainage (Line 4 less Line 5 Total) | \$6,267,683.24 |
| 7. Less previous certificates for payment (Line 6 from prior certificate) | \$5,297,776.77 |
| 8. Current payment due: | \$969,906.47 |
| 9. Balance to finish, including retainage (Line 3 less Line 6) | \$6,171,316.76 |

| CHANGE ORDER SUMMARY | ADDITIONS | DEDUCTIONS |
|------------------------------------------------------------|-------------|---------------|
| Total changes approved in previous months by Owner/Client: | \$0.00 | \$0.00 |
| Total approved this month: | \$29,944.64 | \$(29,944.64) |
| Totals: | \$29,944.64 | \$(29,944.64) |
| Net change by change orders: | \$0.00 | |

The undersigned certifies that to the best of the Contractor's knowledge, information and belief, the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work which previous Certificates for payment were issued and payments received from the Owner/Client, and that current payments shown herein is now due.

CONTRACTOR: Burling Builders, Inc.

By: [Signature] Date: 3/7/22

State of: ILLINOIS
County of: COOK
Subscribed and sworn to before
me this 7TH day of MARCH 2022
Notary Public: Ernest Devine
My commission expires: 8/28/2024



ARCHITECT'S/ENGINEER'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on the on-site observations and the data comprising this application, the Architect/Engineer certifies to the Owner/Client that to the best of the Architect's/Engineer's knowledge, information and belief that Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED: \$969,906.47

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to confirm the amount certified.)

ARCHITECT/ENGINEER:

By: [Signature] Date: 3/07/2022

This certificate is not negotiable. The amount certified is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to the rights of the Owner/Client or Contractor under this Contract.

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (1 of 2)

Wendel Phillips Academy HS
PBC Contract # C1600
PBC Project #05395
244 E. Pershing Road

CONTRACTOR

Date

Owner Public Building Commission Of Chicago

APPLICATION FOR PAYMENT #8

STATE OF ILLINOIS) SS
COUNTY OF COOK)

The affiant, being first duly sworn on oath, deposes and says that he/she is Kim Walker, V.P. of Finance, of Burling Builders, Inc., an Illinois corporation, and duly authorized to make this Affidavit in behalf of said corporation, and individually, that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. C1600 dated the 15th day of June, 2021 for the following project:

[Redacted Project Name]

that the following statements are made for the purpose of procuring a partial payment of

\$ 599,906.47 under the terms of said Contract;

That the work for which final payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purposes of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due or to become due to each of them respectively. That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor or other work of any kind done or to become done upon or in connection with said work other than stated. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work, as stated:

| CSI Designation | Subcontractor Name & Address | Type of Work | Original contract amount | Change Orders | Adjusted Contract Amt | -----Work Completed----- | | | Total to date | retainage | net previous billing | net amount due | remaining to bill |
|-----------------|---------------------------------------------------------------------|-----------------------------------|--------------------------|---------------|-----------------------|--------------------------|------------|-----------|---------------|-----------|----------------------|----------------|-------------------|
| | | | | | | % Complete | Previous | Current | | | | | |
| | Burling Builders, Inc. 44 W. 60th St Chicago, IL 60621 | General Conditions | 1,092,006.00 | 29,235.62 | 1,121,241.62 | 49% | 473,175.34 | 81,556.55 | 554,731.89 | 57,016.23 | 424,314.78 | 73,400.88 | 623,525.96 |
| | Burling Builders, Inc. 44 W. 60th St Chicago, IL 60621 | Mobilization | 95,000.00 | | 95,000.00 | 100% | 95,000.00 | 0.00 | 95,000.00 | 9,500.00 | 85,500.00 | 0.00 | 9,500.00 |
| | Burling Builders, Inc. 44 W. 60th St Chicago, IL 60621 | Insurance | 71,031.00 | | 71,031.00 | 100% | 71,031.00 | 0.00 | 71,031.00 | 7,103.10 | 63,927.90 | 0.00 | 7,103.10 |
| | Burling Builders, Inc. 44 W. 60th St Chicago, IL 60621 | Builder's Risk Insurance | 18,000.00 | | 18,000.00 | 100% | 18,000.00 | 0.00 | 18,000.00 | 1,800.00 | 16,200.00 | 0.00 | 1,800.00 |
| | DLZ Industrial Surveying, Inc 316 Tech Drive Burns Harbor, IN 46304 | Survey & Layout Data | 4,170.00 | 11,260.00 | 15,430.00 | 100% | 15,430.00 | 0.00 | 15,430.00 | 0.00 | 15,430.00 | 0.00 | 0.00 |
| | Public Building Commission 50 W. Washington Chicago, IL | Commission's Contract Contingency | 325,000.00 | | 325,000.00 | 0% | 0.00 | | 0.00 | 0.00 | 0.00 | 0.00 | 325,000.00 |
| | Burling Builders, Inc. 44 W. 60th St Chicago, IL 60621 | Fee | 375,000.00 | | 375,000.00 | 60% | 176,250.00 | 48,750.00 | 225,000.00 | 22,500.00 | 158,625.00 | 43,875.00 | 172,500.00 |
| | Public Building Commission 50 W. Washington Chicago, IL | Site Work Allowance | 100,000.00 | | 100,000.00 | 0% | 0.00 | | 0.00 | 0.00 | 0.00 | 0.00 | 100,000.00 |
| | Public Building Commission 50 W. Washington Chicago, IL | Environmental Allowance | 25,000.00 | | 25,000.00 | 0% | 0.00 | | 0.00 | 0.00 | 0.00 | 0.00 | 25,000.00 |
| | Public Building Commission 50 W. Washington Chicago, IL | Camera Allowance | 50,000.00 | | 50,000.00 | 0% | 0.00 | | 0.00 | 0.00 | 0.00 | 0.00 | 50,000.00 |
| | Public Building Commission 50 W. Washington Chicago, IL | Moisture Mitigation Allowance | 45,000.00 | | 45,000.00 | 0% | 0.00 | | 0.00 | 0.00 | 0.00 | 0.00 | 45,000.00 |
| | Public Building Commission 50 W. Washington Chicago, IL | Graphics Allowance | 50,000.00 | | 50,000.00 | 0% | 0.00 | | 0.00 | 0.00 | 0.00 | 0.00 | 50,000.00 |
| | Burling Builders, Inc. 44 W. 60th St Chicago, IL 60621 | Bond | 77,671.00 | | 77,671.00 | 100% | 77,671.00 | 0.00 | 77,671.00 | 7,767.10 | 69,903.90 | 0.00 | 7,767.10 |

| CSI Designation | Subcontractor Name & Address | Type of Work | Original contract amount | Change Orders | Adjusted Contract Amt | % Complete | Previous | Current | Total to date | retainage | net previous billing | net amount due | remaining to bill |
|-----------------|--------------------------------------------------------------------------------|------------------------------------------|--------------------------|---------------|-----------------------|------------|--------------|------------|---------------|------------|----------------------|----------------|-------------------|
| | American Backhoe Service 2560 Federal Signal Drive University Park 60484 | Excavate | 447,996.00 | 188,430.00 | 636,426.00 | 98% | 621,856.93 | 0.00 | 621,856.93 | 62,185.69 | 559,671.24 | 0.00 | 76,754.76 |
| | K & L Contractors Inc. 1201 Lunt Avenue Elk Grove Village, IL 60007 | Asphalt Paving | 61,500.00 | | 61,500.00 | 57% | 35,000.00 | 0.00 | 35,000.00 | 3,500.00 | 31,500.00 | 0.00 | 30,000.00 |
| | Dan Dee Sewer Const 729 Vine Ave Park Ridge, IL 60068 | Utility Piping | 289,900.00 | 64,765.70 | 354,665.70 | 83% | 292,665.70 | 0.00 | 292,665.70 | 29,266.57 | 263,399.13 | 0.00 | 91,266.57 |
| | TBD | Fences and Gates | 72,295.00 | | 72,295.00 | 0% | 0.00 | | 0.00 | 0.00 | 0.00 | 0.00 | 72,295.00 |
| | TBD | Landscaping | 72,350.00 | | 72,350.00 | 0% | 0.00 | | 0.00 | 0.00 | 0.00 | 0.00 | 72,350.00 |
| | 7 County Concrete 1280 Towline Road Mundelein, IL 60060 | Structural Concrete | 608,000.00 | 19,302.11 | 627,302.11 | 83% | 516,344.67 | 5,237.44 | 521,582.11 | 52,158.21 | 464,710.20 | 4,713.70 | 157,878.21 |
| | RV Builders Corp 1534 N. Mannheim Road Stone Park, IL 60165 | Brick Unit Masonry | 816,000.00 | 18,681.62 | 834,681.62 | 43% | 358,500.00 | 0.00 | 358,500.00 | 35,850.00 | 322,650.00 | 0.00 | 512,031.62 |
| | Arcorp Structures LLC 2310 W. 78th St. Chicago, IL 60620 | Structural Steel | 1,340,000.00 | 11,331.18 | 1,351,331.18 | 99% | 1,339,399.18 | 0.00 | 1,339,399.18 | 133,939.92 | 1,205,459.26 | 0.00 | 145,871.92 |
| | KBI Custom Case, Inc. 12406 Hanson Road Hebron, IL 60034 | Milwork | 360,000.00 | (219,000.00) | 141,000.00 | 41% | 58,227.78 | 0.00 | 58,227.78 | 5,822.78 | 52,405.00 | 0.00 | 88,595.00 |
| | Spray Insulations Inc 7831 Nagle Ave Morton Grove, IL 60053 | Thermal/Moisture | 221,175.00 | (154,675.00) | 66,500.00 | 92% | 61,500.00 | 0.00 | 61,500.00 | 6,150.00 | 55,350.00 | 0.00 | 11,150.00 |
| | F&G Roofing Company 7322 Archer Road Justice, IL 60458 | Single Ply Membrane Roof | 508,200.00 | | 508,200.00 | 32% | 140,855.00 | 22,065.00 | 162,920.00 | 16,292.00 | 126,769.50 | 19,858.50 | 361,572.00 |
| | Door Systems 2019 Corporate Lane Naperville, IL 60563 | Coiling Doors | 11,875.00 | | 11,875.00 | 0% | 0.00 | | 0.00 | 0.00 | 0.00 | 0.00 | 11,875.00 |
| | Oakton Architectural Glass 777 Dillon Drive Wood Dale, IL 60191 | Aluminum Windows | 257,500.00 | | 257,500.00 | 78% | 20,475.00 | 179,600.00 | 200,075.00 | 20,007.50 | 18,427.50 | 161,640.00 | 77,432.50 |
| | J.P. Phillips Inc 3220 Wolf Road Franklin Park, IL 60131 | Portland Cement Plaster | 6,675.00 | | 6,675.00 | 0% | 0.00 | | 0.00 | 0.00 | 0.00 | 0.00 | 6,675.00 |
| | IBuilders Corp 1633 S. Michigan Chicago, IL 60616 | Drywall | 1,323,000.00 | | 1,323,000.00 | 67% | 506,762.48 | 378,267.81 | 885,030.29 | 88,503.03 | 456,086.23 | 340,441.03 | 526,472.74 |
| | TBD | Floor Tile | 144,705.00 | | 144,705.00 | 0% | 0.00 | | 0.00 | 0.00 | 0.00 | 0.00 | 144,705.00 |
| | Prostar Surfaces Inc. 324 N. 12th Street Milwaukee, WI 53233 | Wood Strip Flooring | 192,972.00 | | 192,972.00 | 0% | 0.00 | | 0.00 | 0.00 | 0.00 | 0.00 | 192,972.00 |
| | MJB Decorating 119 S. Ridge Ave Arlington Heights, IL 60005 | Painting - Interior | 65,000.00 | | 65,000.00 | 0% | 0.00 | | 0.00 | 0.00 | 0.00 | 0.00 | 65,000.00 |
| | TBD | Toilet Partitions Plastic/Accessories | 43,466.00 | | 43,466.00 | 0% | 0.00 | | 0.00 | 0.00 | 0.00 | 0.00 | 43,466.00 |
| | TBD | Signage | 140,684.00 | | 140,684.00 | 0% | 0.00 | | 0.00 | 0.00 | 0.00 | 0.00 | 140,684.00 |
| | TBD | Lockers | 35,609.00 | | 35,609.00 | 0% | 0.00 | | 0.00 | 0.00 | 0.00 | 0.00 | 35,609.00 |
| | TBD | Athletic Equipment and Scoreboard | 109,420.00 | | 109,420.00 | 0% | 0.00 | | 0.00 | 0.00 | 0.00 | 0.00 | 109,420.00 |
| | TBD | Telescoping Bleachers | 131,665.00 | | 131,665.00 | 0% | 0.00 | | 0.00 | 0.00 | 0.00 | 0.00 | 131,665.00 |
| | Burling Builders, Inc. 44 W. 60th St Chicago, IL 60621 | Site Furnishings | 20,010.00 | | 20,010.00 | 0% | 0.00 | | 0.00 | 0.00 | 0.00 | 0.00 | 20,010.00 |
| | Colley Elevator Company 226 Williams St. Bensenville, IL 60106 | Electric Traction Elevator | 192,500.00 | | 192,500.00 | 10% | 19,250.00 | 0.00 | 19,250.00 | 1,925.00 | 17,325.00 | 0.00 | 175,175.00 |
| | F.E.Moran Inc Fire Protection 3001 Research Road Champaign, IL 61822 | Fire Protection | 175,000.00 | | 175,000.00 | 66% | 113,118.75 | 2,601.25 | 115,720.00 | 11,572.04 | 104,898.97 | 2,241.12 | 70,952.04 |

| CSI Designation | Subcontractor Name & Address | Type of Work | Original contract amount | Change Orders | Adjusted Contract Amt | % Complete | Previous | Current | Total to date | retainage | net previous billing | net amount due | remaining to bill |
|------------------------|------------------------------------------------------------------|----------------|--------------------------|---------------|-----------------------|------------|--------------|--------------|---------------|------------|----------------------|----------------|-------------------|
| | Katco Development 415 S. William St. Mount Prospect, IL 60056 | Plumbing | 465,000.00 | | 465,000.00 | 69% | 283,395.00 | 38,400.00 | 321,795.00 | 32,179.50 | 255,055.50 | 34,560.00 | 175,384.50 |
| | Blackhawk HVAC Inc. 8910 W. 192nd St. Mokena, IL 60448 | HVAC | 657,000.00 | | 657,000.00 | 38% | 96,459.60 | 150,914.65 | 247,374.25 | 24,737.43 | 86,813.64 | 135,823.18 | 434,363.18 |
| | Broadway Electric Inc. 831 Oakton St Elk Grove Village, IL 60007 | Electrical Sub | 1,341,625.00 | 30,668.77 | 1,372,293.77 | 49% | 496,051.25 | 170,281.17 | 666,332.42 | 66,633.24 | 446,446.12 | 153,253.06 | 772,594.59 |
| | | | | | | | | | | | | | |
| Subtotal page 1 | | | 12,439,000.00 | 0.00 | 12,439,000.00 | 56% | 5,886,418.68 | 1,077,673.87 | 6,964,092.55 | 696,409.31 | 5,297,776.77 | 969,906.47 | 6,171,316.76 |

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (page 2 of 2)

| | | | |
|-----------------------------|-----------------|-----------------------------|----------------|
| AMOUNT OF ORIGINAL CONTRACT | \$12,439,000.00 | TOTAL AMOUNT REQUESTED | \$6,964,092.55 |
| EXTRAS TO CONTRACT | \$0.00 | LESS 10% RETAINED | (\$696,409.31) |
| TOTAL CONTRACT AND EXTRAS | \$12,439,000.00 | NET AMOUNT EARNED | \$6,267,683.24 |
| CREDITS TO CONTRACT | \$0.00 | AMOUNT OF PREVIOUS PAYMENTS | \$5,297,776.77 |
| ADJUSTED CONTRACT PRICE | \$12,439,000.00 | AMOUNT DUE THIS PAYMENT | \$969,906.47 |
| | | BALANCE TO COMPLETE | \$6,171,316.76 |

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.



Name
Title: V.P. of Finance

Subscribed and sworn to before me this 7th day of March, 2022.



Notary Public
My Commission expires:

