



## Public Building Commission of Chicago Contractor Payment Information

Project: Locke Elementary Renovation

**Contract #: PS3025D**

Contractor: Berglund Construction

Payment Application: **#32**

Amount Paid: **\$ 1,150,999.61**

Date of Payment to Contractor: **1/27/23**

**The posting of all or any portion of a Contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the Contractor has requested as payment for its subcontractors on the posted portion of the payment application. The PBC makes no representations or warranties with respect to any of the information provided by Contractors on the Contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment, you should contact the Contractor.**

**Follow this project on Twitter @PBCChi #LockeReno**

**PUBLIC BUILDING COMMISSION OF CHICAGO  
EXHIBIT S  
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: 10/26/2022

PROJECT: CPS Locke Elementary Renovation

Pay Application No.: 32  
 For the Period: 9/1/2022 to 9/30/2022  
 Contract No.: PS3025D

In accordance with Resolution No. \_\_\_\_\_, adopted by the Public Building Commission of Chicago on \_\_\_\_\_, relating to the \$ \_\_\_\_\_ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution). **FINAL PAY APPLICATION - 100% RETENTION RELEASED**

**THE CONTRACTOR:** Berglund Construction  
 111 E. Wacker Drive, Suite 2450, Chicago, IL 60601

**FOR:** General Construction Services

is now entitled to the sum of: \_\_\_\_\_ \$ \_\_\_\_\_

ORIGINAL CONTRACTOR PRICE	<u>\$24,605,176.49</u>
ADDITIONS	<u>\$0.00</u>
DEDUCTIONS	<u>\$0.00</u>
NET ADDITION OR DEDUCTION	<u>\$0.00</u>
ADJUSTED CONTRACT PRICE	<u>\$24,605,176.49</u>

TOTAL AMOUNT EARNED	\$	<u>24,605,176.49</u>
TOTAL RETENTION	\$	<u>-</u>
a) Reserve Withheld @ 0% of Total Amount Earned		
	\$	<u>-</u>
b) Liens and Other Withholding		
	\$	<u>-</u>
c) Liquidated Damages Withheld		
	\$	<u>-</u>
<b>TOTAL PAID TO DATE (include this Payment)</b>	<b>\$</b>	<b><u>24,605,176.49</u></b>
<b>LESS: AMOUNT PREVIOUSLY PAID</b>	<b>\$</b>	<b><u>23,454,176.88</u></b>
<b>AMOUNT DUE THIS PAYMENT</b>	<b>\$</b>	<b><u>1,150,999.61</u></b>

approved by:  
 Architect/ Engineer or PBC project manager:  
 \_\_\_\_\_  
 signature, date

# APPLICATION AND CERTIFICATE FOR PAYMENT

Invoice #: 52149

**To Owner:** Public Building Commission of Chicago  
50 West Washington Street Room 200  
Richard J Daley Center  
Chicago, IL 60602

**Project:** 519012- CPS Locke Elementary  
Renovation

**Application No. :** 32

**Period To:** 9/30/2022

**Distribution to :**

Owner

Architect

Contractor

**From Contractor:** Berglund Construction  
8410 S South Chicago Avenue  
Chicago, IL 60617

**Via Architect:** RADA Architects  
233 N. Michigan Avenue, Suite 1900  
Chicago IL 60601

**Project Nos:**

**Contract For:**

**Contract Date:**

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.  
Continuation Sheet is attached.

1. Original Contract Sum .....	\$24,605,176.49
2. Net Change By Change Order .....	\$0.00
3. Contract Sum To Date .....	\$24,605,176.49
4. Total Completed and Stored To Date .....	\$24,605,176.49
5. Retainage:	
a. 0.00% of Completed Work	\$0.00
b. 0.00% of Stored Material	\$0.00
Total Retainage .....	\$0.00
6. Total Earned Less Retainage .....	\$24,605,176.49
7. Less Previous Certificates For Payments .....	\$23,454,176.88
8. Current Payment Due .....	\$1,150,999.61
9. Balance To Finish, Plus Retainage .....	\$0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information, and belief, the work covered by this Application for Payment has been completed in accordance with the Contract Documents. That all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

**CONTRACTOR:** Berglund Construction

DocuSigned by:  
By: Erin Berglund Date: 10/26/2022  
392E633C8591480...

State of: Illinois County of: Cook  
Subscribed and sworn to before me this 26<sup>th</sup> day of October 2022  
Notary Public: Mamie Wam  
My Commission expires:

## ARCHITECT'S CERTIFICATE FOR PAYMENT


In accordance with the Contract Documents, based on on file applications and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information, and belief, the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

**AMOUNT CERTIFIED** \$1,150,999.61

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on th Continuation Sheet that are changed to conform with the amount certified.)

**ARCHITECT:** Ann Jell Date: 10/26/22

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.



CHANGE ORDER SUMMARY	Additions	Deductions
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total Approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
Net Changes By Change Order	\$0.00	

**CONTINUATION SHEET****Application and Certification for Payment**, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

Application No. : 32

Application Date : 09/14/22

To: 09/30/22

Architect's Project No.:

Invoice # : 52149

Contract : 519012- CPS Locke Elementary Renovation

A Item No.	B Description of Work	C Scheduled Value	D Work Completed		F Materials Presently Stored  (Not in D or E)	G Total Completed and Stored To Date  (D+E+F)	H % (G / C)	I Balance To Finish (C-G)	J Retainage
			From Previous Application (D+E)	This Period In Place					
00000	Window Treatments (Gail White)	120,959.82	120,959.82	0.00	0.00	120,959.82	100.00%	0.00	0.00
00500	Preconstruction Services (BCC)	143,000.00	143,000.00	0.00	0.00	143,000.00	100.00%	0.00	0.00
00510	Abatement Sub Spring Break Exploratory (Valor)	11,885.00	11,885.00	0.00	0.00	11,885.00	100.00%	0.00	0.00
00511	Televise Roof Drains Pre-con (Brandenburger)	6,750.00	6,750.00	0.00	0.00	6,750.00	100.00%	0.00	0.00
00530	Spandrel Beam Exploratory work (BCC)	38,414.00	38,414.00	0.00	0.00	38,414.00	100.00%	0.00	0.00
01000	General Conditions / Project Staffing (BCC)	1,342,585.00	994,959.43	347,625.57	0.00	1,342,585.00	100.00%	0.00	0.00
01001	General Requirements (BCC)	1,539,636.19	1,055,027.72	484,608.47	0.00	1,539,636.19	100.00%	0.00	0.00
01110	Performance & Payment Bond (BCC)	148,000.00	143,000.00	5,000.00	0.00	148,000.00	100.00%	0.00	0.00
01115	Subcontractor Default Insurance (BCC)	273,179.00	271,075.00	2,104.00	0.00	273,179.00	100.00%	0.00	0.00
01122	General Liability Insurance (BCC)	230,124.00	225,441.00	4,683.00	0.00	230,124.00	100.00%	0.00	0.00
01168	Site Work (BCC)	120,656.74	120,656.74	0.00	0.00	120,656.74	100.00%	0.00	0.00
01215	Expedited Schedule C (Berglund Restoration)	733,022.00	733,022.00	0.00	0.00	733,022.00	100.00%	0.00	0.00
01535	Waterproofing (BOFO)	32,459.19	32,459.19	0.00	0.00	32,459.19	100.00%	0.00	0.00
01575	Temporary Fence (Unity Fencing)	28,429.13	28,429.13	0.00	0.00	28,429.13	100.00%	0.00	0.00
01700	Remove/Reinstall windows (with Ornelas)	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
01751	Furnish Temporary Lockers (Carney)	13,020.00	13,020.00	0.00	0.00	13,020.00	100.00%	0.00	0.00
01825	Temporary Protective Walkways (not let)	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
01851	Steel Tubular (Corsetti)	23,100.00	23,100.00	0.00	0.00	23,100.00	100.00%	0.00	0.00
01950	Material Testing (N/A By owner)	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
02000	Demo & Abatement (Safe Enviro)	1,302,799.45	1,285,444.45	17,355.00	0.00	1,302,799.45	100.00%	0.00	0.00
02120	Furniture remove / relocate (Berglund)	60,000.00	60,000.00	0.00	0.00	60,000.00	100.00%	0.00	0.00
02500	Site Concrete (w/Berglund Restoration)	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
03300	Concrete Repairs, Masonry, & Steel (Berglund Restoration)	10,124,743.55	10,124,743.55	0.00	0.00	10,124,743.55	100.00%	0.00	0.00
06100	Carpentry (Ornelas)	1,004,186.58	1,004,186.58	0.00	0.00	1,004,186.58	100.00%	0.00	0.00
07500	Roofing (MW Powell)	1,126,077.76	1,124,817.66	1,260.10	0.00	1,126,077.76	100.00%	0.00	0.00
07590	Roofing Temp Safeway (BCC)	5,194.10	5,194.10	0.00	0.00	5,194.10	100.00%	0.00	0.00

**CONTINUATION SHEET****Application and Certification for Payment**, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

**Application No. :** 32**Application Date :** 09/14/22**To:** 09/30/22**Architect's Project No.:****Invoice # :** 52149**Contract :** 519012- CPS Locke Elementary Renovation

A Item No.	B Description of Work	C Scheduled Value	D E Work Completed		F Materials Presently Stored  (Not in D or E)	G Total Completed and Stored To Date (D+E+F)	H % (G / C)	I Balance To Finish (C-G)	Retainage
			From Previous Application (D+E)	This Period In Place					
07700	N/A	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
07800	Spray Fireproofing (Spray Insulations)	85,025.00	85,025.00	0.00	0.00	85,025.00	100.00%	0.00	0.00
08350	Folding Partitions (Modernfold)	25,625.00	25,625.00	0.00	0.00	25,625.00	100.00%	0.00	0.00
08400	Windows / Glazing (Jensen)	1,124,616.00	1,124,616.00	0.00	0.00	1,124,616.00	100.00%	0.00	0.00
09102	Plaster / Drywall (JP Phillips)	911,077.20	878,237.20	32,840.00	0.00	911,077.20	100.00%	0.00	0.00
09600	Flooring (Consolidated Flooring)	159,210.75	159,210.75	0.00	0.00	159,210.75	100.00%	0.00	0.00
09900	Painting (Continental)	297,262.96	297,262.96	0.00	0.00	297,262.96	100.00%	0.00	0.00
10220	Permanent Lockers (Quality Erectors)	166,525.00	166,525.00	0.00	0.00	166,525.00	100.00%	0.00	0.00
10500	N/A	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
12107	Grand Stage	54,104.00	54,104.00	0.00	0.00	54,104.00	100.00%	0.00	0.00
13900	Fire Suppression (USA Fire Protection)	5,130.00	5,130.00	0.00	0.00	5,130.00	100.00%	0.00	0.00
13965	Berglund Allowance Alternates	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
15350	Fire Watch (BCC)	34,702.00	34,702.00	0.00	0.00	34,702.00	100.00%	0.00	0.00
16500	Electric (RJL Group)	709,372.92	705,388.92	3,984.00	0.00	709,372.92	100.00%	0.00	0.00
22000	Plumbing (CJ Erickson)	450,439.78	450,439.78	0.00	0.00	450,439.78	100.00%	0.00	0.00
23000	Mechanical (Amber)	787,718.24	787,718.24	0.00	0.00	787,718.24	100.00%	0.00	0.00
31000	Earthwork (not let)	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
32100	Asphalt Paving (Beverly)	15,050.00	15,050.00	0.00	0.00	15,050.00	100.00%	0.00	0.00
32500	Permanent Fencing (Fence Masters)	23,310.00	23,310.00	0.00	0.00	23,310.00	100.00%	0.00	0.00
32900	Landscaping (Twin Oaks)	156,600.00	156,600.00	0.00	0.00	156,600.00	100.00%	0.00	0.00
90001	CM Fee (BCC)	973,691.85	950,792.70	22,899.15	0.00	973,691.85	100.00%	0.00	0.00
95000	PBC's Contingency	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
96001	PBC Allowance: Masonry	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
96002	PBC Allowance: Environmental	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
96003	PBC Allowance: Concrete Repairs	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
96004	PBC Allowance: Site work	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
99001	N/A	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
01850-2	Pipe scaffold (TBD)	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
01850-3	Pipe scaffold (Safway)	197,494.28	197,494.28	0.00	0.00	197,494.28	100.00%	0.00	0.00
95000-01	CM's Contingency	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
<b>Grand Totals</b>		<b>24,605,176.49</b>	<b>23,682,817.20</b>	<b>922,359.29</b>	<b>0.00</b>	<b>24,605,176.49</b>	<b>100.00%</b>	<b>0.00</b>	<b>0.00</b>

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT F

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR FINAL PAYMENT (page 1 of 2)

Project CPS Locke Elementary Renovation CONTRACTOR Berglund Construction  
 PBC Project #05345  
 Job Location 2828 North Oak Avenue, Chicago, IL 60634  
 Owner Public Building Commission Of Chicago FINAL APPLICATION FOR PAYMENT #32

STATE OF ILLINOIS } SS  
 COUNTY OF COOK }

The affiant, being first duly sworn on oath, deposes and says that he/she is Fred Berglund - President, of Berglund Construction, an Illinois corporation, and duly authorized to make this Affidavit in behalf of said corporation, and individually, that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. PS3025D dated the 10th day of September, 2019, for the following project:

CPS Locke Elementary Renovation  
 that the following statements are made for the purpose of procuring a final payment of 1,150,999.61 under the terms of said Contract.

The work for which final payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purposes of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due or to become due to each of them respectively. That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor or other work of any kind done or to become done upon or in connection with said work other than stated. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work, as stated.

CONSTRUCTION (pre con; trades; gel req)

PRECONSTRUCTION SERVICES													—Work Completed—			
ITEM # (same on SOV)	Subcontractor Name & Address	Type of Work	Original contract amount Initial GMP	PBC Change Orders	Genl Contr Change Orders	Adjusted Contract Amt	% Complete	Previous	Current	Total to date	retainage	net previous billing	net amount due	remaining to bill		
00500	Berglund Construction 111 E Wacker Dr., Suite 2450 Chicago, IL 60601	Preconstruction Services	143,000.00	0.00	0.00	143,000.00	100%	143,000.00	0.00	143,000.00	0.00	143,000.00	0.00	0.00		
00510	Valor Technologies 3 Northpoint Court Bolingbrook, IL 60440	Abatement Spring Break Work Exploratory	11,885.00	0.00	0.00	11,885.00	100%	11,885.00	0.00	11,885.00	0.00	11,885.00	0.00	0.00		
00511	Brandenburger Plumbing 3245 W. 111th St. Chicago, IL 60655	Telesive Roof Drains Pre-con	6,750.00	0.00	0.00	6,750.00	100%	6,750.00	0.00	6,750.00	0.00	6,750.00	0.00	0.00		
00530	Berglund Construction 111 E Wacker Dr., Suite 2450 Chicago, IL 60601	Spring Break & Spandrel Beam Exploratory Work	38,414.00	0.00	0.00	38,414.00	100%	38,414.00	0.00	38,414.00	0.00	38,414.00	0.00	0.00		
<b>Subtotal Preconstruction Services</b>			<b>200,049.00</b>	<b>0.00</b>	<b>0.00</b>	<b>200,049.00</b>	<b>100%</b>	<b>200,049.00</b>	<b>0.00</b>	<b>200,049.00</b>	<b>0.00</b>	<b>200,049.00</b>	<b>0.00</b>	<b>0.00</b>		

COST OF WORK

TRADE CONTRACTOR COSTS														
ITEM # (same on SOV)	Subcontractor Name & Address	Type of Work	Original contract amount Initial GMP	PBC Change Orders	Genl Contr Change Orders	Adjusted Contract Amt	% Complete	Previous	Current	Total to date	retainage	net previous billing	net amount due	remaining to bill
00000	Gail White Interiors 4430 Butterfield Road Hillside, IL 60162	Window Treatments	0.00	112,063.00	8,896.82	120,959.82	100%	120,959.82	0.00	120,959.82	0.00	119,750.22	1,209.60	0.00
01168	BCC	Site Work	0.00	94,040.63	26,616.11	120,656.74	100%	120,656.74	0.00	120,656.74	0.00	119,450.17	1,206.57	0.00
01215	Berglund Construction 8410 S. South Chicago Ave Chicago, IL 60617	Expedited Schedule C	0.00	733,022.00	0.00	733,022.00	100%	733,022.00	0.00	733,022.00	0.00	725,691.75	7,330.25	0.00
01535	Bolo Waterproofing Systems 5521 W. 110th St. Unit #9 Oak Lawn, IL 60453	Waterproofing	0.00	31,250.00	1,209.19	32,459.19	100%	32,459.19	0.00	32,459.19	0.00	32,134.60	324.59	0.00
01575	Unity Fencing 2532 W. Warren Blvd Chicago, IL 60612	Temporary Fence	11,109.00	17,320.13	0.00	28,429.13	100%	28,429.13	0.00	28,429.13	0.00	28,144.84	284.29	0.00
01700	Awarded to Omelas Camey & Company 636 Schneider Drive South Elgin, IL 60177	Remove/Reinstall Windows	36,234.00	0.00	-36,234.00	0.00	#DIV/0!	0.00	0.00	0.00	0.00	0.00	0.00	0.00
01751		Furnish Temporary Lockers	0.00	13,020.00	0.00	13,020.00	100%	13,020.00	0.00	13,020.00	0.00	12,889.80	130.20	0.00

01851	Corsetti Structural Steel 2515 New Lennox Rd. Joliet, IL 60433	Steel Tubular	0.00	0.00	23,100.00	23,100.00	100%	23,100.00	0.00	23,100.00	0.00	22,869.00	231.00	0.00
02000	Safe Environmental 10030 Express Dr., Suite A & B Highland, IN 46323	Demo & Abatement	254,348.00	1,020,647.45	27,804.00	1,302,799.45	100%	1,285,444.45	17,355.00	1,302,799.45	0.00	1,272,590.01	30,209.44	0.00
02120	BCC	Furniture remove/relocate	0.00	60,000.00	0.00	60,000.00	100%	60,000.00	0.00	60,000.00	0.00	59,400.00	600.00	0.00
03300	Berglund Construction 8410 S. South Chicago Ave. Chicago, IL 60617	Concrete Repairs, Masonry & Steel	2,676,460.00	7,324,989.52	123,294.03	10,124,743.55	100%	10,124,743.55	0.00	10,124,743.55	0.00	10,023,496.12	101,247.43	0.00
06100	Omelas Construction 12520 Horseshoe Drive New Lenox, IL 60951	Carpentry	104,956.00	350,859.44	548,371.14	1,004,186.58	100%	1,004,186.58	0.00	1,004,186.58	0.00	994,144.72	10,041.86	0.00
07500	M.W. Powell 3445 S. Lawndale Ave. Chicago, IL 60623	Roofing	105,000.00	928,934.47	92,143.29	1,126,077.76	100%	1,124,817.66	1,260.10	1,126,077.76	0.00	1,113,569.49	12,508.27	0.00
07590	BCC	Roofing Temp Safeway	0.00	0.00	5,194.10	5,194.10	100%	5,194.10	0.00	5,194.10	0.00	4,934.40	259.70	0.00
07800	Spray Insulations 7831 N. Nagle Ave. Morton Grove, IL 60053	Spray Fireproofing	0.00	85,025.00	0.00	85,025.00	100%	85,025.00	0.00	85,025.00	0.00	84,174.75	850.25	0.00
08350	Modernfold 240 S. Westgate Drive Carol Stream, IL 60188	Folding Partitions	0.00	25,625.00	0.00	25,625.00	100%	25,625.00	0.00	25,625.00	0.00	25,368.75	256.25	0.00
08400	Jensen Window Corporation 7641 W. 100th Place Bridgeway, IL 60455	Window/Glazing	0.00	1,123,576.00	1,040.00	1,124,616.00	100%	1,124,616.00	0.00	1,124,616.00	0.00	1,113,369.84	11,246.16	0.00
09102	JP Phillips 3220 Wolf Road Franklin Park, IL 60131	Plaster/Drywall	88,913.00	735,641.55	86,522.65	911,077.20	100%	878,237.20	32,840.00	911,077.20	0.00	869,454.82	41,622.38	0.00
09600	Consolidated Flooring 162 N. Franklin St., 5th Floor Chicago, IL 60606	Flooring	7,500.00	144,631.25	7,079.50	159,210.75	100%	159,210.75	0.00	159,210.75	0.00	157,618.63	1,592.12	0.00
09900	Continental Painting & Decorating 2255 S. Wabash Ave. Chicago, IL 60616	Painting	48,800.00	216,525.13	31,937.83	297,262.96	100%	297,262.96	0.00	297,262.96	0.00	294,290.32	2,972.64	0.00
10220	Quality Erectors-1 5100 Baseline Road Oswego, IL 60543	Permanent Lockers	0.00	166,525.00	0.00	166,525.00	100%	166,525.00	0.00	166,525.00	0.00	164,859.75	1,665.25	0.00
12107	Grand Stage Lighting Co. 3418 N. Knox Ave. Chicago, IL 60641	Stage	0.00	54,104.00	0.00	54,104.00	100%	54,104.00	0.00	54,104.00	0.00	53,562.96	541.04	0.00
13900	USA Fire Protection 28427 N. Ballard Lake Forest, IL 60045	Fire Suppression	0.00	6,240.00	-1,110.00	5,130.00	100%	5,130.00	0.00	5,130.00	0.00	5,078.70	51.30	0.00
13965	Not Let	Berglund Allowance Alternates	0.00	602,805.08	-602,805.08	0.00	#DIV/0!	0.00	0.00	0.00	0.00	0.00	0.00	0.00
15350	BCC	Fire Watch	0.00	34,702.00	0.00	34,702.00	100%	34,702.00	0.00	34,702.00	0.00	34,354.98	347.02	0.00
16500	R.J.L. Group 10022 Harnes Road W. Oak Lawn, IL 60453	Electric	172,800.00	476,086.62	60,486.30	709,372.92	100%	705,388.92	3,984.00	709,372.92	0.00	698,335.02	11,037.90	0.00
22000	C.J. Erickson Plumbing 4141 W. 124th Place Alsip, IL 60803	Plumbing	105,000.00	328,717.22	16,722.56	450,439.78	100%	450,439.78	0.00	450,439.78	0.00	445,935.38	4,504.40	0.00
23000	Amber Mechanical Contractors 11950 S. Central Ave. Alsip, IL 60803	Mechanical	164,200.00	622,045.21	1,473.03	787,718.24	100%	787,718.24	0.00	787,718.24	0.00	779,841.06	7,877.18	0.00
32100	Beverly Asphalt Paving 1514 West Pershing Road Chicago, IL 60630	Asphalt Paving	0.00	10,120.00	4,930.00	15,050.00	100%	15,050.00	0.00	15,050.00	0.00	14,899.50	150.50	0.00
32500	Fence Masters 20400 S. Cottage Grove Chicago Heights, IL 60411	Permanent Fencing	0.00	3,675.00	19,635.00	23,310.00	100%	23,310.00	0.00	23,310.00	0.00	23,076.90	233.10	0.00
32900	Twn Oaks Landscaping 997 Harvey Road Oswego, IL 60543	Landscaping	0.00	156,600.00	0.00	156,600.00	100%	156,600.00	0.00	156,600.00	0.00	155,034.00	1,566.00	0.00
01850-2	TBD	Pipe Scaffold	0.00	69,089.00	-69,089.00	0.00	#DIV/0!	0.00	0.00	0.00	0.00	0.00	0.00	0.00
01850-3	Safway Atlantic 625 S. IL Route 83 Elmhurst, IL 60181	Pipe Scaffold	0.00	55,208.00	142,286.28	197,494.28	100%	197,494.28	0.00	197,494.28	0.00	195,519.34	1,974.94	0.00

				0.00	0.00	0.00	#DIV/0!	0.00	0.00	0.00	0.00	0.00	0.00	0.00
<b>SUBTOTAL TRADE CONTRACTOR COSTS</b>			<b>3,775,320.00</b>	<b>15,603,087.70</b>	<b>519,503.75</b>	<b>19,897,911.45</b>	<b>100%</b>	<b>19,842,472.35</b>	<b>55,439.10</b>	<b>19,897,911.45</b>	<b>0.00</b>	<b>19,643,839.82</b>	<b>254,071.63</b>	<b>0.00</b>
<b>GENERAL REQUIREMENTS</b>														
01001	Berglund Construction 111 E. Wacker Dr., Suite 2450 Chicago, IL 60601	General Requirements	125,745.00	1,306,203.09	107,688.10	1,539,636.19	100%	1,055,027.72	484,608.47	1,539,636.19	0.00	1,044,477.45	495,158.74	0.00
<b>SUBTOTAL COST OF CONSTRUCTION (genl req &amp; trades)</b>			<b>3,901,065.00</b>	<b>16,909,290.79</b>	<b>627,191.85</b>	<b>21,437,547.64</b>	<b>2.00</b>	<b>20,897,500.07</b>	<b>640,047.57</b>	<b>21,437,547.64</b>	<b>0.00</b>	<b>20,888,317.27</b>	<b>749,230.37</b>	<b>0.00</b>
<b>CONTINGENCIES / ALLOWANCES</b>														
-----Work Completed-----														
(same on SOV)	Subcontractor Name & Address	Type of Work	Original contract amount: Initial GMP	PBC Change Orders	Genl Contr Change Orders	Adjusted Contract Amt	% Complete	Previous	Current	Total to date	retainage	net previous billing	net amount due	remaining to bill
95000	PBC	Contingency	712,115.00	-712,115.00	0.00	0.00	#DIV/0!	0.00	0.00	0.00	0.00	0.00	0.00	0.00
96001	PBC	Allowance: Masonry	100,000.00	-100,000.00	0.00	0.00	#DIV/0!	0.00	0.00	0.00	0.00	0.00	0.00	0.00
96002	PBC	Allowance: Environmental	50,000.00	-50,000.00	0.00	0.00	#DIV/0!	0.00	0.00	0.00	0.00	0.00	0.00	0.00
96003	PBC	Allowance: Concrete Repairs	400,000.00	-400,000.00	0.00	0.00	#DIV/0!	0.00	0.00	0.00	0.00	0.00	0.00	0.00
96004	PBC	Allowance: Site Work	25,000.00	-25,000.00	0.00	0.00	#DIV/0!	0.00	0.00	0.00	0.00	0.00	0.00	0.00
95000-01	Berglund Construction 111 E. Wacker Dr., Suite 2450 Chicago, IL 60601	CM Contingency	200,000.00	412,999.00	-612,999.00	0.00	#DIV/0!	0.00	0.00	0.00	0.00	0.00	0.00	0.00
<b>SUBTOTAL CONTINGENCY/ALLOWANCES</b>			<b>1,487,115.00</b>	<b>-874,116.00</b>	<b>-612,999.00</b>	<b>0.00</b>	<b>#DIV/0!</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>
<b>TOTAL COST OF THE WORK (pre con, trades; genl req; allowances; contingencies)</b>			<b>5,588,229.00</b>	<b>16,035,174.79</b>	<b>14,192.85</b>	<b>21,637,596.64</b>	<b>100%</b>	<b>21,097,549.07</b>	<b>540,047.57</b>	<b>21,637,596.64</b>	<b>0.00</b>	<b>20,888,366.27</b>	<b>749,230.37</b>	<b>0.00</b>
<b>INSURANCE / BOND</b>														
01110	Berglund Construction 111 E. Wacker Dr., Suite 2450 Chicago, IL 60601	Bond	42,000.00	106,000.00	0.00	148,000.00	100%	143,000.00	5,000.00	148,000.00	0.00	143,000.00	5,000.00	0.00
01115	Berglund Construction 111 E. Wacker Dr., Suite 2450 Chicago, IL 60601	Subcontractor Default Insurance	56,610.00	216,569.00	0.00	273,179.00	100%	271,075.00	2,104.00	273,179.00	0.00	271,075.00	2,104.00	0.00
01122	Berglund Construction 111 E. Wacker Dr., Suite 2450 Chicago, IL 60601	General Liability Insurance	45,036.00	185,088.00	0.00	230,124.00	100%	225,441.00	4,683.00	230,124.00	0.00	225,441.00	4,683.00	0.00
<b>SUBTOTAL INSURANCE/BOND</b>			<b>143,646.00</b>	<b>507,657.00</b>	<b>0.00</b>	<b>651,303.00</b>	<b>100%</b>	<b>639,516.00</b>	<b>11,787.00</b>	<b>651,303.00</b>	<b>0.00</b>	<b>639,516.00</b>	<b>11,787.00</b>	<b>0.00</b>
<b>GENERAL CONDITIONS</b>														
01000	Berglund Construction 111 E. Wacker Dr., Suite 2450 Chicago, IL 60601	General Conditions	345,872.00	649,087.43	347,625.57	1,342,585.00	100%	994,959.43	347,625.57	1,342,585.00	0.00	985,009.84	357,575.16	0.00
<b>SUBTOTAL GENERAL CONDITIONS</b>			<b>345,872.00</b>	<b>649,087.43</b>	<b>347,625.57</b>	<b>1,342,585.00</b>	<b>100%</b>	<b>994,959.43</b>	<b>347,625.57</b>	<b>1,342,585.00</b>	<b>0.00</b>	<b>985,009.84</b>	<b>357,575.16</b>	<b>0.00</b>
<b>CONSTRUCTION MANAGEMENT FEE</b>														
90001	Berglund Construction 111 E. Wacker Dr., Suite 2450 Chicago, IL 60601	Construction Management Fee	251,885.00	721,806.85	0.00	973,691.85	100%	950,792.70	22,899.15	973,691.85	0.00	941,284.77	32,407.08	0.00
<b>SUBTOTAL CONSTRUCTION MANAGEMENT SERVICES</b>			<b>251,885.00</b>	<b>721,806.85</b>	<b>0.00</b>	<b>973,691.85</b>	<b>100%</b>	<b>950,792.70</b>	<b>22,899.15</b>	<b>973,691.85</b>	<b>0.00</b>	<b>941,284.77</b>	<b>32,407.08</b>	<b>0.00</b>
<b>TOTAL INITIAL GMP PROJECT COST</b>			<b>6,329,632.00</b>	<b>17,913,726.07</b>	<b>361,818.42</b>	<b>24,605,176.49</b>	<b>100%</b>	<b>23,682,817.20</b>	<b>922,359.29</b>	<b>24,605,176.49</b>	<b>0.00</b>	<b>23,454,176.88</b>	<b>1,150,999.61</b>	<b>0.00</b>



## PUBLIC BUILDING COMMISSION OF CHICAGO

## EXHIBIT F

## CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR FINAL PAYMENT (3 of 3)

AMOUNT OF ORIGINAL CONTRACT	\$24,605,176.49	TOTAL AMOUNT REQUESTED	\$24,605,176.49
EXTRAS TO CONTRACT	\$0.00	LESS 0% RETAINED	\$0.00
TOTAL CONTRACT AND EXTRAS	\$24,605,176.49	NET AMOUNT EARNED	\$24,605,176.49
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$23,454,176.88
ADJUSTED CONTRACT PRICE	\$24,605,176.49	AMOUNT DUE THIS PAYMENT	\$1,150,999.61
		BALANCE TO COMPLETE	\$0.00

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the **Final Waivers of Lien and Releases** are submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every **Final Waiver of Lien** was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said **Final Waivers of Lien and Releases**; that said **Final Waivers of Lien and Releases** include such **Final Waivers of Lien and Releases from all Subcontractors, suppliers of material** or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said **Final Waivers of Lien and Releases** include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither **the final payment nor any part thereof has been assigned.**

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.

DocuSigned by:

Fred Berglund

Name: Fred Berglund

Title: President

Subscribed and sworn to before me this 26th day of October, 2022.

Marnie Warner

Notary Public

My Commission expires: May 17, 2025

