



Public Building Commission of Chicago Contractor Payment Information

Project: CDOT WPA Street Reconstruction (Medill Avenue)

Contract #: C1603

Contractor: Sumit Construction Co., Inc.

Payment Application: **#2**

Amount Paid: **\$ 561,620.88**

Date of Payment to Contractor: **12/15/23**

The posting of all or any portion of a Contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the Contractor has requested as payment for its subcontractors on the posted portion of the payment application. The PBC makes no representations or warranties with respect to any of the information provided by Contractors on the Contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment, you should contact the Contractor.

Follow this project on Twitter @PBCChi #CDOTWPAMedill

**PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: 12/01/2023

PROJECT: WPA Street Reconstruction - Medil
C1603

Pay Application No.: 2
For the Period: 05/01/2023 to 05/31/2023
Contract No.: C1603

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR:	SUMIT CONSTRUCTION CO., INC.	
FOR:		
Is now entitled to the sum of:	\$	561,620.88
ORIGINAL CONTRACTOR PRICE	<u>\$1,471,092.50</u>	
ADDITIONS	<u>\$0.00</u>	
DEDUCTIONS	<u>\$0.00</u>	
NET ADDITION OR DEDUCTION	<u>\$0.00</u>	
ADJUSTED CONTRACT PRICE	<u>\$1,471,092.50</u>	
TOTAL AMOUNT EARNED	\$	<u>883,019.70</u>
TOTAL RETENTION	\$	<u>88,301.97</u>
a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price	\$	<u>88,301.97</u>
b) Liens and Other Withholding	\$	<u>-</u>
c) Liquidated Damages Withheld	\$	<u>-</u>
TOTAL PAID TO DATE (Include this Payment)	\$	<u>794,717.73</u>
LESS: AMOUNT PREVIOUSLY PAID	\$	<u>233,096.85</u>
AMOUNT DUE THIS PAYMENT	\$	<u>561,620.88</u>

Architect Engineer: _____
signature, date

EXHIBIT A

APPLICATION AND CERTIFICATION FOR PAYMENT

TO OWNER: Public Building Commission of Chicago

Richard J Daley Center
50 West Washington Street - Room 200
Chicago, IL 60602

Reconstruction - Medill Ave-(Oak Park
PROJECT: Ave to Normandy Ave). C1603

Distribution to:

APPLICATION #: 2
PERIOD FROM: 05/01/23
PERIOD TO: 05/31/23

<input type="checkbox"/>	OWNER
<input type="checkbox"/>	ARCHITECT
<input type="checkbox"/>	CONTRACTOR
<input type="checkbox"/>	
<input type="checkbox"/>	

FROM CONTRACTOR:

SUMIT CONSTRUCTION CO., INC.
4150 W. WRIHGTWOOD AVE.
CHICAGO , IL. 60639

VIA ARCHITECT:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$	1,471,092.50
2. Net change by Change Orders	\$	0.00
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$	1,471,092.50
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	883,019.70
5. RETAINAGE:		
a. 10 % of Completed Work (Column D + E on G703)	\$	88,301.97
b. % of Stored Material (Column F on G703)	\$	-
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	88,301.97
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	\$	794,717.73
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	233,096.85
8. CURRENT PAYMENT DUE	\$	561,620.88
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$	676,374.77

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: **SUMIT CONSTRUCTION CO., INC.**

By: _____ Date: **12/01/23**

State of: Illinois County of: COOK
Subscribed and sworn to before me this **1ST** Day of **DRC-23**
Notary Public:
My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ **561,620.88**

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT A
CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (page 1 of _)

Project Name **WPA Street Reconstruction - Medill Ave-(Oak Park Ave to Normandy Ave).** CONTRACTOR **SUMIT CONSTRUCTION CO., INC.**
PBC Project # C1603
Job Location For Work on - WPA Street Reconstruction - Medill Ave-(Oak Park Ave to Normandy Ave).
Owner Public Building Commission Of Chicago **APPLICATION FOR PAYMENT # 2**

STATE OF ILLINOIS } SS
COUNTY OF COOK }

The affiant, being first duly sworn on oath, deposes and says that he/she is VICE PRESIDENT, of SUMIT CONSTRUCTION CO., INC., an Illinois corporation, and duly authorized to make this Affidavit in behalf of said corporation, and individually; that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No C1603 dated the 13TH ___ day of OCTOBER, 2022, for the following project:

that the following statements are made for the purpose of procuring a partial payment of SUMIT CONSTRUCTION CO., INC under the terms of said Contract;

That the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purposes of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work, as stated:

SUMIT CONSTRUCTION CO., INC.		-----Work Completed-----												
ITEM # (same on SOV)	Subcontractor Name & Address	Type of Work	Original contract amount	PBC Change Orders	Genl Contr Change Orders	Adjusted Contract Amt	% Complete	Previous	Current	Total to date	retainage	net previous billing	net amount due	remaining to bill
1	Sumit Construction Co., Inc.	Special Excavation	\$ 257,940.00	-	(9,491.000)	248,449.00	31.05%	\$ 79,050.00	\$ 1,050.00	\$ 80,100.00	\$ 8,010.00	\$ 71,145.00	\$ 72,090.00	\$ 177,304.00
2	Sumit Construction Co., Inc.	Tree Removal (6 to 15 in diameter)	\$ 630.00	-		630.00	67.14%		\$ 423.00	\$ 423.00	\$ 42.30	\$ -	\$ 380.70	\$ 249.30
3	Sumit Construction Co., Inc.	Tree Removal (over 15 in diameter)	\$ -			0.00	#DIV/0!		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
4	Sumit Construction Co., Inc.	Root Removal	\$ 1,960.00			1,960.00	11.71%		\$ 229.60	\$ 229.60	\$ 22.96	\$ -	\$ 206.64	\$ 1,753.36
5	Sumit Construction Co., Inc.	Porous Granular Embankment, Subgrade	\$ 2,880.00	-	-	2,880.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,880.00
6	Sumit Construction Co., Inc.	Trench Backfill	\$ 1,155.00	-	-	1,155.00	168.79%	\$ 1,949.50	\$ -	\$ 1,949.50	\$ 194.95	\$ 1,754.55	\$ 1,754.55	\$ (2,354.10)
7	Sumit Construction Co., Inc.	Topsoil Furnish and place, 4-inch	\$ 2,010.00	-	-	2,010.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,010.00
8	Sumit Construction Co., Inc.	Sodding, Salt Tolerant	\$ 15,613.00	-	-	15,613.00	0.00%			\$ -	\$ -	\$ -	\$ -	\$ 15,613.00
9	Sumit Construction Co., Inc.	Tree installation: Parkways, pits, and sidewalk openings	\$ 1,100.00			1,100.00	0.00%			\$ -	\$ -	\$ -	\$ -	\$ 1,100.00
10	Sumit Construction Co., Inc.	Shredded hardwood bark mulch	\$ (6,150.00)			(6,150.00)	0.00%			\$ -	\$ -	\$ -	\$ -	\$ (6,150.00)
11	Sumit Construction Co., Inc.	Sand cushion, variable depth	\$ 4,000.00	-	-	4,000.00	0.00%			\$ -	\$ -	\$ -	\$ -	\$ 4,000.00
12	Sumit Construction Co., Inc.	Sub-base Granular Material, Type b, 6-inch	\$ 22,120.00	-	-	22,120.00	54.05%	\$ 11,956.00	\$ -	\$ 11,956.00	\$ 1,195.60	\$ 10,760.40	\$ 10,760.40	\$ 599.20
13	Sumit Construction Co., Inc.	Portland cement concrete basecourse, 7-inch	\$ 226,800.00	-	-	226,800.00	96.76%	\$ 219,456.00	\$ 219,456.00	\$ 219,456.00	\$ 21,945.60	\$ -	\$ 197,510.40	\$ 29,289.60
14	Sumit Construction Co., Inc.	Bituminous Materials (Tack Coat)	\$ 441.25			441.25	0.00%			\$ -	\$ -	\$ -	\$ -	\$ 441.25
15	Sumit Construction Co., Inc.	Hot-mix asphalt surface course, mix "D", N50, 2-inch	\$ 3,962.00			3,962.00	0.00%			\$ -	\$ -	\$ -	\$ -	\$ 3,962.00
16	Sumit Construction Co., Inc.	Leveling binder (machine method), N50 1-1/2 inch	\$ 2,968.00			2,968.00	0.00%			\$ -	\$ -	\$ -	\$ -	\$ 2,968.00
17	Sumit Construction Co., Inc.	Leveling binder (hand method), N50	\$ 25.00			25.00	0.00%			\$ -	\$ -	\$ -	\$ -	\$ 25.00
18	Sumit Construction Co., Inc.	Bituminous cost adjustment	\$ 200.00			200.00	0.00%			\$ -	\$ -	\$ -	\$ -	\$ 200.00
19	Sumit Construction Co., Inc.	Portland cement concrete sidewalk, 8-inch	\$ 14,064.00	-	-	14,064.00	106.32%	\$ 14,953.20	\$ 14,953.20	\$ 14,953.20	\$ 1,495.32	\$ -	\$ 13,457.88	\$ 606.12
20	Sumit Construction Co., Inc.	Portland cement concrete sidewalk, 5-inch	\$ 34,056.00	-	-	34,056.00	166.78%	\$ 56,799.60	\$ 56,799.60	\$ 56,799.60	\$ 5,679.96	\$ -	\$ 51,119.64	\$ (17,063.64)
21	Sumit Construction Co., Inc.	Portland cement concrete ada curb ramp, 5-inch	\$ 11,336.00	-	-	11,336.00	127.92%	\$ 14,501.50	\$ 14,501.50	\$ 14,501.50	\$ 1,450.15	\$ -	\$ 13,051.35	\$ (1,715.35)
22	Sumit Construction Co., Inc.	Portland cement concrete ada curb ramp, 8-inch	\$ 4,048.00	-	-	4,048.00	101.70%	\$ 4,116.80	\$ 4,116.80	\$ 4,116.80	\$ 411.68	\$ -	\$ 3,705.12	\$ 342.88
23	Sumit Construction Co., Inc.	Linear detectable warning tiles (Cast Iron)	\$ 7,560.00	-	-	7,560.00	71.43%	\$ 5,400.00	\$ 5,400.00	\$ 5,400.00	\$ 540.00	\$ -	\$ 4,860.00	\$ 2,700.00

24	Sumit Construction Co., Inc.	Portland cement concrete driveway and alley pavements, 8-inch	\$ 24,570.00	-	-	24,570.00	109.60%		\$ 26,928.00	\$ 26,928.00	\$ 2,692.80	\$ -	\$ 24,235.20	\$ 334.80
25	Sumit Construction Co., Inc.	Concrete curb, type B	\$ 5,400.00	-	-	5,400.00	110.17%		\$ 5,949.00	\$ 5,949.00	\$ 594.90	\$ -	\$ 5,354.10	\$ 45.90
26	Sumit Construction Co., Inc.	Combination concrete curb and gutter, Type B-V.12	\$ 91,740.00	-	-	91,740.00	88.07%		\$ 80,795.00	\$ 80,795.00	\$ 8,079.50	\$ -	\$ 72,715.50	\$ 19,024.50
27	Sumit Construction Co., Inc.	Crushed Stone (temporary use)	\$ 5,850.00	-	-	5,850.00	0.00%		\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,850.00
28	Sumit Construction Co., Inc.	Drill and grout tie bars, No.5, epoxy coated	\$ 4,544.00	-	-	4,544.00	167.08%		\$ 7,592.00	\$ 7,592.00	\$ 759.20	\$ -	\$ 6,832.80	\$ (2,288.80)
29	Sumit Construction Co., Inc.	Drill and grout dowel bars, No.8, epoxy coated	\$ 1,200.00	-	-	1,200.00	36.00%		\$ 432.00	\$ 432.00	\$ 43.20	\$ -	\$ 388.80	\$ 811.20
30	Sumit Construction Co., Inc.	Protective concrete sealer	\$ 4,800.00	-	-	4,800.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,800.00
31	Sumit Construction Co., Inc.	Saw cutting pavement	\$ 4,215.00	-	-	4,215.00	629.68%	\$ 26,541.00	\$ 26,541.00	\$ 2,654.10	\$ 23,886.90	\$ 23,886.90	\$ (43,558.80)	
32	Sumit Construction Co., Inc.	Driveway amd alley return pavement removal (special)	\$ 11,650.00	-	-	11,650.00	105.47%	\$ 12,127.50	\$ 160.00	\$ 12,287.50	\$ 1,228.75	\$ 10,914.75	\$ 11,058.75	\$ (10,323.50)
33	Sumit Construction Co., Inc.	Sidewalk removal (special)	\$ 11,793.00	-	-	11,793.00	126.00%	\$ 7,759.80	\$ 7,098.90	\$ 14,858.70	\$ 1,485.87	\$ 6,983.82	\$ 13,372.83	\$ (8,563.65)
34	Sumit Construction Co., Inc.	Hot-mix asphalt surface removal, variable depth	\$ 1,716.00			1,716.00	0.00%		\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,716.00
35	Sumit Construction Co., Inc.	Pavement marking removal	\$ (607.20)			(607.20)	0.00%		\$ -	\$ -	\$ -	\$ -	\$ -	\$ (607.20)
36	Sumit Construction Co., Inc.	Inlet, type A, type 1 frame, open lid (City of Chicago)	\$ 6,000.00	-	-	6,000.00	0.00%		\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,000.00
37	Sumit Construction Co., Inc.	Catch basins, type A, 4-Foot diameter, type 1 frame, open lid (City of Chicago)	\$ 28,000.00	-	-	28,000.00	100.00%	\$ 28,000.00	\$ 28,000.00	\$ 2,800.00	\$ 25,200.00	\$ 25,200.00	\$ (22,400.00)	
38	Sumit Construction Co., Inc.	Drainage and utility structurea to be adjusted	\$ 3,750.00	-	-	3,750.00	180.00%	\$ 6,750.00	\$ 6,750.00	\$ 675.00	\$ -	\$ 6,075.00	\$ (2,325.00)	
39	Sumit Construction Co., Inc.	Storm sewers, extra strength vitrified clay pipe, 8-inch	\$ 6,960.00	-	-	6,960.00	125.86%	\$ 8,760.00	\$ 8,760.00	\$ 876.00	\$ 7,884.00	\$ 7,884.00	\$ (8,808.00)	
40	Sumit Construction Co., Inc.	Removing catch basins	\$ 3,500.00	-	-	3,500.00	71.43%	\$ 2,000.00	\$ 500.00	\$ 2,500.00	\$ 250.00	\$ 1,800.00	\$ 2,250.00	\$ (550.00)
41	Sumit Construction Co., Inc.	Sewer cleaning and televising	\$ 29,720.00	-	-	29,720.00	104.17%	\$ 30,960.00	\$ 30,960.00	\$ 3,096.00	\$ 27,864.00	\$ 27,864.00	\$ (26,008.00)	
42	Sumit Construction Co., Inc.	Vortex restrictor	\$ 1,200.00	-	-	1,200.00	0.00%		\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,200.00
43	Sumit Construction Co., Inc.	Frames	\$ 700.00	-	-	700.00	0.00%		\$ -	\$ -	\$ -	\$ -	\$ -	\$ 700.00
44	Sumit Construction Co., Inc.	Lids	\$ 600.00	-	-	600.00	0.00%		\$ -	\$ -	\$ -	\$ -	\$ -	\$ 600.00
45	Sumit Construction Co., Inc.	Additional Masonary	\$ 2,000.00	-	-	2,000.00	0.00%		\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,000.00
46	Sumit Construction Co., Inc.	Thermoplastic Paveemnt marking, line 6-inch	\$ 361.20			361.20	0.00%		\$ -	\$ -	\$ -	\$ -	\$ -	\$ 361.20
47	Sumit Construction Co., Inc.	Thermoplastic Paveemnt marking, line 24-inch	\$ 951.95			951.95	0.00%		\$ -	\$ -	\$ -	\$ -	\$ -	\$ 951.95
48	Sumit Construction Co., Inc.	Sign panel, type 1, Retroreflective, type A-single-sided	\$ 370.00			370.00	0.00%		\$ -	\$ -	\$ -	\$ -	\$ -	\$ 370.00
49	Sumit Construction Co., Inc.	Sign panel, type 1, Retroreflective, type A-double-sided	\$ 48.00			48.00	0.00%		\$ -	\$ -	\$ -	\$ -	\$ -	\$ 48.00
50	Sumit Construction Co., Inc.	Sign support post, dig method	\$ 640.00			640.00	0.00%		\$ -	\$ -	\$ -	\$ -	\$ -	\$ 640.00
51	Sumit Construction Co., Inc.	Sign support post, drill method	\$ 60.00			60.00	0.00%		\$ -	\$ -	\$ -	\$ -	\$ -	\$ 60.00
52	Sumit Construction Co., Inc.	Remove and salvage sign panel	\$ 24.00			24.00	0.00%		\$ -	\$ -	\$ -	\$ -	\$ -	\$ 24.00
53	Sumit Construction Co., Inc.	Remove and salvage sign panel and pole assembly	\$ 70.00			70.00	0.00%		\$ -	\$ -	\$ -	\$ -	\$ -	\$ 70.00
54	Sumit Construction Co., Inc.	Curb and Median Painting	\$ 192.00			192.00	0.00%		\$ -	\$ -	\$ -	\$ -	\$ -	\$ 192.00
55	Sumit Construction Co., Inc.	Electrical handhole, 30-inch in Diameter with a 24-inch Frame and Lid	\$ 1,283.20			1,283.20	100.00%	\$ 1,283.20	\$ -	\$ 1,283.20	\$ 128.32	\$ 13,605.12	\$ 1,154.88	\$ 128.32
56	Sumit Construction Co., Inc.	Conduit in Trench, 2-inch polyvinyl chloride conduit, schedule No.80	\$ 258.40			258.40	87.28%	\$ 225.53	\$ -	\$ 225.53	\$ 22.55	\$ 2,040.45	\$ 202.98	\$ 22.55
57	Sumit Construction Co., Inc.	Helix foundation, 5 foot, 10-inch bolt circle, 4 anchor bolts	\$ 1,486.80			1,486.80	100.00%	\$ 1,486.80	\$ 1,486.80	\$ 148.68	\$ -	\$ 1,338.12	\$ 148.68	
58	Sumit Construction Co., Inc.	Conduit, polyethylene No.80, Directional Boring, 1.25-inch	\$ 991.20			991.20	122.12%	\$ 1,210.44	\$ 1,210.44	\$ 121.04	\$ -	\$ 1,089.40	\$ 121.04	
59	Sumit Construction Co., Inc.	Conduit, polyethylene No.80, Directional Boring, 2-inch	\$ 628.80			628.80	132.79%	\$ 834.96	\$ 834.96	\$ 83.50	\$ -	\$ 751.46	\$ 83.50	
60	Sumit Construction Co., Inc.	Conduit, polyethylene No.80, Directional Boring, 3-inch	\$ 1,087.80			1,087.80	63.98%	\$ 695.97	\$ 695.97	\$ 69.60	\$ -	\$ 626.37	\$ 69.60	
61	Sumit Construction Co., Inc.	Pole, anchor base, relocate complete	\$ 314.40			314.40	200.00%	\$ 628.80	\$ 628.80	\$ 62.88	\$ -	\$ 565.92	\$ 62.88	
62	Sumit Construction Co., Inc.	Pole, arm, Luminaire, existing residential, paint complete	\$ 203.60			203.60	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
63	Sumit Construction Co., Inc.	Service entrance on pole top, 2-inch	\$ 55.60			55.60	100.00%	\$ 55.60	\$ 55.60	\$ 5.56	\$ -	\$ 50.04	\$ 5.56	
64	Sumit Construction Co., Inc.	Conduit riser up pole, 2-inch	\$ 147.60			147.60	400.00%	\$ 590.40	\$ 590.40	\$ 59.04	\$ -	\$ 531.36	\$ 59.04	

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (4 of 4)

AMOUNT OF ORIGINAL CONTRACT	\$1,471,092.50	TOTAL AMOUNT REQUESTED	\$883,019.70
EXTRAS TO CONTRACT	\$0.00	LESS 10% RETAINED	\$88,301.97
TOTAL CONTRACT AND EXTRAS	\$1,471,092.50	NET AMOUNT EARNED	\$794,717.73
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$233,096.85
ADJUSTED CONTRACT PRICE	\$1,471,092.50	AMOUNT DUE THIS PAYMENT	\$561,620.88
		BALANCE TO COMPLETE	\$676,374.77

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.



Name : HARENDRA MANGROLA
Title : VICE PRESIDENT

Subscribed and sworn to before me this 1ST day of DECEMBER, 2023.

Notary Public
My Commission expires: