



Public Building Commission of Chicago Contractor Payment Information

Project: CDOT WPA Street Reconstruction (Central Park Ave.)

Contract #: C1609

Contractor: Sumit Construction Co., Inc.

Payment Application: **#2**

Amount Paid: **\$ 115,336.08**

Date of Payment to Contractor: **3/20/25**

The posting of all or any portion of a Contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect the amount the Contractor has requested as payment for its subcontractors on the posted portion of the payment application. The PBC makes no representations or warranties with respect to any of the information provided by Contractors on the Contractors' payment applications. If you are a subcontractor and have any questions regarding the information on a posted payment, you should contact the Contractor.

Follow this project on Twitter @PBCChi

**PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: 2/14/2025

PROJECT: 22830

Pay Application No.: 2

For the Period: 10/1/2024 to 11/29/2024

Contract No.: C1608

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR:	SUMIT CONSTRUCTION CO., INC.	
FOR:		
Is now entitled to the sum of:	\$	115,336.08
ORIGINAL CONTRACTOR PRICE	<u>\$1,046,950.00</u>	
ADDITIONS	<u>\$0.00</u>	
DEDUCTIONS	<u>\$0.00</u>	
NET ADDITION OR DEDUCTION	<u>\$0.00</u>	
ADJUSTED CONTRACT PRICE	<u>\$1,046,950.00</u>	
TOTAL AMOUNT EARNED	\$	121,406.40
	\$	-
TOTAL RETENTION	\$	6,070.32
a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price	\$	<u>6,070.32</u>
b) Liens and Other Withholding	\$	<u>-</u>
c) Liquidated Damages Withheld	\$	<u>-</u>
TOTAL PAID TO DATE (Include this Payment)	\$	<u>661,901.20</u>
LESS: AMOUNT PREVIOUSLY PAID	\$	<u>546,565.12</u>
AMOUNT DUE THIS PAYMENT	\$	<u>115,336.08</u>

Architect Engineer: _____

signature, date

EXHIBIT A

APPLICATION AND CERTIFICATION FOR PAYMENT

TO OWNER: Public Building Commission of Chicago
 Richard J Daley Center
 50 West Washington Street - Room 200
 Chicago, IL 60602

PROJECT: 22830

Distribution to:

APPLICATION #: 2
PERIOD FROM: 10/01/24
PERIOD TO: 11/29/24

<input type="checkbox"/>	OWNER
<input type="checkbox"/>	ARCHITECT
<input type="checkbox"/>	CONTRACTOR
<input type="checkbox"/>	
<input type="checkbox"/>	

FROM CONTRACTOR:
 SUMIT CONSTRUCTION CO., INC.
 4150 W. WRIHGTWOOD AVE.
 CHICAGO, IL. 60639

VIA ARCHITECT:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
 Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM	\$	<u>1,046,950.00</u>
2. Net change by Change Orders	\$	<u>0.00</u>
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$	<u>1,046,950.00</u>
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	<u>696,738.10</u>
5. RETAINAGE:		
a. <u>5</u> % of Completed Work (Column D + E on G703)	\$	<u>6,070.32</u>
b. _____ % of Stored Material (Column F on G703)	\$	<u>-</u>
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	<u>6,070.32</u>
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	\$	<u>661,901.20</u>
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	<u>546,565.12</u>
8. CURRENT PAYMENT DUE	\$	<u>115,336.08</u>
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$	<u>385,048.81</u>

CONTRACTOR: **SUMIT CONSTRUCTION CO., INC.**

By:  Date: 2/14/2025

State of: Illinois County of: COOK
 Subscribed and sworn to before me this 14th day of Feb 2025
 Notary Public: Mital Patel
 My Commission expires: 10/02/2026

ARCHITECT'S CERTIFICATE FOR PAYMENT
 MITAL PATEL
 OFFICIAL SEAL
 Notary Public, State of Illinois
 Commission Expires October 02, 2026

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 115,336.08

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
 ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT A
CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (page 1 of)
CONTRACTOR: SUMIT CONSTRUCTION

Project Name WPA STREET RECONSTRUCTION SOUTH CENTRAL PARK
PBC Project # C1608

Job Location FROM WEST 75th PLACE to WEST 75th STREET - Ward 18

Owner Public Building Commission Of Chicago

APPLICATION FOR PAYMENT # 2

STATE OF ILLINOIS) SS
COUNTY OF)

The affiant, being first duly sworn on oath, deposes and says that he/she is KIRT GOHIL, of SUMIT CONSTRUCTION CO., INC., an Illinois corporation, and duly authorized to make this

that the following statements are made for the purpose of procuring a partial payment of _____ under the terms of said Contract;

That the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purposes of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each

ITEM # (same on SOV)	Subcontractor Name & Address	Type of Work	Original contract amount	PBC Change Orders	Genl Contr Change Orders	Adjusted Contract Amt	-----Work Completed-----				retainage	net previous billing	net amount due	remaining to bill
							% Complete	Previous	Current	Total to date				
1	SUMIT CONSTRUCTION	EARTH EXCAVATION	73,800.00	0.00	0.00	73,800.00	89.2%	49,545.00	16,270.20	65,815.20	813.51	47,067.75	15,456.69	11,275.56
2	SUMIT CONSTRUCTION	TREE REMOVAL (1 TO 6 IN DIAMETER)	0.00	0.00	0.00	0.00	#DIV/0!	0.00	0.00	0.00	0.00	0.00	0.00	0.00
3	SUMIT CONSTRUCTION	TREE REMOVAL (6 TO 15 IN DIAMETER)	1,080.00	0.00	0.00	1,080.00	100.0%	1,080.00	0.00	1,080.00	0.00	1,026.00	0.00	54.00
4	SUMIT CONSTRUCTION	TREE PROTECTION	1,000.00	0.00	0.00	1,000.00	100.0%	1,000.00	0.00	1,000.00	0.00	950.00	0.00	50.00
10	SUMIT CONSTRUCTION	SUB-BASE GRANULAR MATERIAL, TYPE B, 6-INCH	10,750.00	0.00	0.00	10,750.00	100.0%	10,750.00	0.00	10,750.00	0.00	10,212.50	0.00	537.50
11	SUMIT CONSTRUCTION	PORTLAND CEMENT CONCRETE BASE COURSE, 7-INCH	97,020.00	0.00	0.00	97,020.00	99.9%	93,411.00	3,519.00	96,930.00	175.95	88,740.45	3,343.05	4,936.50
16	SUMIT CONSTRUCTION	BITUMINOUS COST ADJUSTMENT	6,000.00	0.00	0.00	6,000.00	0.0%	0.00	0.00	0.00	0.00	0.00	0.00	6,000.00
17	SUMIT CONSTRUCTION	PORTLAND CEMENT CONCRETE SIDEWALK, 8-INCH	5,820.00	0.00	0.00	5,820.00	100.0%	5,820.00	0.00	5,820.00	0.00	5,529.00	0.00	291.00
18	SUMIT CONSTRUCTION	PORTLAND CEMENT CONCRETE SIDEWALK, 5-INCH	4,706.00	0.00	0.00	4,706.00	100.0%	4,706.00	0.00	4,706.00	0.00	4,470.70	0.00	235.30
19	SUMIT CONSTRUCTION	PORTLAND CEMENT CONCRETE ADA CURB RAMP, 5-INCH	3,108.00	0.00	0.00	3,108.00	100.0%	1,960.00	1,148.00	3,108.00	57.40	1,862.00	1,090.60	155.40
20	SUMIT CONSTRUCTION	PORTLAND CEMENT CONCRETE ADA CURB RAMP, 8-INCH	1,080.00	0.00	0.00	1,080.00	100.0%	0.00	1,080.00	1,080.00	54.00	0.00	1,026.00	54.00
21	SUMIT CONSTRUCTION	LINEAR DETECTABLE WARNING TILES (CAST IRON)	1,320.00	0.00	0.00	1,320.00	100.0%	1,320.00	0.00	1,320.00	0.00	1,254.00	0.00	66.00
22	SUMIT CONSTRUCTION	PORTLAND CEMENT CONCRETE DRIVEWAY AND ALLEY PAVEMENTS, 8-INCH	8,730.00	0.00	0.00	8,730.00	100.0%	8,730.00	0.00	8,730.00	0.00	8,293.50	0.00	436.50
23	SUMIT CONSTRUCTION	COMBINATION CONCRETE CURB AND GUTTER, TYPE B-V.12	36,180.00	0.00	0.00	36,180.00	100.0%	36,180.00	0.00	36,180.00	0.00	34,371.00	0.00	1,809.00
24	SUMIT CONSTRUCTION	CONCRETE CURB, TYPE B	1,920.00	0.00	0.00	1,920.00	72.9%	1,400.00	0.00	1,400.00	0.00	1,330.00	0.00	590.00
25	SUMIT CONSTRUCTION	CRUSHED STONE (TEMPORARY USE)	1,200.00	0.00	0.00	1,200.00	100.0%	1,200.00	0.00	1,200.00	0.00	1,140.00	0.00	60.00
26	SUMIT CONSTRUCTION	DRILL AND GROUT TIE BARS, No.5, EPOXY COATED	430.00	0.00	0.00	430.00	93.0%	400.00	0.00	400.00	0.00	380.00	0.00	50.00

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (4 of 4)

AMOUNT OF ORIGINAL CONTRACT	\$1,046,950.00	TOTAL AMOUNT REQUESTED	\$696,738.10
EXTRAS TO CONTRACT	\$0.00	LESS 5% RETAINED	\$6,070.32
TOTAL CONTRACT AND EXTRAS	\$1,046,950.00	NET AMOUNT EARNED	\$661,901.20
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$546,565.12
ADJUSTED CONTRACT PRICE	\$1,046,950.00	AMOUNT DUE THIS PAYMENT	\$115,336.08
		BALANCE TO COMPLETE	\$385,048.81

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.


That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.


 Name : KIRT GOHIL
 Title : VICE PRESIDENT

Subscribed and sworn to before me this 14th day of Feb 2025


 Notary Public
 My Commission expires: 10/02/2026

