



Public Building Commission of Chicago Contractor Payment Information

Project: CDOT WPA Street Reconstruction (E. 102nd Street)

Contract #: C1616

Contractor: Sumit Construction Co., Inc.

Payment Application: #1

Amount Paid: \$ 499,453.20

Date of Payment to Contractor: 8/18/25

The posting of all or any portion of a Contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the Contractor has requested as payment for its subcontractors on the posted portion of the payment application. The PBC makes no representations or warranties with respect to any of the information provided by Contractors on the Contractors' payment applications. If you are a subcontractor and have any questions regarding the information on a posted payment, you should contact the Contractor.

Follow this project on Twitter @PBCChi

**PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: 7/1/2025
 PROJECT: 22329
 Pay Application No.: 1
 For the Period: 4/1/2025 to 6/15/2025
 Contract No.: C1616

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

| | | |
|---|-------------------------------------|------------|
| THE CONTRACTOR: | SUMIT CONSTRUCTION CO., INC. | |
| FOR: | | |
| Is now entitled to the sum of: | \$ | 499,453.20 |
| ORIGINAL CONTRACTOR PRICE | <u>\$1,307,314.50</u> | |
| ADDITIONS | <u>\$0.00</u> | |
| DEDUCTIONS | <u>\$0.00</u> | |
| NET ADDITION OR DEDUCTION | <u>\$0.00</u> | |
| ADJUSTED CONTRACT PRICE | <u>\$1,307,314.50</u> | |
| TOTAL AMOUNT EARNED | \$ | 554,948.00 |
| TOTAL RETENTION | \$ | - |
| a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price | <u>\$ 55,494.80</u> | |
| b) Liens and Other Withholding | <u>\$ -</u> | |
| c) Liquidated Damages Withheld | <u>\$ -</u> | |
| TOTAL PAID TO DATE (Include this Payment) | \$ | 499,453.20 |
| LESS: AMOUNT PREVIOUSLY PAID | \$ | - |
| AMOUNT DUE THIS PAYMENT | \$ | 499,453.20 |

Architect Engineer: _____
 signature, date

EXHIBIT A
APPLICATION AND CERTIFICATION FOR PAYMENT

TO OWNER: Public Building Commission of Chicago
Richard J Daley Center
50 West Washington Street - Room 200
Chicago, IL 60602

PROJECT: 22329

Distribution to:

APPLICATION #: 1
PERIOD FROM: 04/01/25
PERIOD TO: 06/15/25

| | |
|--------------------------|------------|
| <input type="checkbox"/> | OWNER |
| <input type="checkbox"/> | ARCHITECT |
| <input type="checkbox"/> | CONTRACTOR |
| <input type="checkbox"/> | |
| <input type="checkbox"/> | |

FROM CONTRACTOR: SUMIT CONSTRUCTION CO., INC.
4150 W. WRIHGTWOOD AVE.
CHICAGO, IL. 60639

VIA ARCHITECT:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.


| | |
|---|-----------------|
| 1. ORIGINAL CONTRACT SUM | \$ 1,307,314.50 |
| 2. Net change by Change Orders | \$ 0.00 |
| 3. CONTRACT SUM TO DATE (Line 1 + 2) | \$ 1,307,314.50 |
| 4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) | \$ 554,948.00 |
| 5. RETAINAGE: | |
| a. 10 % of Completed Work (Column D + E on G703) | \$ 55,494.80 |
| b. % of Stored Material (Column F on G703) | \$ - |
| Total Retainage (Lines 5a + 5b or Total in Column I of G703) | \$ 55,494.80 |
| 6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total) | \$ 499,453.20 |
| 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) | \$ 0.00 |
| 8. CURRENT PAYMENT DUE | \$ 499,453.20 |
| 9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) | \$ 807,861.30 |


| CHANGE ORDER SUMMARY | ADDITIONS | DEDUCTIONS |
|--|-----------|------------|
| Total changes approved in previous months by Owner | \$0.00 | \$0.00 |
| Total approved this Month | \$0.00 | \$0.00 |
| TOTALS | \$0.00 | \$0.00 |
| NET CHANGES by Change Order | \$0.00 | |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: SUMIT CONSTRUCTION CO., INC.

By:  Date: 07/01/25

State of: Illinois County of: COOK
Subscribed and sworn to before me this 07/01/25
Notary Public: 
My Commission expires: 10/02/2026



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the

Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 499,453.20

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

| | | | | | | | | | | | | | | |
|----|-------|---|-----------|------|------|-----------|---------|------|-----------|-----------|----------|------|-----------|-----------|
| 23 | SUMIT | PORTLAND CEMENT CONCRETE ADA CURB RAMP, 5-INCH | 10,514.00 | 0.00 | 0.00 | 10,514.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 10,514.00 |
| 24 | SUMIT | PORTLAND CEMENT CONCRETE SIDEWALK, 8-INCH | 0.00 | 0.00 | 0.00 | 0.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| 25 | SUMIT | PORTLAND CEMENT CONCRETE ADA CURB RAMP, 8-INCH | 0.00 | 0.00 | 0.00 | 0.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| 26 | SUMIT | LINEAR DETECTABLE WARNING TILES (CAST IRON) | 1,440.00 | 0.00 | 0.00 | 1,440.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 1,440.00 |
| 28 | SUMIT | PAVEMENT REMOVAL | 39,450.00 | 0.00 | 0.00 | 39,450.00 | 100.00% | 0.00 | 39,450.00 | 39,450.00 | 3,945.00 | 0.00 | 35,505.00 | 3,945.00 |
| 29 | SUMIT | COMBINATION CURB AND GUTTER REMOVAL | 848.00 | 0.00 | 0.00 | 848.00 | 100.00% | 0.00 | 848.00 | 848.00 | 84.80 | 0.00 | 763.20 | 84.80 |
| 30 | SUMIT | SIDEWALK REMOVAL | 3,975.00 | 0.00 | 0.00 | 3,975.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 3,975.00 |
| 31 | SUMIT | SAW CUTTING PAVEMENT | 1,330.00 | 0.00 | 0.00 | 1,330.00 | 100.00% | 0.00 | 1,330.00 | 1,330.00 | 133.00 | 0.00 | 1,197.00 | 133.00 |
| 32 | SUMIT | STORM SEWER, EXTRA STRENGTH VITRIFIED CLAY PIPE, TYPE 2, 8 INCH | 9,680.00 | 0.00 | 0.00 | 9,680.00 | 100.00% | 0.00 | 9,680.00 | 9,680.00 | 968.00 | 0.00 | 8,712.00 | 968.00 |
| 33 | SUMIT | STORM SEWER, EXTRA STRENGTH VITRIFIED CLAY PIPE, TYPE 2, 12 INCH | 29,000.00 | 0.00 | 0.00 | 29,000.00 | 82.76% | 0.00 | 24,000.00 | 24,000.00 | 2,400.00 | 0.00 | 21,600.00 | 7,400.00 |
| 34 | SUMIT | STORM SEWER, EXTRA STRENGTH VITRIFIED CLAY PIPE, TYPE 2, 15 INCH | 2,750.00 | 0.00 | 0.00 | 2,750.00 | 100.00% | 0.00 | 2,750.00 | 2,750.00 | 275.00 | 0.00 | 2,475.00 | 275.00 |
| 35 | SUMIT | STORM SEWER, DUCTILE IRON PIPE, TYPE 2, 8 INCH | 0.00 | 0.00 | 0.00 | 0.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| 36 | SUMIT | SEWER CLEANING AND TELEVISION | 10,780.00 | 0.00 | 0.00 | 10,780.00 | 100.00% | 0.00 | 10,780.00 | 10,780.00 | 1,076.00 | 0.00 | 9,664.00 | 1,076.00 |
| 37 | SUMIT | CATCH BASINS, TYPE A, 4-FOOT DIAMETER, TYPE 1 FRAME, OPEN LID (CITY OF CHICAGO) | 30,000.00 | 0.00 | 0.00 | 30,000.00 | 100.00% | 0.00 | 30,000.00 | 30,000.00 | 3,000.00 | 0.00 | 27,000.00 | 3,000.00 |
| 38 | SUMIT | MANHOLES, TYPE B, 3'-DIAMETER, TYPE 1 FRAME, CLOSED LID (CITY OF CHICAGO) | 45,000.00 | 0.00 | 0.00 | 45,000.00 | 100.00% | 0.00 | 45,000.00 | 45,000.00 | 4,500.00 | 0.00 | 40,500.00 | 4,500.00 |
| 39 | SUMIT | ADDITIONAL MASONRY | 0.00 | 0.00 | 0.00 | 0.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| 40 | SUMIT | CATCH BASINS TO BE ADJUSTED | 0.00 | 0.00 | 0.00 | 0.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| 41 | SUMIT | MANHOLES TO BE ADJUSTED | 0.00 | 0.00 | 0.00 | 0.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| 42 | SUMIT | INLETS TO BE ADJUSTED | 0.00 | 0.00 | 0.00 | 0.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| 43 | SUMIT | REMOVING CATCH BASINS | 1,200.00 | 0.00 | 0.00 | 1,200.00 | 100.00% | 0.00 | 1,200.00 | 1,200.00 | 120.00 | 0.00 | 1,080.00 | 120.00 |
| 44 | SUMIT | REMOVING INLETS | 0.00 | 0.00 | 0.00 | 0.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| 45 | SUMIT | COMBINATION CONCRETE CURB AND GUTTER, TYPE B-V.12 | 58,700.00 | 0.00 | 0.00 | 58,700.00 | 72.40% | 0.00 | 42,500.00 | 42,500.00 | 4,250.00 | 0.00 | 38,250.00 | 20,450.00 |

| | | | | | | | | | | | | | | |
|-------------------|-------|---|---------------------|-------------|-------------|---------------------|---------------|-------------|-------------------|-------------------|------------------|-------------|-------------------|-------------------|
| 51 | SUMIT | REMOVE AND SALVAGE SIGN PANEL AND POST ASSEMBLY | 600.00 | 0.00 | 0.00 | 600.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 600.00 |
| 52 | SUMIT | SIGN SUPPORT POST, DIG METHOD | 3,600.00 | 0.00 | 0.00 | 3,600.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 3,600.00 |
| 58 | SUMIT | SIGN PANEL, TYPE 1, RETROREFLECTIVE, TYPE A - DOUBLE-SIDED | 270.00 | 0.00 | 0.00 | 270.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 270.00 |
| 59 | SUMIT | SIGN PANEL, TYPE 1, RETROREFLECTIVE, TYPE A - SINGLE-SIDED | 3,456.00 | 0.00 | 0.00 | 3,456.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 3,456.00 |
| 67 | SUMIT | CONDUIT IN TRENCH, PVC (SCHEDULE 80), 2" DIA. | 11,086.00 | 0.00 | 0.00 | 11,086.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 11,086.00 |
| 70 | SUMIT | TRENCH AND BACKFILL WITH SCREENINGS | 25,064.00 | 0.00 | 0.00 | 25,064.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 25,064.00 |
| 71 | SUMIT | CONDUIT RISER ATTACHED TO POLE, 2" | 10,500.00 | 0.00 | 0.00 | 10,500.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 10,500.00 |
| 72 | SUMIT | HANDHOLE, ELECTRIC, WITH 24" FRAME AND COVER | 17,900.00 | 0.00 | 0.00 | 17,900.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 17,900.00 |
| 75 | SUMIT | ELECTRIC CABLE IN CONDUIT, TRIPLEX, 2-1/0 NO. 6, 1-1/0 NO. 8 GROUND | 17,878.00 | 0.00 | 0.00 | 17,878.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 17,878.00 |
| 76 | SUMIT | LUMINAIRE, LED, ACORN, ARTERIAL, RESIDENTIAL | 14,800.00 | 0.00 | 0.00 | 14,800.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 14,800.00 |
| 77 | SUMIT | LUMINAIRE NODE, INTERNAL | 3,280.00 | 0.00 | 0.00 | 3,280.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 3,280.00 |
| 78 | SUMIT | CONTROLLER, STREET LIGHTING, POLE MOUNTED, CONSTANT POWER, 1-PHASE, 120/240V, 60A | 9,800.00 | 0.00 | 0.00 | 9,800.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 9,800.00 |
| 79 | SUMIT | LIGHT POLE, ALUMINUM, DAVIT, 15 FT. M.H., 8 FT DAVIT ARM | 32,800.00 | 0.00 | 0.00 | 32,800.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 32,800.00 |
| 80 | SUMIT | LIGHT POLE FOUNDATION, METAL, 10" BOLT CIRCLE, 8 5/8" X 5" | 12,800.00 | 0.00 | 0.00 | 12,800.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 12,800.00 |
| 81 | SUMIT | PAINT EXISTING LIGHT POLE, MAST ARM(S), AND LUMINAIRE(S) | 2,450.00 | 0.00 | 0.00 | 2,450.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 2,450.00 |
| 82 | SUMIT | REMOVE EXISTING STREET LIGHTING EQUIPMENT | 1,640.00 | 0.00 | 0.00 | 1,640.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 1,640.00 |
| 83 | SUMIT | BREAKDOWN CONCRETE FOUNDATION, LIGHT POLE | 1,640.00 | 0.00 | 0.00 | 1,640.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 1,640.00 |
| 97 | SUMIT | LUMINAIRE, LED, COBRA HEAD, RESIDENTIAL | 7,600.00 | 0.00 | 0.00 | 7,600.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 7,600.00 |
| PAGE TOTAL | | | 1,091,314.50 | 0.00 | 0.00 | 1,091,314.50 | 50.85% | 0.00 | 554,948.00 | 554,948.00 | 55,494.80 | 0.00 | 499,463.20 | 591,861.30 |

| | | | | | | | | | | | | | | |
|-------------------|--|--|---------------------|-------------|-------------|---------------------|---------------|-------------|-------------------|-------------------|------------------|-------------|-------------------|-------------------|
| PAGE TOTAL | | | 1,091,314.50 | 0.00 | 0.00 | 1,091,314.50 | 50.85% | 0.00 | 554,948.00 | 554,948.00 | 55,494.80 | 0.00 | 499,463.20 | 591,861.30 |
|-------------------|--|--|---------------------|-------------|-------------|---------------------|---------------|-------------|-------------------|-------------------|------------------|-------------|-------------------|-------------------|

| ITEM # (same on SOV) | Subcontractor Name & Address | Type of Work | Original contract amount | PBC Change Orders | Genl Contr Change Orders | Adjusted Contract Amt | -----Work Completed----- | | | | retainage | net previous billing | net amount due | remaining to bill |
|--|------------------------------|--|--------------------------|-------------------|--------------------------|-----------------------|--------------------------|-------------|-------------------|-------------------|------------------|----------------------|-------------------|-------------------|
| | | | | | | | % Complete | Previous | Current | Total to date | | | | |
| PBC Allowances & Contingency: | | | | | | | | | | | | | | |
| PBC | | commission's contingency | 191,000.00 | 0.00 | 0 | 191,000.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 191,000.00 |
| PBC | | Site Work Allowance | 25,000.00 | 0.00 | 0 | 25,000.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 25,000.00 |
| PBC | | Environmental Allowance | 0.00 | 0.00 | 0 | 0.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| PBC | | Camera Allowance | 0.00 | 0.00 | 0 | 0.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| PBC | | moisture mitigation | 0.00 | 0.00 | 0 | 0.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| | | SUBTOTAL ALLOWANCES/CONTINGENCIES | 216,000.00 | 0.00 | 0.00 | 216,000.00 | 0.00% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 216,000.00 |
| TOTAL | | | 1,307,314.50 | 0.00 | 0.00 | 1,307,314.50 | 42.45% | 0.00 | 554,948.00 | 554,948.00 | 55,494.80 | 0.00 | 499,453.20 | 807,861.30 |

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (4 of 4)

| | | | |
|-----------------------------|----------------|-----------------------------|--------------|
| AMOUNT OF ORIGINAL CONTRACT | \$1,307,314.50 | TOTAL AMOUNT REQUESTED | \$554,948.00 |
| EXTRAS TO CONTRACT | \$0.00 | LESS 10% RETAINED | \$55,494.80 |
| TOTAL CONTRACT AND EXTRAS | \$1,307,314.50 | NET AMOUNT EARNED | \$499,453.20 |
| CREDITS TO CONTRACT | \$0.00 | AMOUNT OF PREVIOUS PAYMENTS | \$0.00 |
| ADJUSTED CONTRACT PRICE | \$1,307,314.50 | AMOUNT DUE THIS PAYMENT | \$499,453.20 |
| | | BALANCE TO COMPLETE | \$807,861.30 |

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.



Name : KIRT GOHIL
Title Vice President

Subscribed and sworn to before me this day of 2025.



Notary Public
My Commission expires: 10/02/2026

