



Public Building Commission of Chicago Contractor Payment Information

Project: CDOT WPA Street Reconstruction (S. Oakley Avenue/58th St)

Contract #: C1618

Contractor: Sumit Construction Co., Inc.

Payment Application: #1

Amount Paid: \$ 683,903.70

Date of Payment to Contractor: 9/19/25

The posting of all or any portion of a Contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the Contractor has requested as payment for its subcontractors on the posted portion of the payment application. The PBC makes no representations or warranties with respect to any of the information provided by Contractors on the Contractors' payment applications. If you are a subcontractor and have any questions regarding the information on a posted payment, you should contact the Contractor.

Follow this project on Twitter @PBCChi

PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER

DATE: 8/1/2025

PROJECT: 22336

Pay Application No.: 1

For the Period: 4/15/2025 to 7/15/2025

Contract No.: C1618

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR: SUMIT CONSTRUCTION CO., INC.		
FOR:		
Is now entitled to the sum of:		\$ 683,903.70
ORIGINAL CONTRACTOR PRICE	<u>\$2,985,505.50</u>	
ADDITIONS	<u>\$0.00</u>	
DEDUCTIONS	<u>\$0.00</u>	
NET ADDITION OR DEDUCTION	<u>\$0.00</u>	
ADJUSTED CONTRACT PRICE	<u>\$2,985,505.50</u>	
TOTAL AMOUNT EARNED	\$	<u>759,893.00</u>
TOTAL RETENTION	\$	<u>-</u>
a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price		\$ <u>75,989.30</u>
b) Liens and Other Withholding		\$ <u>-</u>
c) Liquidated Damages Withheld		\$ <u>-</u>
TOTAL PAID TO DATE (Include this Payment)	\$	<u>683,903.70</u>
LESS: AMOUNT PREVIOUSLY PAID	\$	<u>-</u>
AMOUNT DUE THIS PAYMENT	\$	<u>683,903.70</u>

Architect Engineer: _____

signature, date

EXHIBIT A

APPLICATION AND CERTIFICATION FOR PAYMENT

PAGE 1 OF

PAGES

TO OWNER: Public Building Commission of Chicago
 Richard J Daley Center
 50 West Washington Street - Room 200
 Chicago, IL 60602

PROJECT: 22336

Distribution to:

APPLICATION #: 1
PERIOD FROM: 04/15/25
PERIOD TO: 07/15/25

☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR
☐
☐

FROM CONTRACTOR:

SUMIT CONSTRUCTION CO., INC.
 4150 W. WRIGHTWOOD AVE.
 CHICAGO, IL 60639

VIA ARCHITECT:**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$ 2,985,505.50
2. Net change by Change Orders	\$ 0.00
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$ 2,985,505.50
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 759,893.00
5. RETAINAGE:	
a. 10 % of Completed Work (Column D + E on G703)	\$ 75,989.30
b. % of Stored Material (Column F on G703)	\$ -
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$ 75,989.30
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	\$ 683,903.70
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$ 0.00
8. CURRENT PAYMENT DUE	\$ 683,903.70
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$ 2,301,601.80

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: SUMIT CONSTRUCTION CO., INC.


By: 

Date: 08/01/25

State of: Illinois

County of: COOK

Subscribed and sworn to before me this

Notary Public: 

My Commission expires: 10/02/2026



MITAL PATEL
OFFICIAL SEAL
 Notary Public, State of Illinois
 My Commission Expires
 October 02, 2026

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the

Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ **683,903.70**

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
 ARCHITECT:

By: _____

Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

[illegible]

96	SUMIT													
		SOIL DISPOSAL ANALYSIS	5,000.00	0.00	0.00	5,000.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	5,000.00
96	SUMIT													
		REGULATED SUBSTANCES PRE-CONSTRUCTION PLAN	5,000.00	0.00	0.00	5,000.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	5,000.00
97	SUMIT													
		REGULATED SUBSTANCES FINAL CONSTRUCTION REPORT	2,500.00	0.00	0.00	2,500.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	2,500.00
98	SUMIT													
		REGULATED SUBSTANCES MONITORING	30,000.00	0.00	0.00	30,000.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	30,000.00
5	SUMIT													
		ROOT PRUNING	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
6	SUMIT													
		EARTH EXCAVATION	151,650.00	0.00	0.00	151,650.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	151,650.00
7	SUMIT													
		AGGREGATE FOR TEMPORARY ACCESS	5,000.00	0.00	0.00	5,000.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	5,000.00
14	SUMIT													
		INLET FILTERS	450.00	0.00	0.00	450.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	450.00
15	SUMIT													
		SUBBASE GRANULAR MATERIAL, TYPE B, 6-INCH	42,276.00	0.00	0.00	42,276.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	42,276.00
16	SUMIT													
		PORLAND CEMENT CONCRETE BASE COURSE, 7-INCH	223,800.00	0.00	0.00	223,800.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	223,800.00
21	SUMIT													
		PROTECTIVE COAT	1,874.00	0.00	0.00	1,874.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	1,874.00
22	SUMIT													
		PORLAND CEMENT CONCRETE DRIVEWAY AND ALLEY PAVEMENTS, 8-INCH	98,385.00	0.00	0.00	98,385.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	98,385.00
23	SUMIT													
		PORLAND CEMENT CONCRETE SIDEWALK 5-INCH	59,008.00	0.00	0.00	59,008.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	59,008.00
24	SUMIT													
		PORLAND CEMENT CONCRETE ADA RAMP 5-INCH	8,334.00	0.00	0.00	8,334.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	8,334.00
25	SUMIT													
		PORLAND CEMENT CONCRETE SIDEWALK 8-INCH	12,019.00	0.00	0.00	12,019.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	12,019.00
26	SUMIT													
		PORLAND CEMENT CONCRETE ADA RAMP 8-INCH	5,520.00	0.00	0.00	5,520.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	5,520.00
27	SUMIT													
		LINEAR DETECTABLE WARNING TILES (CAST IRON)	1,980.00	0.00	0.00	1,980.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	1,980.00
29	SUMIT													
		PAVEMENT REMOVAL	18,072.00	0.00	0.00	18,072.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	18,072.00
30	SUMIT													
		CURB REMOVAL	100.00	0.00	0.00	100.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	100.00
31	SUMIT													
		COMBINATION CURB AND GUTTER REMOVAL	990.00	0.00	0.00	990.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	990.00
32	SUMIT													
		DRILL AND GROUT TIE BARS, No. 5, EPOXY COATED	970.00	0.00	0.00	970.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	970.00
33	SUMIT													
		SAW CUTTING PAVEMENT	2,210.00	0.00	0.00	2,210.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	2,210.00
34	SUMIT													
		DRIVEWAY AND ALLEY RETURN PAVEMENT REMOVAL (SPECIAL)	28,110.00	0.00	0.00	28,110.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	28,110.00

125	SUMIT	ELBOW, CONDUIT, STEEL 2" ON STRUCTURE	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
126	SUMIT	SERVICE ENTRANCE ON POLE TOP, 2-INCH	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
PAGE TOTAL			1,596,560.50	0.00	0.00	1,596,560.50	3.81%	0.00	60,828.00	60,828.00	6,082.80	0.00	64,745.20	1,541,815.30

E4 Contractor (ITEM # (same on SOV))	Subcontractor Name & Address	Type of Work	Original contract amount	PBC Change Orders	Genl Contr Change Orders	Adjusted Contract Amt	-----Work Completed-----							
							% Complete	Previous	Current	Total to date	retainage	net previous billing	net amount due	remaining to bill
8	E4	TRENCH BACKFILL	46800	0	0	46800	100.00%	0	46800	46800	4680	0	42120	4680
9	E4	TRENCH BACKFILL, WATERMAIN	36915	0	0	36915	100.00%	0	36915	36915	3691.5	0	33223.5	3691.5
36	E4	CONCRETE COLLAR	0	0	0	0	0.00%	0	0	0	0	0	0	0
37	E4	STORM SEWER, EXTRA STRENGTH VITRIFIED CLAY PIPE, TYPE 2, 8 INCH	3000	0	0	3000	0.00%	0	0	0	0	0	0	3000
38	E4	STORM SEWER, EXTRA STRENGTH VITRIFIED CLAY PIPE, TYPE 2, 12 INCH	0	0	0	0	0.00%	0	0	0	0	0	0	0
39	E4	STORM SEWER, DUCTILE IRON PIPE, TYPE 2, 8 INCH	12000	0	0	12000	100.00%	0	12000	12000	1200	0	10800	1200
40	E4	STORM SEWER, DUCTILE IRON PIPE, TYPE 2, 24 INCH	30750	0	0	30750	100.00%	0	30750	30750	3075	0	27675	3075
41	E4	STORM SEWER, DUCTILE IRON PIPE, TYPE 2, 36 INCH	241800	0	0	241800	99.45%	0	240560	240560	24056	0	216504	25226
42	E4	STORM SEWER, REINFORCED CONCRETE PIPE, TYPE 2, 24 INCH	0	0	0	0	0.00%	0	0	0	0	0	0	0
43	E4	STORM SEWER, REINFORCED CONCRETE PIPE, TYPE 2, 36 INCH	140400	0	0	140400	0.00%	0	0	0	0	0	0	140400
44	E4	EXISTING SEWER TO BE REMOVED	0	0	0	0	0.00%	0	0	0	0	0	0	0
46	E4	DUCTILE IRON WATER MAIN TEE, 8" X 4"	0	0	0	0	0.00%	0	0	0	0	0	0	0
47	E4	DUCTILE IRON WATER MAIN TEE, 8" X 6"	3000	0	0	3000	100.00%	0	3000	3000	300	0	2700	300
48	E4	DUCTILE IRON WATER MAIN TEE, 8" X 8"	7000	0	0	7000	100.00%	0	7000	7000	700	0	6300	700
49	E4	DUCTILE IRON WATER MAIN REDUCER, 4" X 3"	0	0	0	0	0.00%	0	0	0	0	0	0	0
50	E4	DUCTILE IRON WATER MAIN REDUCER, 8" X 6"	0	0	0	0	0.00%	0	0	0	0	0	0	0
51	E4	DUCTILE IRON WATER MAIN 4"	0	0	0	0	0.00%	0	0	0	0	0	0	0
52	E4	DUCTILE IRON WATER MAIN 6"	8400	0	0	8400	0.00%	0	0	0	0	0	0	8400
53	E4	DUCTILE IRON WATER MAIN 8"	185660	0	0	185660	97.93%	0	185640	185640	18564	0	167076	22484
54	E4	WATER VALVES 8"	11000	0	0	11000	0.00%	0	0	0	0	0	0	11000
55	E4	DUCTILE IRON WATER MAIN FITTINGS 4" 45 DEGREE BEND	0	0	0	0	0.00%	0	0	0	0	0	0	0
56	E4	DUCTILE IRON WATER MAIN FITTINGS 6" 45 DEGREE BEND	1500	0	0	1500	0.00%	0	0	0	0	0	0	1500
57	E4	DUCTILE IRON WATER MAIN FITTINGS 8" 45 DEGREE BEND	6600	0	0	6600	0.00%	0	0	0	0	0	0	6600
58	E4	WATER SERVICE LINE 1"	23520	0	0	23520	0.00%	0	0	0	0	0	0	23520
59	E4	WATER SERVICE LINE 1 1/2"	13200	0	0	13200	0.00%	0	0	0	0	0	0	13200
60	E4	FIRE HYDRANTS TO BE REMOVED	3800	0	0	3800	0.00%	0	0	0	0	0	0	3800
61	E4	FIRE HYDRANTS	13000	0	0	13000	100.00%	0	13000	13000	1300	0	11700	1300
62	E4	FIRE HYDRANTS (SPECIAL - FLUSHING HYDRANT)	8500	0	0	8500	100.00%	0	8500	8500	850	0	7650	850
63	E4	MANHOLE, 5 FT DIAMETER, TYPE A, FRAME AND CLOSED LID (CITY OF CHICAGO)	12600	0	0	12600	0.00%	0	0	0	0	0	0	12600
64	E4	REMOVING MANHOLES	4800	0	0	4800	100.00%	0	4800	4800	480	0	4320	480
65	E4	TRANSITION SLEEVE, 8"	850	0	0	850	100.00%	0	850	850	85	0	765	85
66	E4	WATER MAIN CAP, 8"	0	0	0	0	0.00%	0	0	0	0	0	0	0
67	E4	WATER SERVICE CONNECTION 1-INCH	6000	0	0	6000	0.00%	0	0	0	0	0	0	6000
68	E4	WATER SERVICE CONNECTION 1.5-INCH	4000	0	0	4000	0.00%	0	0	0	0	0	0	4000
69	E4	DUCTILE IRON MJ SLEEVE, 8"	950	0	0	950	100.00%	0	950	950	95	0	855	95
70	E4	RESILIENT WEDGE VALVE 4"	0	0	0	0	0.00%	0	0	0	0	0	0	0
71	E4	RESILIENT WEDGE VALVE 6"	2500	0	0	2500	100.00%	0	2500	2500	250	0	2250	250

72	E4	RESILIENT WEDGE VALVE 8"	0	0	0	0	0.00%	0	0	0	0	0	0	0
73	E4	SERVICE CONTROL VALVE AND BUFFALO BOX	9000	0	0	9000	0.00%	0	0	0	0	0	0	9000
74	E4	TRANSITION SLEEVE, 3"	0	0	0	0	0.00%	0	0	0	0	0	0	0
75	E4	TRANSITION SLEEVE, 6"	0	0	0	0	0.00%	0	0	0	0	0	0	0
76	E4	CATCH BASINS, TYPE A, 3'-DIAMETER, TYPE 1 FRAME, CLOSED LID (CITY OF CHICAGO)	0	0	0	0	0.00%	0	0	0	0	0	0	0
77	E4	CATCH BASINS, TYPE A, 4'-DIAMETER, TYPE 1 FRAME, OPEN LID (CITY OF CHICAGO)	16500	0	0	16500	100.00%	0	16500	16500	1650	0	14850	1650
78	E4	MANHOLES, TYPE A, 3'-DIAMETER, TYPE 1 FRAME, CLOSED LID (CITY OF CHICAGO)	25500	0	0	25500	100.00%	0	25500	25500	2550	0	22950	2550
79	E4	MANHOLES, TYPE A, 3'-DIAMETER, TYPE 1 FRAME, OPEN LID (CITY OF CHICAGO)	8500	0	0	8500	100.00%	0	8500	8500	850	0	7650	850
80	E4	MANHOLES, TYPE B, 3'-DIAMETER, TYPE 1 FRAME, CLOSED LID (CITY OF CHICAGO)	0	0	0	0	0.00%	0	0	0	0	0	0	0
81	E4	TUMBLING BASIN 48" DIAMETER, TYPE 1 FRAME, CLOSED LID (CITY OF CHICAGO)	0	0	0	0	0.00%	0	0	0	0	0	0	0
82	E4	TUMBLING BASIN 60" DIAMETER, TYPE 1 FRAME, CLOSED LID (CITY OF CHICAGO)	16000	0	0	16000	100.00%	0	16000	16000	1600	0	14400	1600
83	E4	ADDITIONAL MASONRY	5000	0	0	5000	0.00%	0	0	0	0	0	0	5000
84	E4	INLETS, TYPE A, TYPE 1 FRAME, OPEN LID (CITY OF CHICAGO)	0	0	0	0	0.00%	0	0	0	0	0	0	0
85	E4	MANHOLES TO BE ADJUSTED WITH NEW TYPE 1 FRAME, CLOSED LID	8400	0	0	8400	0.00%	0	0	0	0	0	0	8400
86	E4	FRAMES	500	0	0	500	0.00%	0	0	0	0	0	0	500
87	E4	LIDS	300	0	0	300	0.00%	0	0	0	0	0	0	300
88	E4	REMOVING CATCH BASINS	1800	0	0	1800	100.00%	0	1800	1800	180	0	1620	180
89	E4	REMOVING INLETS	0	0	0	0	0.00%	0	0	0	0	0	0	0
129	E4	TYPE II TEMPORARY WATER MAIN SUPPORT	0	0	0	0	0.00%	0	0	0	0	0	0	0
130	E4	TYPE III TEMPORARY WATER MAIN SUPPORT	22500	0	0	22500	100.00%	0	22500	22500	2250	0	20250	2250
131	E4	HOUSE DRAIN "PRIVATE DRAIN", EXTRA STRENGTH VITRIFIED CLAY PIPE, TYPE 1, 6 INCH	2500	0	0	2500	0.00%	0	0	0	0	0	0	2500
132	E4	HOUSE DRAIN "PRIVATE DRAIN", DUCTILE IRON, TYPE 1, 6 INCH	15000	0	0	15000	100.00%	0	15000	15000	1500	0	13500	1500
SUBTOTAL			963,945.00	0.00	0.00	963,945.00	72.52%	0.00	699,065.00	699,065.00	69,905.50	0.00	629,159.50	334,786.50
PAGE TOTAL			2,560,505.50	0.00	0.00	2,560,505.50	29.88%	0.00	759,893.00	759,893.00	75,989.30	0.00	683,903.70	1,876,601.80

							-----Work Completed-----							
ITEM # (same on SCV)	Subcontractor Name & Address	Type of Work	Original contract amount	PBC Change Orders	Genl Contr Change Orders	Adjusted Contract Amt	% Complete	Previous	Current	Total to date	retainage	not previous billing	net amount due	remaining to bill
		PBC Allowances & Contingency:												
	PBC	commission's contingency	400,000.00	0.00	0	400,000.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	400,000.00
	PBC	Site Work Allowance	25,000.00	0.00	0	25,000.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	25,000.00
	PBC	Environmental Allowance	0.00	0.00	0	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	PBC	Camera Allowance	0.00	0.00	0	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	PBC	noise/mis. mitigation	0.00	0.00	0	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
		SUBTOTAL ALLOWANCES/CONTINGENCIES	425,000.00	0.00	0.00	425,000.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	425,000.00
		TOTAL	2,995,506.50	0.00	0.00	2,995,506.50	25.45%	0.00	759,893.00	759,893.00	75,989.30	0.00	683,903.70	2,301,601.00

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (4 of 4)

AMOUNT OF ORIGINAL CONTRACT	\$2,985,505.50	TOTAL AMOUNT REQUESTED	\$759,893.00
EXTRAS TO CONTRACT	\$0.00	LESS 10% RETAINED	\$75,989.30
TOTAL CONTRACT AND EXTRAS	\$2,985,505.50	NET AMOUNT EARNED	\$683,903.70
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$0.00
ADJUSTED CONTRACT PRICE	\$2,985,505.50	AMOUNT DUE THIS PAYMENT	\$683,903.70
		BALANCE TO COMPLETE	\$2,301,601.80

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.



Name : KIRT GOHIL
Title Vice President

Subscribed and sworn to before me
day of

8/1/2025



Notary Public

My Commission expires: 10/02/2026

