







Public Building Commission of Chicago 2011 Chicago Public School Openings September 13, 2011







2011 Chicago Public School Openings

**September 13, 2011** 

## **2011 Chicago Public School Openings**

The Public Building Commission, on behalf of Chicago Public Schools, delivered eight school projects in 2011 to date as follows:

- **1.** Adam Clayton Powell, Jr. Paideia Academy— Replacement School, opened January, 2011 Address: 7501 S. South Shore Dr., in the South Shore Neighborhood
- 2. South Shore International College Prep High School


  Replacement School, opened January, 2011

  Address: 1955 E. 75th St. in the South Shore Neighborhood
- **3. Garvy Elementary School** Addition, opened September 6, 2011 Address: 5225 N. Oak Park Ave. in the Norwood Park Neighborhood
- **4. Sauganash Elementary School** Addition, opened September 6, 2011 Address: 6040 N. Kilpatrick Ave. in the Forest Glen Neighborhood
- **5. Collins High School** Renovation, opened September 6, 2011 Address: 1313 S. Sacramento Dr. in the North Lawndale Neighborhood
- **6. Ogden International School of Chicago** Replacement School, opened August 30, 2011 Address: 24 W. Walton St. in the Near North Neighborhood
- 7. **Gwendolyn Brooks College Preparatory Academy** Additions, opened September 6, 2011 Address: 250 E. 111th St. in the Roseland Neighborhood
- **8. Mount Greenwood Elementary School** Addition, opened September 6, 2011 Address: 10841 S. Homan Ave. in the Mount Greenwood Neighborhood



**2011 Chicago Public School Openings** 

**September 13, 2011** 









2011 Chicago Public School Openings

**September 13, 2011** 

## **2011 Chicago Public School Openings**

As a public developer and as a responsible steward of the public fund, PBC promotes **environmental sustainability and economic sustainability** in every project we undertake. These two goals are linked because when we include elements of environmentally sustainable design in our projects, we lower life cycle costs, reduce costs for utilities and minimize the drain of our natural resources. All projects developed by the PBC are designed to achieve a minimum LEED Silver Certification.



2011 Chicago Public School Openings

**September 13, 2011** 

## **2011 Chicago Public School Openings**

We promote excellence in cost and schedule performance and include contractual requirements that add value to the taxpayers in a way that only public development can offer. As such, contractors are required to comply with various contract provisions intended to promote economic sustainability. Those provisions are as follows:

- **A. City Residency**: The General Contractor must provide 50% of the total labor hours using city residents
- **B. Community Hiring:** The General contractor must provide 7.5% of the total labor hours using residents for the Project community Area as is defined in the contract documents. This provision requires that 7.5 % of the journeyworkers, apprentices and laborers on this project reside within the neighboring community.
- C. Minority and women Owned Business Participation: The contract between the PBC and the General Contractor establishes minimum M/WBE business participation goals at 24% MBE and 4% WBE. These numbers are considered minimum goals and the PBC works very closely with its General Contractors to meet and exceed these goals regularly.
- **D. Minority and Women Worker Participation:** At the time of bid award, the General Contractor is afforded and incentive for the proposed use of minority and female workers which is monitored during the construction process by means of certified payrolls.
- **E. Bid Incentive for Apprentice Utilization:** Up to 1% bid incentive on future projects can be earned when a contractor is successful in utilizing apprentices who are graduates from a Technology Training Program offered by the City Colleges of Chicago.
- F. Local Business Participation: Chicago General Contractors awarded PBC projects must subcontract at least 25% of the contract worth to Chicago subcontractors. General Contractors not located in Chicago must award as least 35 % of the work to local subcontractors.



2011 Chicago Public School Openings

**September 13, 2011** 

# **Economic Sustainability to Date**

#### SUMMARY COST PERFORMANCE

The PBC has been authorized to spend \$299,055,724 on eight school projects opened in 2011. Due to exceptional cost performance, we are under budget by \$26,261,634 or 8.78%.

#### **SUMMARY JOB CREATION STATISTICS**

**FULL TIME EQUIVALENCY (FTE): 972** 

• Equivalent Full Time: 777 Construction Jobs

• Equivalent Full Time: 195 Professional Service Provider Jobs

**INDIVIDUALS EMPLOYED**: 5,093: (Construction Only)



2011 Chicago Public School Openings

**September 13, 2011** 

# **Economic Sustainability to Date**

#### SUMMARY LOCAL BUSINESS AND MINORITY / WOMEN OWNED BUSINESS STATISTICS

TOTAL VALUE OF CONSTRUCTION CONTRACTS (Demo, Site Prep + Vertical) AWARDED: \$223,547,052.82

TOTAL PAID TO-DATE AMOUNT: \$148,447,389.10

MBE Commitments: \$69,356,194.25 or 31.03% MBE Actual Paid To-Date: \$64,248,872.39 or 43.28%

WBE Commitments: \$13,012,432.93 or 5.82% WBE Actual Paid To-Date: \$8,212,433.22 or 5.53%

TOTAL M/WBE COMMITMENTS: \$82,368,627.18 OR 37%

TOTAL M/WBE PAID TO DATE: \$72,461,305.61 OR 49%

Five hundred twenty nine (529) firms received contracts to provide services and/or supplies on the eight aforementioned school construction projects.

- One hundred forty one (141) of the 529 firms were certified MBEs
- Fifty eight (58) of the 529 firms were certified WBEs
- One hundred fifty-three (153) of the 529 firms were local businesses or 29%



**2011 Chicago Public School Openings** 

**September 13, 2011** 

# **Economic Sustainability to Date**

#### SUMMARY EQUAL EMPLOYMENT OPPORTUNITY STATISTICS

TOTAL HOURS WORKED: 993,235.81

MINORITY EMPLOYMENT COMPLIANCE (ACTUALS PAID TO DATE)

•	JOURNEYWORKER	370,604.71	or	53.85%
•	APPRENTICE	69,177.07	or	67.10%
•	LABORER	137,386.78	or	78.64%

### FEMALE EMPLOYMENT COMPLIANCE (ACTUALS PAID TO DATE)

•	JOURNEYWORKER	16,410.49	or	2.38%
•	APPRENTICE	12,310.50	or	11.94%
•	LABOR	4,869.50	or	2.79%

#### SUMMARY RESIDENT WORKFORCE STATISTICS

TOTAL HOURS WORKED: 993,235.81

TOTAL HOURS REQUIRED TO BE WORKED BY RESIDENT WORKFORCE: 496,617.91 or 50.00%

TOTAL HOURS WORKED BY CITY OF CHICAGO RESIDENT WORKFORCE: 513,974.58 or 51.75%



2011 Chicago Public School Openings

**September 13, 2011** 

## **Economic Sustainability to Date**

#### SUMMARY COMMUNITY HIRING WORKFORCE STATISTICS

Community areas are defined by individual projects. Community areas included in this summary include: North Lawndale and East Garfield, Norwood Park and Jefferson Park, North Park and Forest Glen, South Shore, Roseland, Mount Greenwood and Morgan Park, Near North Side and West Town.

One hundred (100) individuals who are residents of the community area were employed as a result of the aforementioned eight school construction projects.

TOTAL AGGREGATED HOURS WITH COMMUNITY HIRING REQUIREMENTS (TO DATE): 64,212.01

TOTAL HOURS WORKED BY COMMUNITY AREA RESIDENTS (TO DATE):

53,859.25

or

5.62%



**2011 Chicago Public School Openings** 

**September 13, 2011** 

## **LEED Certification Goals**

1.	Adam Clayton Powell, Jr. Padeia Academy	Silver
2.	South Shore International College Prep	Silver
3.	Garvy Elementary School Addition	Silver
4.	Sauganash Elementary School Addition	Silver
5.	Collins High School Renovation	n/a
6.	Ogden International School of Chicago	Silver
7.	Gwendolyn Brooks College Preparatory Academy	Silver
8.	Mt. Greenwood Elementary School Linked Annex	Silver



**2011 Chicago Public School Openings** 

**September 13, 2011** 

## Adam Clayton Powell, Jr. Paideia Academy





2011 Chicago Public School Openings

**September 13, 2011** 

# Adam Clayton Powell, Jr. Paideia Academy 7511 South Shore Drive

## **Building Features**

- 104, 709 Square Feet
- Steel Frame and Masonry Construction
- Fully Commissioned Building Automation System
- Fully Accessible to People with Disabilities
- Capacity: Min. 900 Students
- 6 Pre-K/Kindergarten Classrooms
- 24 Standard Academic Classrooms
- 2 Multipurpose Rooms
- 1 Computer Lab
- 1 Science Lab
- 1 Music Classroom
- 1 Art Classroom
- Gymnasium and Stage
- Kitchen and Dining Facilities
- Library / Media Resource Center
- Administrative Suite
- Nurse and Student Support Service
- State-of-the-art Computer Network
- Central Air Conditioning

#### **Exterior Amenities**

- Courtyard and Covered Arcade
- Parking Lot
- Playlot
- Green & Reflective Roof

## **Special Provisions**

Designed for **Community Use** on evenings and weekends – with independent access to gym, dining room and other specialty spaces.





2011 Chicago Public School Openings

**September 13, 2011** 

## Adam Clayton Powell, Jr. Paideia Academy

Data Date: August 19, 2011

#### **Cost and Schedule Performance**

Budget Authority: \$37,468,106

Variance Current Projection to Approved Budget:
 21.71% or \$8,134,192 Under Budget

Total Project Cost: \$29,333,914

Construction Contract Value: \$26,000,000

General Contractor: George Sollitt/Brown & Momen JV

Construction Duration: 17 Months

Opening Date: January, 2011

## **Economic Sustainability Features**

- Bid incentives for the employment of Women and Minorities
- Bid incentives for the employment of Apprentices
- City Residency Labor Requirement
- · Community Hiring Requirement

#### M/WBE Performance To Date

- MBE Paid to Date: \$9,380,934.70 or 40.31%
- WBE Paid to Date: \$418,518.00 or 1.80%
- Total M/WBE Paid to Date: 42.11%

#### **Job Creation**

- 112 Full Time Equivalent (FTE) Jobs Created: (87 FTE Construction, 25 FTE Professional Service Providers)
- 665 Individuals Employed: (Construction Only)





**2011 Chicago Public School Openings** 

**September 13, 2011** 

## **South Shore International College Prep**





2011 Chicago Public School Openings

**September 13, 2011** 

## **South Shore International College Prep**

1955 E. 75th Street

## **Building Features**

- 209,160 Square Feet
- Steel Frame and Masonry Construction
- Fully Commissioned Building Automation System
- Fully Accessible to People with Disabilities
- 3-floors plus lower level
- · Capacity: Minimum 1200 Students
- 26 Standard Academic Classrooms
- 5 Computer Labs
- 6 Science Labs
- 2 Visual Arts Classrooms
- 2 Performing Arts Classrooms
- Distance Learning Lab (Video Teleconference)
- Scene Shop, Dressing Room & Green Room
- College Resource Center
- Library / Media Resource Center
- Gymnasium (Two Station)
- Natatorium with 6 Lane Pool
- Fitness / Weight Room
- Administrative Suite
- Nurse and Student Support Service
- Kitchen and Dining Facilities
- State-of-the-art Computer Network
- Central Air Conditioning

#### **Exterior Amenities**

- Green and Reflective Roof
- Parking Lot
- Entry Plaza
- Outdoor Reading Garden

## **Special Provisions**

Designed for **Community Use** on evenings and weekends – with independent access for both library and the athletic wing.





2011 Chicago Public School Openings

**September 13, 2011** 

## **South Shore International College Prep**

Data Date: August 19, 2011

#### **Cost and Schedule Performance**

• Budget Authority: \$86,734,852

Variance Current Projection to Revised Budget:

On Budget

Total Project Cost: \$94,137,284

• Construction Contract Value: \$71,416,000

General Contractor: George Sollitt/Brown & Momen JV

Construction Duration: 26 Months

Opening Date: January, 2011

### **Economic Sustainability Features**

- · Bid incentives for the employment of Women and Minorities
- Bid incentives for the employment of Apprentices
- City Residency Labor Requirement
- Community Hiring Requirement


#### M/WBE Performance To Date

MBE Paid to Date: \$23,822,277.64 or 34.10%
WBE Paid to Date: \$2.165.335.81 or 3.10%

Total M/WBE Paid to Date: 37.20%

### **Job Performance**

- 320 Full Time Equivalent (FTE) Jobs Created: (274 FTE Construction, 46 FTE Professional Service Providers)
- 1,225 Individuals Employed: (Construction Only)





**2011 Chicago Public School Openings** 

**September 13, 2011** 

## **Garvy Elementary School Addition**





2011 Chicago Public School Openings

**September 13, 2011** 

# Garvy Elementary School Addition 5225 N. Oak Park

## **Building Features**

#### **New Addition**

- 32,766 square feet
- 11 Classrooms
- 1 Science Lab

### **Existing Building Features**

- 52,054 square feet
- 18 Classrooms
- Library
- Gymnasium
- · Administrative Suite

## **Environmentally Sustainable Features**

- Green Roof
- Durable Materials
- Natural Light and Views
- Indoor Air Quality
- Water Use Reduction Measures
- Native Planting and Permeable Pavers





2011 Chicago Public School Openings

**September 13, 2011** 

## **Garvy Elementary School Addition**

Data Date: August 19, 2011

#### Cost and Schedule Performance

Budget Authority: \$17,276,989

 Variance Current Projection to Approved Budget: 19.47% or \$3,363,841 Under Budget

Total Project Cost: \$13,913,148

Construction Contract Value: \$9,490,195

• General Contractor: Skender Construction Co.

Construction Duration: 14 Months
 Opening Date: September, 2011
 Cost of Construction Per SF: \$220

## **Economic Sustainability Features**

- · Bid incentives for the employment of Women and Minorities
- Bid incentives for the employment of Apprentices
- · City Residency Labor Requirement
- · Community Hiring Requirement

#### M/WBE Performance To Date

MBE Paid to Date: \$1,265,670.55 or 21.59%
WBE Paid to Date: \$406,686.00 or 6.94%

Total M/WBE Paid to Date: 28.53%

#### **Job Performance**

- 49 Full Time Equivalent (FTE) Jobs Created: (36 FTE Construction, 12 FTE Professional Service Providers)
- 340 Individuals Employed: (Construction Only)



**2011 Chicago Public School Openings** 

**September 13, 2011** 

## **Sauganash Elementary School Addition**





**2011 Chicago Public School Openings** 

**September 13, 2011** 

# Sauganash Elementary School Addition 6040 N. Kilpatrick

## **Building Features**

#### **New Addition**

- 41,865 square feet
- · Steel Frame and Masonry Construction
- 12 Classrooms
- 1 Science Lab
- · Kitchen and Dining Facility

#### **Existing Building Features**

- 26,637 square feet
- 11 Classrooms
- Library
- Gymnasium
- Administrative Suite

## **Environmentally Sustainable Features**

- Green Roof
- Durable Materials
- Natural Light and Views
- Indoor Air Quality
- Water Use Reduction Measures
- · Native Planting and Permeable Pavers





2011 Chicago Public School Openings

**September 13, 2011** 

## **Sauganash Elementary School Addition**

Data Date: August 19, 2011

#### **Cost and Schedule Performance**

Budget Authority: \$19,960,656

 Variance Current Projection to Approved Budget: 25.47% or \$5,083,693 Under Budget

Total Project Cost: \$14,876,963

Construction Contract Value: \$10,525,134

· General Contractor: Blinderman Construction Company, Inc.

Construction Duration: 14 Months
 Opening Date: September, 2011
 Cost of Construction Per SF: \$198

## **Economic Sustainability Features**

- Bid incentives for the employment of Women and Minorities
- Bid incentives for the employment of Apprentices
- · City Residency Labor Requirement
- · Community Hiring Requirement

### M/WBE Performance To Date

MBE Paid to Date: \$2,153,229.39 or 27.76%WBE Paid to Date: \$29,407.86 or 0.38%

Total M/WBE Paid to Date: 28.14%

#### **Job Performance**

- 59 Full Time Equivalent (FTE) Jobs Created: (45 FTE Construction, 14 FTE Professional Service Providers)
- 403 Individuals Employed: (Construction Only)



2011 Chicago Public School Openings

**September 13, 2011** 

## **Collins Campus Renovation**

1313 S. Sacramento Drive

## **Building Features**

#### Renovations Include:

- Conversion of auto shop into library/media center & post secondary education spaces
- Interior classroom finishes throughout the Arts Building
- New lighting and sound system in auditorium
- New filtration system for swimming pool
- Landscaping at both main entry plazas
- Artificial Turf field in partnership with the Chicago Park District





2011 Chicago Public School Openings

**September 13, 2011** 

## **Collins Campus Renovation**

Data Date: August 19, 2011

#### **Cost and Schedule Performance**

Budget Authority: \$9,700,000

 Variance Current Projection to Approved Budget: 28.72% or \$2,785,556 Under Budget

Total Project Cost: \$6,914,444

Construction Contract Value: \$6,021,225

General Contractor: IHC

Construction Duration: 6 MonthsOpening Date: September, 2011

Cost of Construction Per SF: \$124

## **Economic Sustainability Features**

- Bid incentives for the employment of Women and Minorities
- · Bid incentives for the employment of Apprentices
- City Residency Labor Requirement
- Community Hiring Requirement

#### M/WBE Performance To Date

MBE Paid to Date: \$227,340.00 or 35.89%
WBE Paid to Date: \$62,653.00 or 9.89%
Total M/WBE Paid to Date: 45.78%

### **Job Performance**

- 22 Full Time Equivalent (FTE) Jobs Created : (16 FTE Construction, 7 FTE Professional Service Providers)
- 142 Individuals Employed: (Construction Only)



**2011 Chicago Public School Openings** 

**September 13, 2011** 

## **Ogden International School of Chicago**







**2011 Chicago Public School Openings** 

**September 13, 2011** 

# Ogden International School of Chicago 24 W. Walton

### **Building Features**

- 109,00 Square Feet Plus Underground Parking Structure
- Steel Frame and Masonry Construction
- Fully Commissioned Building Automation System
- Fully Accessible to People with Disabilities
- · Capacity: Min. 900 Students
- 6 Pre-K/Kindergarten Classrooms
- 24 Standard Academic Classrooms
- 1 Computer Lab
- 2 Science Labs
- 1 Music Classroom
- 1 Art Classroom/Multipurpose Room
- Gymnasium and Stage
- Kitchen and Dining Facilities
- Library / Media Resource Center
- Administrative Suite
- Nurse and Student Support Service
- State-of-the-art Computer Network
- Central Air Conditioning

### **Exterior Amenities**

- · Green Roof
- Rooftop Play Space
- Terrace Level Playground

### **Special Provisions**

- Designed for Community Use on evenings and weekends with independent access to gym, dining room and other specialty spaces.
- Designed for Environmental Sustainability the school includes photovoltaic windows and a stormwater management system.





2011 Chicago Public School Openings

**September 13, 2011** 

## **Ogden International School of Chicago**

Data Date: August 19, 2011

#### **Cost and Schedule Performance**

Budget Authority: \$58,193,470

 Variance Current Projection to Approved Budget: 7.09% or \$4,126,817 Under Budget

Total Project Cost: \$54,066,653

Construction Contract Value: \$44,788,221

Construction Manager at Risk: Turner Construction Co.

Construction Duration: 19 MonthsOpening Date: September, 2011

## **Economic Sustainability Features**

- Bid incentives for the employment of Women and Minorities
- Bid incentives for the employment of Apprentices
- City Residency Labor Requirement
- Community Hiring Requirement

### M/WBE Performance To Date

MBE Paid to Date: \$11,883,417.88 or 29.35%
WBE Paid to Date: \$3,900,558.55 or 9.63%

Total M/WBE Paid to Date: 38.98%

### **Job Creation**

- 198 Full Time Equivalent (FTE) Jobs Created: (160 FTE Construction, 37 FTE Professional Service Providers)
- 982 Individuals Employed: (Construction Only)



Cost of construction per square foot is for building only.
 Does not include site development or underground parking.




**2011 Chicago Public School Openings** 

**September 13, 2011** 

## **Gwendolyn Brooks College Preparatory Academy**







2011 Chicago Public School Openings

**September 13, 2011** 

# **Gwendolyn Brooks College Preparatory Academy Additions** 250 E. 111<sup>th</sup> Street

#### **New and Renovated Features**

- Links from each wing to the Main Building
- East Addition
  - · Auditorium and Arts Suite
  - Scene Shop, Dressing Room & Green Room
  - · Music and Practice Rooms
  - Library/Media Resource Center
  - Distance Learning Lab
- West Addition
  - Gymnasium (Two Station)
  - · Natatorium with 6 Lane Pool
  - Fitness / Weight Room





2011 Chicago Public School Openings

**September 13, 2011** 

## **Gwendolyn Brooks College Preparatory Academy Additions**

Data Date: August 19, 2011

#### Cost and Schedule Performance

Budget Authority: \$58,902,769

 Variance Current Projection to Approved Budget: 17.19% or \$10,123,111 Under Budget

Total Project Cost: \$48,779,658

Construction Contract Value: \$34,855,000
 General Contractor: F.H. Paschen/S.N. Nielsen

Construction Duration: 18 MonthsOpening Date: September, 2011

Cost of construction per Square Foot: \$261

### **Economic Sustainability Features**

- Bid incentives for the employment of Women and Minorities
- Bid incentives for the employment of Apprentices
- City Residency Labor Requirement
- Community Hiring Requirement

#### M/WBE Performance To Date

MBE Paid to Date: \$9,280,636.27 or 42.84%
WBE Paid to Date: \$55,314.00 or 0.26%
Total M/WBE Paid to Date: 43.10%

#### **Job Creation**

- 175 Full Time Equivalent (FTE) Jobs Created: (130 FTE Construction, 45 FTE Professional Service Providers)
- 1,003 Individuals Employed: (Construction Only)





**2011 Chicago Public School Openings** 

**September 13, 2011** 

## Mt. Greenwood Elementary School Linked Annex





2011 Chicago Public School Openings

**September 13, 2011** 

## Mt. Greenwood Elementary School Linked Annex

10841 S. Homan

## **Building Features**

#### **New Addition**

- · 26,190 square feet
- 8 Classrooms
- · Kitchen and Dining Facility
- · Linked Connection to Existing Building
- · Renovation of Existing Kitchen Into Storage

### **Existing Building Features**

- 63,062 square feet
- 29 Classrooms
- Library
- Gymnasium
- Auditorium
- · Administrative Suite

## **Environmentally Sustainable Features**

- Partial Green Roof
- Durable Materials
- · Natural Light and Views
- Indoor Air Quality
- Water Use Reduction Measures
- · Native Planting and Permeable Pavers





2011 Chicago Public School Openings

**September 13, 2011** 

## Mt. Greenwood Elementary School Linked Annex

Data Date: August 19, 2011

#### **Cost and Schedule Performance**

Budget Authority: \$10,818,882

Variance Current Projection to Approved Budget:
 0.43% or \$46,856 Under Budget

Total Project Cost: \$10,772,026

Construction Contract Value: \$7,955,000

General Contractor: Skender Construction Co.

Construction Duration: 8 Months
 Opening Date: September, 2011
 Cost of Construction Per SF: \$232

### **Economic Sustainability Features**

- · Bid incentives for the employment of Women and Minorities
- Bid incentives for the employment of Apprentices
- City Residency Labor Requirement
- · Community Hiring Requirement

#### M/WBE Performance To Date

- MBE Paid to Date: \$1,008,269.00 or 26.40%
- WBE Paid to Date: \$0 or 0%
- Total M/WBE Paid to Date: 26.40%

#### **Job Performance**

- 37 Full Time Equivalent (FTE) Jobs Created: (29 FTE Construction, 8 FTE Professional Service Providers)
- 333 Individuals Employed: (Construction Only)

