



Richard J. Daley Center
50 W. Washington Street
Room 200
Chicago, Illinois 60602
(312) 744-3090
Fax: (312) 744-8005
www.pbcchicago.com

Chairman
RAHM EMANUEL
Mayor
City of Chicago

Executive Director
ERIN LAVIN CABONARGI

William Jones College Preparatory High School **Upcoming Construction Schedule Summary** **December 19, 2011**

The basement excavation installation, concrete foundation and underground utility work will continue with trucks hauling soil off-site, concrete truck deliveries and temporary sidewalk closures for concrete pump equipment. Stone will be brought into the basement for preparation of the basement floor slab concrete pour.

Week of December 19, 2011

- Excavation and hauling off soils for concrete foundations
- Continue Concrete foundations work
- Site utility work

Week of December 26, 2011

- Import of stone for basement floor slab
- Continue Concrete foundations work
- Site utility work