



Richard J. Daley Center
50 W. Washington Street
Room 200
Chicago, Illinois 60602
(312) 744-3090
Fax: (312) 744-8005
www.pbcchicago.com

Chairman
RAHM EMANUEL
Mayor
City of Chicago

Executive Director
ERIN LAVIN CABONARGI

Friday, November 7, 2014

Lincoln Elementary School Annex Project Site Prep Weekly Update and Look-Ahead Schedule

1. Project Schedule:
 - Commencement of building construction activities scheduled for the week of November 10, 2014
2. Current Activities - Week of November 3, 2014:
 - Site preparation work (*complete*)
 - Construction trailer delivery at alley (*complete*)
 - Vibration monitoring (*in progress*)
 - Street sweeping (*in progress*)
 - Enhanced pest control (*in progress*)
3. Upcoming Activities - Week of November 10, 2014:
 - Permitting
 - Construction trailer deliveries at site
 - Construction material deliveries
 - Concrete shear wall work
 - Vibration monitoring
 - Street sweeping
 - Enhanced pest control
 - ComEd work at the south and west alleys