



Richard J. Daley Center  
50 W. Washington Street  
Room 200  
Chicago, Illinois 60602  
(312) 744-3090  
Fax: (312) 744-8005  
www.pbcchicago.com

Chairman  
RAHM EMANUEL  
Mayor  
City of Chicago

Executive Director  
ERIN LAVIN CABONARGI

Friday, December 19, 2014

## Lincoln Elementary School Annex Project Progress Update and Look-Ahead Schedule

1. Project Schedule:
  - Project tracking on schedule
2. Current Activities - Week of December 15, 2014:
  - Construction material deliveries (*in progress*)
  - Concrete shear wall work (*in progress*)
  - Underground plumbing installation (*in progress*)
  - Vibration monitoring (*in progress*)
  - Street sweeping (*in progress*)
  - Enhanced pest control (*in progress*)
3. Upcoming Activities - Week of December 22, 2014:
  - Construction material deliveries
  - Concrete shear wall work
  - Concrete foundation wall caps work
  - Complete underground plumbing installation
  - Start underground electrical
  - Start demolition/abatement work in existing school building
  - Start new fire alarm system work in existing school building
  - **Start street work for sewer and water connections (*see below*)**
  - ComEd insulation of power lines on south alley (*pending confirmation*)
  - Vibration monitoring
  - Street sweeping
  - Enhanced pest control
  - No work on Christmas Day

### Sewer/Water Tie-In Work Details

- **Friday 12/26/14 (7AM – 4PM) Day 1:** Perform sawcuts in the street for both sewer and water tie-ins
- **Saturday 12/27/14 (8AM – 3PM) Day 2:** A backhoe loader will be used for excavation for sewer tap, the tap performed and the excavation site backfilled with stone; the work site will be covered with a protective steel plate for safety reasons. (Materials used for backfilling the excavation site will be delivered and stay on site in the work zone until the excavation and backfilling is complete on Day 5)
- **Monday 12/29/14 (7AM – 4PM) Day 3:** Backhoe loader will be used for excavation for water tap; protective covering will be in place at end of the work day

- **Tuesday 12/30/14 (7AM – 4PM) Day 4:** City performs the water tap, contractor backfills with stone; protective covering will be in place at end of the work day
- **Wednesday 12/31/14 (7AM – 4PM) Day 5:** Concrete trucks will deliver and pour concrete to bring street back to grade level and cover the excavation site.
- **Friday 1/2/14 (7AM – 4PM) Day 6:** Work will be completed and protective steel plate will be removed
- **Saturday 1/3/14 (if needed) (8AM – 3PM):** Weather make-up day