



Richard J. Daley Center
50 W. Washington Street
Room 200
Chicago, Illinois 60602
(312) 744-3090
Fax: (312) 744-8005
www.pbcchicago.com

Chairman
RAHM EMANUEL
Mayor
City of Chicago

Executive Director
ERIN LAVIN CABONARGI

April 3, 2015

Lincoln Elementary School Annex Project Progress Update and Look-Ahead Schedule

1. Project Schedule:
 - Project tracking on schedule

2. Current Activities - Week of March 30, 2015:
 - Construction material deliveries (*in progress*)
 - Structural steel detailing (*in progress*)
 - Metal decking and shear studs placement (*in progress*)
 - Electrical rough-in work in floor slabs (*complete*)
 - Pour second floor concrete (*complete*)
 - Cold-formed metal framing work (*in progress*)
 - Exterior sheathing work (*in progress*)
 - Fireproofing at ground and first floors (*complete*)
 - Plumbing rough-in work at ground and first floors (*in progress*)
 - Electrical rough-in work at ground and first floors (*in progress*)
 - Sprinkler rough-in work at ground and first floors (*in progress*)
 - HVAC rough-in work at ground and first floors (*in progress*)
 - Temporary lighting (*complete*)
 - Temporary building enclosure for temperature control (*complete*)
 - New fire alarm system work in existing school building (*in progress*)
 - Removal of PBC trailer from alley (*complete*)
 - ComEd movement of secondary feed (*complete*)
 - Vibration monitoring (*in progress*)
 - Street sweeping (*in progress as needed*)
 - Enhanced pest control (*in progress*)

3. Upcoming Activities - Week of April 6, 2015:
 - Construction material deliveries
 - Structural steel detailing (from alley as needed)
 - Pour concrete at third floor (2 separate days)
 - Cold-formed metal framing at ground and first floors
 - Exterior sheathing at ground and first floors
 - Air Barrier mock-up at ground floor
 - Fireproofing on second floor
 - Plumbing rough-in work at ground and first floors
 - Electrical rough-in work at ground and first floors
 - Sprinkler rough-in work at ground and first floors
 - HVAC rough-in work at ground and first floors

- Temporary lighting
- New fire alarm system work in existing school building
- Lead-based paint abatement in existing school building
- ComEd insulation of remaining power lines in south and west alley
- Demolition of pavement at new trash area
- Removal of materials from truck staged at alley
- Vibration monitoring
- Street sweeping
- Enhanced pest control