



Richard J. Daley Center
50 W. Washington Street
Room 200
Chicago, Illinois 60602
(312) 744-3090
Fax: (312) 744-8005
www.pbcchicago.com

Chairman
RAHM EMANUEL
Mayor
City of Chicago

Executive Director
ERIN LAVIN CABONARGI

April 10, 2015

Lincoln Elementary School Annex Project Progress Update and Look-Ahead Schedule

1. Project Schedule:
 - Project tracking on schedule
2. Current Activities - Week of March 6, 2015:
 - Construction material deliveries (In Progress)
 - Structural steel detailing (In Progress)
 - Pour concrete at third floor (In Progress)
 - Cold-formed metal framing at ground and first floors (In Progress)
 - Exterior sheathing at ground and first floors (In Progress)
 - Plumbing rough-in work at ground and first floors (In Progress)
 - Electrical rough-in work at ground and first floors (In Progress)
 - Sprinkler rough-in work at ground and first floors (In Progress)
 - HVAC rough-in work at ground and first floors (In Progress)
 - Temporary lighting (Complete)
 - New fire alarm system work in existing school building (In Progress)
 - Lead-based paint abatement in existing school building (Complete)
 - Fireproofing on second floor (In Progress)
 - Demolition of pavement at new trash area (Complete)
 - Removal of materials from truck staged at alley (Complete)
 - Interior masonry work (In Progress)
 - Vibration monitoring (In Progress)
3. Upcoming Activities - Week of April 13, 2015:
 - Detail steel from alley as necessary
 - Pour second half of third floor decking and high roofs
 - Continue to detail steel at roof area
 - Continue interior masonry work
 - Mechanical/Electrical/Plumbing rough-in at ground and first floors
 - Continue to install exterior heavy gauge metal framing on ground, first and second floor
 - Continue fireproofing on second floor
 - Install exterior sheathing on ground and first floor, second floors all elevations
 - Rough-in for new fire alarm system in existing school building
 - Start framing interior of building
 - Brace electrical pole and insulation of remaining power lines in alleys. *Belden alley will have no through traffic as previously noted *
 - Vibration monitoring

- Street sweeping
- Enhanced pest control